

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 1
07/06/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-8-96.2/96.8 11-263504 ACST-008 -(100)E 00-8 21-(0E) --() HA25 HA25		IN IMPERIAL COUNTY AT WINTERHAVEN FROM 0.5 KM WEST OF 4TH AVENUE OVERCROSSING TO COLORADO RIVER VIADUCT LANDSCAPING	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO,CA 92109	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD (858) 467-4084	\$695,026 \$515,611 \$354,882	03/15/06 03/24/06 07/11/06	78% 74%
11-IMP-78-13.2/13.4 11-265704 ACST-P078-(103)E G 00-78 1-(3E) --() HB1	WPCP	IN IMPERIAL COUNTY IN BRAWLEY FROM NORTH JUNCTION 86 TO THIRD STREET INSTALL TRAFFIC SIGNAL	DBX, INC. 42066 AVENIDA ALVARADO, C TEMECULA, CA 92590	MCCLENDON, GREG 722 E. BARIONI BLVD (760) 355-8666	\$273,446 \$269,678 \$0	08/29/05 09/13/05 05/23/06 05/24/06	100% 100% COMPLETED
11-IMP-86-19.5/20.6 11-241104		IN IMPERIAL COUNTY IN BRAWLEY AND NEAR WESTMORLAND FROM 0.5 KM NORTH OF LEGION ROAD TO SOUTH JUNCTION ROUTE 78 AND FROM LONE TREE RUBBER ASPHALT CHIP SEAL	AGGEGATE PRODUCTS, INC. 9500 BEVERLY RD. PICO RIVERA, CA 90660-2135	GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760) 350-1348	\$1,299,698 \$1,296,025 \$0	05/02/03 05/12/03 06/04/07	100% 100%
HM1A							
11-IMP-86-20.0/20.3 11-260104 ACST-P086-(070)E G P0-86 0-(0E) --() HB1	WPCP	IN IMPERIAL COUNTY IN BRAWLEY FROM CATTLE CALL DRIVE TO 0.1 KM NORTH OF K STREET INSTALL NEW SIGNAL	HMS CONSTRUCTION, INC. 1225 LINDA VISTA DRIVE SAN MARCOS, CA 92078	GOYAL, JITENDRA 722 E. BARIONI BLVD. (760) 355-1348	\$449,302 \$414,178 \$44,560	12/19/05 12/30/05 06/30/06	95% 90%
11-IMP-86-43.3/67.8 11-235504 ACNH-P086-(068)E --()		IN IMPERIAL COUNTY FROM SAN FELIPE CREEK BRIDGE TO THE RIVERSIDE COUNTY LINE ROADWAY REHABILITATION	GRANITE CONSTRUCTION 38000 MONROE STREET INDIO,CA 92203	MCCLENDON, GREG 722 E BARIONI BLVD. IMPERIAL,CA 92251 (760) 355-8666	\$18,142,045 \$16,873,630 \$129,721	08/31/05 09/16/05 07/05/06	100% 97% OVER RUN
HA22	SWPPP						
11-IMP-98-45.2/46 11-229024 ACST-P098-(023)E P0-98 0-(3E) --() HA22	SWPPP	IN IMPERIAL COUNTY ABOUT 19 KM EAST OF CALEXICO FROM 0.2 KM WEST TO 1.1 KM EAST OF EAST HIGHLINE CANAL BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE,CA 95077	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760) 355-8666	\$4,088,514 \$3,576,621 \$898,891	11/18/05 12/07/05 09/06/06	68% 87%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 2
07/06/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD (858) 467-4084	\$1,356,704 \$198,316 \$98,019	03/06/06 03/17/06 08/26/09	7% 15%
HE14							
11-IMP-111-40.5/65.4 11-266604		IN IMPERIAL COUNTY NEAR NILAND FROM MAIN STREET TO IMPERIAL COUNTY LINE CHIP SEAL	WINDSOR FUEL CO. P.O. BOX 38 WINDSOR,CA 95492-0038	GOYAL, JITENDRA 722 E. BARIONI BLVD IMPERIAL, CA 92251 (760) 355-1348	\$1,043,067 \$999,377 \$0	06/17/05 06/28/05 06/13/06 06/13/06	100% 100%
COMPLETED							
HM1	WPCP						
11-SD-5-.1/0 11-268304 CBP-005 -(601)0 --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE US MEXICAN BORDER CHANNELIZATION	F C BUSINESS SYSTEMS INC 2726 ESCALA CIRCLE SAN DIEGO CA 92108 (619)252-0623	NGUYEN, HUNG 2878 CAMINO DEL RIO SOUTH,#410 (858) 688-1865	\$184,849 \$126,206 \$43,201	11/23/05 02/10/06 06/30/06	100% 68%
OVER RUN							
HB4N	WPCP						
11-SD-5-.1/.3 11-079404 ACST-005 -(590)0 E 0-05 1-(900)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM UNITED STATES AND MEXICO BORDER TO CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT PLAZA	3-D ENTERPRISES, INC. 2180 GARNET AVE, SUITE 2C SAN DIEGO, CA 92109	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4081	\$1,443,417 \$1,369,121 \$2,920	01/06/05 01/13/05 11/24/06	0% 0%
PLANT EST SATIS							
HA25	SWPPP						
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E) HA25 HA25		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO,CA 92029	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD (858) 467-4081	\$5,677,340 \$0 \$0	06/02/06 06/15/06 01/10/11	0% 0%
11-SD-5-10.0/10.7 11-066704 ACNH-005 -(602)9 0-05 1-(029)E --()		IN SAN DIEGO COUNTY IN NATIONAL CITY FROM 24TH STREET UNDERCROSSING TO HARBOR DRIVE UNDERCROSSING CONSTRUCT AUXILIARY LANES	COFFMAN SPECIALTIES, INC. 4375-206 JUTLAND DRIVE SAN DIEGO,CA 92117-3632	CARDENAS, VICTOR 2878-410 CAMINO DEL RIO SOUTH SAN DIEGO, CA 92108 (619) 688-6955	\$9,857,440 \$4,723,177 \$51,620	11/04/05 11/15/05 02/26/07	44% 48%
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 3
07/06/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-10.3/49.3 11-240304 ACIM-005 -(603)1 --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS	PETERSON-CHASE GENERAL ENG. 1792 KAISER AVENUE IRVINE, CA 92614-5706	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4093	\$836,074 \$747,594 \$446,004	10/21/05 11/03/05 12/04/06	100% 91%
HB4N	WPCP						
11-SD-5-12.6/13.4 11-228704 ACIM-005 -(598)1 ACNH-S015-(014)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	PETERSON-CHASE GENERAL ENG. 1792 KAISER AVENUE IRVINE, CA 92614-5706	SAWAGED, HASSAN 2878 CAMINO DEL RIO SOUTH, #410 SAN DIEGO, CA (619) 220-7333	\$1,375,916 \$1,369,636 \$5,892	04/01/05 04/12/05 09/20/06	0% 0% PLANT EST SATIS
HA22	WPCP						
11-SD-5-13.0/15 11-352304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF 32ND STREET OVERCROSSING TO 0.1 KM NORTH OF BROADWAY OVERCROSSING UPGRADE OVERHEAD SIGNS	PETERSON-CHASE 1792 KAISER AVENUE IRVINE, CA 92614-5706	PEREZ, AL 7177 OPPORTUNITY ROAD (858) 467-4093	\$425,371 \$275,076 \$148,348	11/14/05 11/23/05 06/26/06	90% 65%
HB4N	WPCP						
11-SD-5-14.1/14.9 11-265404 ACST-X073-(074)E G X0-73 0-(4E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE BARRIER AND CRASH CUSHIONS	PETERSON-CHASE GENERAL 1792 KAISER AVENUE IRVINE, CA 92614-5706	KONTAXIS, CONSTANTINE 1800 MAXWELL ROAD (619) 397-6118	\$1,016,735 \$953,689 \$24,150	11/07/05 11/18/05 07/01/06	0% 0% PLANT EST SATIS
HB1	WPCP						
11-SD-5-16.0/16.6 11-207914 ACIM-005 -(595)1 ACST-S163-(024)E S1-63 0-(4E) HA22		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY	HANSON SJH CONSTRUCTION P O BOX 639069 SAN DIEGO CA 921639069 (858)874-5011	NAPIER, MARK 2878 CAMINO DEL RIO SOUTH, #410 SAN DIEGO, CA (619) 248-1495	\$6,562,446 \$6,396,256 \$30,487	11/15/04 12/02/04 07/01/06	0% 0% PLANT EST SATIS
11-SD-5-16.1/25.8 11-264704 ACST-X073-(072)E G X0-73 0-(2E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE BARRIER AND CRASH CUSHIONS	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551		\$1,043,889 \$0 \$0	03/21/06 04/04/06	0% 0%
HB1							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 4
07/06/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-28.3/37 11-0301U4 ACIM-X073-(059)N PL60-66 0-(9N) --() HE13	SWPPP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	E.L. YEAGER CONSTRUCTION CO. 3063 E.CARMEL VALLEY RD. SAN DIEGO,CA 92130	KHAN, MOHAMMED 11803 SORRENTO VALLEY RD, B SAN DIEGO, CA 92121 (858) 720-2111	\$130,181,235 \$115,898,344 \$1,556,303	02/27/02 03/12/02 07/16/08	0% 0% PLANT EST SATIS
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --() HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP, INCHURTZIG, JOHN 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	CORONA, CA 92877	7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858) 467-4086	\$700,592 \$480,640 \$4,679	08/04/04 08/20/04 02/10/10	0% 0% PLANT EST SATIS
11-SD-5-35.8/36.3 11-265504 ACIM-X073-(073)E X0-73 0-(3E) --() HB1	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE BARRIER AND CRASH CUSHIONS	PETERSON-CHASE GENERAL 1792 KAISER AVENUE IRVINE, CA 92614	SAWAGED, HASSAN 2878-410 CAMINO DEL RIO SOUTH (858) 688-1480	\$1,018,720 \$926,666 \$359,424	11/04/05 11/18/05 09/15/06	0% 0% PLANT EST SATIS
11-SD-5-42.7/51.2 11-078304 ACIM-005 -(600)4 --() HA22	WPCP	IN SAN DIEGO COUNTY NEAR CARLSBAD FROM LEUCADIA BOULEVARD OVERCROSSING TO ROUTE 78 AND 5 SEPARATION GRIND PORTLAND CEMENT CONCRETE	FCI CONSTRUCTION COMPANY 2585 BUSINESS PARK DRIVE VISTA,CA 92081-8831	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760) 796-4666	\$9,371,002 \$9,268,772 \$317,304	09/22/05 10/07/05 06/23/06 06/28/06	94% 97%
11-SD-8-2.2/2.6 11-254304		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION UPGRADE	3-D ENTERPRISES, INC. 2180 GARNET AVENUE, 2C SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNITY ROAD (858) 467-4086	\$756,262 \$0 \$0	06/07/06 06/16/06 02/11/08	0% 0%
11-SD-8-36.5/0 11-080004 ACIM-008 -(300)3 --() HA21	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 KM WEST OF SWEETWATER RIVER BRIDGE TO 0.5 KM EAST OF LA POSTA CREEK BRIDGE BRIDGE REHABILITATION	TRUESDELL CORP. OF CALIF. INC. 1463 BROADWAY EL CAJON, CA 92020 (602)437-1711	KIEL, WILLIAM 1463 BROADWAY EL CAJON, CA 92020 (619) 888-8886	\$4,539,060 \$2,617,554 \$338,532	08/04/05 08/19/05 09/26/06	65% 57%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 5
07/06/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-.6/2.4 11-235904		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION	SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. E SAN DIEGO, CA 92106	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$719,249 \$656,134 \$0	07/25/01 08/01/01 05/09/05	54% 92%
HA25	SWPPP						
11-SD-15-2.3/6.1 11-2379U4 ACIM-X073-(079)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS INSTALL TRANSPORTATION SYSTEMS	ROYAL ELECTRIC 3131 52ND AVENUE SACRAMENTO,CA 92823	BYRNES, VINCENT 7177 OPPORTUNITY ROAD (858) 467-4078	\$5,849,908 \$0 \$0	06/02/06 06/15/06 09/12/07	0% 0% SUSPENDED
HB4N							
11-SD-15-6.4/7.5 11-064904 ACNH-015 -(189)6 0-15 4-(896)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF ROUTE 15 AND 8 SEPARATION TO 1.1 KM NORTH OF FRIARS ROAD OVERCROSSING WIDEN EXISTING FREEWAY	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92081-8831	MORALES, ANGEL 2878 CAMINO DEL RIO, SO, #410 SAN DIEGO, CA 92108-3847 (619) 688-6995	\$6,601,361 \$6,842,538 \$19,479	08/12/03 09/04/03 07/01/06	0% 0% PLANT EST SATIS
HB1	SWPPP						
11-SD-15-6.5/10.1 11-070804 ACIM-015 -(190)6 --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM SOUTH OF FRIARS ROAD OVERCROSSING TO 0.2 KM NORTH OF CLAIREMONT MESA BLVD OVERCROSSI PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. SINCHESTER, CA 92596	HURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858) 467-4086	\$2,269,637 \$2,175,401 \$9,869	12/06/02 12/17/02 01/30/07	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-8.9/9.7 11-233204 ER- -() --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECA INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-13.0/50.9 11-077304 ACIM-015 -(197)1 --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	HANSON SJH CONSTRUCTION P.O. BOX 639060 SAN DIEGO,CA 92163-9069	SAWAGED, HASSAN 2878-410 CAMINO DEL RIO SOUTH SAN DIEGO,CA 92108 (858) 688-1480	\$4,288,799 \$697,149 \$0	09/23/04 10/13/04 08/20/06	12% 16%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 6
07/06/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-18.5/M20.5 11-2348U4 ACNH-015 -(187)1 I-015 -(187)1 ACST-P056-(001)N HB4N HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT INTERCHANGE IMPROVEMENTS	FCI CONSTRUCTORS INC 585 BUSINESS PARK DRIVE VISTA, CA 92083-8831	JUAREZ, DANIEL 1780 W. MISSION RD. ESCONDIDO, CA 92025 (760) 796-4656	\$17,140,557 \$17,147,699 \$0	01/03/03 01/23/03 06/05/06 06/05/06	0% 0% PLANT EST SATIS
11-SD-15-18.9/M19.5 11-080934 ACIM-015 -(200)1 ACST-P056-(002)N P0-56 0-(2N) HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92081-881	BOBOTIS, MARK 13560 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858) 688-1508	\$32,704,734 \$16,347,983 \$1,589,889	04/14/05 04/26/05 08/24/07	48% 50%
11-SD-15-19.0/M22 11-080904 ACIM-015 -(191)N ST62-11 0-(2NP)L 6211- 032-() HB4C HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT BRIDGES AND MANAGED LANES	COFFMAN SPECIALTIES, INC. 4375 JUTLAND DRIVE, SUITE 260 SAN DIEGO, CA 92117-3632	AL-JAFRI, ABU-BAKR 13220 EVENING CREEK DRIVE, #112 SAN DIEGO, CA 92128 (858) 679-5568	\$55,084,328 \$46,348,366 \$617,531	10/29/03 11/13/03 04/03/07	75% 83%
11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-() HB4C HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI/BBCI, JV CAMINO DEL NORTE UNDERCROSSING TO 0.5 2585 BUSINESS PARK KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES	VISTA, CA 92081	HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO, CA 92121 (858) 720-2104	\$70,821,288 \$37,566,663 \$1,741,329	08/11/04 08/26/04 12/21/07	50% 53%
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --() HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS/ 0.5 KM NORTH OF RANCHO BERNARDO ROAD 2585 BUSINESS PARK WAY UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	VISTA, CA 92081	BINNS, CORY 13588 SABRE SPRINGS PKWY SAN DIEGO, CA 92128 (858) 679-5567	\$88,978,786 \$36,026,835 \$118,678	09/09/04 09/22/04 05/30/08	35% 40%
11-SD-52-8.5/9.1 11-247704 HA25		IN SAN DIEGO COUNTY IN SAN DIEGO FROM BELAIRE-WEST LANDSCAPE, INC. 0.3 KM WEST TO 0.7 KM EAST OF SANTO P.O. BOX 6270 ROAD OVERCROSSING HIGHWAY PLANTING RESTORATION	BUENA PARK, CA 90622	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$473,986 \$475,298 \$0	12/20/01 01/09/02 12/31/05	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 7
07/06/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-52-13.3/0 11-262704		IN SAN DIEGO COUNTY IN SAN DIEGO AT MAST BOULEVARD UNDERCROSSING CONSTRUCT TRAFFIC SIGNALS	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	BYRNES, VINCE 7177 OPPORTUNITY ROAD (858) 467-4078	\$455,387 \$447,618 \$332,601	11/30/05 12/15/05 07/25/06	60% 97%
HB4N	WPCP						
11-SD-54-5.0/0 11-249804		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 0.8 KM SOUTHEAST OF BRIARWOOD ROAD OVERCROSSING MITIGATION PLANTING AND IRRIGATION	NATURES IMAGE INC 20381 LAKE FOREST DR STE B19 LAKE FOREST CA 92630 (949)454-1225	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858) 467-4088	\$1,101,337 \$917,500 \$6,274	10/22/02 10/30/02 04/23/08	0% 0% PLANT EST SATIS
HE14	SWPPP						
11-SD-56-.6/ 11-172834 XSD- ()M - ()		DUMMY EA IN CAS - PER DISTRICT REQUEST CONSTRUCTION OF STATE ROUTE 56 FROM 0.6 KM WEST OF CARMEL MT. ROAD TO 0.6 KM EST OF BLACK M CONST 4-LANE FWY & INTERCHANGE	E. L. YEAGER CONSTRUCTION CO. P. O. BOX 87 RIVERSIDE, CA 92502		\$1,122,915 \$0 \$0	12/07/99 01/01/00	0% 0%
11-SD-56-2.2/6.2 11-172894		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CARMEL COUNTRY ROAD OVERCROSSING TO 0.3 KM EAST OF CAMINO DEL SUR UNDERCROSSI PLANTING AND IRRIGATION	VALLEY CREST LANDSCAPE 8450 MIRAMAR PLACE SAN DIEGO, CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4086	\$3,899,556 \$3,298,659 \$17,260	04/06/05 04/22/05 08/11/09	0% 0%
HE14 HE14	SWPPP						PLANT EST SATIS
11-SD-67-3.9/18.5 11-241184		IN SAN DIEGO COUNTY IN SANTEE AND POWAY FROM RIVERFORD ROAD UNDERCROSSING TO 0.1 KM SOUTH OF ARCHIE MOORE ROAD RESURFACE ASPHALT CONCRETE	DALEY-CCAC 5370 EASTGATE MALL SAN DIEGO, CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (619) 588-9069	\$3,039,411 \$2,819,731 \$0	12/28/04 01/13/05 03/20/06	88% 93%
HM1A	WPCP						
11-SD-67-5.2/5.5 11-262804		IN SAN DIEGO COUNTY NEAR LAKESIDE FROM CHANNEL ROAD UNDERCROSSING TO MAPLEVIEW STREET LENGTHEN TURN LANES	ERRECA'S, INC. P.O. BOX 640 LAKESIDE, CA 92040	FELLEKE, SAMUEL 1463 BROADWAY (619) 588-9072	\$460,274 \$462,305 \$0	10/26/05 11/02/05 06/23/06 06/28/06	13% 99%
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 8
07/06/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-67-6.7/9.3 11-241804 ACST-P067-(068)E P0-67 0-(8E) --()		IN SAN DIEGO COUNTY NEAR LAKESIDE FROM WILLOW ROAD TO VIGILANTE ROAD CONSTRUCT MEDIAN BUFFER	ERRECA'S INC. 12570 SLAUGHTERHOUSE CYN RD. LAKESIDE, CA 92040	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92020 (619) 588-9069	\$2,636,506 \$2,657,412 \$64,604	06/03/05 06/16/05 08/02/06	0% 0%
HB1	SWPPP						PLANT EST SATIS
11-SD-76-.1/2.2 11-259204		IN SAN DIEGO COUNTY IN OCEANSIDE FROM HAZARD CONSTRUCTION 0.1 KM EAST OF JUNCTION ROUTE 5 TO AIRPORT ROAD CONSTRUCT MEDIAN BARRIER	P.O. BOX 229000 SAN DIEGO, CA 92192-9000	LEVINE, GARY 1780 S. MISSION ROAD (760) 796-4666	\$3,588,461 \$1,571,220 \$537,572	01/19/06 02/02/06 09/13/06	81% 44%
HB1	SWPPP						
11-SD-78-1.7/2.3 11-003204 ACNH-P078-(105)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM HAZARD CONSTRUCTION COMPANY 0.3 KM EAST OF EL CAMINO REAL OVERCROSSING TO 1.2 KM EAST OF EL CAMINO REAL OVERCROSSING CONSTRUCT AUXILIARY LANE	P.O. BOX 229000 SAN DIEGO, CA 92192-9000	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760) 796-4666	\$1,234,220 \$1,040,562 \$69,531	09/08/05 09/23/05 07/01/06	100% 82%
HB4N	SWPPP						OVER RUN
11-SD-78-10.5/11.6 11-183644 STPL-5381-(018)E --()		IN SAN DIEGO COUNTY IN SAN MARCOS FROM 1.1 KM WEST TO 0.6 KM EAST OF LAS POSAS UNDERCROSSING CONSTRUCT NEW INTERCHANGE	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING STE 200 IRVINE CA 92618 (949)753-1414	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760) 796-4666	\$10,140,885 \$10,084,538 \$83,416	09/09/04 09/16/04 08/13/07	91% 97%
HE11	SWPPP						
11-SD-78-20.7/21.3 11-241904 ACST-P078-(102)E P0-78 1-(2E) --()		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM CITRUS AVENUE TO FLORA VISTA DRIVE REVISE INTERSECTION WIDEN SHOULDERS	R.J. BULLARD CONSTRUCTION, INC P.O. BOX 1577 BONSALL, CA 92003-1577	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760) 796-4666	\$2,920,930 \$2,036,789 \$269,865	08/20/04 09/08/04 03/22/07	100% 69%
HB1	SWPPP						
11-SD-78-20.9/21.3 11-241924 ACST-P078-(104)3 P0-78 1-(4E) --()		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM SUMMIT DRIVE TO FLORA VISTA DRIVE WIDEN SHOULDER	WIER CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO CA 92029 (760)743-6776		\$489,865 \$0 \$0	02/21/06 02/28/06	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 9
07/06/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-79-10.0/20.2 11-261004		IN SAN DIEGO COUNTY NEAR DESCANSO FROM 1.2 KM NORTH OF PASO PICACHO CAMPGROUND TO EAST JUNCTION ROUTE 78 RUBBERIZED ASPHALT CONCRETE CHIP	MANHOLE ADJUSTING CONTRACTORS 9500 BEVERLY ROAD PICO RIVERA CA 90660 (323)558-8000		\$1,175,609 \$0 \$0	05/30/06 06/07/06	0% 0%
HM1							
11-SD-79-20.3/53 11-238804		IN SAN DIEGO COUNTY FROM SANTA YSABEL TO THE RIVERSIDE COUNTY LINE PAVEMENT REJUVENATOR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$236,315 \$0 \$0	04/12/00 04/24/00	0% 0%
HM1A							
11-SD-94-13.2/13.4 11-263004		IN SAN DIEGO COUNTY NEAR RANCHO SAN DIEGO FROM 0.3 KM WEST OF AVOCADO BOULEVARD OVERCROSSING TO 0.2 KM EAST OF AVOCADO BOULEVARD O WIDEN OFF RAMP	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600		\$497,933 \$0 \$0	05/30/06 06/13/06	0% 0%
HB4N							
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4084	\$354,670 \$259,752 \$2,276	05/05/04 05/19/04 08/05/09	0% 0%
HA25	SWPPP					PLANT EST SATIS	
11-SD-125-11.5/12.2 11-253504 ACNH-P125-(016)E --()		IN SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM 1.0 KM SOUTH OF TROY STREET TO TROY STREET CONSTRUCT RETAINING WALL	PETERSON CHASE GENERAL 1702 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (619) 588-9073	\$2,614,693 \$2,630,128 \$2,100	11/21/03 12/03/03 07/19/06	0% 0%
HE14	SWPPP					PLANT EST SATIS	
11-SD-125-22.3/0 11-260524 STPL-6211-(040) --()		IN SAN DIEGO COUNTY IN SANTEE AT THE NORTH TERMINUS PLANTING AND IRRIGATION	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$1,942,764 \$1,754,395 \$11,174	05/24/05 06/02/05 03/21/07	0% 0%
HB4C	SWPPP					PLANT EST SATIS	

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 10
07/06/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-163-.9/2.8 11-258024		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5 AND 163 SEPARATOR TO PASCOE STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER,CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4048	\$598,982 \$490,452 \$3,648	02/28/05 03/15/05 08/06/08	0% 0%
HB1	WPCP						PLANT EST SATIS
11-SD-163-1.2/2.4 11-258014		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF ROUTE 5 AND 163 SEPARATION TO 0.2 KM SOUTH OF ROBINSON AVENUE OVERCROSSING INSTALL NEW MEDIAN GUARD RAIL	MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON,CA 90680	NAPIER, MARK 2878-410 CAM DEL RIO SOUTH SAN DIEGO,CA 92108-3847 (619) 688-6955	\$1,198,095 \$1,165,372 \$583	07/21/04 08/03/04 07/01/06	0% 0%
HB1	SWPPP						PLANT EST SATIS
11-SD-163-8.3/8.9 11-241504 STPL-6211-(046) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM SOUTH TO 0.3 KM NORTH OF CLAIREMONT MESA BOULEVARD OVERCROSSING WIDEN BRIDGE AND RECONSTRUCT RAMPS	ERRECA'S, INC. P.O. BOX 640 LAKESIDE, CA 92040	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE (858) 679-5567	\$9,863,023 \$718,495 \$696,262	03/13/06 03/22/06 07/28/08	8% 7%
HE14							
11-SD-805-1.8/0 11-269504		IN SAN DIEGO COUNTY IN SAN DIEGO AT ROUTE 905 AND 805 SEPARATION ON NORTHBOUND ON RAMP FROM WESTBOUND ROUTE 905 GROOVE PAVEMENT	PENHALL COMPANY 5775 EASTGATE DR SAN DIEGO CA 92121 (858)550-1111		\$287,088 \$0 \$0	05/01/06 05/11/06	0% 0%
HB1							
11-SD-805-10.8/11.8 11-238504		IN SAN DIEGO COUNTY IN SAN DIEGO AND NATIONAL CITY FROM 0.2 KM SOUTH OF 4TH STREET OVERCROSSING TO LOGAN AVENUE OVERCROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION CO., INC. 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192-9000	KONTAXIS, CONSTANTINE 1800 MAXWELL ROAD (858) 688-1529	\$1,683,817 \$19,061 \$19,061	04/06/06 04/20/06 11/08/06	22% 1%
HA22 HB4N							
11-SD-905-10.9/11.7 11-091804 ACNH-A905-(012)N D A9-05 0-(3AC)I 05 1-5873-()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT INTERCHANGE	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92083-8831	CARDENAS, VICTOR 8862 AIRWAY ROAD SAN DIEGO,CA 92154-6223 (619) 661-9275	\$15,252,032 \$15,714,864 \$104,393	10/18/02 10/29/02 06/21/06	0% 0%
HE11 HE11	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/06

Page 11
07/06/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5530-/0 11-091604		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS MODIFY EXISTING DRAINAGE FACILITIES	DAVID A BEADOR 26320 LESTER CIRCLE CORONA, CA 92883	KONTAXIS, CONSTANTINE 1800 MAXWELL ROAD (619) 397-6118	\$263,300 \$197,725 \$41,629	12/20/05 01/04/06 07/06/06	88% 75%
HA23	WPCP						

Totals:	Authorized Final Amt:	<u>\$555,328,851</u>	Completed to Date:	<u>\$381,866,811</u>	Work This Month:	<u>\$11,213,959</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-8-96.2/96.8	11-263504	1
11-IMP-78-13.2/13.4	11-265704	1
11-IMP-86-19.5/20.6	11-241104	1
11-IMP-86-20.0/20.3	11-260104	1
11-IMP-86-43.3/67.8	11-235504	1
11-IMP-98-45.2/46	11-229024	1
11-IMP-111-11.4/22.2	11-256204	2
11-IMP-111-40.5/65.4	11-266604	2
11-SD-5-8.6/10	11-0786U4	2
11-SD-5-.1/0	11-268304	2
11-SD-5-.1/.3	11-079404	2
11-SD-5-10.0/10.7	11-066704	2
11-SD-5-10.3/49.3	11-240304	3
11-SD-5-12.6/13.4	11-228704	3
11-SD-5-13.0/15	11-352304	3
11-SD-5-14.1/14.9	11-265404	3
11-SD-5-16.0/16.6	11-207914	3
11-SD-5-16.1/25.8	11-264704	3
11-SD-5-28.3/37	11-0301U4	4
11-SD-5-34.7/35.7	11-065104	4
11-SD-5-35.8/36.3	11-265504	4
11-SD-5-42.7/51.2	11-078304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-2.2/2.6	11-254304	4
11-SD-8-36.5/0	11-080004	4
11-SD-15-2.3/6.1	11-2379U4	5
11-SD-15-13.0/50.9	11-077304	5
11-SD-15-18.5/M20.5	11-2348U4	5
11-SD-15-18.9/M19.5	11-080934	5
11-SD-15-19.0/M22	11-080904	5
11-SD-15-22.0/M24.1	11-080914	5
11-SD-15-24.0/M26.5	11-080924	6
11-SD-15-.6/2.4	11-235904	6
11-SD-15-6.4/7.5	11-064904	6
11-SD-15-6.5/10.1	11-070804	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-52-8.5/9.1	11-247704	6
11-SD-52-13.3/0	11-262704	7
11-SD-54-5.0/0	11-249804	7
11-SD-56-.6/	11-172834	7
11-SD-56-2.2/6.2	11-172894	7
11-SD-67-6.7/9.3	11-241804	7
11-SD-67-3.9/18.5	11-241184	7
11-SD-67-5.2/5.5	11-262804	8
11-SD-76-.1/2.2	11-259204	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
11-SD-78-1.7/2.3	11-003204	8
11-SD-78-10.5/11.6	11-183644	8
11-SD-78-20.7/21.3	11-241904	8
11-SD-78-20.9/21.3	11-241924	8
11-SD-79-10.0/20.2	11-261004	9
11-SD-79-20.3/53	11-238804	9
11-SD-94-17.5/17.7	11-176424	9
11-SD-94-13.2/13.4	11-263004	9
11-SD-125-11.5/12.2	11-253504	9
11-SD-125-22.3/0	11-260524	9
11-SD-163-.9/2.8	11-258024	10
11-SD-163-1.2/2.4	11-258014	10
11-SD-163-8.3/8.9	11-241504	10
11-SD-805-1.8/0	11-269504	10
11-SD-805-10.8/11.8	11-238504	10
11-SD-905-10.9/11.7	11-091804	10
11-SD-5530-/0	11-091604	11

Statement of Ongoing Contracts - Federal Aid

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
-I-		FEDERAL AID (INTERSTATE)	\$419,559,270
-F-		FEDERAL AID (PRIMARY)	\$70,842,349
-S-		FEDERAL AID (SECONDARY)	\$37,704,895
-SH-		STATE HIGHWAY	\$24,914,573
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$1,307,764
District Total:			<u>\$555,328,851</u>
			<u>\$381,866,811</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
11	\$18,457,071
Work completed this Period:	\$18,457,071