

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11**

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|--|--|---|--|--|------------------------------------|
| 11-IMP-7-3.7/6.9 11-068024 | | IN IMPERIAL COUNTY NEAR CALEXICO ON ROUTE 7 AND ON ROUTE 8 HIGHWAY PLANTING AND IRRIGATION | SIERRA LANDSCAPE COMPANY 73-771 DINA SHORE DRIVE, 200 PALM DESERT CA 92211 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084 | \$1,156,018 \$1,162,264 \$1,854 | 11/16/07 12/21/07 10/27/11 | 0% 0% PLANT EST SATIS |
| HE14 HE14 | SWPPP | | | | | | |
| 11-IMP-8-4.9/7.2 11-264004 ACIM-008 -(101) --() | | IN IMPERIAL COUNTY NEAR OCOTILLO AT DEVIL'S CANYON BRIDGE NUMBER 2 AND AT MYER CREEK BRIDGE REHABILITATE BRIDGE | TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711 | FARMER, BRANDON 1463 BROADWAY EL CAJON, CA 92021 (858)688-1375 | \$1,018,018 \$7,500 \$0 | 10/12/10 11/02/10 11/01/11 | 0% 1% SUSPENDED |
| HA21 | SWPPP | | | | | | |
| 11-IMP-8-31.3/0 11-261514 | | IN IMPERIAL COUNTY NEAR EL CENTRO AT EASTBOUND AND WESTBOUND SUNBEAM REST AREAS INSTALL SEWAGE TREATMENT SYSTEM | UNITED ENGINEERING & CONST. 336-10A N. CENTRAL AVENUE GLENDALE CA 91203 | BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)688-1526 | \$961,427 \$759,039 \$25,586 | 05/26/10 07/15/10 04/23/12 | 37% 79% |
| HA26 | SWPPP | | | | | | |
| 11-IMP-8-31.3/0 11-261504 ACHS-X025-(028)S GX02-5 02-() --() | | IN IMPERIAL COUNTY NEAR EL CENTRO ON ROUTE 8 AT SUNBEAM REST AREAS AND NEAR CALIPATRIA ON ROUTE 111 AT TWO RIVERS REST AREA ROADSIDE REST AREA RESTORATION/ADA | RSMW CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942 | BABICKY, ALAN 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 | \$3,117,207 \$3,093,634 \$72 | 07/29/09 08/19/09 09/19/11 | 75% 100% |
| HA26 | SWPPP | | | | | | |
| 11-IMP-8-96.9/0 11-2M0604 | | IN IMPERIAL COUNTY NEAR WINTERHAVEN AT COLORADO RIVER BRIDGE PAINT BRIDGE | MURPHY INDUSTRIAL COATINGS 2704 GUNDRY AVENUE SIGNAL HILL, CA 90755 | MONSALUD, LAWRENCE 722 E. BARIONI AVE IMPERIAL, CA 92251 (858)688-1425 | \$922,800 \$901,197 \$0 | 04/06/10 04/27/10 02/28/11 03/15/11 | 63% 96% COMPLETED |
| HM3 | WPCP | | | | | | |
| 11-IMP-78-9.2/12.1 11-167894 HPLU-6211-(094) --() | | IN IMPERIAL COUNTY NEAR BRAWLEY ON ROUTE 78 AND ON ROUTE 86 CONSTRUCT FOUR LANE EXPRESSWAY | GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011 | RIZZUTTO, SHAWN 722 E. BARIONI BLVD EL CENTRO, CA 92251 (760)355-8666 | \$29,957,611 \$201,091 \$201,091 | 11/30/10 12/24/10 10/15/12 | 5% 1% |
| HE14 | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11**

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|--|---|--|------------------------------------|
| 11-IMP-78-12.1/15.2 11-167884 HPLU-6211-(067)E --() | | IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AND ON OLD ROUTE 111 CONSTRUCT FOUR-LANE EXPRESSWAY | SKANSKA 861 MAIN STREET BRAWLEY,CA 92227 | RIZZUTTO, SHAWN 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666 | \$70,614,738 \$70,376,575 \$1,139,533 | 03/11/08 03/27/08 04/14/11 | 0% 0% PLANT EST SATIS |
| HE14 | SWPPP | | | | | | |
| 11-IMP-78-41.1/63 11-278004 | | IN IMPERIAL COUNTY NEAR GLAMIS FROM UNION PACIFIC RAILROAD CROSSING TO 0.5 MILE EAST OF MIDWAY WELLS ROAD APPLY POLYMER MODIFIED SEAL COAT | WEST COAST PAVING AND CHIP SEALING, INC. P O BOX 1231 YREKA CA 96097 | HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666 | \$1,062,034 \$1,122,239 \$0 | 06/17/10 07/12/10 02/23/11 02/23/11 | 100% 100% COMPLETED |
| HM1 | WPCP | | | | | | |
| 11-SD-5-.3/10 11-080404 IM-0051-(619)E --() | | IN SAN DIEGO COUNTY IN SAN DIEGO CHULA VISTA AND NATIONAL CITY FROM CAMINO DE LA PLAZA OVERCROSSING TO 24TH STREET UNDERCROSSING PAVEMENT REHABILITATION | SIM J HARRIS INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)437-0190 | MOEN, MIKE 9851 BUENA VISTA AVENUE SANTEE, CA 92071 (619)995-7335 | \$9,716,350 \$0 \$0 | 01/06/11 01/31/11 05/31/11 | 0% 0% 0% |
| HA22 | WPCP | | | | | | |
| 11-SD-5-1.2/23.5 11-283404 ACIM-0005-(614)E --() | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM VIA DE SAN YSIDRO UNDERCROSSING TO ROUTE 5/274 SEPARATION CONSTRUCT CURB RAMPS | WIER CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029 | BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438 | \$597,336 \$728,650 \$7,504 | 07/15/10 08/10/10 04/15/11 | 90% 95% |
| HB71 | WPCP | | | | | | |
| 11-SD-5-3.2/15.3 11-2M0204 STP-X073-(091)E --() | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECKS | FALCON CONSTRUCTION CO P O BOX 26429 SAN DIEGO CA 92196 (619)840-8998 | CORTEZ, DAVID 9851 BUENA VISTA AVE SANTEE, CA 92071 (858)688-1597 | \$820,430 \$0 \$0 | 11/03/10 12/15/10 07/14/11 | 0% 0% 0% |
| HA21 | WPCP | | | | | | |
| 11-SD-5-10.0/20 11-240104 IM-0051-(618)E --() | | IN SAN DIEGO COUNTY IN NATIONAL CITY HAZARD CONSTRUCTION AND SAN DIEGO FROM 24TH STREET UNDERCROSSING TO 0.1 MILE SOUTH OF ROUTE 8/5 SEPARATION AND PAVEMENT REHABILITATION | CITY HAZARD CONSTRUCTION PO BOX 229000 SAN DIEGO CA 921929000 (858)587-3600 | ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473 | \$8,672,627 \$0 \$0 | 01/10/11 01/27/11 06/16/11 | 0% 0% 0% |
| HA22 | WPCP | | | | | | |
| HB4N | | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11**

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|---|---|---|--|---------------------------|
| 11-SD-5-23.9/28.2 11-284604 ACHS-0005-(615)E G 00-0516-(5E) --() | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM FLATIRON WEST INC MISSION BAY DRIVE OVERCROSSING TO NOBEL DRIVE OVERCROSSING UPGRADE MEDIAN GUARD RAIL | 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100 | AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318 | \$6,213,084 \$4,075,082 \$1,490,804 | 10/11/10 11/03/10 04/21/11 | 15% 65% |
| HB1 | SWPPP | | | | | | |
| 11-SD-5-25.9/31.8 11-2M0404 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK | COFFMAN SPECIALTIES, INC. 9685-200 VIA EXCELENCIA SAN DIEGO, CA 92126 | RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1415 | \$1,476,678 \$1,463,267 \$0 | 04/29/10 05/18/10 02/25/11 02/26/11 | 100% 100% COMPLETED |
| HM3 | WPCP | | | | | | |
| 11-SD-5-32.7/42.7 11-079804 ACIM-0005-(612) --() | | IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH AND ENCINITAS GRIND PAVEMENT AND REPLACE SLABS | PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592 | TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549 | \$4,353,460 \$2,768,426 \$875,549 | 06/25/10 07/20/10 04/12/11 | 74% 64% |
| HM1 | WPCP | | | | | | |
| 11-SD-5-35.7/40.1 11-2M0304 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK | PERSE CONSTRUCTION COMPANY 982 W 10TH STREET AZUSA CA 91702 (626)815-3901 | TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549 | \$502,503 \$7,770 \$7,770 | 12/30/10 02/02/11 06/27/11 | 23% 2% |
| HA21 | WPCP | | | | | | |
| 11-SD-5-39.8/54.4 11-289304 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM BIRMINGHAM DRIVE OVERCROSSING TO 0.1 MILE NORTH OF CAMP PENDLETON UNDERCROSSING INSTALL RAMP METERS AND HOV LANES | SUKUT CONSTRUCTION 3156-205 VISTA WAY OCEANSIDE, CA 92056 | RAFIQ, AHMAD 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1415 | \$3,595,277 \$3,177,361 \$179,308 | 04/08/10 05/06/10 04/12/12 | 89% 86% |
| HB4N | SWPPP | | | | | | |
| 11-SD-5-40.1/0 11-292404 ACIM-X073-(090)E --() | | IN SAN DIEGO COUNTY IN ENCINITAS ON ROUTE 5 AT MACKINNON AVENUE OVER CROSSING AND IN SAN DIEGO ON ROUTE 805 FROM 0.3 MILE TO 0.1 M REPAIR SLOPE AND EROSION CONTROL | R S B GROUP INC 22622 LAMBERT STREET #304 LAKE FOREST CA 92630 (949)454-1999 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084 | \$658,999 \$309,654 \$60,208 | 12/23/10 01/11/11 05/21/12 | 10% 46% |
| HA23 | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11**

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|--|------------------|---|--|--|---|------------------------------------|------------------------------------|
| 11-SD-5-52.8/54.9 11-239504 | | IN SAN DIEGO COUNTY IN OCEANSIDE FROM P&D LANDSCAPE MANAGEMENT BROOKS STREET OVERCROSSING TO 0.1 KM 999 TOWN AND COUNTRY RD, FIR4 NORTH OF CAMP DEL MAR OVERCROSSING PLANTING AND IRRIGATION | ORANGE, CA 92868 | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086 | \$1,307,372 \$1,186,864 \$10,945 | 08/09/07 09/18/07 10/24/11 | 0% 0% PLANT EST SATIS |
| HA25 | SWPPP | | | | | | |
| 11-SD-5-67.2/0 11-0AA004 | | IN SAN DIEGO COUNTY IN CORONADO AND ABOUT 15 MILES NORTH OF OCEANSIDE INSTALL PHOTOVOLTAIC PANELS | PRO-WEST ENGINEERING INC 740 W. GROVE AVENUE ORANGE CA 92865 | DOUGHERTY BOB 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1528 | \$291,000 \$244,260 \$40,500 | 03/22/10 05/18/10 04/30/11 | 68% 84% |
| 11-SD-8-1.2/0 11-286604 ACIM-0008-(306)E --() | | IN SAN DIEGO COUNTY IN SAN DIEGO AT MIDWAY DRIVE UNDERCROSSING MODIFY INTERSECTION | TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA RD STE 184 MOORPARK CA 93021 (805)523-1914 | PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-1575 | \$557,617 \$452,970 \$175,166 | 08/24/10 09/21/10 05/09/11 | 78% 81% SUSPENDED |
| HB1 | WPCP | | | | | | |
| 11-SD-8-3.0/12.6 11-261704 ACIM-0008-(305)E --() | | IN SAN DIEGO COUNTY IN SAN DIEGO AND LA MESA AT VARIOUS LOCATIONS FROM MISSION CENTER RD OVERCROSSING TO SEVERIN DRIVE OVERCROSSIN FREEWAY MAINTENANCE ACCESS PAVING | PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE, CA 92614 | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086 | \$1,030,271 \$4,395 \$0 | 08/10/10 08/26/10 10/03/11 | 9% 0% SUSPENDED |
| HA28 | SWPPP | | | | | | |
| 11-SD-8-10.2/21.8 11-2M0904 ACIM-0081-(307)E --() | | IN SAN DIEGO COUNTY IN AND NEAR LA MESA AND EL CAJON FROM 0.3 MILE WEST OF FLETCHER PARKWAY OC TO LAKE JENNINGS PARK ROAD OC REPLACE SLABS | COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA, STE 200 SAN DIEGO, CA 92126 | AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318 | \$1,806,800 \$189,273 \$189,273 | 06/29/10 07/13/10 06/20/11 | 68% 10% |
| HM1 | WPCP | | | | | | |
| 11-SD-8-17.4/18.7 11-063804 ACIM-0081-(302)E --() | | IN SAN DIEGO COUNTY IN EL CAJON FROM THE SECOND STREET UNDERCROSSING TO THE GREENFIELD DRIVE UNDERCROSSING WIDEN FREEWAY AND BRIDGE | SIM J HARRIS, INC. 9685-200 EXCELENCIA SAN DIEGO, CA 92126 | AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR CA 92014 (858)688-1318 | \$9,259,880 \$7,776,384 \$359,897 | 10/07/09 10/20/09 05/26/11 | 85% 83% |
| HB4N | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|--|---|---|---|---|--------------------------------|
| 11-SD-8-31.8/39.7 11-2M0804 ACIM-008 -(304)E --() | | IN SAN DIEGO COUNTY NEAR ALPINE FROM HAZARD CONSTRUCTION VIEJAS CREEK BRIDGE TO HORSETHIEF CREEK UNDERCROSSING REPLACE CONCRETE SLABS | 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121 | BAGUBE, JUN 9851 BUENA VISTA ROAD SANTEE, CA 92071 (858)688-1438 | \$4,178,357 \$3,814,182 \$15,519 | 06/24/10 07/16/10 03/22/11 | 100% 93% OVER RUN |
| HM1 | WPCP | | | | | | |
| 11-SD-8-49.0/0 11-243204 ACIM-0081-(303)E 00-81 3-(3E) --() | | IN SAN DIEGO COUNTY NEAR PINE VALLEY AT BUCKMAN SPRINGS REST AREA RESTORE SAFETY ROADSIDE REST | WHILLOCK CONTRACTING, INC. P O BOX 2322 LA MESA CA 91943 | RAMIREZ, DANIEL 1436 BROADWAY EL CAJON CA 92021 (760)594-2011 | \$1,819,486 \$1,104,115 \$130,421 | 01/12/10 02/16/10 04/04/11 | 96% 60% |
| HA26 | SWPPP | | | | | | |
| 11-SD-15-3.2/M4.1 11-070404 ACIM-X073-(083) --() | | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 805 PLANTING AND IRRIGATION | A C C U CONSTRUCTION INC 1526 BROOKHOLLOW DRIVE #76 SANTA ANA CA 92705 (714)641-4730 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084 | \$4,630,033 \$4,478,078 \$8,820 | 09/10/07 10/25/07 03/21/12 | 0% 0% PLANT EST SATIS |
| HA25 | SWPPP | | | | | | |
| 11-SD-15-8.4/0 11-291904 ACST-X073-(089)E X0-73 0-(9E) --() | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE SLOPE PAVING AND PLANTING | L B CIVIL CONSTRUCTION INCORPORATED 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121 (858)481-5222 | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086 | \$1,749,974 \$590,170 \$403,984 | 11/23/10 12/14/10 08/27/12 | 21% 34% |
| HA23 | SWPPP | | | | | | |
| 11-SD-15-8.9/9.7 11-233204 ER- () --() | | IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK | ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979 | | \$1,000,000 \$0 \$0 | 03/01/98 03/01/98 | 0% 0% |
| HA23 | | | | | | | |
| 11-SD-15-10.4/21.2 11-2T0924 | | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 AND ON ROUTE 163 CONSTRUCT MANAGED LANES | COFFMAN SPECIALTIES INC. 4375 JUTLAND DRIVE SUITE 260 SAN DIEGO CA 92117 | MCMILLAN, STEVE 13560 EVENING CREEK DRIVE N. SAN DIEGO CA 92128 (858)688-1435 | \$66,177,939 \$54,281,268 \$2,818,913 | 07/25/08 08/06/08 09/14/12 | 61% 82% |
| HB4C | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11**

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|--|---|------------------------------------|--------------------------------|
| 11-SD-15-10.5/M15 11-2T0914 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 KM SOUTH OF ROUTE 52/15 SEPARATION TO CARROLL CANYON ROAD OVERCROSSING CONSTRUCT MANAGED LANES | FCI CONSTRUCTORS INC 10050 BLACK MOUNTAIN RD SAN DIEGO CA 92126 | MERCADO VICTOR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO CA 92128 (858)688-1544 | \$55,571,534 \$54,771,016 \$1,012,063 | 05/12/08 06/11/08 04/29/11 | 95% 97% |
| HB4C | SWPPP | | | | | | |
| 11-SD-15-16.0/M19.3 11-2T0934 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM MIRA MESA BOULEVARD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 56/15 SEPARATION OVERCROSSING CONSTRUCT MANAGED LANES | FCI CONSTRUCTORS, INC. 10050 BLACK MOUNTAIN ROAD SAN DIEGO CA 92126 | BOBOTIS, MARK 13220 EVENING CREEK DRIVE SUITE 112 SAN DIEGO, CA 92128 (858)688-1439 | \$71,132,958 \$61,175,957 \$885,580 | 02/08/08 02/27/08 06/17/11 | 92% 86% |
| HB4C | SWPPP | | | | | | |
| 11-SD-15-18.8/M21.9 11-260714 HPLU-6211-(064)N 62-11 0-(4N) --() HA25 | SWPPP | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM 1.4 KM SOUTH OF RTE 15/56 SEPARATION TO CAMINO DEL NORTE UC AND ON RTE 56 FROM 0 HIGHWAY PLANTING AND IRRIGATION | SIERRA LANDSCAPE COMPANY 73771 DINAH SHORE DRIVE PALM DESERT CA 92211 | SAGGESE, CARMINE T. 13560 EVENING CREEK DRIVE NORTH (NORTH TRLR) SAN DIEGO CA 92128 (858)688-1497 | \$2,581,596 \$2,350,207 \$3,625 | 05/12/08 06/10/08 10/15/12 | 0% 0% PLANT EST SATIS |
| 11-SD-15-21.9/M23.9 11-260724 HPLU-6211-(080) --() HB4C | SWPPP | IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING INSTALL PLANTING AND WATER SYSTEM | EAST BAY CONSTRUCTION CO., INCS 41120-G ELM STREET MURRIETA CA 92562 | SAGGESE, CARMINE T 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1542 | \$1,283,194 \$1,183,063 \$2,280 | 02/19/09 03/20/09 05/17/13 | 0% 0% PLANT EST SATIS |
| 11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --() HB4C | SWPPP | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS | NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029 (760)735-8700 | SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542 | \$1,026,515 \$0 \$0 | 11/24/10 01/11/11 10/30/14 | 0% 0% |
| 11-SD-15-26.0/30.2 11-2T0814 ACIM-015 -(203)N LN62-11 0-(2N) --() HB4C | SWPPP | IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO AT VARIOUS LOCATIONS FROM 0.1 KM S OF HIGHLAND ROAD OC TO 0.2 KM N OF NINTH AVENUE UC CONSTRUCT MANAGED LANES - NORTH | FLATIRON CORP. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 | BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH SAN DIEGO,CA 92128 (858)688-1430 | \$48,701,498 \$34,390,516 \$568,126 | 11/20/08 12/10/08 11/29/12 | 74% 70% |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11**

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|--|--|---|--|------------------------------------|
| 11-SD-15-27.3/0 11-2T0894 CMLN-6211-(059) --() | | IN SAN DIEGO COUNTY IN ESCONDIDO AT NORTH COUNTY FAIR OVERCROSSING CONSTRUCT BARRIER TRANSFER MACHINE | WEIR CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO,CA 92029 | CARDENAS, VICTOR 13560 EVENING CREEK DRIVE SAN DIEGO,CA 92128 (858)688-1524 | \$7,104,854 \$6,938,463 \$9,449 | 08/20/08 09/26/08 12/10/11 | 0% 0% PLANT EST SATIS |
| HB4C | WPCP | | | | | | |
| 11-SD-15-30.0/31.5 11-2T0824 CIM-015 -(202)3 CMLN-6211-(053) --() | | IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION CONSTRUCT MANAGED LANES | ATKINSON CONTRACTORS, LP 27422 PORTOLA PARKWAY FOOTHILL RANCH CA 92610 | JAVED, FARIDUN 304-B ENTERPRISE STREET ESCONDIDO,CA 92029 (760)735-5087 | \$50,075,374 \$44,013,561 \$1,421,963 | 07/21/08 08/06/08 12/01/11 | 78% 87% |
| HB4C | SWPPP | | | | | | |
| 11-SD-52-2.6/5.9 11-288404 | | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 52 AND ON ROUTE 805 CONVERT IRRIGATION SYSTEM | NATURE'S IMAGE 20472-102 CRESCENT BAY DR. LAKE FOREST CA 92630 | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4086 | \$422,982 \$403,846 \$0 | 05/30/08 06/20/08 07/21/10 | 0% 0% PLANT EST SATIS |
| HA25 | WPCP | | | | | | |
| 11-SD-52-7.4/13.3 11-267304 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE EAST OF ROUTE 52/15 SEPARATION TO MAST BLVD UNDERCROSSING CONSTRUCT AUXILIARY LANE | HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO,CA 92192-9000 | GAYON, ALBERTO 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (619)697-0217 | \$20,099,447 \$19,434,652 \$52,897 | 01/16/08 02/04/08 03/21/11 03/14/11 | 0% 0% PLANT EST SATIS |
| HB4C | SWPPP | | | | | | |
| 11-SD-52-14.1/16.3 11-010614 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONSTRUCT FOUR-LANE FREEWAY | ERRECA'S, INC. 12570 SLAUGHTERHOUSE CNY ROAD LAKESIDE CA 92040 | FITZGIBBON, EDWARD 9851 BUENA VISTA AVENUE SANTEE CA 92071 (619)995-7334 | \$63,713,922 \$62,716,522 \$1,141,850 | 11/27/07 12/31/07 05/10/11 | 0% 0% PLANT EST SATIS |
| HE14 | SWPPP | | | | | | |
| 11-SD-52-16.2/17.8 11-2T0104 STPL-6211-(077) --() | | IN SAN DIEGO COUNTY IN SANTEE FROM CUYAMACA STREET OVERHEAD TO MAGNOLIA AVENUE UNDERCROSSING KP 26.1/28.6 TO CONSTRUCT A FOUR LANE DIVIDED | FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 | MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE CA 92071 (619)995-7335 | \$29,477,405 \$28,501,777 \$341,568 | 12/17/08 12/30/08 03/25/11 | 100% 96% |
| HE14 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11

Page 8
04/05/11

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|---|---|---|---|--|---------------------------|
| 11-SD-52-17.0/17.7 11-2T0004 HPLU-6211-(075)E LU62-11 0-(6E) --() | | IN SAN DIEGO COUNTY IN AND NEAR SANTEE ON ROUTE 52 AND ON ROUTE 67 CONSTRUCT FREEWAY AND INTERCHANGE | SKANSKA USA CIVIL WEST 1995 AGUA MANSA ROAD RIVERSIDE CA 92092-2405 | MOEN, MIKE 9851 BUENA VISTA AVE. SANTEE CA 92071 (619)596-3226 | \$71,128,755 \$70,509,877 \$338,952 | 04/10/08 04/30/08 04/07/11 | 98% 98% |
| HE14 | SWPPP | | | | | | |
| 11-SD-56-.3/2.6 11-2M1204 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS APPLY MICROSURFACING | PAVEMENT COATINGS CO 10240 SAN SEVAINE WAY MIRA LOMA, CA 91752 | TRAN, DUNG 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1549 | \$1,922,044 \$1,762,008 \$0 | 06/25/10 07/12/10 02/23/11 02/23/11 | 100% 100% COMPLETED |
| HM1 | WPCP | | | | | | |
| 11-SD-56-6.8/8.7 11-402304 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP INC PENASQUITOS CREEK BRIDGE TO 0.3 MILE WEST OF ROUTE 56/15 SEPARATION RECYCLED WATER CONVERSION | P O BOX 429 PERIS CA 92572 | HURTZIG JOHN 7177 OPPORTUNITY RD SAN DIEGO CA 92111 (858)467-4086 | \$469,093 \$349,521 \$141,506 | 06/25/10 07/20/10 03/17/14 | 100% 82% |
| HA25 | WPCP | | | | | | |
| 11-SD-75-9.3/10.6 11-296704 | | IN SAN DIEGO COUNTY IN SAN DIEGO AND IMPERIAL BEACH, AT VARIOUS LOCATIONS, FROM SATURN BOULEVARD TO 9TH STREET. CONSTRUCT CURB RAMPS AND MODIFY | TRAFFIC DEVELOPMENT SERVICES INC 4215 TIERRA REJADA RD STE 184 MOORPARK CA 93021 (805)523-1914 | PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4078 | \$132,927 \$129,799 \$45,052 | 10/12/10 11/02/10 04/12/11 | 69% 96% |
| HB71 | WPCP | | | | | | |
| 11-SD-76-7.3/13.1 11-080104 ARRA-P076-(024)E P0-76 0-(4E) --() | | IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.8 KM WEST OF MELROSE DRIVE TO 1.0 KM EAST OF SOUTH MISSION ROAD CONSTRUCT FOUR LANE HIGHWAY | FLATIRON WEST INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92076 | FITZGIBBON, EDWARD 3485 E. VISTA WAY VISTA CA 92084 (760)639-4430 | \$63,079,991 \$27,108,326 \$769,201 | 12/23/09 01/19/10 11/05/13 | 38% 43% |
| HE14 | SWPPP | | | | | | |
| 11-SD-76-23.1/23.5 11-273404 ACST-ACBR-(STP)P P-ACBR-(STP)P --() | | IN SAN DIEGO COUNTY AT PALA FROM 0.1 MILE WEST TO 0.3 MILE EAST OF PALA CREEK BRIDGE BRIDGE REPLACEMENT | COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100 | AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318 | \$2,775,000 \$55,057 \$14,165 | 12/28/10 01/13/11 09/04/12 | 5% 2% |
| HA21 | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11**

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|---|--|---|--|----------------------|
| 11-SD-76-32.9/52.3 11-277804 | | IN SAN DIEGO COUNTY AT RINCON, LAKE HENSHAW AND MORETTIS FROM VALLEY CENTER ROAD TO ROUTE 79 SLURRY SEAL | INTERMOUNTAIN SLURRY SEAL INC P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011 | | \$1,188,542 \$0 \$0 | 06/28/10 07/22/10 | 0% 0% |
| HM1 | WPCP | | | | | | |
| 11-SD-78-5.0/12 11-274904 ACNH-P078-(110)E --() | | IN SAN DIEGO COUNTY IN VISTA AND SAN MARCOS FROM 1.0 KM EAST OF EMERALD DRIVE OVERCROSSING TO 0.2 KM WEST OF SAN MARCOS BOULEVARD RUBBERIZED HOT MIX ASPHALT OVERLAY | SIM J. HARRIS 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO, CA 92126 | LEVINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430 | \$7,917,649 \$7,813,086 \$335,356 | 08/10/10 08/26/10 03/21/11 03/21/11 | 98% 100% |
| HA22 | WPCP | | | | | | |
| 11-SD-78-37.4/44.5 11-298504 ACHS-P078-(109)E P P0-78 1-(9E) --() | | IN SAN DIEGO COUNTY NEAR RAMONA INSTALL CENTERLINE RUMBLE STRIP | HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600 | GARY LEVINE 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430 | \$454,838 \$443,822 \$128,028 | 11/16/10 12/03/10 04/04/11 03/21/11 | 80% 98% |
| HB1 | WPCP | | | | | | |
| 11-SD-94-7.9/0 11-262604 ACHS-P094-(057)E G P0-94 0-(7E) --() | | IN SAN DIEGO COUNTY IN SAN DIEGO LA MESA AND LEMON GROVE AT WEST BOUND OFF RAMP TO COLLEGE AVENUE INSTALL TRAFFIC SIGNAL / WIDEN RAMP | ERRECA'S, INC. 11790 HI RIDGE ROAD LAKESIDE CA 92040 | REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (858)688-1091 | \$1,462,588 \$1,467,253 \$1,600 | 08/28/09 09/17/09 07/07/11 | 0% 0% |
| HB1 | SWPPP | | | | | | PLANT EST SATIS |
| 11-SD-125-9.6/T20.8 11-296804 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM ELKELTON PLACE UNDERCROSSING TO 0.4 MILE NORTH OF GROSSMONT COLLEGE DRIVE PLACE MICROSURFACING ON RAMPS | VALLEY SLURRY SEAL COMPANY, INC 3785 CHANNEL DRIVE WEST SACRAMENTO,CA 95691 | REYES, JULIO 817 SWEETWATER ROAD SPRING VALLEY CA 91977 (858)688-1091 | \$849,490 \$746,981 \$0 | 06/01/09 06/16/09 09/29/10 02/22/11 | 100% 100% |
| HM1A | WPCP | | | | | | COMPLETED |
| 11-SD-163-.9/0 11-401704 | | IN SAN DIEGO COUNTY IN SAN DIEGO AT ROUTE 5/163 SEPARATION REHABILITATE RAMP | HAZARD CONSTRUCTION 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121 | ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473 | \$218,536 \$212,759 \$0 | 06/25/10 07/16/10 03/08/11 03/08/11 | 100% 100% |
| HA22 | WPCP | | | | | | COMPLETED |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11**

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|---------------------|---|--|--|--|---|------------------------------------|
| 11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --() | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. | SIERRA LANDSCAPE COMPANY, INC. 73-771, #200 DINAH SHORE DR. PALM DESERT CA 92211 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084 | \$1,139,186 \$970,868 \$3,634 | 10/08/09 11/24/09 12/17/13 | 0% 0% PLANT EST SATIS |
| TEA2 | SWPPP | INSTALL HIGHWAY PLANTING | | | | | |
| 11-SD-163-3.8/11.1 11-239304 STP-P163-(027)E --() | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 8/163 SEPARATION TO TO ROUTE 163/15 SEPARATION METAL BEAM GUARD RAIL | HAZARD CONSTRUCTION P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600 | AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318 | \$6,907,424 \$717,604 \$717,604 | 12/07/10 12/22/10 05/20/11 | 12% 10% |
| HA22 | WPCP | | | | | | |
| 11-SD-805-7.6/9.2 11-081644 SARR-8051-(608)E 80-51 6-(8E) --() | | IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY ON ROUTE 805 FROM 0.3 MILE NORTH OF H STREET OVERCROSSING AND VARIOUS LOCATIO CONSTRUCT TWO SOUTHBOUND AUX LANES | SKANSKA USA CIVIL WEST CA 1995 AGUA MANSO ROAD RIVERSIDE,CA 92509 | ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY,CA 91977 (858)688-1473 | \$7,227,488 \$6,795,482 \$38,137 | 07/23/09 08/10/09 04/15/11 | 100% 95% |
| HB4N | SWPPP | | | | | | |
| 11-SD-805-24.7/24.7 11-288904 | | IN SAN DIEGO COUNTY IN SAN DIEGO AT 0.3 MILE NORTH OF GOVERNOR DRIVE UNDERCROSSING ABANDON EXISTING CULVERT | DREAMBUILDER 1361 E GARTEN DRIVE PLACENTIA CA 92870 (714)646-3697 | | \$436,061 \$0 \$0 | 01/25/11 02/10/11 | 0% 0% |
| HA23 | WPCP | | | | | | |
| 11-SD-805-25.2/26.3 11-089754 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF NOBEL DRIVE OVERCROSSING TO 0.1 KM NORTH OF EASTGATE MALL OVERCROSSING INTERCHANGE IMPROVEMENTS & ROAD | SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSO ROAD RIVERSIDE CA 925092405 (951)684-5360 | AKHONDZADEH, RAHIM 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1318 | \$11,712,000 \$166,664 \$166,664 | 11/29/10 12/16/10 01/24/12 | 4% 1% |
| HE13 | SWPPP | | | | | | |
| 11-SD-805-26.5/28.9 11-2T0404 ARRA-805 -(610)N 80-5 6-(0N) --() | | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 805 FROM 0.3 KM SOUTH OF SOLEDAD CANYON BRIDGE AND OVERHEAD TO 0.6 KM NORTH OF ROUTE 5/8 CONSTRUCT HOV LANES | DIABLO CONTRACTORS INC 7 CROW CANYON COURT SUITE 100 SAN RAMON CA 94583 (925)552-8250 | POUND, DAVID 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112 | \$47,332,889 \$120,693 \$0 | 01/28/11 02/08/11 10/17/12 | 1% 0% |
| HB5 | SWPPP | | | | | | |

**State of California Department of Transportation
Statement of Ongoing Contracts as of 03/20/11**

District 11

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Approved Est Comp Accepted | %Time % Work Message |
|---|------------------|--|--|--|---|------------------------------------|----------------------|
| 11-SD-905-5.2/6.1 11-091834 SRRA-A905-(020)N --() | | IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 905 FR 0.1 KM E TO 1.5 KM E OF RTE 905/805 SEP AND ON RTE 805 FR 0.2 KM N OF RTE 905/805 S | FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 (760)916-9100 | | \$11,994,794 \$0 \$0 | 03/07/11 03/17/11 | 0% 0% |
| HE14 | SWPPP | CONSTRUCT NEW FREEWAY (PHASE 2) | | | | | |
| 11-SD-905-8.6/11.6 11-091824 HPLU-6211-(071)N LU62-11 0-(2NH)P 6211- 073-() | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CACTUS ROAD TO 0.3 KM WEST OF THE MEXICO BORDER | SKANKSA USA CIVIL WEST CALIFORNIA DISTRICT INC. 9543-4 HEINRICH HERTZ DRIVE SAN DIEGO, CA 92154 | OLSON, TED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6406 | \$65,060,670 \$63,560,474 \$424,093 | 01/30/08 02/27/08 03/21/11 | 0% 0% |
| HE14 | SWPPP | CONSTRUCT NEW FREEWAY | | | | | PLANT EST SATIS |
| 11-SD-905-9.5/15 11-288804 SARR-A905-(019) A-A905-(019)N --() | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.2 KM EAST OF ROUTE 805/905 SEPARATION TO 0.8 KM EAST OF BRITANNIA OVERCROSSING | FLATIRON WEST/SUKUT 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078 | DEYOE, MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)688-1477 | \$59,251,358 \$25,950,476 \$931,373 | 05/08/09 05/20/09 09/12/13 | 50% 44% |
| HE14 | SWPPP | CONSTRUCT NEW FREEWAY - PHASE 1B | | | | | |
| 11-SD-5505-/0 11-0AA024 | | IN SAN DIEGO COUNTY IN SAN DIEGO AT KEARNY MESA EQUIPMENT SHOP 11 AT OPPRTUNITY ROAD | BUILDING CONSULTING ENGINEERS 7179 14616 MCKENDREE AVE CHINO, CA 91710 | FARMER, BRANDON 304 ENTERPRISE, SUITE B ESCONDIDO, CA 92029 (858)688-1375 | \$379,898 \$356,153 \$0 | 06/28/10 07/13/10 12/27/10 | 86% 95% |

Totals: Authorized Final Amt: \$953,457,821 Completed to Date: \$689,392,191 Work This Month: \$17,637,481

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------------|-------------|
| 11-IMP-7-3.7/6.9 | 11-068024 | 1 |
| 11-IMP-8-96.9/0 | 11-2M0604 | 1 |
| 11-IMP-8-4.9/7.2 | 11-264004 | 1 |
| 11-IMP-8-31.3/0 | 11-261514 | 1 |
| 11-IMP-8-31.3/0 | 11-261504 | 1 |
| 11-IMP-78-41.1/63 | 11-278004 | 1 |
| 11-IMP-78-9.2/12.1 | 11-167894 | 2 |
| 11-IMP-78-12.1/15.2 | 11-167884 | 2 |
| 11-SD-5-3.2/15.3 | 11-2M0204 | 2 |
| 11-SD-5-.3/10 | 11-080404 | 2 |
| 11-SD-5-1.2/23.5 | 11-283404 | 2 |
| 11-SD-5-10.0/20 | 11-240104 | 2 |
| 11-SD-5-23.9/28.2 | 11-284604 | 3 |
| 11-SD-5-25.9/31.8 | 11-2M0404 | 3 |
| 11-SD-5-32.7/42.7 | 11-079804 | 3 |
| 11-SD-5-35.7/40.1 | 11-2M0304 | 3 |
| 11-SD-5-39.8/54.4 | 11-289304 | 3 |
| 11-SD-5-40.1/0 | 11-292404 | 3 |
| 11-SD-5-52.8/54.9 | 11-239504 | 4 |
| 11-SD-5-67.2/0 | 11-0AA004 | 4 |
| 11-SD-8-3.0/12.6 | 11-261704 | 4 |
| 11-SD-8-10.2/21.8 | 11-2M0904 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------------|-------------|
| 11-SD-8-17.4/18.7 | 11-063804 | 4 |
| 11-SD-8-1.2/0 | 11-286604 | 4 |
| 11-SD-8-31.8/39.7 | 11-2M0804 | 5 |
| 11-SD-8-49.0/0 | 11-243204 | 5 |
| 11-SD-15-10.4/21.2 | 11-2T0924 | 5 |
| 11-SD-15-16.0/M19.3 | 11-2T0934 | 5 |
| 11-SD-15-18.8/M21.9 | 11-260714 | 5 |
| 11-SD-15-21.9/M23.9 | 11-260724 | 5 |
| 11-SD-15-23.8/M26.2 | 11-260734 | 6 |
| 11-SD-15-26.0/30.2 | 11-2T0814 | 6 |
| 11-SD-15-27.3/0 | 11-2T0894 | 6 |
| 11-SD-15-3.2/M4.1 | 11-070404 | 6 |
| 11-SD-15-8.4/0 | 11-291904 | 6 |
| 11-SD-15-8.9/9.7 | 11-233204 | 6 |
| 11-SD-15-10.5/M15 | 11-2T0914 | 7 |
| 11-SD-15-30.0/31.5 | 11-2T0824 | 7 |
| 11-SD-52-2.6/5.9 | 11-288404 | 7 |
| 11-SD-52-7.4/13.3 | 11-267304 | 7 |
| 11-SD-52-14.1/16.3 | 11-010614 | 7 |
| 11-SD-52-16.2/17.8 | 11-2T0104 | 7 |
| 11-SD-52-17.0/17.7 | 11-2T0004 | 8 |
| 11-SD-56-.3/2.6 | 11-2M1204 | 8 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------------|-------------|
| 11-SD-56-6.8/8.7 | 11-402304 | 8 |
| 11-SD-75-9.3/10.6 | 11-296704 | 8 |
| 11-SD-76-23.1/23.5 | 11-273404 | 8 |
| 11-SD-76-32.9/52.3 | 11-277804 | 8 |
| 11-SD-76-7.3/13.1 | 11-080104 | 9 |
| 11-SD-78-5.0/12 | 11-274904 | 9 |
| 11-SD-78-37.4/44.5 | 11-298504 | 9 |
| 11-SD-94-7.9/0 | 11-262604 | 9 |
| 11-SD-125-9.6/T20.8 | 11-296804 | 9 |
| 11-SD-163-.9/0 | 11-401704 | 9 |
| 11-SD-163-1.7/3.2 | 11-265004 | 10 |
| 11-SD-163-3.8/11.1 | 11-239304 | 10 |
| 11-SD-805-7.6/9.2 | 11-081644 | 10 |
| 11-SD-805-24.7/24.7 | 11-288904 | 10 |
| 11-SD-805-25.2/26.3 | 11-089754 | 10 |
| 11-SD-805-26.5/28.9 | 11-2T0404 | 10 |
| 11-SD-905-5.2/6.1 | 11-091834 | 11 |
| 11-SD-905-8.6/11.6 | 11-091824 | 11 |
| 11-SD-905-9.5/15 | 11-288804 | 11 |
| 11-SD-5505-/0 | 11-0AA024 | 11 |

Statement of Ongoing Contracts - Federal Aid

District 11

| Federal Aid | Category | Bid + CCO | Work Comp |
|------------------------|--------------------------|-----------------------------|-----------------------------|
| -I- | FEDERAL AID (INTERSTATE) | \$97,000,732 | \$56,024,142 |
| -F- | FEDERAL AID (PRIMARY) | \$7,917,649 | \$7,813,086 |
| -S- | FEDERAL AID (SECONDARY) | \$42,869,419 | \$30,835,476 |
| -SH- | STATE HIGHWAY | \$305,702,480 | \$266,531,407 |
| -ER- | STORM DAMAGE REPAIR | \$1,000,000 | \$0 |
| | | \$498,967,542 | \$328,188,080 |
| District Total: | | <u>\$953,457,821</u> | <u>\$689,392,191</u> |

Statement of Ongoing Contracts -Summary

| District | Work Completed This Perio |
|------------------------------------|----------------------------------|
| 11 | \$26,551,028 |
| Work completed this Period: | \$26,551,028 |