

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 1
10/02/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-78-50.5/66 11-243404		IN IMPERIAL COUNTY AT VARIOUS LOCATIONS FROM 3.3 KM WEST OF OGILBY ROAD TO 3.9 KM WEST OF MILPITAS WASH ROAD MAINTENANCE VEHICLE PULLOUTS	ZONDIROS CORPORATION 2401 208TH STREET, C8 TORRANCE, CA 90501	MCCLENDON, GREG 722 E. BARIONI BLVD. (760) 355-8666	\$559,000 \$552,390 \$0	06/07/06 06/21/06 08/23/06 09/08/06	100% 100% COMPLETED
HA28	WPCP						
11-IMP-86-19.5/20.6 11-241104		IN IMPERIAL COUNTY IN BRAWLEY AND NEAR WESTMORLAND FROM 0.5 KM NORTH OF LEGION ROAD TO SOUTH JUNCTION ROUTE 78 AND FROM LONE TREE RUBBER ASPHALT CHIP SEAL	AGGEGATE PRODUCTS, INC. 9500 BEVERLY RD. PICO RIVERA, CA 90660-2135	GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760) 350-1348	\$1,299,698 \$1,296,025 \$0	05/02/03 05/12/03 06/04/07	100% 100%
HM1A							
11-IMP-86-43.3/67.8 11-235504 ACNH-P086-(068)E --()		IN IMPERIAL COUNTY FROM SAN FELIPE CREEK BRIDGE TO THE RIVERSIDE COUNTY LINE ROADWAY REHABILITATION	GRANITE CONSTRUCTION 38000 MONROE STREET INDIO,CA 92203	MCCLENDON, GREG 722 E BARIONI BLVD. IMPERIAL,CA 92251 (760) 355-8666	\$18,244,602 \$16,998,736 \$0	08/31/05 09/16/05 08/31/06 09/01/06	100% 98% SUSPENDED
HA22	SWPPP						
11-IMP-98-45.2/46 11-229024 ACST-P098-(023)E P0-98 0-(3E) --()		IN IMPERIAL COUNTY ABOUT 19 KM EAST OF CALEXICO FROM 0.2 KM WEST TO 1.1 KM EAST OF EAST HIGHLINE CANAL BRIDGE REHABILITATE PAVEMENT	GRANITE CONSTRUCTION COMPANY P.O. BOX 50085 WATSONVILLE,CA 95077	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760) 355-8666	\$4,094,514 \$4,069,214 \$32,110	11/18/05 12/07/05 09/26/06	98% 100% SUSPENDED
HA22	SWPPP						
11-IMP-111-11.4/22.2 11-256204		IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	P&D LANDSCAPE MGMT. SERVICES 999 TOWN AND COUNTRY RD, FL4 ORANGE, CA 92868	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD (858) 467-4084	\$1,352,953 \$1,214,681 \$424,105	03/06/06 03/17/06 09/14/09	14% 90%
HE14	WPCP						
11-SD-5-.1/.3 11-079404 ACST-005 -(590)0 E 0-05 1-(900)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM UNITED STATES AND MEXICO BORDER TO CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT PLAZA	3-D ENTERPRISES, INC. 2180 GARNET AVE, SUITE 2C SAN DIEGO, CA 92109	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4081	\$1,443,417 \$1,378,081 \$3,020	01/06/05 01/13/05 11/24/06	0% 0% PLANT EST SATIS
HA25	SWPPP						

Page 2
10/02/06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-.1/.3 11-264904 ACST-005 -(604)E 00-5 16-(4E) --() TEA2	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM UNITED STATES AND MEXICO BORDER TO CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT BICYCLE FACILITIES	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO,CA 92109	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD (858) 467-4084	\$1,615,126 \$0 \$0	08/29/06 09/07/06 03/20/08	0% 0%
11-SD-5-.1/0 11-268304 CBP-005 -(601)0 --() HB4N	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AT THE US MEXICAN BORDER CHANNELIZATION	F C BUSINESS SYSTEMS INC 2726 ESCALA CIRCLE SAN DIEGO CA 92108 (619)252-0623	NGUYEN, HUNG 2878 CAMINO DEL RIO SOUTH,#410 (858) 688-1865	\$193,849 \$184,133 \$0	11/23/05 02/10/06 08/24/06 09/05/06	100% 100% COMPLETED
11-SD-5-8.6/10 11-0786U4 ACIM-005 -(599)8 CSTS-054 -(07E)P S05-4 00-(E) HA25 HA25	SWPPP	IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WESTERN RIM CONSTRUCTORS, INC. 912-108 S. ANDREASEN DRIVE ESCONDIDO,CA 92029	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD (858) 467-4081	\$5,677,340 \$968,069 \$737,486	06/02/06 06/15/06 01/11/11	14% 17%
11-SD-5-10.0/10.7 11-066704 ACNH-005 -(602)9 0-05 1-(029)E --() HB4N	SWPPP	IN SAN DIEGO COUNTY IN NATIONAL CITY FROM 24TH STREET UNDERCROSSING TO HARBOR DRIVE UNDERCROSSING CONSTRUCT AUXILIARY LANES	COFFMAN SPECIALTIES, INC. 4375-206 JUTLAND DRIVE SAN DIEGO,CA 92117-3632	CARDENAS, VICTOR 2878-410 CAMINO DEL RIO SOUTH SAN DIEGO, CA 92108 (619) 688-6955	\$9,879,068 \$6,413,738 \$612,038	11/04/05 11/15/05 02/27/07	64% 64%
11-SD-5-10.3/49.3 11-240304 ACIM-005 -(603)1 --() HB4N	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS	PETERSON-CHASE GENERAL ENG. 1792 KAISER AVENUE IRVINE,CA 92614-5706	PEREZ, AL 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4093	\$841,074 \$814,414 \$4,725	10/21/05 11/03/05 02/26/07	0% 0% PLANT EST SATIS
11-SD-5-12.6/13.4 11-228704 ACIM-005 -(598)1 ACNH-S015-(014)E --() HA22	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	PETERSON-CHASE GENERAL ENG. 1792 KAISER AVENUE IRVINE, CA 92614-5706	SAWAGED, HASSAN 2878 CAMINO DEL RIO SOUTH, #410 SAN DIEGO,CA (619) 220-7333	\$1,375,916 \$1,398,132 \$0	04/01/05 04/12/05 09/05/06 09/06/06	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 3
10/02/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-12.7/71.9 11-248404		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION 3529 EAST WOOD STREET PHOENIX, AZ 85040	WILLIAMSON, JOHN 8863 AIRWAY ROAD (619) 661-6751	\$1,392,380 \$628,395 \$628,395	06/19/06 07/05/06 03/01/07	21% 45%
HM3	WPCP						
11-SD-5-13.0/15 11-352304		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF 32ND STREET OVERCROSSING TO 0.1 KM NORTH OF BROADWAY OVERCROSSING UPGRADE OVERHEAD SIGNS	PETERSON-CHASE 1792 KAISER AVENUE IRVINE, CA 92614-5706	PEREZ, AL 7177 OPPORTUNITY ROAD (858) 467-4093	\$425,371 \$394,669 \$0	11/14/05 11/23/05 09/01/06	100% 93%
HB4N	WPCP						SUSPENDED
11-SD-5-14.7/15.1 11-276304		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPLACE RIGHT OF WAY FENCE	LIGHTNING FENCE 13950 OLIVE CREST WAY POWAY, CA 92064	PADILLA, RICARDO 6755 KEARNY MESA ROAD (619) 616-6655	\$447,347 \$344,077 \$253,972	06/29/06 07/19/06 10/13/06	64% 77%
HB4N	WPCP						
11-SD-5-16.0/16.6 11-207914 ACIM-005 -(595)1 ACST-S163-(024)E S1-63 0-(4E) HA22	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY	HANSON SJH CONSTRUCTION P O BOX 639069 SAN DIEGO CA 921639069 (858)874-5011	NAPIER, MARK 2878 CAMINO DEL RIO SOUTH, #410 SAN DIEGO, CA (619) 248-1495	\$6,645,941 \$6,413,509 \$17,253	11/15/04 12/02/04 09/29/06	0% 0%
11-SD-5-16.1/25.8 11-264704 ACST-X073-(072)E G X0-73 0-(2E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE BARRIER AND CRASH CUSHIONS	MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON, CA 90680	FIGUEROA, RENE 1463 BROADWAY (619) 588-9069	\$1,063,889 \$164,743 \$4,728	03/21/06 04/04/06 01/18/07	5% 16%
HB1	WPCP						SUSPENDED
11-SD-5-28.3/37 11-0301U4 ACIM-X073-(059)N PL60-66 0-(9N) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	E.L. YEAGER CONSTRUCTION CO. 3063 E.CARMEL VALLEY RD. SAN DIEGO, CA 92130	KHAN, MOHAMMED 11803 SORRENTO VALLEY RD, B SAN DIEGO, CA 92121 (858) 720-2111	\$130,788,826 \$120,959,854 \$1,527,000	02/27/02 03/12/02 07/18/08	0% 0%
HE13	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 4
10/02/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM PACIFIC RESTORATION GROUP, INCHURTZIG, JOHN 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD P.O. BOX 77038 OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	CORONA, CA 92877	7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858) 467-4086	\$700,592 \$490,864 \$3,621	08/04/04 08/20/04 02/10/10	0% 0%
HB4C	SWPPP						PLANT EST SATIS
11-SD-5-35.8/36.3 11-265504 ACIM-X073-(073)E X0-73 0-(3E) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS CONCRETE BARRIER AND CRASH CUSHIONS	PETERSON-CHASE GENERAL 1792 KAISER AVENUE IRVINE, CA 92614	SAWAGED, HASSAN 2878-410 CAMINO DEL RIO SOUTH (858) 688-1480	\$1,018,720 \$940,892 \$0	11/04/05 11/18/05 09/05/06 09/05/06	100% 100%
HB1	WPCP						PLANT EST SATIS
11-SD-5-52.8/0 11-080514		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	SIM J HARRIS, INC. P.O. BOX 420850 SAN DIEGO,CA 92141-0850	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE (858) 679-5567	\$385,385 \$268,443 \$268,443	06/16/06 06/22/06 11/13/06	28% 70%
HA22	WPCP						
11-SD-8-2.2/2.6 11-254304		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION UPGRADE	3-D ENTERPRISES, INC. 2180 GARNET AVENUE, 2C SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNITY ROAD (858) 467-4086	\$762,262 \$291,044 \$156,879	06/07/06 06/16/06 02/11/08	37% 38%
HA25	WPCP						
11-SD-8-36.5/0 11-080004 ACIM-008 -(300)3 --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM 0.2 KM WEST OF SWEETWATER RIVER BRIDGE TO 0.5 KM EAST OF LA POSTA CREEK BRIDGE BRIDGE REHABILITATION	TRUESDELL CORP. OF CALIF. INC. KIEL, WILLIAM 1463 BROADWAY EL CAJON, CA 92020 (602)437-1711	\$4,560,867 \$4,465,693 \$258,831 (619) 888-8886	08/04/05 08/19/05 09/26/06	98% 90%	
HA21	WPCP						
11-SD-15-.6/2.4 11-235904		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION	SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. E SAN DIEGO, CA 92106	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$719,249 \$656,134 \$0	07/25/01 08/01/01 05/09/05	54% 92%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 5
10/02/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-2.3/6.1 11-2379U4 ACIM-X073-(079)N --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS INSTALL TRANSPORTATION SYSTEMS	ROYAL ELECTRIC 3131 52ND AVENUE SACRAMENTO,CA 92823	BYRNES, VINCENT 7177 OPPORTUNITY ROAD (858) 467-4078	\$5,889,908 \$1,477,079 \$1,303,555	06/02/06 06/15/06 10/02/07	24% 25%
HB4N	SWPPP						
11-SD-15-6.5/10.1 11-070804 ACIM-015 -(190)6 --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM SOUTH OF FRIARS ROAD OVERCROSSING TO 0.2 KM NORTH OF CLAIREMONT MESA BLVD OVERCROSSI PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. SINCHESTER, CA 92596	HURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858) 467-4086	\$2,269,637 \$2,193,752 \$10,133	12/06/02 12/17/02 01/30/07	0% 0% PLANT EST SATIS
HA25	SWPPP						
11-SD-15-8.3/0 11-080974 OTS-000C-(283) --()		IN SAN DIEGO COUNTY IN SAN DIEGO AT AERO DRIVE OVERCROSSING INSTALL CHANGEABLE MESSAGE SIGN	TDS ENGINEERING 2899-171 AGOURA ROAD WESTLAKE VILLAGE,CA 91361	PEREZ, AL 7177 OPPORTUNITY ROAD (858) 467-4093	\$202,721 \$0 \$0	06/29/06 07/14/06 12/26/06	0% 0%
HB4N	WPCP						
11-SD-15-8.9/9.7 11-233204 ER- -() --()		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECCAS INC P O BOX 1161 SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							
11-SD-15-13.0/50.9 11-077304 ACIM-015 -(197)1 --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	HANSON SJH CONSTRUCTION P.O. BOX 639060 SAN DIEGO,CA 92163-9069	SAWAGED, HASSAN 2878-410 CAMINO DEL RIO SOUTH SAN DIEGO,CA 92108 (858) 688-1480	\$4,438,799 \$4,451,598 \$26,121	09/23/04 10/13/04 10/15/06	100% 90%
HA22	WPCP						
11-SD-15-18.6/M27.7 11-080944 ACIM-015 -(201)N ST62-11 0-(0PL) 211-050-() HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM 0.7 KM NORTH OF POWAY ROAD OVERCROSSING TO 0.1 KM SOUTH OF CLARENCE LANE UNDER CONSTRUCT MANAGED LANES	FCI CONSTRUCTION 2585 BUSINESS PARK DRIVE SAN DIEGO,CA 92081	BREYER, RICHARD 13560 EVENING CREEK DRIVE NORTH (858) 688-1430	\$39,942,936 \$1,142,795 \$952,396	07/10/06 07/25/06 10/09/08	4% 3%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 6
10/02/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-18.9/M19.5 11-080934 ACIM-015 -(200)1 ACST-P056-(002)N P0-56 0-(2N) HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92081-881	CARDENAS, VICTOR 13560 EVENING CREEK DRIVE NORTH SAN DIEGO, CA 92128 (858) 688-1508	\$32,891,582 \$20,037,844 \$1,598,667	04/14/05 04/26/05 09/05/07	58% 60%
11-SD-15-19.0/M22 11-080904 ACIM-015 -(191)N ST62-11 0-(2NP)L 6211- 032-() HB4C HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT BRIDGES AND MANAGED LANES	COFFMAN SPECIALTIES, INC. 4375 JUTLAND DRIVE, SUITE 260 SAN DIEGO,CA 92117-3632	AL-JAFRI, ABU-BAKR 13220 EVENING CREEK DRIVE, #112 SAN DIEGO,CA 92128 (858) 679-5568	\$55,765,977 \$48,430,223 \$608,398	10/29/03 11/13/03 04/20/07	82% 85%
11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192)2 CMST-6211-(034)P 621-1 03-() HB4C HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI/BBCI, JV CAMINO DEL NORTE UNDERCROSSING TO 0.5 2585 BUSINESS PARK KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES	VISTA, CA 92081	HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858) 720-2104	\$71,787,685 \$44,712,507 \$1,652,780	08/11/04 08/26/04 12/24/07	59% 61%
11-SD-15-22.2/M24.4 11-064844 CML-6211-(048) --() HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS FROM 0.5 KM NORTH OF CAMINO DEL NORTE UNDERCROSSING TO DUENDA ROAD OVERCROS CONSTRUCT SOUND WALLS	PETERSON-CHASE GENERAL 1792 KASIER AVENUE IRVINE, CA 92614	MCMILLAN, STEVEN 13560 EVENING CREEK DRIVE NORTH (858) 748-7328	\$4,912,615 \$1,073,866 \$460,515	06/15/06 07/05/06 07/23/07	17% 22%
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196)2 --() HB4C HB4C		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS/ 2585 BUSINESS PARK WAY VISTA, CA 92081	BINNS, CORY 13588 SABRE SPRINGS PKWY SAN DIEGO, CA 92128 (858) 679-5567	\$89,249,108 \$41,779,559 \$2,135,030	09/09/04 09/22/04 05/30/08	40% 47%
11-SD-52-8.5/9.1 11-247704 HA25		IN SAN DIEGO COUNTY IN SAN DIEGO FROM BELAIRE-WEST LANDSCAPE, INC. 0.3 KM WEST TO 0.7 KM EAST OF SANTO ROAD OVERCROSSING HIGHWAY PLANTING RESTORATION	P.O. BOX 6270 BUENA PARK, CA 90622	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$473,986 \$475,298 \$0	12/20/01 01/09/02 09/22/06 09/25/06	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 7
10/02/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-54-5.0/0 11-249804		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 0.8 KM SOUTHEAST OF BRIARWOOD ROAD OVERCROSSING MITIGATION PLANTING AND IRRIGATION	NATURES IMAGE INC 20381 LAKE FOREST DR STE B19 LAKE FOREST CA 92630 (949)454-1225	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858) 467-4088	\$1,101,337 \$937,543 \$6,638	10/22/02 10/30/02 04/23/08	0% 0%
HE14	SWPPP						PLANT EST SATIS
11-SD-56-.6/ 11-172834 XSD- -()M - -()		DUMMY EA IN CAS - PER DISTRICT REQUEST CONSTRUCTION OF STATE ROUTE 56 FROM 0.6 KM WEST OF CARMEL MT. ROAD TO 0.6 KM EST OF BLACK M CONST 4-LANE FWY & INTERCHANGE	E. L. YEAGER CONSTRUCTION CO. P. O. BOX 87 RIVERSIDE, CA 92502		\$1,122,915 \$0 \$0	12/07/99 01/01/00	0% 0%
11-SD-56-2.2/6.2 11-172894		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CARMEL COUNTRY ROAD OVERCROSSING TO 0.3 KM EAST OF CAMINO DEL SUR UNDERCROSSI PLANTING AND IRRIGATION	VALLEY CREST LANDSCAPE 8450 MIRAMAR PLACE SAN DIEGO, CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4086	\$3,929,556 \$3,361,870 \$24,028	04/06/05 04/22/05 08/11/09	0% 0%
HE14 HE14	SWPPP						PLANT EST SATIS
11-SD-67-3.9/18.5 11-241184		IN SAN DIEGO COUNTY IN SANTEE AND POWAY FROM RIVERFORD ROAD UNDERCROSSING TO 0.1 KM SOUTH OF ARCHIE MOORE ROAD RESURFACE ASPHALT CONCRETE	DALEY-CCAC 5370 EASTGATE MALL SAN DIEGO, CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (619) 588-9069	\$3,039,411 \$2,844,445 \$24,714	12/28/04 01/13/05 10/01/06	99% 94%
HM1A	WPCP						
11-SD-67-6.7/9.3 11-241804 ACST-P067-(068)E P0-67 0-(8E) --() HB1		IN SAN DIEGO COUNTY NEAR LAKESIDE FROM WILLOW ROAD TO VIGILANTE ROAD CONSTRUCT MEDIAN BUFFER	ERRECA'S INC. 12570 SLAUGHTERHOUSE CYN RD. LAKESIDE, CA 92040	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92020 (619) 588-9069	\$2,665,678 \$2,705,136 \$0	06/03/05 06/16/05 09/06/06 09/07/06	100% 100%
HB1	SWPPP						PLANT EST SATIS
11-SD-75-20.5/22 11-254104		IN SAN DIEGO COUNTY IN SAN DIEGO AND CORONADO ON ROUTE 75 AT CORONADO SAN DIEGO BRIDGE AND ON ROUTE 5 AT CROSBY STREET UNDERCROSSI REPLACE BOLTS AND JOINT SEALS	PENHALL COMPANY 5775 EAST GATE DRIVE SAN DIEGO,CA 92121	WILLIAMSON, JOHN 8863 AIRWAY ROAD (858) 688-1503	\$830,260 \$0 \$0	06/19/06 07/06/06 11/20/06	0% 0%
HM3H	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 8
10/02/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-75-20.5/21.9 11-246514		IN SAN DIEGO COUNTY IN CORONADO AND SAN DIEGO FROM 0.6 KM NORTH OF GLORIETTA BOULEVARD TO 0.5 KM SOUTH OF ROUTE 75 AND 5 SEPARATIO REHABILITATE BRIDGE	WIER CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO, CA 92029	KONTAXIS, CONSTANTINE 7177 OPPORTUNITY ROAD (858) 688-1529	\$7,978,422 \$27,720 \$27,720	07/27/06 08/07/06 10/05/07	8% 0%
HA21	WPCP						
11-SD-75-21.8/21.9 11-246524		IN SAN DIEGO COUNTY IN SAN DIEGO AT THE SAN DIEGO AND CORONADO BAY BRIDGE AND AT THE SAN DIEGO MAINTENANCE YARD CONSTRUCT WALKWAY EXTENSION	CHRISTIE CONSTRUCTORS, INC. 4925 SEAPORT AVENUE RICHMOND, CA 94804	KONTAXIS, CONSTANTINE 7177 OPPORTUNITY ROAD (858) 688-1529	\$737,480 \$0 \$0	07/20/06 08/01/06 08/16/07	0% 0%
HA21	WPCP						
11-SD-76-.1/2.2 11-259204		IN SAN DIEGO COUNTY IN OCEANSIDE FROM 0.1 KM EAST OF JUNCTION ROUTE 5 TO AIRPORT ROAD CONSTRUCT MEDIAN BARRIER	HAZARD CONSTRUCTION P.O. BOX 229000 SAN DIEGO, CA 92192-9000	LEVINE, GARY 1780 S. MISSION ROAD (760) 796-4666	\$3,588,461 \$3,491,145 \$548,036	01/19/06 02/02/06 10/01/06	97% 97%
HB1	SWPPP						
11-SD-76-2.7/8.5 11-266704		IN SAN DIEGO COUNTY IN OCEANSIDE FROM 0.9 KM EAST OF AIRPORT ROAD TO 0.7 KM EAST OF JEFFRIES RANCH ROAD RESURFACE PAVEMENT	VALLEY SLURRY SEAL COMPANY P.O. BOX 981330 W. SACRAMENTO, CA 95798	LEVINE, GARY 1780 W. MISSION ROAD (760) 796-4666	\$1,305,523 \$0 \$0	06/22/06 07/05/06 11/28/06	0% 0%
HM1A	WPCP						
11-SD-76-18.8/32.9 11-276004		IN SAN DIEGO COUNTY AT AND NEAR FROM 1.5 KM EAST OF PANKEY ROAD TO VALLEY CENTER ROAD RESURFACE PAVEMENT	PALA INTERMOUNTAIN SLURRY SEAL, INC P.O. BOX 50085 WATSONVILLE, CA 95077	LEVINE, GARY 1780 W. MISSION ROAD (760) 796-4666	\$1,517,774 \$1,155,194 \$1,152,944	06/21/06 07/05/06 12/19/06	44% 76%
HM1A	WPCP						
11-SD-78-1.7/2.3 11-003204 ACNH-P078-(105)E --()		IN SAN DIEGO COUNTY IN OCEANSIDE FROM 0.3 KM EAST OF EL CAMINO REAL OVERCROSSING TO 1.2 KM EAST OF EL CAMINO REAL OVERCROSSING CONSTRUCT AUXILIARY LANE	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000 SAN DIEGO, CA 92192-9000	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760) 796-4666	\$1,234,220 \$1,220,561 \$0	09/08/05 09/23/05 09/01/06 09/01/06	100% 100%
HB4N	SWPPP						COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 9
10/02/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-78-10.5/11.6 11-183644 STPL-5381-(018)E --()		IN SAN DIEGO COUNTY IN SAN MARCOS FROM 1.1 KM WEST TO 0.6 KM EAST OF LAS POSAS UNDERCROSSING CONSTRUCT NEW INTERCHANGE	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING STE 200 IRVINE CA 92618 (949)753-1414	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760) 796-4666	\$10,207,725 \$10,283,848 \$4,955	09/09/04 09/16/04 08/18/07	0% 0% PLANT EST SATIS
HE11	SWPPP						
11-SD-78-20.7/21.3 11-241904 ACST-P078-(102)E P0-78 1-(2E) --()		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM CITRUS AVENUE TO FLORA VISTA DRIVE REVISE INTERSECTION WIDEN SHOULDERS	R.J. BULLARD CONSTRUCTION, INC P.O. BOX 1577 BONSALL, CA 92003-1577	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760) 796-4666	\$2,959,656 \$2,714,792 \$155,778	08/20/04 09/08/04 10/01/06	100% 92%
HB1	SWPPP						
11-SD-78-20.9/21.3 11-241924 ACST-P078-(104)3 P0-78 1-(4E) --()		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM SUMMIT DRIVE TO FLORA VISTA DRIVE WIDEN SHOULDER	WIER CONSTRUCTION CORPORATION 2255 BARHAM DRIVE ESCONDIDO CA 92029 (760)743-6776		\$489,865 \$0 \$0	02/21/06 02/28/06 	0% 0%
HB1	WPCP						
11-SD-79-10.0/20.2 11-261004		IN SAN DIEGO COUNTY NEAR DESCANSO FROM 1.2 KM NORTH OF PASO PICACHO CAMPGROUND TO EAST JUNCTION ROUTE 78 RUBBERIZED ASPHALT CONCRETE CHIP	MANHOLE ADJUSTING, INC. 9500 BEVERLY ROAD PICO RIVERA, CA 90660-2135	MCCLENDON, GREG 722 E. BARIONI BLVD. (760) 355-8666	\$1,291,078 \$1,146,240 \$0	05/30/06 06/07/06 08/28/06 08/29/06	100% 100% COMPLETED
HM1	WPCP						
11-SD-79-20.3/53 11-238804		IN SAN DIEGO COUNTY FROM SANTA YSABEL TO THE RIVERSIDE COUNTY LINE PAVEMENT REJUVENATOR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011		\$236,315 \$0 \$0	04/12/00 04/24/00 	0% 0%
HM1A							
11-SD-94-13.2/13.4 11-263004		IN SAN DIEGO COUNTY NEAR RANCHO SAN DIEGO FROM 0.3 KM WEST OF AVOCADO BOULEVARD OVERCROSSING TO 0.2 KM EAST OF AVOCADO BOULEVARD O WIDEN OFF RAMP	HAZARD CONSTRUCTION CO. 6464 MARINDUSTRY PLACE SAN DIEGO, CA 92192	FELLEKE, SAMUEL 1463 BROADWAY (619) 588-9072	\$507,833 \$441,893 \$149,679	05/30/06 06/13/06 10/13/06	98% 89% SUSPENDED
HB4N	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 10
10/02/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4084	\$354,670 \$266,578 \$2,405	05/05/04 05/19/04 08/05/09	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-94-30.0/38.9 11-266504		IN SAN DIEGO COUNTY NEAR DULZURA AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000 (858)587-3600		\$1,485,605 \$0 \$0	08/21/06 08/31/06	0% 0%
HA22	WPCP						
11-SD-125-9.2/9.2 11-091894		IN SAN DIEGO COUNTY IN AND NEAR CHULA VISTA ON PROCTOR VALLEY ROAD 0.1 KM WEST OF ROUTE 125 TO 0.1 KM SOUTH OF BONITA MEADOWS LAN MITIGATION PLANTING	P & D LANDSCAPE MGMT. SERVICES 999 TOWN & COUNTRY RD., FLR 4 ORANGE, CA 92868	SHURTZIG, JOHN 7177 OPPORTUNITY ROAD (858) 467-4086	\$1,346,731 \$103,065 \$98,197	07/18/06 07/27/06 05/07/09	16% 8%
HE14	SWPPP						
11-SD-125-22.3/0 11-260524 STPL-6211-(040) --()		IN SAN DIEGO COUNTY IN SANTEE AT THE NORTH TERMINUS PLANTING AND IRRIGATION	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$1,961,414 \$1,796,023 \$11,332	05/24/05 06/02/05 03/21/07	0% 0%
HB4C	SWPPP						PLANT EST SATIS
11-SD-163-.9/2.8 11-258024		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5 AND 163 SEPARATOR TO PASCOE STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST. WINCHESTER,CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858) 467-4048	\$598,982 \$501,396 \$3,621	02/28/05 03/15/05 08/06/08	0% 0%
HB1	WPCP						PLANT EST SATIS
11-SD-163-1.2/2.4 11-258014		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF ROUTE 5 AND 163 SEPARATION TO 0.2 KM SOUTH OF ROBINSON AVENUE OVERCROSSING INSTALL NEW MEDIAN GUARD RAIL	MODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON,CA 90680	NAPIER, MARK 2878-410 CAM DEL RIO SOUTH SAN DIEGO,CA 92108-3847 (619) 688-6955	\$1,250,003 \$1,165,372 \$0	07/21/04 08/03/04 09/01/06 09/13/06	0% 0%
HB1	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 11
10/02/06

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-163-8.3/8.9 11-241504 STPL-6211-(046) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM SOUTH TO 0.3 KM NORTH OF CLAIREMONT MESA BOULEVARD OVERCROSSING WIDEN BRIDGE AND RECONSTRUCT RAMPS	ERRECA'S, INC. P.O. BOX 640 LAKESIDE, CA 92040	JUAREZ, DANIEL 13220-112 EVENING CREEK DRIVE (858) 679-5567	\$10,004,666 \$3,099,012 \$883,110	03/13/06 03/22/06 07/26/07	30% 31%
HE14	SWPPP						
11-SD-805-1.8/0 11-269504		IN SAN DIEGO COUNTY IN SAN DIEGO AT ROUTE 905 AND 805 SEPARATION ON NORTHBOUND ON RAMP FROM WESTBOUND ROUTE 905 GROOVE PAVEMENT	PENHALL COMPANY 5775 EASTGATE DRIVE SAN DIEGO, CA 92121	AKHONDZADEH, RAHIM 6755-B KEARNY VILLA ROAD (858) 688-1318	\$322,088 \$305,242 \$0	05/01/06 05/11/06 09/05/06 09/05/06	100% 100% COMPLETED
HB1	WPCP						
11-SD-805-10.8/11.8 11-238504		IN SAN DIEGO COUNTY IN SAN DIEGO AND NATIONAL CITY FROM 0.2 KM SOUTH OF 4TH STREET OVERCROSSING TO LOGAN AVENUE OVERCROSSING PAVEMENT REHABILITATION	HAZARD CONSTRUCTION CO., INC. 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192-9000	KONTAXIS, CONSTANTINE 7177 OPPORTUNITY ROAD (858) 688-1529	\$1,800,297 \$1,095,158 \$774,336	04/06/06 04/20/06 11/08/06	17% 60%
HA22 HB4N	WPCP						
11-SD-805-20.2/0 11-269404		IN SAN DIEGO COUNTY IN SAN DIEGO AT KEARNY VILLA ROAD OVERCROSSING INSTALL TRAFFIC SIGNALS	T D S ENGINEERING 2899 AGOURA ROAD STE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$288,292 \$0 \$0	09/01/06 09/13/06	0% 0%
HB1	WPCP						
11-SD-905-10.9/11.7 11-091804 ACNH-A905-(012)N D A9-05 0-(3AC)I 05 1-5873-()		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT INTERCHANGE	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92083-8831	CARDENAS, VICTOR 8862 AIRWAY ROAD SAN DIEGO, CA 92154-6223 (619) 661-9275	\$15,414,443 \$15,927,071 \$11,940	10/18/02 10/29/02 09/21/06	0% 0%
HE11 HE11	SWPPP						PLANT EST SATIS
11-SD-5530-/0 11-091604		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS MODIFY EXISTING DRAINAGE FACILITIES	DAVID A BEADOR 26320 LESTER CIRCLE CORONA, CA 92883	KONTAXIS, CONSTANTINE 7177 OPPORTUNITY ROAD. (858) 688-1529	\$287,425 \$197,725 \$0	12/20/05 01/04/06 07/06/06	88% 75%
HA23	WPCP						

Totals:	Authorized Final Amt:	<u>\$584,170,464</u>	Completed to Date:	<u>\$391,867,481</u>	Work This Month:	<u>\$17,559,634</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-78-50.5/66	11-243404	1
11-IMP-86-19.5/20.6	11-241104	1
11-IMP-86-43.3/67.8	11-235504	1
11-IMP-98-45.2/46	11-229024	1
11-IMP-111-11.4/22.2	11-256204	1
11-SD-5-8.6/10	11-0786U4	1
11-SD-5-52.8/0	11-080514	2
11-SD-5-.1/0	11-268304	2
11-SD-5-.1/.3	11-264904	2
11-SD-5-.1/.3	11-079404	2
11-SD-5-10.0/10.7	11-066704	2
11-SD-5-10.3/49.3	11-240304	2
11-SD-5-12.6/13.4	11-228704	3
11-SD-5-12.7/71.9	11-248404	3
11-SD-5-13.0/15	11-352304	3
11-SD-5-14.7/15.1	11-276304	3
11-SD-5-16.0/16.6	11-207914	3
11-SD-5-16.1/25.8	11-264704	3
11-SD-5-28.3/37	11-0301U4	4
11-SD-5-34.7/35.7	11-065104	4
11-SD-5-35.8/36.3	11-265504	4
11-SD-8-2.2/2.6	11-254304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-8-36.5/0	11-080004	4
11-SD-15-2.3/6.1	11-2379U4	4
11-SD-15-13.0/50.9	11-077304	5
11-SD-15-18.6/M27.7	11-080944	5
11-SD-15-18.9/M19.5	11-080934	5
11-SD-15-19.0/M22	11-080904	5
11-SD-15-22.0/M24.1	11-080914	5
11-SD-15-22.2/M24.4	11-064844	5
11-SD-15-24.0/M26.5	11-080924	6
11-SD-15-.6/2.4	11-235904	6
11-SD-15-6.5/10.1	11-070804	6
11-SD-15-8.3/0	11-080974	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-52-8.5/9.1	11-247704	6
11-SD-54-5.0/0	11-249804	7
11-SD-56-.6/	11-172834	7
11-SD-56-2.2/6.2	11-172894	7
11-SD-67-6.7/9.3	11-241804	7
11-SD-67-3.9/18.5	11-241184	7
11-SD-75-20.5/21.9	11-246514	7
11-SD-75-20.5/22	11-254104	8
11-SD-75-21.8/21.9	11-246524	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-76-18.8/32.9	11-276004	8
11-SD-76-2.7/8.5	11-266704	8
11-SD-76-.1/2.2	11-259204	8
11-SD-78-1.7/2.3	11-003204	8
11-SD-78-10.5/11.6	11-183644	9
11-SD-78-20.7/21.3	11-241904	9
11-SD-78-20.9/21.3	11-241924	9
11-SD-79-10.0/20.2	11-261004	9
11-SD-79-20.3/53	11-238804	9
11-SD-94-17.5/17.7	11-176424	9
11-SD-94-30.0/38.9	11-266504	10
11-SD-94-13.2/13.4	11-263004	10
11-SD-125-9.2/9.2	11-091894	10
11-SD-125-22.3/0	11-260524	10
11-SD-163-.9/2.8	11-258024	10
11-SD-163-1.2/2.4	11-258014	10
11-SD-163-8.3/8.9	11-241504	11
11-SD-805-1.8/0	11-269504	11
11-SD-805-10.8/11.8	11-238504	11
11-SD-805-20.2/0	11-269404	11
11-SD-905-10.9/11.7	11-091804	11
11-SD-5530-/0	11-091604	11

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$453,144,314
			\$300,185,921
-F-		FEDERAL AID (PRIMARY)	\$44,772,333
			\$40,560,107
-S-		FEDERAL AID (SECONDARY)	\$37,206,543
			\$26,701,712
-SH-		STATE HIGHWAY	\$41,615,173
			\$23,161,743
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$0
			\$6,432,100
			\$1,257,998
District Total:			<u>\$584,170,464</u>
			<u>\$391,867,481</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
11	\$28,155,155
Work completed this Period:	\$28,155,155