

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 1
05/02/07

District 12

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|--|---|---|--|---|-----------------------------|
| 12-ORA-0-10.2/25.3 12-0E1104 ACST-X059-(043)E X0-59 0-(3E) --() HB4N | WPCP | IN ORANGE COUNTY AT VARIOUS LOCATIONS CONSTRUCT FIBER OPTICS SYSTEM | MANUEL BROS, INC. 908 TAYLORVILLE ROAD, #104 GRASS VALLEY, CA 95949 | NAJM, ELIE 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831 (714) 680-7826 | \$6,628,267 \$6,668,431 \$69,257 | 10/17/05 10/31/05 06/30/07 | 100% 96% OVER RUN |
| 12-ORA-0-/0 12-0E1604 ACST-X059-(046)E G X0-59 0-(6E) --() HB4N | WPCP | IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL CHANGEABLE MESSAGE SIGNS | T D S ENGINEERING 2899 AGOURA ROAD, SUITE 171 WESTLAKE VILLAGE, CA 91361 | NAJM, ELIE 2491 E. ORANGETHORPE AVENUE (714) 680-7826 | \$2,684,544 \$829,673 \$528,081 | 10/10/06 10/24/06 05/03/07 | 41% 31% |
| 12-ORA-0-/0 12-0E1004 ACNH-X059-(044)E --() HB4N | WPCP | IN ORANGE COUNTY AT VARIOUS LOCATIONS UPGRADE RAMP METER AND VEHICLE | T D S ENGINEERING, INC. 2899 AGOURA ROAD, #171 WESTLAKE VILLAGE, CA 91361 | THAI, DANH 2491 E. ORANGETHORPE AVENUE (949) 279-8803 | \$1,193,541 \$1,092,664 \$11,100 | 02/16/06 02/24/06 05/03/07 | 90% 91% |
| 12-ORA-1-.2/1.1 12-0C0704 HB1 | SWPPP | IN ORANGE COUNTY IN DANA POINT FROM 0.3 KM EAST OF CAMINO CAPISTRANO TO SAN JUAN CREEK BRIDGE INSTALL CONTRETE MEDIAN BARRIER | POWELL CONSTRUCTORS 8555 BANANA AVENUE FONTANA, CA 92335-1299 | MAHDAVI, SAEED 3251-1/4 UNIVERSITY DRIVE (949) 509-5055 | \$2,759,166 \$2,709,562 \$98,983 | 06/06/06 06/21/06 04/26/07 | 96% 96% |
| 12-ORA-1-18.2/18.5 12-0H2174 HB1 | SWPPP | IN ORANGE COUNTY IN NEWPORT BEACH FROM 0.24 KM WEST OF DOVER DRIVE TO 0.21 KM WEST OF BAYSIDE DRIVE MODIFY TRAFFIC SIGNAL | T D S ENGINEERING 2899 AGOURA ROAD STE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639 | | \$335,409 \$0 \$0 | 02/07/07 03/02/07 | 0% 0% |
| 12-ORA-1-18.4/19.8 12-0F7424 HB1 | WPCP | IN ORANGE COUNTY IN NEWPORT BEACH FROM DOVER DRIVE TO 0.1 KM SOUTH OF ROUTE 1 AND 55 SEPARATION ROADWAY LIGHTING AND TRAFFIC SIGNAL | T D S ENGINEERING 2899 AGOURA ROAD STE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639 | | \$308,324 \$0 \$0 | 04/10/07 04/24/07 | 0% 0% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 2
05/02/07

District 12

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|---|--|---|--|---|----------------------------|
| 12-ORA-1-18.5/19.8 12-0F7414 | | IN ORANGE COUNTY IN NEWPORT BEACH FROM DOVER DRIVE TO OLD NEWPORT BOULEVARD ROADWAY STREET LIGHTING | PETERSON CHASE GENERAL 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441 | THAI, DANH 2491 E. ORANGETHORPE AVENUE (714) 680-7829 | \$959,284 \$464,878 \$60,425 | 07/13/06 07/24/06 05/16/07 | 60% 48% |
| HB1 | WPCP | | | | | | |
| 12-ORA-5-3.6/0 12-0E7404 | | IN ORANGE COUNTY IN SAN CLEMENTE AT SOUTHBOUND AVENIDA PICO OFF RAMP WIDEN EXISTING OFF RAMP | BRUTOCO ENGINEERING & P.O. BOX 429 FONTANA, CA 92334-0429 | JOUBEEN, JAY 15700 RUSTIN VILLAGE WAY, #3 (714) 558-4062 | \$4,148,050 \$98,630 \$98,630 | 09/25/06 10/10/06 08/29/08 | 9% 2% |
| HB4N | SWPPP | | | | | | |
| 12-ORA-5-7.3/8 12-0A3904 ACIM-005 -(931)7 --() | | IN ORANGE COUNTY IN SAN JUAN CAPISTRANO ON ROUTE 5 AT STONEHILL DRIVE AND CAMINO CAPISTRANO NORTHBOUND SERRA ON RAMP REALIGN RAMP AND EXTEND RAMP METER | PETERSON-CHASE GENERAL 1792 KAISER AVENUE IRVINE, CA 92614-5706 | JOUBEEN, JAY 15700 TUSTIN VILLAGE WAY, TRAILER #3 TUSTIN, CA 92780 (949) 279-8638 | \$6,381,005 \$4,934,882 \$173,803 | 11/07/05 11/18/05 06/30/07 | 100% 77% |
| HB4N | SWPPP | | | | | | OVER RUN |
| 12-ORA-5-10.0/14.5 12-0H2144 ACIM-4116-(004)E --() | | IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AT VARIOUS LOCATIONS REPAIR SLOPE FAILURE | HIGHLAND COSNTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868 | NADERI, ARSALAN 3251 1/4 UNIVERSITY DRIVE (949) 279-8439 | \$1,209,349 \$1,172,261 \$390,541 | 11/28/06 12/11/06 06/18/07 | 64% 95% |
| HA23 | SWPPP | | | | | | |
| 12-ORA-5-21.3/31.4 12-0G4004 ACIM-005 -(935)9 --() | | IN ORANGE COUNTY IN IRVINE, TUSTIN AND SANTA ANA FROM ROUTE 405 AND 5 SEPARATION TO 0.5 KM NORTH OF FOURTH STREET OVERCROSSING RESURFACE ROADWAY | ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600 | | \$10,721,000 \$0 \$0 | 02/15/07 03/09/07 | 0% 0% |
| HA22 | WPCP | | | | | | |
| 12-ORA-5-23.9/24.8 12-0F9504 | | IN ORANGE COUNTY IN IRVINE FROM 0.5 KM SOUTH OF ROUTE 5 AND 133 SEPARATION TO 0.2 KM SOUTH OF JEFFREY ROAD OVERCROSSING CROSS SLOPE CORRECTION | BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352 | RAMADAN, KIFAH 15700 TUSTIN WAY VILLAGE, #1 (949) 279-8625 | \$9,031,700 \$4,090,774 \$281,219 | 08/01/06 08/15/06 07/01/07 | 74% 45% |
| HB1 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 3
05/02/07

District 12

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|--|---------------------|---|--|---|--|---|----------------------------|
| 12-ORA-5-35.9/35.9 12-0F9404 | | IN ORANGE COUNTY IN ANAHEIM AT GENE AUTRY WAY OVERCROSSING RESURFACE ROADWAY | BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883 | BERRIOS, JOSE 3251 1/4 UNIVERSITY DRIVE (949) 509-5023 | \$959,300 \$3,933 \$0 | 01/04/07 01/30/07 08/06/07 | 6% 0% |
| HA22 | SWPPP | | | | | | SUSPENDED |
| 12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --() | | IN ORANGE AND LOS ANGELES COUNTIES IN F C I CONSTRUCTORS/BALFOUR BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY | 2585 BUISNESS PARK DRIVE VISTA, CA 92081-8831 | BUI, DA KEN G. 6231 MANCHESTER BLVD. (714) 367-2080 | \$195,159,633 \$43,189,712 \$4,988,402 | 04/18/06 04/25/06 09/01/10 | 23% 22% |
| HE13 | SWPPP | | | | | | |
| 12-ORA-39-2.6/0 12-0H22U4 | | IN ORANGE COUNTY IN HUNTINGTON BEACH AND LA HABRA AT VARIOUS LOCATIONS INSTALL SAFETY LIGHTING | FREEWAY ELECTRIC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000 | | \$254,254 \$0 \$0 | 03/15/07 04/19/07 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 12-ORA-39-3.2/5.8 12-0H4004 | | IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER FROM MAIN STREET AND P O BOX 2229 ELLIS AVENUE TO SOUTH OF ROUTE 39 AND 405 SEPARATION RUBBERIZED ASPHALT CONCRETE | ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7620 | | \$1,315,113 \$0 \$0 | 04/03/07 04/18/07 | 0% 0% |
| HM1 | WPCP | | | | | | |
| 12-ORA-39-4.6/7.7 12-0H0354 | | IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER AT VARIOUS LOCATIONS MODIFY TRAFFIC SIGNAL | DYNALECTRIC 4462 CORPORATE CENTER DRIVE LOS ALAMITOS CA 90720 (714)828-7000 | | \$520,900 \$0 \$0 | 02/07/07 03/02/07 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 12-ORA-39-5.6/5.6 12-0H0014 | | IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER AT EDINGER AVENUE MODIFY SIGNAL AND EXTEND LEFT TURN | BEADOR COSNTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883 | BERRIOS, JOSE 3251 1/4 UNIVERSITY DRIVE (949) 509-5023 | \$407,700 \$211,326 \$171,534 | 08/16/06 08/31/06 06/13/07 | 51% 52% |
| HB1 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 4
05/02/07

District 12

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|--|---------------------|--|---|---|--|---|----------------------------|
| 12-ORA-39-11.1/14.5 12-0H0334 | | IN ORANGE COUNTY IN BUENA PARK AT ORANGETHORPE AVENUE AND BEACH BOULEVARD INTERSECTION AND IN STANTON AT CERRITOS AVENUE AND BEACH INSTALL SAFETY LIGHTING | TDS ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639 | | \$141,356 \$0 \$0 | 02/07/07 03/02/07 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 12-ORA-39-11.6/0 12-0H23U4 | | IN ORANGE COUNTY IN STANTON, ANAHEIM AND BUENA PARK AT VARIOUS LOCATIONS INSTALL SAFETY LIGHTING | T D S ENGINEERING 2899 AGOURA ROAD STE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639 | | \$304,637 \$0 \$0 | 02/05/07 02/21/07 | 0% 0% |
| HB1 | WPCP | | | | | | |
| 12-ORA-57-8.5/9.7 12-0G7804 | | IN ORANGE COUNTY AT VARIOUS LOCATIONS INSTALL CLOSED CIRCUIT TELEVISION | T D S ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639 | | \$384,994 \$0 \$0 | 04/10/07 04/24/07 | 0% 0% |
| HB4N | WPCP | | | | | | |
| 12-ORA-57-11.2/22.5 12-0H6704 | | IN ORANGE COUNTY IN ORANGE, ANAHEIM, FULLERTON, PLACENTIA AND BREA FROM CHAPMAN AVENUE UNDERCROSSING TO LOS ANGELES COUNTY LINE TRAFFIC STRIPING AND MARKING | STERND AHL ENTERPRISES, INC. 11861 BRANFORD STREET SUN VALLEY, CA 91352 | JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE (949) 289-3551 | \$302,702 \$0 \$0 | 03/21/07 04/06/07 | 0% 0% |
| HM4 | WPCP | | | | | | |
| 12-ORA-57-13.0/16.6 12-084404 ACNH-P057-(051)E --() | | IN ORANGE COUNTY IN ANAHEIM AND PLACENTIA FROM 0.7 KM NORTH OF KATELLA UNDERCROSSING TO 0.3 KM NORTH OF ORANGETHORPE UNDERCROSSING PLANTING AND IRRIGATION | BELAIRE-WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622-6270 | JOUBEEN, JAY 15700 TUSTIN WAY VILLAGE, TRAILER #3 (714) 558-4062 | \$1,159,687 \$1,107,561 \$7,950 | 02/01/06 02/09/06 12/10/07 | 63% 95% |
| HA25 | SWPPP | | | | | | |
| 12-ORA-57-15.7/0 12-0H2224 | | IN ORANGE COUNTY IN FULLERTON AT ROUTE 57 AND 91 SEPARATION INSTALL SAFETY LIGHTING | TDS ENGINEERING 2899 AGOURA ROAD, SUITE 171 WESTLAKE VILLAGE, CA 91361 | ELSAIED, MOHAMED 2491 EAST ORANGETHORPE AVENUE (714) 680-7841 | \$107,677 \$99,086 \$71,099 | 12/08/06 01/05/07 04/25/07 | 67% 92% |
| HB1 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 5
05/02/07

District 12

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|--|---------------------|---|--|---|--|---|------------------------------------|
| 12-ORA-57-20.0/20.3 12-0H0184 ACST-P057-(052)E P0-57 0-(2E) --() HB1 | SWPPP | IN ORANGE COUNTY IN BREA FROM ROUTE 99 AND 57 SEPARATION TO BIRCH STREET UNDERCROSSING WIDEN HIGHWAY | GRIFFITH COMPANY 2020 SOUTH YALE STREET SANTA ANA, CA 92704 | JAVAHERNESHAN, MAJID 3251 1/4 UNIVERSITY DRIVE (949) 289-3551 | \$1,599,719 \$0 \$0 | 02/23/07 03/09/07 | 0% 0% |
| 12-ORA-73-16.3/16.3 12-0C9834 | | IN ORANGE COUNTY AT VARIOUS LOCATIONS COMPOST STORM FILTER SYSTEM | BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883 | AMUTHASAKARAN, KAUSI 3251-1/4 UNIVERSITY DRIVE (919) 509-5047 | \$2,198,200 \$2,027,150 \$1,602 | 08/23/06 09/05/06 12/03/07 | 0% 0% PLANT EST SATIS |
| HA42 | SWPPP | | | | | | |
| 12-ORA-73-21.5/21.5 12-0G2704 | | IN ORANGE COUNTY IN IRVINE AT NEWPORT P & D LANDSCAPE MANAGEMENT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION | 999 TOWN AND COUNTRY FLR 4 ORANGE, CA 92868 | HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949) 279-8741 | \$191,258 \$143,082 \$691 | 02/17/05 02/25/05 12/09/10 | 38% 75% |
| HA25 | WPCP | | | | | | |
| 12-ORA-73-22.4/24.3 12-0G0704 | | IN ORANGE COUNTY IN IRVINE AND NEWPORT BEACH FROM BONITA CANYON DRIVE UNDERCROSSING TO UNIVERSITY DRIVE OVERCROSSING OVERLAY EXISTING PAVEMENT | R J NOBLE COMPANY P.O. BOX 620 ORANGE, CA 92865 | MAHDAVI, SAEED 3251 1/4 UNIVERSITY DRIVE (949) 509-5012 | \$1,238,654 \$395,376 \$0 | 02/10/06 02/17/06 04/11/07 | 333% 32% SUSPENDED |
| HB1 | WPCP | | | | | | |
| 12-ORA-74-13.3/16.6 12-043214 ACST-P074-(050)E P0-74 0-(0E) --() HB1 | SWPPP | IN ORANGE COUNTY NEAR SAN JUAN HOT SPRINGS FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE WIDEN ROADWAY AND BRIDGES | BRENT ENGINEERING, INC. 81 SHIELD IRVINE, CA 92618 | LINDQUIST, KARL 31726 RANCHO VIEJO ROAD, SUITE 115 (949) 487-4027 | \$33,209,901 \$5,923,929 \$3,126,802 | 12/22/06 01/11/07 12/20/09 | 7% 18% |
| 12-ORA-90-11.8/12.5 12-056214 HP21-6212-(011)E 62-12 0-(1E) --() HB4N | SWPPP | IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM .95 KM EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PLAMA AVENUE CONSTRUCT BRIDGE AND WIDEN ROADWAY | BRUTO CO ENGINEERING AND P.O. BOX 429 FONTANA, CA 92334 | YII, JAMES 1250 N. LAKEVIEW AVENUE, SUITE M (714) 779-2683 | \$31,001,653 \$675,092 \$401,675 | 11/22/06 12/20/06 07/16/10 | 5% 2% |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 6
05/02/07

District 12

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|--|---|--|---|---|--------------------------------|
| 12-ORA-91-10.3/19 12-0E05U4 | | IN ORANGE COUNTY IN AND NEAR ANAHEIM ALL AMERICAN ASPHALT AND YORBA LINDA FROM LAKEVIEW AVENUE P.O. BOX 2229 OVERCROSSING TO ORANGE SAN BERNARDINO AND RIVERSIDE C PAVEMENT REHABILITATION | CORONA, CA 92878 | MATINPOUR, HAMID 15700 TUSTIN VILLAGE WAY (949) 279-8601 | \$15,687,804 \$14,207,649 \$170,771 | 03/07/06 03/23/06 06/09/07 | 87% 88% |
| HA22 | SWPPP | | | | | | |
| 12-ORA-91-13.5/14.7 12-075304 ACNH-P091-(109)E --() | | IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 1.4 KM WEST OF WEIR CANYON ROAD TO 0.5 KM EAST OF WEIR HIGHWAY PLANTING AND IRRIGATION | REYCO SMITH AND REYNOLDS 7177 BROCKTON AVE, SUITE 220 RIVERSIDE, CA 92506 | HONG, JOHN 15700 TUSTIN VILLAGE WAY #4 TUSTIN, CA. 92780 (714) 688-1951 | \$1,649,251 \$1,348,019 \$1,867 | 06/14/02 07/03/02 06/29/07 | 0% 0% PLANT EST SATIS |
| HA25 | SWPPP | | | | | | |
| 12-ORA-91-16.9/17.4 12-0G7604 | | IN ORANGE COUNTY IN YORBA LINDA FROM ALL AMERICAN ASPHALT ROUTE 241 OFF RAMP TO 1 KM WEST OF 400 EAST SIX STREET COAL CANYON UNDERCROSSING ASPHALT CONCRETE OVERLAY | CORONA, CA 92878 | MATINPOUR, HAMID 15700 TUSTIN VILLAGE WAY, #3 (949) 279-8601 | \$2,042,224 \$384,499 \$384,499 | 06/29/06 07/17/06 06/28/07 | 11% 19% |
| HB1 | WPCP | | | | | | |
| 12-ORA-133-4.2/8.1 12-1072U4 ACST-P133-(010)E P1-33 0-(0E) --() | | IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73 AND 133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 403 AND 133 SEPARATION WIDEN AND REALIGN HIGHWAY | SEMA CONSTRUCTION, INC. 6 ORCHARD, SUITE 150 LAKE FOREST, CA 92630 | EMAM, KAMRAN 15510 ROCKFIELD BOULEVARD, SUITE A IRVINE, CA. 92618 (949) 598-3588 | \$24,952,741 \$25,021,974 \$201,275 | 12/06/02 12/16/02 06/15/07 | 100% 99% OVER RUN |
| HA22 | SWPPP | | | | | | |
| 12-ORA-133-8.3/8.5 12-0H2014 | | IN ORANGE COUNTY IN IRVINE FROM 0.2 T D S ENGINEERING KM NORTH OF ROUTE 405 TO 0.2 KM SOUTH 2899 AGOURA ROAD, SUITE 171 OF ROUTE 405 INSTALL SIGN STRUCTURES | WESTLAKE VILLAGE, CA 91361 | EMAM, KAMRAN 15510 ROCKFIELD BLVD., SUITE A (949) 598-3577 | \$641,132 \$194,045 \$0 | 08/16/06 08/30/06 05/07/07 | 17% 30% |
| HB1 | WPCP | | | | | | |
| 12-ORA-241-17.6/25 12-0F1804 | | IN ORANGE COUNTY IN MISSION VIEJO, LAKE FOREST AND IRVINE FROM ANTONIO PARKWAY OVERCROSSING TO PORTOLA PARKWAY NORTH OVERCROSSING REHABILITATE ROADWAY | ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600 | ZIAEIAN, GHASSEM 15700 TUSTIN VILLAGE WAY, #2 (949) 279-8468 | \$1,563,612 \$26,210 \$26,210 | 09/12/06 09/22/06 06/25/07 | 100% 2% OVER RUN |
| HA22 | WPCP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 7
05/02/07

District 12

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|---|---------------------|--|--|--|--|--|------------------------------------|
| 12-ORA-405-.9/.9 12-0G7704 | | IN ORANGE COUNTY IN FULLERTON AND IRVINE AT YORBA LINDA BOULEVARD OVERCROSSING AND AT IRVINE CENTER DRIVE OVERCROSSING CHANGEABLE MESSAGE SIGNS | T D S ENGINEERING 2899 AGOURA ROAD, SUITE 171 WESTLAKE VILLAGE, CA 91361 | THAI, DANH 2491 E. ORANGETHORPE AVENUE (714) 680-7829 | \$249,992 \$246,396 \$0 | 05/22/06 06/01/06 03/30/07 03/30/07 | 100% 100% COMPLETED |
| HB4N | WPCP | | | | | | |
| 12-ORA-405-3.7/6.4 12-075704 | | IN ORANGE COUNTY IRVINE FROM JEFFERY ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION | PACIFIC RESTORATION GROUP, INC. P.O. BOX 77038 CORONA, CA 92877-0101 | INCHONG, JOHN 15700 TUSTIN VILLAGE WAY (949) 279-8741 | \$1,317,611 \$1,127,845 \$169,404 | 02/15/06 03/07/06 01/12/10 | 29% 86% |
| HA25 | SWPPP | | | | | | |
| 12-ORA-405-7.7/0 12-0H2244 | | IN ORANGE COUNTY IN IRVINE AT MACARTHUR BOULEVARD OVERCROSSING MODIFY SIGNAL | T D S ENGINEERING 2899 AGOURA ROAD, SUITE 171 WESTLAKE VILLAGE, CA 91361 | THAI, DANH 2491 E. ORANGETHORPE AVENUE (714) 680-7829 | \$256,872 \$245,766 \$0 | 06/23/06 06/29/06 04/10/07 04/10/07 | 100% 100% COMPLETED |
| HB1 | WPCP | | | | | | |
| 12-ORA-405-12.5/12.7 12-0F5304 ACIM-405 -(924)1 ACIM-405 -(924)E --() | | IN ORANGE COUNTY IN COSTA MESA AND FOUNTAIN VALLEY FROM NORTH OF SANTA ANA RIVER BRIDGE TO 0.7 KM SOUTH OF WARD STREET OVERCROSSIN WIDEN AND MODIFY RAMP | PETERSON-CHASE GENERAL 1792 KAISER AVENUE IRVINE, CA 92614 | YII, JAMES 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714) 556-8202 | \$1,541,141 \$1,526,084 \$0 | 06/28/05 07/11/05 05/01/07 | 0% 0% PLANT EST SATIS |
| HB1 | SWPPP | | | | | | |
| 12-ORA-405-16.9/24.2 12-0E0604 ACIM-405 -(936)1 ACIM-405 -(936)E --() | | IN ORANGE COUNTY IN WESTMINSTER, HUNTINGTON BEACH AND SEAL BEACH FROM ROUTE 405 AND 39 SEPARATION TO LOS ANGELES COUNTY LINE REPLACE SLABS AND TREAT BRIDGE DECK | PAVE-TECH, INC. 735 LAGUNA DRIVE CARLSBAD,CA 92008 | WANG, T H 15700 TUSTIN VILLAGE WAY, #1 (714) 558-4110 | \$10,188,909 \$3,361,923 \$2,226,976 | 01/12/07 01/30/07 01/06/09 | 10% 33% |
| HA22 | SWPPP | | | | | | |
| 12-ORA-405-20.6/0 12-079304 | | IN ORANGE COUNTY IN WESTMINSTER AT THE BOLSA CHICA MAINTENANCE STATION CONSTRUCT MAINTENANCE BUILDINGS | PERERA CONSTRUCTION AND DESIGN 2890 INLAND EMPIRE BLVD.,#102 ONTARIO, CA 91764 | RAMANATHAN, KUGAN 15700 TUSTIN VILLAGE WAY, #2 (949) 279-8495 | \$4,069,984 \$1,092,459 \$157,093 | 10/12/06 11/09/06 10/10/07 | 43% 27% |
| HA12 | SWPPP | | | | | | |

State of California Department of Transportation
Statement of Ongoing Contracts as of 04/20/07

Page 8
05/02/07

District 12

| Location Contract Fed Aid Pgm Code | Storm Water Plan | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Comp To date This Month | Awarded Est Comp Approved Accepted | %Time % Work Message |
|--|---------------------|--|--|---|--|---|----------------------------|
| 12-ORA-405-20.8/23.1 12-0G6904 | | IN ORANGE COUNTY IN SEAL BEACH FROM 0.2 KM NORTH OF ROUTE 22 AND 405 | PETERSON CHASE GENERAL 1792 KAISER AVENUE | PHAM, DAT 3251 1/4 UNIVERSITY DRIVE | \$7,165,965 \$2,590,425 \$576,274 | 09/18/06 09/27/06 12/01/07 | 57% 36% |
| ACIM-405 -(934)1 ACIM-405 -(934)E --() | | SEPARATION TO 7TH STREET OVERCROSSING INSTALL DRAINS AND OVERHEAD LIGHTS | IRIVNE, CA 92614-5706 | (949) 509-5010 | | | |
| HB1 | SWPPP | | | | | | |
| 12-ORA-405-22.5/22.5 12-0G5604 | | IN ORANGE COUNTY IN SEAL BEACH ON SOUTHBOUND ROUTE 405 ON RAMP FROM SEAL BEACH BOULEVARD SHOULDER WIDENING, MODIFY DRAINAGE | PETERSON CHASE 1792 KAISER AVENUE IRVINE, CA 92614 | PHAM, DAT 3251-1/4 UNIVERSITY DRIVE (949) 509-5010 | \$899,938 \$346,452 \$190,494 | 08/29/06 09/11/06 08/06/07 | 38% 39% |
| HB1 | SWPPP | | | | | | |

| | | | | | | |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|
| Totals: | Authorized Final Amt: | <u>\$389,044,151</u> | Completed to Date: | <u>\$127,557,743</u> | Work This Month: | <u>\$14,586,654</u> |
|----------------|------------------------------|----------------------|---------------------------|----------------------|-------------------------|---------------------|

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------|------|
| 12-ORA-0-10.2/25.3 | 12-0E1104 | 1 |
| 12-ORA-0-/0 | 12-0E1604 | 1 |
| 12-ORA-0-/0 | 12-0E1004 | 1 |
| 12-ORA-1-18.4/19.8 | 12-0F7424 | 1 |
| 12-ORA-1-18.5/19.8 | 12-0F7414 | 1 |
| 12-ORA-1-.2/1.1 | 12-0C0704 | 1 |
| 12-ORA-1-18.2/18.5 | 12-0H2174 | 2 |
| 12-ORA-5-3.6/0 | 12-0E7404 | 2 |
| 12-ORA-5-7.3/8 | 12-0A3904 | 2 |
| 12-ORA-5-10.0/14.5 | 12-0H2144 | 2 |
| 12-ORA-5-21.3/31.4 | 12-0G4004 | 2 |
| 12-ORA-5-23.9/24.8 | 12-0F9504 | 2 |
| 12-ORA-5-35.9/35.9 | 12-0F9404 | 3 |
| 12-ORA-5-42.1/44.4 | 12-101674 | 3 |
| 12-ORA-39-2.6/0 | 12-0H22U4 | 3 |
| 12-ORA-39-3.2/5.8 | 12-0H4004 | 3 |
| 12-ORA-39-4.6/7.7 | 12-0H0354 | 3 |
| 12-ORA-39-5.6/5.6 | 12-0H0014 | 3 |
| 12-ORA-39-11.1/14.5 | 12-0H0334 | 4 |
| 12-ORA-39-11.6/0 | 12-0H23U4 | 4 |
| 12-ORA-57-8.5/9.7 | 12-0G7804 | 4 |
| 12-ORA-57-11.2/22.5 | 12-0H6704 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------|------|
| 12-ORA-57-13.0/16.6 | 12-084404 | 4 |
| 12-ORA-57-15.7/0 | 12-0H2224 | 4 |
| 12-ORA-57-20.0/20.3 | 12-0H0184 | 5 |
| 12-ORA-73-16.3/16.3 | 12-0C9834 | 5 |
| 12-ORA-73-21.5/21.5 | 12-0G2704 | 5 |
| 12-ORA-73-22.4/24.3 | 12-0G0704 | 5 |
| 12-ORA-74-13.3/16.6 | 12-043214 | 5 |
| 12-ORA-90-11.8/12.5 | 12-056214 | 5 |
| 12-ORA-91-10.3/19 | 12-0E05U4 | 6 |
| 12-ORA-91-13.5/14.7 | 12-075304 | 6 |
| 12-ORA-91-16.9/17.4 | 12-0G7604 | 6 |
| 12-ORA-133-4.2/8.1 | 12-1072U4 | 6 |
| 12-ORA-133-8.3/8.5 | 12-0H2014 | 6 |
| 12-ORA-241-17.6/25 | 12-0F1804 | 6 |
| 12-ORA-405-.9/.9 | 12-0G7704 | 7 |
| 12-ORA-405-3.7/6.4 | 12-075704 | 7 |
| 12-ORA-405-7.7/0 | 12-0H2244 | 7 |
| 12-ORA-405-12.5/12.7 | 12-0F5304 | 7 |
| 12-ORA-405-16.9/24.2 | 12-0E0604 | 7 |
| 12-ORA-405-20.6/0 | 12-079304 | 7 |
| 12-ORA-405-20.8/23.1 | 12-0G6904 | 8 |
| 12-ORA-405-22.5/22.5 | 12-0G5604 | 8 |

Statement of Ongoing Contracts - Federal Aid

| | | | |
|------------------------|----------------------------|-----------------------------|-----------------------------|
| District | 12 | | |
| Federal Aid | Category | Bid + CCO | Work Comp |
| -I- | FEDERAL AID (INTERSTATE) | \$37,207,369 | \$13,585,575 |
| -F- | FEDERAL AID (PRIMARY) | \$199,162,112 | \$46,737,956 |
| -S- | FEDERAL AID (SECONDARY) | \$69,075,172 | \$38,444,006 |
| -SH- | STATE HIGHWAY | \$52,597,845 | \$28,115,115 |
| | | \$31,001,653 | \$675,092 |
| District Total: | | <u>\$389,044,151</u> | <u>\$127,557,743</u> |

Statement of Ongoing Contracts -Summary

| | |
|------------------------------------|-----------------------------------|
| District | Work Completed This Period |
| 12 | \$506,864 |
| Work completed this Period: | \$506,864 |