

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/05**

Page 1  
10/03/05

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-1-.1/1.1 12-0G3004 ACST-P001-(519) PHG-P001-(519)		IN ORANGE COUNTY IN DANA POINT AT 0.9 KM EAST OF DOHENY PARK ROAD AND AT 1.7 KM WEST OF ROUTE 1 AND 5 SEPARATION INSTALL ADVANCED WARNING SIGN	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE, CA	THAI, DANH 2491 E. ORANGETHORPE AVE. FULLERTO, CA 92831 (714)680-7829	\$291,240 \$0 \$0	05/31/05 06/08/05 01/18/06	0% 0%
HB1	WPCP						
12-ORA-1-19.8/23.7 12-0G0004		IN ORANGE COUNTY IN NEWPORT BEACH AND HUNTINGTON BEACH FROM OLD NEWPORT BOULEVARD TO ROUTE 39 ASPHALT CONCRETE OVERLAY	EXCEL PAVING COMPANY 2230 LEMON AVENUE LONG BEACH, CA. 90806	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA. 92780 (949)279-8625	\$1,194,343 \$88,097 \$88,097	05/20/05 06/02/05 11/09/05	24% 7%
HM1	WPCP		(562)599-5841				
12-ORA-5-11.4/11.4 12-0H0084		IN ORANGE COUNTY IN SAN JUAN CAPISTRANO AT TRABUCO CREEK BRIDGE BRIDGE DECK REHABILITATION	DEBRUIN CONSTRUCTION INC. P.O. BOX 1355 FRENCH CAMP, CA. 95231	BERRIOS, JOSE 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714)556-3869	\$689,266 \$0 \$0	06/17/05 07/06/05 11/08/05	0% 0%
HM3	WPCP						SUSPENDED
12-ORA-5-21.8/30.9 12-0H0154		IN ORANGE COUNTY IN TUSTIN, IRVINE AND SANTA ANA AT VARIOUS LOCATIONS RESURFACE RAMPS AND LANES	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878-2229	JOUBEEN, JAY 15700 TUSTIN VILLAGE WAY, TRAILER #3 TUSTIN, CA 92780 (714)558-4062	\$435,615 \$444,447 \$418,773	05/31/05 06/16/05 09/22/05	96% 96%
HM1	WPCP						
12-ORA-5-26.6/26.6 12-0G5404 ACIM-005 -(921) G-005 -(921)		IN ORANGE COUNTY IN IRVINE AT CULVER DRIVE MODIFY TRAFFIC SIGNAL	INSPECTION ENGINEERING 2973 HARBOR BLVD, SUITE 516 COSTA MESA, CA 92626	NAJM, ELIE 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831 (714)680-7826	\$140,098 \$132,954 \$44,181	12/20/04 01/13/05 09/30/05	100% 95%
HB1	WPCP						OVER RUN
12-ORA-5-41.5/43.5 12-0126E4 STPL-6212-(005) ER-6212-(005)		IN ORANGE COUNTY IN ANAHEIM, FULLERTON AND BUENA PARK AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC. 7371 WALNUT AVENUE BUENA PARK, CA 906200	ZIAEIAN, GHASSEM 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA. 92780 (949)279-8468	\$1,839,848 \$1,816,375 \$3,000	08/15/02 09/05/02 01/05/07	69% 96%
HE13	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/05**

Page 2  
10/03/05

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-5-/15.6 12-0H0124		IN ORANGE COUNTY IN SAN CLEMENTE, SAN JUAN CAPISTRANO, MISSION VIEJO AND LUGUNA NIGUEL AT VARIOUS LOCATIONS ASPHALT CONCRETE OVERLAY	R. J. NOBLE COMPANY P.O. BOX 620  ORANGE, CA 92856	BERRIOS, JOSE 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714)556-3869	\$244,322 \$220,076 \$45,393	05/20/05 06/01/05 10/07/05	73% 87%
HM1	WPCP						
12-ORA-55-4.7/4.7 12-0G8304		IN ORANGE COUNTY IN COSTA MESA AT ROUTE 55 AND 73 SEPARATION REPAIR HINGES AND BEARING PADS	BEADOR CONSTRUCTION COMPANY, INC. 26320 LESTER CIRCLE  CORONA, CA 92883	RAMADAN, KIFAH 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8625	\$407,700 \$154,250 \$60,700	05/26/05 06/08/05 09/26/05	94% 38%
HM3	WPCP						
12-ORA-55-11.6/12 12-0F2604 ACST-P055-(044) PH-P055-(044)		IN ORANGE COUNTY IN TUSTIN FROM 0.3 KM SOUTH 17TH STREET OVERCROSSING TO 0.3 KM NORTH OF 17TH STREET OVERCROSSING RESURFACE EXISTING HIGHWAY	BEADOR CONSTRUCTION COMPANY ATTN: DAVID BEADOR 26320 LESTER CIRCLE  CORONA, CA 92883	RAMANATHAN, KUGAN 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (714)558-4354	\$2,504,848 \$271,243 \$270,043	06/17/05 07/06/05 01/06/06	8% 11%
HB1	WPCP						
12-ORA-57-14.8/14.8 12-0G36U4 ACST-P057-(049) PHG-P057-(049)		IN ORANGE COUNTY IN ANAHEIM AT EAST LINCOLN AVENUE MODIFY TRAFFIC SIGNAL	C T AND F, INC. 7228 SCOUT AVENUE  BELL GARDENS, CA. 90201	THAI, DANH 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831 (714)680-7829	\$260,148 \$207,880 \$571	11/03/04 11/17/04 09/30/05	72% 80%
HB1	WPCP						
12-ORA-73-11.7/16.9 12-0C9864 ACNH-P073-(077)		IN ORANGE COUNTY NEAR LAGUNA NIGUEL AT VARIOUS LOCATIONS UPGRADING COMPOST STORM WATER	SRD ENGINEERING, INC. 3578 EAST ENTERPRISE DRIVE  ANAHEIM, CA 92807	AMUTHASAKARAN, KAUSI 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714)556-1334	\$693,079 \$79,356 \$79,356	08/02/05 08/18/05 03/02/06	9% 11%
HA42	SWPPP						
12-ORA-73-12.5/21.6 12-0C9874 ACNH-P079-(070)		IN ORANGE COUNTY AT VARIOUS LOCATIONS STORM WATER DRAINAGE IMPROVEMENTS	D. W. POWELL CONSTRUCTION, INC. RAMADAN, KIFAH		\$1,139,998 \$1,139,678 \$0	09/30/04 10/18/04 09/15/05 09/15/05	88% 95%
HA42	SWPPP			(714)567-6159			COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/05**

Page 3  
10/03/05

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-73-16.8/16.8 12-0C9854		IN ORANGE COUNTY IN LUGUNA BEACH AT ROUTE 73 AND 133 SEPARATION RETROFIT COMPOST STORM WATER FILTER	P P C CONSTRUCTION INC 336 N CENTRAL AVENUE SUITE 10  GLENDALE CA 91203 (818)662-8040	RAMADAN, KIFHA 15700 TUSTIN VILLAGE WAY, TRAILER #1 TUSTIN, CA 92680 (714)567-6159	\$698,405 \$72,525 \$72,525	07/28/05 08/11/05 06/13/06	9% 10%
HA42	SWPPP						
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT CLIFFORD BRICE 999 TOWN AND COUNTRY FLR 4  ORANGE, CA 92868	HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8741	\$193,601 \$71,377 \$34,703	02/17/05 02/25/05 12/09/10	10% 37%
HA25	WPCP						
12-ORA-73-22.4/27.7 12-0G3504 ACST-X059-(042) PHG-X059-(042)		IN ORANGE COUNTY IN COSTA MESA, IRVINE AND NEWPORT BEACH AT VARIOUS LOCATIONS INSTALL CONCRETE MEDIAN BARRIER	D W POWELL CONSTRUCTION, INC. P.O. BOX 1406  FONTANA, CA 92334	MAHDAVI, SAEED 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714)556-9324	\$2,113,375 \$239,253 \$180,672	07/05/05 07/20/05 04/27/06	18% 11%
HB1	SWPPP						
12-ORA-91-6.4/8.6 12-075404 ACNH-P091-(110)		IN ORANGE COUNTY IN ANAHEIM FROM LA PALMA AVENUE OVERCROSSING TO THE SANTA ANA RIVER AND WEST OF LAKEVIEW AVENUE TO WEST OF ROUTE HIGHWAY PLANTING RESTORATION	DIVERSIFIED LANDSCAPE COMPANY 33801 WASHINGTON ST.  WINCHESTER, CA 92596	HONG, JOHN 741 E BALL RD. #100 ANAHEIM, CA 92805 (949)735-5729	\$2,077,149 \$1,864,391 \$7,860	07/03/02 07/22/02 07/25/07	0% 0%
HA25	SWPPP						PLANT EST SATIS
12-ORA-91-8.5/9.5 12-076004 ACNH-X059-(039)		IN ANAHEIM COUNTY IN ANAHEIM AND ORANGE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC P.O. BOX 6270  BUENA PARK, CA 90622	HONG, JOHN 741 E. BALL RD. #100 ANAHEIM, CA 92805 (949)735-5729	\$1,225,680 \$1,192,277 \$11,324	06/26/02 07/12/02 06/12/06	0% 0%
HA25	SWPPP						PLANT EST SATIS
12-ORA-91-9.0/10.1 12-0F5704		IN ORANGE COUNTY IN ANAHEIM FROM 0.4 KM EAST OF ROUTE 55 AND 91 SEPARATION TO LAKEVIEW AVENUE OVERCROSSING CONSTRUCT SOUND WALLS AND BARRIERS	MCM CONSTRUCTION INC. P O BOX 620 NORTH HIGHLANES, CA 955660	JOUBEEN, JAY 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (714)558-4062	\$2,220,287 \$2,175,840 \$1,700	02/11/05 02/23/05 12/13/05	0% 0%
HB311	WPCP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/05**

Page 4  
10/03/05

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-91-13.5/14.7 12-075304 ACNH-P091-(109)		IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 1.4 KM WEST OF WEIR CANYON ROAD TO 0.5 KM EAST OF WEIR CANYON ROAD HIGHWAY PLANTING AND IRRIGATION	REYCO SMITH AND REYNOLDS EROSION CONTROL INC. 7177 BROCKTON AVE, SUITE 220 RIVERSIDE, CA 92506	HONG, JOHN 15700 TUSTIN VILLAGE WAY #4 TUSTIN, CA. 92780 (714)688-1951	\$1,379,738 \$1,288,335 \$0	06/14/02 07/03/02 07/17/06	0% 0% PLANT EST SATIS
HA25	SWPPP						
12-ORA-133-4.2/8.1 12-1072U4 ACST-P133-(010) P-P133-(010)		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73 AND 133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 403 AND 133 SEPARATION WIDEN AND REALIGN HIGHWAY	SEMA CONSTRUCTION, INC. 6 ORCHARD, SUITE 150 LAKE FOREST, CA 92630	EMAM, KAMRAN 15510 ROCKFIELD BOULEVARD, SUITE A IRVINE, CA. 92618 (949)598-3588	\$22,203,170 \$16,474,098 \$161,359	12/06/02 12/16/02 08/02/06	74% 73%
HA22	SWPPP						
12-ORA-241-27.9/38.7 12-0H2114		IN ORANGE COUNTY ON ROUTE 241 FROM PM 27.9TO PM 38.7 COLD PLANE AND REPLACE WITH RUBBERIZED AC	R. J. NOBLE COMPANY P.O. BOX 620 ORANGE, CA 92856-6620	ZIAEIAN, GHASSEM 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8468	\$2,144,000 \$2,143,943 \$0	05/02/05 05/03/05 09/07/05 09/07/05	100% 100% COMPLETED
201120							
12-ORA-405-.4/2 12-092604 ACIM-405 -(925)		IN ORANGE COUNTY IN IRVINE FROM 0.6 KM NORTH OF ROUTE 5 AND 405 SEPARATION TO ROUTE 133 AND 405 SEPARATION WIDEN EXISTING FREEWAY	PETERSON CHASE CONSTRUCTION 1792 KAISER AVENUE IRVINE, CA 92614-5706	MANSOURI, HOSSAIN 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714)556-2031	\$1,350,811 \$163,135 \$157,885	07/01/05 07/18/05 12/09/05	38% 12%
HB1	WPCP						
12-ORA-405-7.6/9.6 12-069514		IN ORANGE COUNTY IN IRVINE, SANTA ANA C C MEYERS, INC. 1822 S. AND COSTA MESA ON RTE 405 FROM 0.2 KM LEWIS STREET ANAHEIM, CA 92805 N OF MACARTHUR BLVD OC TO 0.4 KM N OF 949 222-0522 REDHILL AVE UC A CONSTRUCT ROADWAY, BRIDGES AND WALL	MCM CONSTRUCTION, INC. BOX 620 6413 32ND STREET NORTH HIGHLANDS,CA 95660-0620	NADERI, ARSALAN 660 BAKER ST., SUITE 377 COSTA MESA, CA 92626 (714)438-8041	\$37,801,832 \$38,379,113 \$0	06/09/99 06/18/99 05/31/06	76% 99%
HE11	SWPPP						
12-ORA-405-7.6/9.6 12-0695U4 STP-5312-(031) LN-5312-(031)		IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND COSTA MESA ON RTE 405 FROM 0.1 KM S OF RTE 405/55 SEP TO BEAR ST OC AND ON RTE 55 FROM HOV CONNECTOR AND IMPROVEMENTS	MCM CONSTRUCTION, INC. BOX 620 6413 32ND STREET NORTH HIGHLANDS,CA 95660-0620	P.O.WILLIAM J. GILCHRIST 151 KALMUS DRIVE, SUITE A-102 COSTA MESA, CA 92626 (714)751-2277	\$57,558,117 \$58,059,773 \$175,844	12/27/00 01/11/01 09/01/06	60% 97%
HB4	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 09/20/05**

Page 5  
10/03/05

**District 12**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-405-10.2/12.4 12-083804		IN ORANGE COUNTY IN COSTA MESA ON RTE 405 FROM BEAR ST OC TO 1.1 KM W OF	MCM CONSTRUCTION INC. P. O. BOX 620	TABAR, MEHRDAD (ISAAC) 15700 TUSTIN VILLAGE	\$42,105,353 \$42,438,686	01/10/01 01/18/01	100% 98%
ACIM-405 -(890) ACIM-405 -(890) STPL-6212-(008) HB5		HARBOR BLVD UC AND ON RTE 73 FROM 0.5 KM N OF BEAR ST UC WIDEN FREEWAY	NORTH HIGHLAND, CA. 95660	WAY TUSTIN, CA. 92780 (714)558-4023	\$95,796	04/17/06	OVER RUN
12-ORA-405-12.5/12.7 12-0F5304		IN ORANGE COUNTY IN COSTA MESA AND FOUNTAIN VALLEY FROM NORTH OF SANTA	PETERSON-CHASE GENERAL ENGINEERING CONST., INC.	YII, JAMES 3190-J AIRPORT LOOP	\$1,506,132 \$175,364	06/28/05 07/11/05	15% 12%
ACIM-405 -(924) ACIM-405 -(924)		ANA RIVER BRIDGE TO 0.7 KM SOUTH OF WARD STREET OVERCROSSIN WIDEN AND MODIFY RAMP	1792 KAISER AVENUE IRVINE, CA 92614	DRIVE COSTA MESA, CA 92626 (714)556-8202	\$175,364	04/17/07	
HB1	SWPPP						
12-ORA-405-15.9/16.3 12-0A7614		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINISTER ON ROUTE 405 FROM	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE	TABAR, MEHRDAD (ISAAC) 15700 TUSTIN VILLAGE	\$2,141,700 \$373,976	06/07/05 06/21/05	28% 18%
ACIM-405 -(923) ACIM-405 -(923)		0.2 KM NORTHWEST OF NEWLAND STREET OVERCORSSING TO 1.14 KM ADD AN OFFRAMP CHANNELIZATION LANE	CORONA, CA 92883	WAY TUSTIN, CA 92780 (714)558-4023	\$115,276	03/29/06	
HB1	SWPPP						
12-ORA-605-/1.6 12-079204		IN ORANGE AND LOS ANGELES COUNTIES IN ROSSMOOR AND LOS ALAMITOS AT VARIOUS	BANSHEE CONSTRUCTION CO, INC. 1600 E. STEEL ROAD	JOUBEEN, JAY 7291 GARDEN GROVE	\$6,056,878 \$5,937,936	06/23/03 07/09/03	100% 100%
ACNH-605 -(899) I-605 -(899) ACNH-605 -(899) HB5		LOCATIONS WIDEN EXISTING HIGHWAY	COLTON, CA 92324	BLVD. SUITE M GARDEN GROVE, CA 92841 (714)558-4062	\$0	08/22/05 08/22/05	COMPLETED
HB5	SWPPP						

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$192,616,731</u>	<b>Completed to Date:</b>	<u>\$175,604,378</u>	<b>Work This Month:</b>	<u>\$2,200,422</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-1-.1/1.1	12-0G3004	1
12-ORA-1-19.8/23.7	12-0G0004	1
12-ORA-5-11.4/11.4	12-0H0084	1
12-ORA-5-21.8/30.9	12-0H0154	1
12-ORA-5-26.6/26.6	12-0G5404	1
12-ORA-5-41.5/43.5	12-0126E4	1
12-ORA-5-/15.6	12-0H0124	2
12-ORA-55-4.7/4.7	12-0G8304	2
12-ORA-55-11.6/12	12-0F2604	2
12-ORA-57-14.8/14.8	12-0G36U4	2
12-ORA-73-11.7/16.9	12-0C9864	2
12-ORA-73-12.5/21.6	12-0C9874	2
12-ORA-73-16.8/16.8	12-0C9854	3
12-ORA-73-21.5/21.5	12-0G2704	3
12-ORA-73-22.4/27.7	12-0G3504	3
12-ORA-91-6.4/8.6	12-075404	3
12-ORA-91-8.5/9.5	12-076004	3
12-ORA-91-9.0/10.1	12-0F5704	3
12-ORA-91-13.5/14.7	12-075304	4
12-ORA-133-4.2/8.1	12-1072U4	4
12-ORA-241-27.9/38.7	12-0H2114	4
12-ORA-405-.4/2	12-092604	4

### Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-405-7.6/9.6	12-069514	4
12-ORA-405-7.6/9.6	12-0695U4	4
12-ORA-405-10.2/12.4	12-083804	5
12-ORA-405-12.5/12.7	12-0F5304	5
12-ORA-405-15.9/16.3	12-0A7614	5
12-ORA-605-/1.6	12-079204	5

### Statement of Ongoing Contracts - Federal Aid

District	12		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID ( INTERSTATE )	\$47,244,094	\$43,284,114
-F-	FEDERAL AID ( PRIMARY )	\$12,572,522	\$11,501,974
-S-	FEDERAL AID ( SECONDARY )	\$86,770,745	\$77,068,622
-SH-	STATE HIGHWAY	\$46,029,370	\$43,749,668
<b>District Total:</b>		<b><u>\$192,616,731</u></b>	<b><u>\$175,604,378</u></b>

### Statement of Ongoing Contracts -Summary

District	Work Completed This Period
12	\$9,340,876

**Statement of Ongoing Contracts -Summary**

<b>District</b>	<b>Work Completed This Period</b>
<b>Work completed this Period:</b>	<b>\$9,340,876</b>