

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 1
10/02/06

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-0-10.2/25.3 12-0E1104 ACST-X059-(043)E X0-59 0-(3E) --() HB4N	WPCP	IN ORANGE COUNTY AT VARIOUS LOCATIONS CONSTRUCT FIBER OPTICS SYSTEM	MANUEL BROS, INC. 908 TAYLORVILLE ROAD, #104 GRASS VALLEY, CA 95949	NAJAM, ELIE 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831 (714) 680-7826	\$6,557,068 \$4,578,392 \$710,831	10/17/05 10/31/05 12/28/06	73% 68%
12-ORA-0-0 12-0E1004 ACNH-X059-(044)E --() HB4N	WPCP	IN ORANGE COUNTY AT VARIOUS LOCATIONS UPGRADE RAMP METER AND VEHICLE	T D S ENGINEERING, INC. 2899 AGOURA ROAD, #171 WESTLAKE VILLAGE, CA 91361	THAI, DANH 2491 E. ORANGETHORPE AVENUE (949) 279-8803	\$1,219,807 \$1,020,789 \$28,778	02/16/06 02/24/06 04/25/07	41% 84%
12-ORA-1-.1/1.1 12-0G3004 ACST-P001-(519)E G P0-01 5-(9E) --() HB1	WPCP	IN ORANGE COUNTY IN DANA POINT AT 0.9 KM EAST OF DOHENY PARK ROAD AND AT 1.7 KM WEST OF ROUTE 1 AND 5 SEPARATION INSTALL ADVANCED WARNING SIGN	PETERSON CHASE GENERAL 1792 KAISER AVENUE IRVINE, CA	THAI, DANH 2491 E. ORANGETHORPE AVE. FULLERTON, CA 92831 (714) 680-7829	\$314,056 \$284,830 \$0	05/31/05 06/08/05 04/17/06	100% 96% OVER RUN
12-ORA-1-.2/1.1 12-0C0704 HB1	SWPPP	IN ORANGE COUNTY IN DANA POINT FROM 0.3 KM EAST OF CAMINO CAPISTRANO TO SAN JUAN CREEK BRIDGE INSTALL CONTRETE MEDIAN BARRIER	POWELL CONSTRUCTORS P.O. BOX 698 FONTANA, CA 92334-0698	MAHDAVI, SAEED 3251-1/4 UNIVERSITY DRIVE (949) 509-5055	\$2,663,863 \$98,072 \$98,072	06/06/06 06/21/06 04/26/07	8% 4%
12-ORA-1-18.5/19.8 12-0F7414 HB1	WPCP	IN ORANGE COUNTY IN NEWPORT BEACH FROM DOVER DRIVE TO OLD NEWPORT BOULEVARD ROADWAY STREET LIGHTING	PETERSON CHASE GENERAL 1792 KAISER AVENUE IRVINE CA 926145706 (949)252-0441	THAI, DANH 2491 E. ORANGETHORPE AVENUE (714) 680-7829	\$929,010 \$0 \$0	07/13/06 07/24/06	0% 0%
12-ORA-5-7.3/8 12-0A3904 ACIM-005 -(931)7 --() HB4N	SWPPP	IN ORANGE COUNTY IN SAN JUAN CAPISTRANO ON ROUTE 5 AT STONEHILL DRIVE AND CAMINO CAPISTRANO NORTHBOUND SERRA ON RAMP REALIGN RAMP AND EXTEND RAMP METER	PETERSON-CHASE GENERAL 1792 KAISER AVENUE IRVINE, CA 92614-5706	JOUBEEN, JAY 15700 TUSTIN VILLAGE WAY, TRAILER #3 TUSTIN, CA 92780 (949) 279-8638	\$6,328,384 \$1,999,983 \$569,273	11/07/05 11/18/05 01/17/07	46% 31%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 2
10/02/06

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-5-23.9/24.8 12-0F9504		IN ORANGE COUNTY IN IRVINE FROM 0.5 KM SOUTH OF ROUTE 5 AND 133 SEPARATION TO 0.2 KM SOUTH OF JEFFREY ROAD OVERCROSSING CROSS SLOPE CORRECTION	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	RAMADAN, KIFAH 15700 TUSTIN WAY VILLAGE, #1 (949) 279-8625	\$8,968,700 \$1,273,915 \$1,273,915	08/01/06 08/15/06 07/01/07	7% 14%
HB1	SWPPP						
12-ORA-5-24.2/24.2 12-0G0054		IN ORANGE COUNTY IN IRVINE, TUSTIN, ORANGE, WESTMINISTER AND FULLERTON AT VARIOUS LOCATIONS MODIFY RAMP METERING SYSTEM	T D S ENGINEERING 2899 AGOURA ROAD STE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639	ELSAIED, MOHAMED 2491 EAST ORANGETHORPE AVENUE FULLERTON, CA 92831 (714) 680-7841	\$174,521 \$141,432 \$0	11/07/05 11/21/05 09/30/06	100% 84%
HB4N	WPCP						OVER RUN
12-ORA-5-29.0/29.1 12-089504 ACIM-005 -(909)1 ACIM-005 -(909)E --()		IN ORANGE COUNTY IN TUSTIN AT RED HILL AVENUE OFF RAMP WIDEN HIGHWAY RAMP	GCI CONSTRUCTION, INC. 245 FISCHER AVENUE, #B-3 COSTA MESA, CA 92626	BERRIOS, JOSE 3251 1/4 UNIVERSITY DRIVE (949) 509-5023	\$988,084 \$947,746 \$7,200	12/28/05 01/10/06 12/01/06	0% 0%
HB4N	WPCP						PLANT EST SATIS
12-ORA-5-30.3/31.5 12-0G3404		IN ORANGE COUNTY IN TUSTIN AND SANTA ANA FROM ROUTE 5 AND 55 SEPARATION TO 0.5 KM NORTH OF FOURTH STREET OVERCROSSING RESURFACE PAVEMENT	ALL AMERICAN ASPHALT P.O. BOX 2229 CORONA, CA 92878	BERRIOS, JOSE 3251 1/4 UNIVERSITY DRIVE (949) 509-5023	\$886,591 \$5,088 \$5,088	03/23/06 04/11/06 12/30/06	100% 1%
HB1	WPCP						OVER RUN
12-ORA-5-41.5/43.5 12-0126E4 STPL-6212-(005)E 62-12 0-(5E) --()		IN ORANGE COUNTY IN ANAHEIM, FULLERTON AND BUENA PARK AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE INC. 7371 WALNUT AVENUE BUENA PARK, CA 906200	ZIAEIAN, GHASSEM 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA. 92780 (949) 279-8468	\$1,851,348 \$1,869,280 \$3,000	08/15/02 09/05/02 01/05/07	94% 99%
HE13	SWPPP						
12-ORA-5-42.1/44.4 12-101674 ACNH-005 -(932)1 I-005 -(932)N --()		IN ORANGE AND LOS ANGELES COUNTIES IN BUENA PARK AND LA MIRADA FROM ORANGETHORPE AVENUE OVERCROSSING TO 0.5 KM NORTH OF ARTESIA AV RECONSTRUCT AND WIDEN FREEWAY	F C I CONSTRUCTORS/BALFOUR 2585 BUISNESS PARK DRIVE VISTA, CA 92081-8831	BUI, DA KEN G. 6231 MANCHESTER BLVD. (714) 367-2080	\$194,083,275 \$6,723,829 \$2,519,873	04/18/06 04/25/06 07/30/10	9% 3%
HE13	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 3
10/02/06

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-39-5.6/5.6 12-0H0014		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER AT EDINGER AVENUE MODIFY SIGNAL AND EXTEND LEFT TURN	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	BERRIOS, JOSE 3251 1/4 UNIVERSITY DRIVE (949) 509-5023	\$407,700 \$0 \$0	08/16/06 08/31/06	0% 0%
HB1	WPCP						
12-ORA-39-16.6/16.9 12-0G9104		IN ORANGE COUNTY IN BUENA PARK ON ROUTE 39 FROM CAMERON DRIVE TO DURANGO DRIVE REHABILITATE DRAINAGE CHANNEL	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE, CA 92868	NADERI, ARSALAN 3251 1/4 UNIVERSITY DRIVE (949) 279-8439	\$424,350 \$202,394 \$202,394	06/16/06 06/29/06 12/01/06	69% 48%
HA42	WPCP						
12-ORA-55-5.3/5.6 12-0H0044		IN ORANGE COUNTY IN COSTA MESA AT VARIOUS LOCATIONS MODIFY TRAFFIC SIGNALS	INSPECTION ENGINEERING 2973 HARBOR BLVD., #516 COSTA MESA, CA 92626	THAI, DANH 2491 E. ORANGETHORPE AVENUE (714) 680-7829	\$532,677 \$174,891 \$174,891	05/23/06 06/13/06 01/16/07	27% 33%
HB1	WPCP						
12-ORA-55-10.7/17.7 12-0H0104		IN ORANGE COUNTY IN TUSTIN, SANTA ANA, ORANGE AND ANAHEIM AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	R. J. NOBLE COMPANY P.O. BOX 620 ORANGE, CA 92856-6620	RAMANATHAN, KUGAN 15700 TUSTIN VILLAGE WAY, #2 (949) 279-8495	\$1,009,006 \$978,764 \$491,218	06/22/06 07/05/06 09/20/07	100% 97%
HM1	WPCP						
12-ORA-57-13.0/16.6 12-084404 ACNH-P057-(051)E --()		IN ORANGE COUNTY IN ANAHEIM AND PLACENTIA FROM 0.7 KM NORTH OF KATELLA UNDERCROSSING T9 0.3 KM NORTH OF ORANGETHORPE UNDERCROSSI PLANTING AND IRRIGATION	BELAIRE-WEST LANDSCAPE, INC. P.O. BOX 6270 BUENA PARK, CA 90622-6270	JOUBEEN, JAY 15700 TUSTIN WAY VILLAGE, TRAILER #3 (714) 558-4062	\$1,159,687 \$798,407 \$124,772	02/01/06 02/09/06 12/10/07	30% 69%
HA25	SWPPP						
12-ORA-57-14.8/14.8 12-0G36U4 ACST-P057-(049)E G P0-57 0-(9E) --()		IN ORANGE COUNTY IN ANAHEIM AT EAST LINCOLN AVENUE MODIFY TRAFFIC SIGNAL	C T AND F, INC. 7228 SCOUT AVENUE BELL GARDENS, CA. 90201	THAI, DANH 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831 (714) 680-7829	\$273,392 \$259,431 \$0	11/03/04 11/17/04 09/21/06	100% 95%
HB1	WPCP						OVER RUN

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 4
10/02/06

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-57-21.1/0 12-0E3004		IN ORANGE COUNTY IN BREA AT THE MAINTENANCE STATION INSTALL SECURITY BARS ON WINDOWS	BREA FLEMING ENVIROMENTAL, INC. 6130 VALLEY VIEW STREE BUENA PARK, CA 90620-1030	AMUTHASAKARAN, KAUSI 3251 1/4 UNIVERSITY DRIVE (949) 509-5047	\$508,225 \$430,612 \$4,830	02/28/06 03/13/06 11/01/06	100% 86%
HA12							OVER RUN
12-ORA-73-16.3/16.3 12-0C9834		IN ORANGE COUNTY AT VARIOUS LOCATIONS COMPOST STORM FILTER SYSTEM	BEADOR CONSTRUCTION COMPANY 26320 LESTER CIRCLE CORONA, CA 92883	AMUTHASAKARAN, KAUSI 3251-1/4 UNIVERSITY DRIVE (919) 509-5047	\$2,093,700 \$0 \$0	08/23/06 09/05/06 12/03/07	0% 0%
HA42	SWPPP						
12-ORA-73-16.8/24.7 12-0C9844 ACNH-P073-(080)E --()		IN ORANGE COUNTY AT VARIOUS LOCATIONS COMPOST STORM FILTER SYSTEM	P P C CONSTRUCTION, INC. 336 N. CENTRAL AVENUE, #10-A GLENDALE, CA 91203	AMUTH, KAUSI 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949) 509-5047	\$1,674,864 \$1,385,505 \$0	10/17/05 10/27/05 03/01/07	74% 97%
HA42	SWPPP						SUSPENDED
12-ORA-73-21.5/21.5 12-0G2704		IN ORANGE COUNTY IN IRVINE AT NEWPORT COAST DRIVE UNDERCROSSING MITIGATION PLANTING AND IRRIGATION	P & D LANDSCAPE MANAGEMENT 999 TOWN AND COUNTRY FLR 4 ORANGE, CA 92868	HONG, JOHN 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949) 279-8741	\$191,258 \$138,246 \$864	02/17/05 02/25/05 12/09/10	28% 72%
HA25	WPCP						
12-ORA-73-22.4/24.3 12-0G0704		IN ORANGE COUNTY IN IRVINE AND NEWPORT BEACH FROM BONITA CANYON DRIVE UNDERCROSSING TO UNIVERSITY DRIVE OVERCROSSING OVERLAY EXISTING PAVEMENT	R J NOBLE COMPANY P.O. BOX 620 ORANGE, CA 92865	YII, JAMES 3251 1/4 UNIVERSITY DRIVE (949) 509-5012	\$1,230,788 \$26,760 \$0	02/10/06 02/17/06 10/24/06	29% 3%
HB1	WPCP						
12-ORA-91-2.6/1.3 12-0H0404		IN ORANGE COUNTY IN FULLERTON, ANAHEIM AND BUENA PARK AT VARIOUS LOCATIONS REPLACE APPROACH SLABS	O'DONNELL CONSTRUCTION, INC. 559 W. COVINA BLVD. SAN DIMAS, CA 91773-2911	RAMANATHAN, KUGAN 15700 TUSTIN VILLAGE WAY, #2 (949) 279-8495	\$604,810 \$427,055 \$287,155	04/24/06 05/08/06 10/16/06	76% 70%
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 5
10/02/06

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-91-3.3/3.5 12-0G4304 ACST-P091-(124)E G P0-91 1-(4E) --() HB1	WPCP	IN ORANGE COUNTY IN ANAHEIM AND FULLERTON AT HARBOR BOULEVARD AND LEMON STREET UPGRADE TRAFFIC SIGNALS	INSPECTION ENGINEERING 2973 HARBOR BLVD., SUITE 516 COSTA MESA, CA 92626	ELSAIED, MOHAMED 2491 E. ORANGETHORPE AVENUE FULLERTON, CA 92831 (714) 680-7841	\$259,094 \$232,394 \$0	09/13/05 09/30/05 09/30/06	100% 96% OVER RUN
12-ORA-91-6.4/8.6 12-075404 ACNH-P091-(110)E --() HA25	SWPPP	IN ORANGE COUNTY IN ANAHEIM FROM LA PALMA AVENUE OVERCROSSING TO THE SANTA ANA RIVER AND WEST OF LAKEVIEW AVENUE TO WEST OF ROUTE HIGHWAY PLANTING RESTORATION	DIVERSIFIED LANDSCAPE COMPANY 33801 WASHINGTON ST. WINCHESTER, CA 92596	HONG, JOHN 741 E BALL RD. #100 ANAHEIM, CA 92805 (949) 735-5729	\$2,094,093 \$1,966,284 \$6,550	07/03/02 07/22/02 02/02/07	0% 0% PLANT EST SATIS
12-ORA-91-10.3/19 12-0E05U4 HA22	SWPPP	IN ORANGE COUNTY IN AND NEAR ANAHEIM ALL AMERICAN ASPHALT AND YORBA LINDA FROM LAKEVIEW AVENUE P.O. BOX 2229 OVERCROSSING TO ORANGE SAN BERNARDINO AND RIVERSIDE C PAVEMENT REHABILITATION	CORONA, CA 92787	MATINPOUR, HAMID 15700 TUSTIN VILLAGE WAY (949) 279-8601	\$14,383,498 \$10,577,498 \$2,837,407	03/07/06 03/23/06 12/26/06	59% 72%
12-ORA-91-12.8/14.3 12-0G0504 ACNH-P091-(126)E --() HB1	SWPPP	IN ORANGE COUNTY IN ANAHEIM FROM 2.6 D W POWELL CONSTRUCTION INC KM EAST OF ROUTE 91 AND 90 SEPARATION P O BOX 1406 TO 0.1 KM WEST OF WEIR CANYON ROAD UNDERCROSSING REHABILITATE ROADWAY	FONTANA CA 923341406 (909)356-8880	ZIAEIAN, GHASSEM 15700 TUSTIN VILLAGE WAY, #2 (949) 279-8468	\$1,501,727 \$1,445,627 \$76,419	01/19/06 01/27/06 11/27/06	77% 95%
12-ORA-91-13.5/14.7 12-075304 ACNH-P091-(109)E --() HA25	SWPPP	IN ORANGE COUNTY IN ANAHEIM AND YORBA LINDA FROM 1.4 KM WEST OF WEIR CANYON ROAD TO 0.5 KM EAST OF WEIR CANYON ROAD HIGHWAY PLANTING AND IRRIGATION	REYCO SMITH AND REYNOLDS 7177 BROCKTON AVE, SUITE 220 RIVERSIDE, CA 92506	HONG, JOHN 15700 TUSTIN VILLAGE WAY #4 TUSTIN, CA. 92780 (714) 688-1951	\$1,481,927 \$1,336,400 \$1,875	06/14/02 07/03/02 02/27/07	0% 0% PLANT EST SATIS
12-ORA-91-16.9/17.4 12-0G7604 HB1	WPCP	IN ORANGE COUNTY IN YORBA LINDA FROM ALL AMERICAN ASPHALT ROUTE 241 OFF RAMP TO 1 KM WEST OF P.O. BOX 2229 COAL CANYON UNDERCROSSING ASPHALT CONCRETE OVERLAY	CORONA, CA 92878-2229	AGAH, FRED 15700 TUSTIN VILLAGE WAY, TRAILER #3 (949) 279-8603	\$2,042,224 \$0 \$0	06/29/06 07/17/06 01/31/07	0% 0%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 6
10/02/06

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-133-.4/0 12-0H2044		IN ORANGE COUNTY IN LAGUNA BEACH AT FESTIVAL OF ARTS INSTALL TRAFFIC SIGNAL SYSTEM	INSPECTION ENGINEERING 2973 HARBOR BLVD STE 516 COSTA MESA CA 92626 (949)660-8989		\$178,584 \$0 \$0	07/17/06 07/31/06	0% 0%
HB4	WPCP						
12-ORA-133-4.2/8.1 12-1072U4 ACST-P133-(010)E P1-33 0-(0E) --()		IN ORANGE COUNTY IN LAGUNA BEACH AND IRVINE FROM ROUTE 73 AND 133 SEPARATION TO 0.5 KM SOUTH OF ROUTE 403 AND 133 SEPARATION WIDEN AND REALIGN HIGHWAY	SEMA CONSTRUCTION, INC. 6 ORCHARD, SUITE 150 LAKE FOREST, CA 92630	EMAM, KAMRAN 15510 ROCKFIELD BOULEVARD, SUITE A IRVINE, CA. 92618 (949) 598-3588	\$24,147,051 \$22,807,317 \$235,355	12/06/02 12/16/02 01/31/07	100% 92% OVER RUN
HA22	SWPPP						
12-ORA-133-8.3/8.5 12-0H2014		IN ORANGE COUNTY IN IRVINE FROM 0.2 KM NORTH OF ROUTE 405 TO 0.2 KM SOUTH OF ROUTE 405 INSTALL SIGN STRUCTURES	T D S ENGINEERING 2899 AGOURA ROAD SUITE 171 WESTLAKE VILLAGE CA 91361 (805)371-4639		\$647,162 \$0 \$0	08/16/06 08/30/06	0% 0%
HB1	WPCP						
12-ORA-405-.9/.9 12-0G7704		IN ORANGE COUNTY IN FULLERTON AND IRVINE AT YORBA LINDA BOULEVARD OVERCROSSING AND AT IRVINE CENTER DRIVE OVERCROSSING CHANGEABLE MESSAGE SIGNS	T D S ENGINEERING 2899 AGOURA ROAD, SUITE 171 WESTLAKE VILLAGE, CA 91361	THAI, DANH 2491 E. ORANGETHORPE AVENUE (714) 680-7829	\$244,992 \$0 \$0	05/22/06 06/01/06 09/18/06	0% 0%
HB4N	WPCP						
12-ORA-405-1.5/3.7 12-0932U4 ACIM-405 -(910)9 --()		IN ORANGE COUNTY IN IRVINE FROM ROUTE 133 AND 405 SEPARATION TO 0.5 KM SOUTH OF JEFFREY ROAD ADD AUXILIARY LANE	D W POWELL CONSTRUCTION, INC. P.O. BOX 1406 FONTANA, CA 92334-1406	TABAR, MEHRDAD (ISAAC) 15700 TUSTIN VILLAGE WAY (714) 558-4023	\$3,590,604 \$3,286,378 \$76,242	10/25/05 11/10/05 12/01/06	71% 87%
HB4N	SWPPP						
12-ORA-405-3.7/6.4 12-075704		IN ORANGE COUNTY IRVINE FROM JEFFERY ROAD AND UNIVERSITY DRIVE TO SAN DIEGO CREEK HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INC. P.O. BOX 77038 CORONA, CA 92877-0101	INCHONG, JOHN 15700 TUSTIN VILLAGE WAY (949) 279-8741	\$1,317,611 \$251,093 \$69,290	02/15/06 03/07/06 01/12/10	13% 19%
HA25	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 7
10/02/06

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-405-7.6/9.6 12-0695U4 STP-5312-(031)N 53-12 0-(1N) --() HB4	SWPPP	IN ORANGE COUNTY IN IRVINE, SANTA ANA, AND COSTA MESA ON RTE 405 FROM 0.1 KM S OF RTE 405/55 SEP TO BEAR ST OC AND ON RTE 55 FROM HOV CONNECTOR AND IMPROVEMENTS	MCM CONSTRUCTION, INC. 6413 32ND STREET NORTH HIGHLANDS, CA 95660-0620	WILLIAM J. GILCHRIST 151 KALMUS DRIVE, SUITE A-102 COSTA MESA, CA 92626 (714) 751-2277	\$58,406,669 \$59,694,130 \$159,338	12/27/00 01/11/01 12/20/06	62% 97%
12-ORA-405-7.7/0 12-0H2244		IN ORANGE COUNTY IN IRVINE AT MACARTHUR BOULEVARD OVERCROSSING MODIFY SIGNAL	T D S ENGINEERING 2899 AGOURA ROAD, SUITE 171 WESTLAKE VILLAGE, CA 91361	THAI, DANH 2491 E. ORANGETHORPE AVENUE (714) 680-7829	\$249,472 \$0 \$0	06/23/06 06/29/06 03/02/07	0% 0%
HB1	WPCP						
12-ORA-405-10.2/12.4 12-083804 ACIM-405 -(890)1 ACIM-405 -(890)N PL62-12 0-(8) HB5	SWPPP	IN ORANGE COUNTY IN COSTA MESA ON RTE 405 FROM BEAR ST OC TO 1.1 KM W OF HARBOR BLVD UC AND ON RTE 73 FROM 0.5 KM N OF BEAR ST UC WIDEN FREEWAY	MCM CONSTRUCTION INC. P. O. BOX 620 NORTH HIGHLAND, CA. 95660	TABAR, MEHRDAD (ISAAC) 15700 TUSTIN VILLAGE WAY TUSTIN, CA. 92780 (714) 558-4023	\$42,377,825 \$42,685,790 \$0	01/10/01 01/18/01 06/30/06	88% 98%
12-ORA-405-10.4/16.5 12-0G6604		IN ORANGE COUNTY AT VARIOUS LOCATION RESURFACE BRIDGE DECKS	J. MCLOUGHLIN ENGINEERING 10641 FULTON COURT RANCHO CUCAMONGA, CA 91730	ZIAEIAN, GHASSEM 15700 TUSTIN VILLAGE WAY, #2 (949) 279-8468	\$595,299 \$537,683 \$0	02/07/06 02/22/06 08/30/06	91% 90%
HM3	WPCP						
12-ORA-405-11.5/16.9 12-0H2374		IN ORANGE COUNTY IN COSTA MESA, FOUNTAIN VALLEY, WESTMINSTER AND HUNTINGTON BEACH AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	R. J. NOBLE P.O. BOX 620 ORANGE, CA 92856	PHAM, DAT 3251 1/4 UNIVERSITY DRIVE (949) 509-5010	\$1,147,942 \$927,756 \$0	04/12/06 04/21/06 09/14/06 09/14/06	58% 81% COMPLETED
HB1	WPCP						
12-ORA-405-12.5/12.7 12-0F5304 ACIM-405 -(924)1 ACIM-405 -(924)E --() HB1	SWPPP	IN ORANGE COUNTY IN COSTA MESA AND FOUNTAIN VALLEY FROM NORTH OF SANTA ANA RIVER BRIDGE TO 0.7 KM SOUTH OF WARD STREET OVERCROSSIN WIDEN AND MODIFY RAMP	PETERSON-CHASE GENERAL 1792 KAISER AVENUE IRVINE, CA 92614	YII, JAMES 3190-J AIRPORT LOOP DRIVE COSTA MESA, CA 92626 (714) 556-8202	\$1,541,141 \$1,499,875 \$13,740	06/28/05 07/11/05 05/01/07	0% 0% PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/06

Page 8
10/02/06

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
12-ORA-405-15.9/16.3 12-0A7614		IN ORANGE COUNTY IN HUNTINGTON BEACH AND WESTMINSTER ON ROUTE 405 FROM 0.2 KM NORTHWEST OF NEWLAND STREET OVERCORSSING TO 1.14 KM ADD AN OFFRAMP CHANNELIZATION LANE	BEADOR CONSTRUCTION CO., INC. 26320 LESTER CIRCLE CORONA, CA 92883	TABAR, MEHRDAD (ISAAC) 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (714) 558-4023	\$2,181,996 \$2,179,478 \$9,596	06/07/05 06/21/05 11/16/06	0% 0% PLANT EST SATIS
ACIM-405 -(923)1 ACIM-405 -(923)E --() HB1	SWPPP						
12-ORA-405-16.5/17.8 12-099424		IN ORANGE COUNTY IN WESTMINSTER FROM 0.1 KM SOUTH OF ROUTE 405 AND 39 SEPARATION TO BOLSA OVERCROSSING WIDEN EXISTING RAMPS	PETERSON-CHASE GENEREL 1792 KAISER AVENUE IRVINE, CA 92614-5706	PHAM, DAT 3251 1/4 UNIVERSITY DRIVE, TRAILER 1 IRVINE, CA 92612 (949) 509-5010	\$1,804,858 \$1,575,919 \$131,904	10/25/05 11/03/05 09/21/06	100% 86%
ACIM-405 -(911)1 ACIM-405 -(911)E --() HA22	SWPPP						
12-ORA-405-22.5/22.5 12-0G5604		IN ORANGE COUNTY IN SEAL BEACH ON SOUTHBOUND ROUTE 405 ON RAMP FROM SEAL BEACH BOULEVARD SHOULDER WIDENING, MODIFY DRAINAGE	PETERSON CHASE 1792 KAISER AVENUE IRVINE, CA 92614	PHAM, DAT 3251-1/4 UNIVERSITY DRIVE (949) 509-5010	\$886,938 \$0 \$0	08/29/06 09/11/06 09/12/07	0% 0%
HB1	SWPPP						

Totals:	Authorized Final Amt:	<u>\$396,155,873</u>	Completed to Date:	<u>\$174,769,042</u>	Work This Month:	<u>\$10,119,868</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-0-10.2/25.3	12-0E1104	1
12-ORA-0-/0	12-0E1004	1
12-ORA-1-.1/1.1	12-0G3004	1
12-ORA-1-18.5/19.8	12-0F7414	1
12-ORA-1-.2/1.1	12-0C0704	1
12-ORA-5-7.3/8	12-0A3904	1
12-ORA-5-23.9/24.8	12-0F9504	2
12-ORA-5-24.2/24.2	12-0G0054	2
12-ORA-5-30.3/31.5	12-0G3404	2
12-ORA-5-41.5/43.5	12-0126E4	2
12-ORA-5-42.1/44.4	12-101674	2
12-ORA-5-29.0/29.1	12-089504	2
12-ORA-39-5.6/5.6	12-0H0014	3
12-ORA-39-16.6/16.9	12-0G9104	3
12-ORA-55-5.3/5.6	12-0H0044	3
12-ORA-55-10.7/17.7	12-0H0104	3
12-ORA-57-13.0/16.6	12-084404	3
12-ORA-57-14.8/14.8	12-0G36U4	3
12-ORA-57-21.1/0	12-0E3004	4
12-ORA-73-16.3/16.3	12-0C9834	4
12-ORA-73-16.8/24.7	12-0C9844	4
12-ORA-73-21.5/21.5	12-0G2704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-73-22.4/24.3	12-0G0704	4
12-ORA-91-3.3/3.5	12-0G4304	4
12-ORA-91-6.4/8.6	12-075404	5
12-ORA-91-10.3/19	12-0E05U4	5
12-ORA-91-12.8/14.3	12-0G0504	5
12-ORA-91-13.5/14.7	12-075304	5
12-ORA-91-16.9/17.4	12-0G7604	5
12-ORA-91-2.6/1.3	12-0H0404	5
12-ORA-133-.4/0	12-0H2044	6
12-ORA-133-4.2/8.1	12-1072U4	6
12-ORA-133-8.3/8.5	12-0H2014	6
12-ORA-405-.9/.9	12-0G7704	6
12-ORA-405-1.5/3.7	12-0932U4	6
12-ORA-405-3.7/6.4	12-075704	6
12-ORA-405-7.6/9.6	12-0695U4	7
12-ORA-405-7.7/0	12-0H2244	7
12-ORA-405-10.2/12.4	12-083804	7
12-ORA-405-10.4/16.5	12-0G6604	7
12-ORA-405-11.5/16.9	12-0H2374	7
12-ORA-405-12.5/12.7	12-0F5304	7
12-ORA-405-15.9/16.3	12-0A7614	8
12-ORA-405-16.5/17.8	12-099424	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
12-ORA-405-22.5/22.5	12-0G5604	8

Statement of Ongoing Contracts - Federal Aid

District 12			
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$58,812,892	\$54,175,168
-F-	FEDERAL AID (PRIMARY)	\$203,215,380	\$14,676,840
-S-	FEDERAL AID (SECONDARY)	\$91,808,679	\$89,725,775
-SH-	STATE HIGHWAY	\$42,318,921	\$16,191,259
District Total:		<u>\$396,155,873</u>	<u>\$174,769,042</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
12	\$1,147,942
Work completed this Period:	\$1,147,942