

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-0-7.8/9.9 12-0M7204 NHP-X059-(058)E --()		IN ORANGE COUNTY, IN BUENA PARK, IRVINE AND COSTA MESA, AT VARIOUS LOCATION. SEISMIC RETROFIT FOUR (4) BRIDGES.	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	YII, JAMES 15700 TUSTIN VILLAGE WAY #2 TUSTIN, CA 92780 (949)279-8560	\$2,994,062 \$1,652,603 \$0	12/03/14 12/18/14 01/28/16	56% 55% SUSPENDED
HB1							
12-ORA-1-25.8/29.9 12-0H1604 STP-P001-(583)E --()		N SR-1 FROM GOLDENWEST ST TO WARNER AVENUE CAPITAL PREVENTIVE MAINTENANCE	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	PHAM,DAT 15700 TUSTIN VILLAGE WAY #1 IRVINE, CA 92780 (949)509-5010	\$3,451,007 \$2,334,868 \$5,760	10/14/14 11/05/14 10/20/15	82% 68%
HA22							
12-ORA-5-3.0/3.7 12-0F96A4 NHPI-005 -(972)7 PLN-6212-(016)E --()		OC. I-5 FROM SOUTH OF AVENIDA PICO TO SOUTH OF AVENIDA VISTA HERMOSA ADD ONE HOV LANE	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	CHUAH, ANDREW 910 CALLE NEGOCIO SUITE 250 SAN CLEMENTE, CA 92673 (949)279-8496	\$50,190,881 \$7,770,860 \$1,749,410	11/25/14 12/22/14 12/13/17	15% 15%
HB5							
12-ORA-5-3.7/6.2 12-0F96C4 NHPI-005 -(966)7 CMLN-6212-(015)E --()		OC. I-5 FROM SOUTH OF AVENIDA VISTA HERMOSA TO S OF PACIFIC COAST HWY. ADD HOV LANE IN EACH DIRECTION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	KINALY,STEVE 27271 LAS RAMBLAS, SUITE 340 MISSION VIEJO, CA 92691 (949)279-8800	\$44,819,018 \$13,636,456 \$1,321,497	06/17/14 07/03/14 09/29/16	33% 31%
HB5							
12-ORA-5-4.4/44 12-0M3704 NH-X059-(054)E --()		OC. RTE 5 AT POSTMILES 4.4 TO 44.0 RTE 22 AT POSTMILES 4.6 TO 12.3 RTE 55 AT POSTMILES 2.6 TO 15.7 UPGRADE AND RETROFIT CMS SIGNS WITH	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614	NAJM,ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 2618 (949)279-8826	\$404,469 \$395,269 \$0	10/30/14 11/18/14 11/30/15	94% 98% SUSPENDED
HA42							
12-ORA-5-6.2/8.7 12-0F96E4		OC. I-5 FROM S OF PACIFIC COAST HWY TO SAN JUAN CREEK ROAD. ADD ONE HOV LANE	SHIMMICK CONSTRUCTION COMPANY INC 16481 SCIENTIFIC WAY IRVINE CA 92618	NGUYEN, IRVIN 27261 LAS RAMBLAS SUITE 160 MISSION VIEJO, CA 92691 (949)279-8590	\$38,637,248 \$22,540,489 \$943,450	12/04/13 12/20/13 12/31/16	45% 57%

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-5-7.0/15.3 12-0N3504		IN ORANGE COUNTY IN ANAHEIM, DANA POINT, IRVINE, LAGUNA HILLS, MISSION VIEJO AND SAN JUAN CAPISTRANO AT VARIOUS LOCATION. LIGHTING REPAIRS.	PRO TECH ENGINEERING CORP 1051 N. PATT STREET ANAHEIM CA 92801	NAJM, ELIE 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8826	\$479,845 \$0 \$0	06/25/15 08/04/15	0% 0%
HM4K							
12-ORA-5-16.5/42 12-0M8404		OC. IN MISSION VIEJO, ANAHIEM AND ORANGE. MODIFY LIGHTING & SIGNAL & CCTV	STEINY AND COMPANY INC PO BOX 8100 BALDWIN PARK CA 91706	NAJM, ELIE 6533 MARINE WAY, TRAILER 2 IRVINE, CA 92618 (949)279-8826	\$365,728 \$299,620 \$0	04/29/14 05/16/14 11/30/15	100% 87% SUSPENDED
HM4							
12-ORA-5-19.2/22.2 12-0J61U4 IM-X059-(055)E --()		IN ORANGE COUNTY - ON RTE 5 FROM LAKE FOREST DR. TO ALTON PKWY AND ON RTE 405 FROM RTE 5 TO 0.2M NORTH OF IRVINE CENTER DRIVE HIGHWAY PLANTING & EROSION CONTROL	ACCU CONSTRUCTION INC 2098 S GRAND AVE SUITE A SANTA ANA CA 92705	YACOB, MOHAMAD 15700 TUSTIN VILLAGE WAS, #1 TUSTIN, CA 92780 (949)279-8433	\$4,977,435 \$3,824,201 \$297,314	08/12/14 09/08/14 11/09/18	79% 82%
HA25							
12-ORA-5-28.3/28.6 12-0M1204		IN TUSTIN, NB RTE 5 AT TUSTIN RANCH RD. ON-RAMP TUSTIN RANCH ROAD OVERCROSSING WIDEN THE EXISTING ON-RAMP FROM 2	BMC ENTERPRISES 14510 JOANBRIDGE STREET BALDWIN PARK CA 91706		\$865,946 \$0 \$0	06/22/15 07/13/15	0% 0%
HA4S							
12-ORA-5-/29.6 12-0L92U4 NHPI-005 -(973)7 --()		IN ORA CO AT VARIOUS LOCATIONS FROM SAN DIEGO COUNTY LINE TO 0.7 MILE SOUTH OF ROUTE 5/55 SEPARATION UPGRADE PEDESTRIAN FACILITIES	DREAMBUILDER 1324 E LAWSON LN PLACENTIA CA 92870	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)279-8636	\$1,950,161 \$794,788 \$317,239	02/24/15 03/11/15 07/13/16	18% 41%
HB71							
12-ORA-55-2.0/5.9 12-0H20U4 NHP-X059-(056)E --()		IN ORANGE COUNTY ON RTE 55 FROM 17 TH STREET TO RTE 405 AND ON RTE 73 (PM 10.0/15.20,23.4/27.8) FROM RTE5 TO GLENWOOD DRIVE AND FR HIGHWAY PLANTING/IRRIGATION	WESTCOAST PUBLIC WORK INC 20058 VENTURA BLVD #318 WOODLAND HILLS CA 91364	DICKSON, ERIC 3337 MICHELSON DRIVE, SUITE100 IRVINE, CA 92612 (949)724-2814	\$3,536,910 \$1,792,476 \$107,297	09/04/14 09/30/14 12/04/18	81% 52%
HA25							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-55-2.0/11.8 12-0L74U4 HSNH-P055-(054)E --()		OC. IN COSTA MESA, SANTA ANA AND TUSTIN, FR. 19TH ST. TO 17TH ST. REHABILITATE PAVEMENT & CONSTRUCT	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878	JAVAHERNESHAN, MAJID 3251-1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5031	\$15,397,110 \$13,885,397 \$585,392	10/14/13 11/06/13 12/23/16	51% 87%
HA22							
12-ORA-55-9.6/12 12-0H8904 NHP-X059-(060)E --()		IN TUSTIN & SANTA ANA. I-5 & SR-55 FROM MCFADDEN TO 17TH ST. ROUTE 5 FROM NEWORT AVENUE TO 4TH STREET REPAIR EXISTING ROCK BLANKET,	HIGHLAND CONSTRUCTION, INC. 133 N. PIXLEY STREET ORANGE CA 92868	MAHDAVI, SAEED 15700 TUSTIN VILLAGE WAY TUSTIN, CA 92780 (949)279-8575	\$1,021,073 \$0 \$0	07/10/15 07/31/15 02/10/16	0% 0%
HB1							
12-ORA-55-17.0/17.7 12-0H2084 NH-P055-(053)E --()		IN THE CITIES OF ORANGE AND ANAHEIM AT SANTIAGO BLVD AND NOHL RANCH ROAD... REGRADE SLOPE AND INSTALL DRAINAGE SYSTEM FLATTEN THE SLOPE ABOVE THE	CHUMO CONSTRUCTION INC 14425 JOANBRIDGE STREET BALDWIN PARK CA 91706	YACOB, MOHAMAD 15700 TUSTIN VILLAGE WAY #1 TUSTIN, CA 92780 (949)279-8433	\$2,806,737 \$2,770,354 \$8,730	02/05/14 02/21/14 11/30/15	97% 98%
HA23	SWPPP						
12-ORA-57-20.7/20.7 12-0N1404 HSNH- P -(057)0 E- -()		ON SR-57 SB ON-RAMP FROM LAMBERT RD. SHOULDER WIDENING, MODIFY CURBS,	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878		\$975,342 \$0 \$0	09/08/15 09/22/15	0% 0%
HB1							
12-ORA-57-20.7/21.8 12-0N1304 HSNH-P057-(059)E --()		AT NORTH BOUND ROUTE 57 FROM LAMBERT HIGH LIGHT ELECTRIC, INC. RD. ON RAMP TO TONNER CANYON RD. OFF RAMP, IN THE CITY OF BREA, IN ORANGE COUNTY. SAFETY LIGHTING.	P O BOX 7339 RIVERSIDE CA 925137339	THAI, DANH 6533 MARINE WAY, TRAILER #2 IRVINE, CA 92618 (949)279-8803	\$337,878 \$0 \$0	06/30/15 07/23/15	0% 0%
HB1							
12-ORA-73-10.0/24.5 12-0H4404 NH-P073-(104)E --()		IN VARIOUS LOCATIONS SR73 STORM WATER MITIGATION AND SLOPE STAB STORM WATER MITIGATION & SLOPE STAB	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING WAY SUITE 200 IRVINE CA 92618	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA. 92612 (949)279-8447	\$11,677,909 \$10,298,495 \$40,896	10/30/13 11/15/13 05/15/18	0% 0%
HA42							PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-73-11.3/27.3 12-0N3104		IN ORANGE COUNTY, IN LAGUNA NIGUEL, ALISO VIEJO, LAGUNA BEACH, NEWPORT BEACH AND COSTA MESA ON ROUTE 5 AT N5-N73 CONNECTOR AND ON METHACRYLATE AND POLYESTER CONCRETE	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY, #1 IRVINE, CA 92618 (949)279-8407	\$774,761 \$386,406 \$369,092	04/28/15 05/19/15 11/30/15	53% 50%
12-ORA-73-23.9/25 12-0M1104 HSNH-P073-(110)E --()		IN ORA CO, IN THE CITIES OF IRVINE AND NEWPORT BEACH, ON NB ROUTE 73 BETWEEN MARCARTHUR BLVD NB ON-RAMP AND BIRCH ST NB OFF-RAMP (WIDENING AND OVERLAY	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	SHIEH, PETER 3251 1/4 UNIVERSITY DR. IRVINE, CA. 92612 (949)279-8636	\$1,567,964 \$493,174 \$180,780	02/10/15 02/27/15 03/14/16	42% 31% SUSPENDED
12-ORA-73-25.7/28 12-0H0344 NHP-P073-(107)E --()		IN COSTA MESA FROM CAMPUS DRIVE TO I-405 NB/SB SLAB REPLACEMENT. ON/OFF	I- AUTOBAHN CONSTRUCTION, INC. 933 N. BATAVIA ST. ORANGE CA 92867	SHIEH, PETER 3251 1/4 UNIVERSITY DRIVE IRVINE, CA 92612 (949)509-5023	\$2,543,064 \$1,812,854 \$828,954	09/12/14 09/30/14 12/15/15	68% 71%
HA22							
12-ORA-74-13.3/16.6 12-043224 ACST-P074-(051)E P0-74 0-(1E) --()		IN ORANGE COUNTY NEAR SAN JUAN HOT SPRING FROM SAN JUAN CANYON BRIDGE TO RIVERSIDE COUNTY LINE ESTABLISH PLANTING AND INSTALL	PACIFIC RESTORATION GROUP INC P.O. BOX 429 PERRIS, CA 92752	DICKSON, ERIC 3337 MICHELSON DR., STE 100 IRVINE, CA 92612 (949)279-8755	\$344,848 \$346,248 \$0	04/29/10 05/24/10 09/09/15 09/09/15	100% 100% PLANT EST SATIS
12-ORA-74-/.2 12-0E3104		ON RTE 74 FROM 0.1 MILE WEST OF I-5/SR-74 IC TO 0.1 MILE EAST OF I-5/SR-74 IC. REPLACE BRIDGE AND WIDEN RAMP	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RAVANIPOUR, MOHAMMAD 6521 MARINE WAY #1 IRVINE, CA 92618 (949)279-8407	\$25,050,271 \$22,903,491 \$257,491	08/22/12 09/18/12 09/30/15	77% 89%
HE12	SWPPP						
12-ORA-90-11.8/12.5 12-056224 ACST-P090-(012)E P0-90 0-(2E) --()		IN ORANGE COUNTY IN YORBA LINDA AND ANAHEIM ON ROUTE 90 FROM 0.6 MILE EAST OF KELLOGG DRIVE UNDERCROSSING TO LA PALMA AVENUE HWY PLANTING INSTALL IRRIGATION SYS	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)279-8447	\$737,806 \$707,550 \$3,243	09/29/11 10/25/11 12/29/15	0% 0% PLANT EST SATIS
HB4N	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
12-ORA-91-.9/5.4 12-0C5704		IN FULLERTON AND ANAHEIM WB DIRECTION FROM SR-57 TO I-5 PM .9/5.4 CONVERT WB AUXILIARY LANES AT	C C MYERS INC P O BOX 2948 RANCHO CORDOVA CA 957412948	HONG, JOHN 200 N. HARBOR BLVD., #210 ANAHEIM, CA 92805 (949)279-8741	\$33,098,497 \$24,549,967 \$663,720	01/09/13 02/06/13 01/22/16	86% 74%
HE13 HE13	SWPPP						
12-ORA-91-8.1/9.5 12-0C5604		IN ORANGE COUNTY IN ANAHEIM FROM 0.3 MILE WEST OF TUSTIN AVENUE OC TO 0.3 MILE E OF 91/55 SEPARATION AND AT LAKEVIEW AVE OC WIDEN RDWY AND BRIDGE	OHL USA INC 1920 MAIN STREET SUITE 310 IRVINE CA 92614	WU, ADRIAN 22800 SAVI RANCH PKWY, STE.206 YORBA LINDA, CA 92887 (949)279-8688	\$19,653,471 \$15,153,448 \$595,730	10/11/13 11/01/13 01/31/17	51% 77%
HB4N HB4N							
12-ORA-91-9.2/15.9 12-0G3314 CNHP-P091-(139)E --()		IN OC. CITIES OF ANAHEIM & YORBA LINDA FROM 55/91 SEPARATION TO ROUTE 241/91 SEPARATION HIGHWAY REPLACEMENT PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	DICKSON,ERIC 3337 MICHELSON DRIVE, #100 IRVINE, CA 92612 (949)279-8755	\$2,006,001 \$1,706,406 \$4,050	10/03/13 11/01/13 01/10/18	0% 0% PLANT EST SATIS
HA25							
12-ORA-91-18.0/18 12-0K3304 STPE-P091-(137) --()		IN ORANGE COUNTY IN ANAHEIM FROM 0.2 MILE WEST TO 0.3 MILE EAST OF COAL CANYON ROAD UC _____ INSTALL VEGETATION & IRRIGATION SYS	ACCU CONSTRUCTION INC 2098 SOUTH GRAND AVENUE STE A SANTA ANA, CA 92705	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$300,973 \$216,203 \$1,610	03/04/13 04/18/13 05/16/17	0% 0% PLANT EST SATIS
TEA4							
12-ORA-133-4.2/8.3 12-0K4104 NHP-P133-(014)E --()		IN ORANGE COUNTY, IN LAGUNA BEACH AND IRVINE FROM ROUTE 73/133 SEPARATION TO ROUTE 133/405 SEPARATION RHMA TYPE G OVERLAY	ALL AMERICAN ASPHALT PO BOX 2229 CORONA CA 92878	EMAM,KAMRAN 15700 TUSTIN VILLAGE WAY, #1 TUSTIN, CA 92780 (949)279-8487	\$1,675,364 \$0 \$0	06/30/15 07/15/15 10/30/15	0% 0% 0%
HM1							
12-ORA-405-6.4/7.4 12-0F5504		IN ORANGE COUNTY IN IRVINE FROM SAN DIEGO CREEK TO VON KARMAN AVE OVERCROSSING. HIGHWAY PLANTING & IRRIGATION	Y A K A R 689 E SAN BERNARDINO ROAD COVINA, CA 91723	DICKSON, ERIC 3337 MICHELSON DR. STE. 100 IRVINE, CA 92612 (949)724-2814	\$847,602 \$864,074 \$3,190	06/14/13 07/15/13 09/18/17	0% 0% PLANT EST SATIS
HB32							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/15**

District 12

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
Totals:	Authorized Final Amt:	<u>\$273,489,379</u>	Completed to Date:	<u>\$151,135,695</u>	Work This Month:	<u>\$8,284,845</u>	

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-0-7.8/9.9	12-0M7204	1
12-ORA-1-25.8/29.9	12-0H1604	1
12-ORA-5-3.0/3.7	12-0F96A4	1
12-ORA-5-3.7/6.2	12-0F96C4	1
12-ORA-5-4.4/44	12-0M3704	1
12-ORA-5-6.2/8.7	12-0F96E4	1
12-ORA-5-7.0/15.3	12-0N3504	2
12-ORA-5-16.5/42	12-0M8404	2
12-ORA-5-19.2/22.2	12-0J61U4	2
12-ORA-5-28.3/28.6	12-0M1204	2
12-ORA-5-/29.6	12-0L92U4	2
12-ORA-55-2.0/5.9	12-0H20U4	2
12-ORA-55-2.0/11.8	12-0L74U4	3
12-ORA-55-9.6/12	12-0H8904	3
12-ORA-55-17.0/17.7	12-0H2084	3
12-ORA-57-20.7/20.7	12-0N1404	3
12-ORA-57-20.7/21.8	12-0N1304	3
12-ORA-73-10.0/24.5	12-0H4404	3
12-ORA-73-11.3/27.3	12-0N3104	4
12-ORA-73-23.9/25	12-0M1104	4
12-ORA-73-25.7/28	12-0H0344	4
12-ORA-74-13.3/16.6	12-043224	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
12-ORA-74-/.2	12-0E3104	4
12-ORA-90-11.8/12.5	12-056224	4
12-ORA-91-.9/5.4	12-0C5704	5
12-ORA-91-8.1/9.5	12-0C5604	5
12-ORA-91-9.2/15.9	12-0G3314	5
12-ORA-91-18.0/18	12-0K3304	5
12-ORA-133-4.2/8.3	12-0K4104	5
12-ORA-405-6.4/7.4	12-0F5504	5

Statement of Ongoing Contracts - Federal Aid

District	Category	Bid + CCO	Work Comp
12			
Federal Aid			
-I-	FEDERAL AID (INTERSTATE)	\$4,977,435	\$3,824,201
-F-	FEDERAL AID (PRIMARY)	\$14,889,115	\$13,464,118
-S-	FEDERAL AID (SECONDARY)	\$4,834,634	\$3,604,868
-SH-	STATE HIGHWAY	\$119,773,368	\$86,697,496
		\$129,014,828	\$43,545,013
District Total:		<u>\$273,489,379</u>	<u>\$151,135,695</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
12	\$344,848
Work completed this Period:	\$344,848