

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROJECT BUSINESS MATTERS
Time Extension – Project Completion
Action Item

Prepared by:
David Cabrera
Chief
Division of Mass Transportation
(916) 654-8811

CTC Meeting: May 2-3, 2001

Agenda Item: 2.8c.(1)

Original Signed by _____

W.J. EVANS,
Chief Financial Officer
May 1, 2001

TIME EXTENSION REQUEST – CTC RESOLUTION G-00-20
CTC STIP GUIDELINES
SECTION 65 – TIMELY USE OF FUNDS

STATE TRANSPORTATION IMPROVEMENT PROGRAM
WAIVER-01-25

ISSUE

Resolution G-00-20, *STIP Guidelines*, adopted by the California Transportation Commission (Commission) on July 19, 2000, stipulates that the Commission may extend the deadline for expenditure of funds if it finds that an unforeseen and extraordinary circumstance beyond the control of the responsible agency has occurred that justifies the extension. The extension will not exceed the period of delay directly attributed to the extraordinary circumstance and will in no event be for more than twenty (20) months.

For the projects listed on the attached chart, the responsible agencies will not be able to meet the deadline as specified in accordance with the *STIP Guidelines*. The responsible agencies have requested an extension to allow sufficient time to resolve outstanding issues.

RECOMMENDATION

The Department recommends the Commission approve the time extensions for the period of project completion for projects listed on Attachment I.

SUMMARY

The Commission has allocated \$116,300 for the projects listed on Attachment I. To date, \$31,575 of the \$116,300 has been reimbursed by the State to the local agencies. Attachment I describes the delays that have resulted in the extension requests.

Attachment

MAY 2001
REQUEST TO EXTEND THE PERIOD OF PROJECT COMPLETION
CTC STIP GUIDELINES, SECTION 65 – TIMELY USE OF FUNDS

Recipient Project Description	Res. No./ Date	Amount Allocated	Approved Reimburs . Trough 2/28/01	Prog. Yr.	Recipient's Stated Reason for Delay	Extensio n Request	Department Recommendation
Sacramento Regional Transit District PA&ED - Swanston Transit Center	MFP-98-35 6/8/99	\$2,900	\$0	98/99	Series of required public participation meetings delayed completion of environmental process for the project.	3 months 6/30/01 to 9/30/01	Support. Time requested will allow completion of environmental process
<i>Subtotal</i>		<i>\$2,900</i>	<i>\$0</i>				
Sacramento Regional Transit District PA&ED - I-80 Express Rail Project	MFP-98-34 6/8/99	\$56,700	\$31,102	98/99	Series of required public participation meetings delayed completion of environmental process for the project.	3 months 6/30/01 to 9/30/01	Support. Time requested will allow completion of environmental process
<i>Subtotal</i>		<i>\$56,700</i>	<i>\$31,102</i>				
Sacramento Regional Transit District PA&ED – Lumberjack Curve Straighten and doubletrack	MFP-98-34 6/8/99	\$56,700	\$0	98/99	Series of required public participation meetings delayed completion of environmental process for the project.	3 months 6/30/01 to 9/30/01	Support. Time requested will allow completion of environmental process
<i>Subtotal</i>		<i>\$56,700</i>	<i>\$0</i>				
TOTAL		\$116,300	\$31,102				