

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROGRAM STATUS
Monthly Report on Status of Projects
Previously Voted But Not Awarded
Informational Item
CTC Meeting: June 6-7, 2001

Prepared By:
Jim Nicholas
Chief
Division of Transportation Programming
(916) 654-4013

Agenda Item: 3.2

PROPOSED

Original Signed By
W. J. EVANS
Chief Financial Officer
June 1, 2001

MONTHLY REPORT ON STATUS OF PROJECTS
PREVIOUSLY VOTED BUT NOT AWARDED

There are 5 projects worth \$35.8 million included in the current inventory of projects not awarded within six months of a Commission allocation. Since the last report, one project was awarded and no new projects were added.

SUMMARY

<u>Number of</u> <u>Projects</u>	<u>Value in</u> <u>Millions</u>	<u>Cause of Delay</u>	<u>Projects</u>
3	26.1	Bids rejected	06-KER-5, 11-IMP-Var, 04-SOL-80
1	.9	Conflict with another project	08-RIV-60
1	8.8	Errors in PS&E package	08-SBD-15
----- 5	----- \$35.8	Total	

PROJECT DETAILS

- Project #1 – 08-SBD-15
 In June 2000, federal demonstration funds were allocated for a lane addition project on Route 15 in San Bernardino County. Advertisement was delayed to correct discrepancies in the specifications. The project was advertised on April 16, 2001 with a bid opening scheduled for May 24, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
08-350721	SBD	15	DEMO	06/00	\$8,771

- Project #2 – 08-RIV-60
 In June 2000, funds were allocated for a replacement highway planting and irrigation system project on Route 60. The project was advertised on August 14, 2000 with a bid opening scheduled for October 5, 2000. The bid opening was postponed while potential conflicts with the mainline construction project, still under construction, were resolved. The bids were opened on May 3, 2001. The bids appear acceptable and the Department expects to award the contract within the normal time frame.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
08-463231	RIV	60	STIP	06/00	\$898

- Project #3 – 06-KER-5
 In July 2000, funds were allocated for ramp rehabilitation at various locations in Kern County. After bids were opened on September 12, 2000, all were rejected and the project was reviewed by the Department. The Commission approved a request for supplemental funding to allow re-advertising at their February, 2000 meeting and project was advertised on April 9, 2001 with bid opening scheduled for May 22, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
06-421001	KER	5	SHOPP	07/00	\$8,529

- **Project #4 – 11-IMP-Various**
 In July 2000, funds were allocated for bridge deck and joint replacement project on various bridges in San Diego and Imperial Counties. The project was advertised on August 21, 2000. After bid opening in September, the bids were rejected due to high bids and the Department reviewed the project. The project was advertised on May 29, 2001 with a bid opening scheduled for June 28, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
11-075301	IMP	Various	SHOPP	7/00	\$1,840

- **Project #5 – 04-SOL-80**
 In August 2000, funds were allocated for a pavement rehabilitation and concrete barrier project on Route 80 in Solano County. The project was advertised on September 25, 2000. Bids were opened on December 6, 2000, but the bids were rejected during the review of bids process when several items were discovered which could have resulted in substantial claims. The project was revised to reflect recently completed maintenance repair work and to revise the quantities of several items. The project was advertised on May 21, 2001 with a bid opening scheduled for June 20, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
04-0T0501	SOL	80	SHOPP	8/00	\$15,780

No new Projects have been added since the last report