

# Memorandum

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: January 19-20, 2011

Reference No.: 3.2a.  
Information Item

From: NORMA ORTEGA  
Chief Financial Officer

Prepared by: Rachel Falsetti  
Division Chief  
Transportation Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

## **SUMMARY:**

The California Department of Transportation (Department) is presenting this item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Year (FY) 2009-10 and FY 2010-11.

In FY 2009-10, the Commission voted 404 state-administered State Transportation Improvement Program (STIP), State Highway Operation and Protection Program (SHOPP), and Proposition 1B projects on the State Highway System. As of December 17, 2010, 348 projects totaling \$1.3 billion have been awarded.

In FY 2010-11, the Commission has voted 96 state-administered STIP, SHOPP, and Proposition 1B projects on the State Highway System. As of December 17, 2010, 47 projects totaling \$197.6 million have been awarded.

## **BACKGROUND:**

Starting with July 2006 allocations, projects are subject to Resolution G-06-08 (adopted June 8, 2006), which formalizes the condition of allocation that requires projects to be ready to proceed to construction within six months of allocation. The policy also requires that projects that are not awarded within four months of allocation be reported to the Commission.

**FY 2009-10 Allocations**

Month Allocated	No. Projects Voted	Voted Projects \$ X 1000	No. Projects Awarded	No. Projects Funds Lapse	Awarded Projects \$ X 1000	No. Projects Pending Bid Opening/Award	No. Projects Awarded within 4 months	No. Projects Awarded within 6 months
July 2009	13	\$192,315	13	0	\$125,156	0	9	13
August 2009	10	\$57,006	10	0	\$43,480	0	9	10
September 2009	33	\$53,388	33	0	\$44,935	0	31	33
October 2009	32	\$211,900	32	0	\$163,575	1	22	25
December 2009	21	\$71,742	21	0	\$45,242	0	12	19
January 2010	52	\$285,606	52	0	\$198,739	0	24	37
February 2010	34	\$154,504	32	0	\$57,448	2	22	26
April 2010	69	\$523,107	63	0	\$333,432	6	37	43
May 2010	66	\$476,442	50	0	\$172,244	16	24	35
June	72	\$428,451	42	0	\$186,973	30	16	41
<b>TOTAL</b>	<b>402</b>	<b>\$2,454,461</b>	<b>348</b>	<b>0</b>	<b>\$1,371,225</b>	<b>54</b>	<b>206</b>	<b>282</b>

- Note: 1. Total awarded amount reflects total project allotment, including G-12 and supplemental funds.  
 2. Excludes non-construction Transportation Enhancement (TE) projects and combined locally-administered TE.  
 3. FY 2009-10 table includes projects with financial contribution only, Department delegated safety, and emergency projects.

**FY 2010-11 Allocations**

Month Allocated	No. Projects Voted	Voted Projects \$ X 1000	No. Projects Awarded	No. Projects Funds Lapse	Awarded Projects \$ X 1000	No. Projects Pending Bid Opening/Award	No. Projects Awarded within 4 months	No. Projects Awarded within 6 months
August 2010	82	\$998,256	37	0	\$165,501	45	34	37
September 2010	14	\$101,552	6	0	\$25,741	8	4	4
November 2010	27	\$124,226	4	0	\$6,452	23	4	4
<b>TOTAL</b>	<b>123</b>	<b>\$1,224,034</b>	<b>47</b>	<b>0</b>	<b>\$197,695</b>	<b>76</b>	<b>42</b>	<b>45</b>

- Note: 1. Total awarded amount reflects total project allotment, including G-12 and supplemental funds.  
 2. Excludes non-construction Transportation Enhancement (TE) projects and combined locally-administered TE.  
 3. FY 2010-11 table includes projects with financial contribution only, Department delegated safety, and emergency projects.

**FY 2009-10 Project Allocation Status**

<b>Dist-PPNO</b>	<b>Project EA</b>	<b>County-Route</b>	<b>Description</b>	<b>Allocation Date</b>	<b>Award Deadline</b>	<b>Allocation Amount</b>	<b>Project Status</b>
03-6206	1C12U	Sac-50	Widen Ramps and bridges.	24-Feb-10	31-Aug-10 <sup>(1)</sup>	\$10,300	Delay to award due to processing of E-76 authorization. Concurrent time extension is being requested.
04-0277C	44700	CC-680	Rehabilitate roadway.	24-Feb-10	31-Aug-10 <sup>(1)</sup>	\$69,355	Bids opened 8/4/10. Pending award. Concurrent time extension is being requested.
02-3375	0E530	The-99	Rehabilitate pavement.	8-Apr-10	31-Oct-10 <sup>(2)</sup>	\$11,200	Delay due to FTIP amendment. A request for time extension will be submitted at the November meeting.
02-3385	1E080	Sis-97	Rehabilitate pavement.	8-Apr-10	31-Oct-10 <sup>(2)</sup>	\$12,000	Bids opened 9/14/10. Pending award.
03-5049	1F360	Pla-80	Coldplane AC pavement, place HMA surfacing, replace metal beam guard rails.	8-Apr-10	31-Oct-10 <sup>(1)</sup>	\$6,000	Delay to award due to FTIP amendment and E-76 authorization. Concurrent time extension is being requested.
04-0042E	1A681	Ala-880	Replace concrete pavement (rapid strength concrete).	8-Apr-10	31-Oct-10 <sup>(2)</sup>	\$5,000	Project advertised on 7/19/10. Bid opening date has been postponed indefinitely. A concurrent time extension and supplemental funds needed to award this contract are being requested.
06-3084	46060	Ker-5	Replace existing concrete pavement and construct concrete shoulder.	8-Apr-10	31-Oct-10 <sup>(2)</sup>	\$13,900	Bids opened 10/12/10. Pending award. Concurrent time extension is being requested.
08-0227F	37870	SBd-62	Replace bridge.	8-Apr-10	31-Oct-10 <sup>(1)</sup>	\$17,627	Bids opened 10/21/10. Delay to award is due to cooperative agreement issues. A concurrent time extension is being requested.
01-4505	37815	Men-128	Replace culverts and place rock slope protection.	20-May-10	30-Nov-10 <sup>(2)</sup>	\$3,156	A concurrent time extension is being requested.
03-6194	0A800	Sac-50	Replace PCC slab and grind PCC pavement	20-May-10	30-Nov-10 <sup>(2)</sup>	\$11,900	Bids opened 10/6/10. Pending award. A concurrent time extension and supplemental funds needed to award this contract is being requested.
03-5779	0F590	Sac-5	Pavement rehab with PCC slab replacement & HMA shoulders & overlay	20-May-10	30-Nov-10 <sup>(2)</sup>	\$92,000	Bids opened 12/1/10. Delay to award is due to bidder inquiries. A concurrent time extension is being requested.
03-2781	3C890	Col-5	Existing OGAC to be cold planed and rubberized warm mix asphalt placed	20-May-10	30-Nov-10 <sup>(2)</sup>	\$32,200	Bids opened 11/16/10. Pending award.

Dist-PPNO	Project EA	County-Route	Description	Allocation Date	Award Deadline	Allocation Amount	Project Status
03-9800	4E430	Yub-70	MBGR, remove trees, add plants and landscape.	20-May-10	30-Nov-10 <sup>(2)</sup>	\$1,000	Bids opened 10/5/10. Pending award.
04-0733F	1A770	SM-280	Seismic retrofit project.	20-May-10	30-Nov-10 <sup>(2)</sup>	\$8,162	Delay to award is due to constructability issues. A concurrent time extension is being requested.
05-4001	0G400	SCr-17	Construct concrete barrier and retaining walls.	20-May-10	30-Nov-10 <sup>(2)</sup>	\$1,227	Bids opened 10/6/10. Pending award.
06-6329	0G940	Ker-58	Construct concrete curb ramps and modify signal and lighting.	20-May-10	30-Nov-10 <sup>(2)</sup>	\$1,044	Bids opened 12/1/10. Pending award.
06-6480	32450	Tul-99	Widen roadway with HMA, widen bridges and construct sound walls.	20-May-10	30-Nov-10 <sup>(2)</sup>	\$83,000	Bids opened 10/12/10. Pending award.
06-3386A	44252	Ker-46	Widen existing road to 4 lanes.	20-May-10	30-Nov-10 <sup>(2)</sup>	\$45,094	Bids opened 11/3/10. Pending award.
06-6599	44810	Tul-245	Place rubberized hot mix asphalt (Type G) on existing pavement.	20-May-10	30-Nov-10 <sup>(2)</sup>	\$3,942	Bid opening 11/3/10. Pending award.
06-1550	45870	Fre-99	Construct PCCP panel replacement and joint sealing (CAPM).	20-May-10	30-Nov-10 <sup>(2)</sup>	\$3,261	Bids opened 10/20/10. Pending award.
08-0176D	0A6410	SBd-15	Constructing interpretive displays and landscaping.	20-May-10	30-Nov-10 <sup>(2)</sup>	\$1,029	Bids opened 11/4/10. Delay to award is due to funding revisions. A concurrent time extension is being requested.
08-0234P	0F1000	SBd-71	Perform highway planting and install irrigation system.	20-May-10	30-Nov-10 <sup>(2)</sup>	\$1,528	Delay to award is due to funding revisions. A concurrent time extension is being requested.
08-0116F	449311	Riv-215	Add HOV lane in each direction and replace structures.	20-May-10	30-Nov-10 <sup>(2)</sup>	\$13,833	Delay to award is due to funding revisions. A concurrent time extension is being requested.
04-0486J	3A400	Sci-152	Construct westbound Route 152 left turn pocket for San Felipe Road.	24-May-10	30-Nov-10 <sup>(2)</sup>	\$1,439	Delay to award is due to utility relocation. A concurrent time extension is being requested.
01-01291	39860*	Lak-53		30-Jun-10	31-Dec-10	\$14,500	Bids opened 12/7/10. Pending award.
01-3074	49270*	Lak-53		30-Jun-10	31-Dec-10	\$610	
01-4449	47290	Men-1	Cold Plane AC, place HMA and drainage structures	30-Jun-10	31-Dec-10	\$300	Bids opened 11/3/10. Pending award.
02-3248	2C990	Tri-3	Replace bridge with PS concrete bridge on spread footings.	30-Jun-10	31-Dec-10	\$4,400	Advertise date 1/3/11. Bid opening date 2/8/11. Delay to award is due to Environmental Permit issues. A concurrent time extension is being requested.

Dist-PPNO	Project EA	County-Route	Description	Allocation Date	Award Deadline	Allocation Amount	Project Status
03-3233C	1A733**	ED-50		30-Jun-10	31-Dec-10	\$13,750	Bids opened 11/16/10. Pending award.
03-3208	1A73U**	ED-50	Install concrete storm drains with sand filters.	30-Jun-10	31-Dec-10	\$4,706	
03-3259	3C760	ED-50	Install alternative and cured-in-place pipeliners.	30-June-10	31-Dec-10	\$1,500	Bids opened 9/21/10. Pending award.
04-0408H	3A050	SCI-880	Replace asphalt concrete surfacing and metal beam guard railing.	30-Jun-10	31-Dec-10	\$10,000	Bids opened 11/10/10. Pending award.
04-0165H	3A950	Ala-680	Replace roof at Mission Grade Weigh Station.	30-Jun-10	31-Dec-10	\$270	Bids opened 11/17/10. Pending award.
06-6347	0G950	Tul-63	Construct concrete curb ramps and modify signal and lighting.	30-Jun-10	31-Dec-10	\$422	Bids opened 11/10/10. Pending award.
06-6466	33740	Tul-190		30-Jun-10	31-Dec-10	\$3,793	Delay to award is due to utility relocation. A concurrent time extension is being requested.
07-3326	127221	LA-138	Widen highway with HMA over AB including signal and lighting.	30-Jun-10	31-Dec-10	\$7,040	Delay to award is due to Right of Way issues. A concurrent time extension is being requested.
07-2067	17480	Ven-101		30-Jun-10	31-Dec-10	\$1,841	Delay to award is due to environmental permit restrictions. A concurrent time extension is being requested.
07-2172	18410	LA-5	Upgrade median concrete barrier.	30-Jun-10	31-Dec-10	\$5,866	Bids opened 11/4/10. Pending award.
07-2808A	2159CO	LA-5	Widen and realign freeway with PCC and widen CIP PS Concrete Bridges.	30-Jun-10	31-Dec-10	\$50,056	Delay to award is due to Right of Way issues. A concurrent time extension is being requested.
07-3348	24130K	LA-405	Widen RC slab, CIP RCB, and CIP/PS box structures and highway.	30-Jun-10	31-Dec-10	\$17,318	Delay to award is due to Right of Way issues. A concurrent time extension is being requested.
07-3724	25250	LA-5	Place rubberized HMA (Type G) and replace concrete pavement.	30-Jun-10	31-Dec-10	\$27,610	Bids opened 11/18/10. Pending award.
07-4229	27930	LA-138	Construct centerline rumble strips and install pavement delineators.	30-Jun-10	31-Dec-10	\$380	Bids opened 11/18/10. Pending award.
08-0216K	0E850	SBD-58	Widen roadway and construct median and shoulder rumble strips.	30-Jun-10	31-Dec-10	\$21,368	Bids opened 11/18/10. Pending award.

Dist-PPNO	Project EA	County-Route	Description	Allocation Date	Award Deadline	Allocation Amount	Project Status
08-0009M	0L950	Riv-10	Groove all lanes and replace various concrete slabs.	30-Jun-10	31-Dec-10	\$1,953	Bids opened 12/2/10. Delay to award due to processing of E-76 authorization. A Concurrent time extension is being requested.
08-0067C	47830	Riv-Var	Upgrade metal beam guard railing and bridge anchor blocks.	30-Jun-10	31-Dec-10	\$3,015	Bids opened 11/4/10. Pending award.
10-0088	0H700	Mer-152	Install traffic signals.	30-Jun-10	31-Dec-10	\$792	Delay to award is due to Right of Way issues. A concurrent time extension is being requested.
10-0092	0K840	Tuo-49		30-Jun-10	31-Dec-10	\$295	Project will not be awarded by deadline. Funds will be allowed to lapse.
10-5858	279800	Mer-165	Existing roadway to be overlaid with HMA (Type A).	30-Jun-10	31-Dec-10	\$18,142	Advertise date 10/25/10. Delay to award is due to Environmental Permit issues. A concurrent time extension is being requested.
11-0897	26140K	SD-5	Replace four buildings with five, add fire protection, restore site.	30-Jun-10	31-Dec-10	\$5,900	Bids opened 11/18/10. Pending award.
11-0986	2M030	SD-Var	Clean and treat bridge deck with methacrylate and replace joint seals.	30-Jun-10	31-Dec-10	\$1,230	Bids opened 12/2/10. Pending award.
12-5020A	0K510	Ora-405	Cold plane AC pavement and place hot mix asphalt concrete.	30-Jun-10	31-Dec-10	\$844	Bids opened 11/4/10. Pending award.
04-0813B	2A920	Son-116	Install traffic signal and widen shoulder at intersection.	21-Jun-10	31-Dec-10	\$699	Bids opened 9/29/10. Delay to award is due to a bid protest. A concurrent time extension is being requested.
04-0203H	0A840	CC-4	Widen shoulders and bridge, place HMA on roadway, and construct wall.	29-Jun-10	31-Dec-10	\$18,291	Delay to award is due to Right of Way issues. A concurrent time extension is being requested.
08-0078L	47860	Riv-86S	Construct new interchange.	29-Jun-10	31-Dec-10	\$10,201	Bids opened 12/2/10. Delay to award due to processing of E-76 authorization. A concurrent time extension is being requested.
10-7453	0E930	SJ-26	Widening, cold plane and overlay roadway.	29-Jun-10	31-Dec-10	\$1,955	Delay to award is due to Right of Way issues. A concurrent time extension is being requested.
12-4598C	0K680	Ora-91	Grind and groove existing concrete pavement, overlay polyester concrete, joint seals.	9-Aug-10	28-Feb-11	\$2,260	Bids opened 11/18/10. Pending award.

\* The two voted projects are combined for construction under parent EA 01-3986U.

\*\* The two voted project are combined for construction under EA 03-1A73U.

(1) Project affected by the delayed state budget. An extension request was accepted by the CTC at the September 2010 meeting but action was deferred until such time that specific dates of contract award can be determined.

(2) Project affected by the delayed state budget. An extension request was accepted by the CTC at the November 2010 meeting but action was deferred until such time that specific dates of contract award can be determined.