Traffic Congestion Relief Program October 2007 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 38.2 Date: 10/10/07

				GENERAL PROJECT INFORMATION									
PRO.	JECT STATUS												
	Check the approp	riate box:											
	Project work is on-going		P funds only										
▽	Project work is on-going	using non-TCRP fun	ds only										
	Project work is on-going												
		•	ed and the project w	ork is on-going using non-TCRP funds									
	Project work has been su describe below reason												
Project work is complete CLOSE - OUT PROCESS (only if Project and/or Phase is complete, or TCRP fully expended) Close out report was submitted on Final invoice will be submitted on Close out report will be submitted on There was a project savings Input proportionate amount of TCRP savings Go to the TCRP website at: http://www.dot.ca.gov/hq/transprog/ocip/tcrp/closeoutprocess/coguidance.pdf													
				PROJECT SCOPE									
	·			st Commission approved application/amendment.									
				PROJECT SCHEDULE									
Phase	Scope	Start	End										
1	Environmental												
2	Plans,	2002	2009										
	Specifications &	0007	0010										
3	Estimates Right of Way	2005	2010										
	Acquisition	2011	2012										
4	Construction	2005	2004										
4	Procurement												
		ntion reflect a chang the reason(s) for ch		approved project schedule? low:									

PROJECT CASHFLOW

Indicate amount in \$1,000s

<u>APPRO</u>	APPROVED TCRP ALLOCATION(S)										Estimated Remaining Cashflow Need										
Phase	Scope	rent Approved location(s) by Phase			Remaining Expenditures FY2007-08		FY 2008-09		FY 2009-10		FY 2010-11		FY 2011-12		Beyond FY 2011-12			Total			
1	Environmental																				
		\$	11,000	\$	2,124	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	2,124		
2	Plans, Specifications &																				
	Estimates	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-		
3	Right of Way																				
	Acquisition	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-		
4	Construction																				
		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$			
4	Procurement																				
		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-		
		\$	11.000	\$	2.124	\$	-	\$		\$	_	\$	-	\$		\$		\$	2.124		

APPRO	VED LONP(S)																		
Phase	Scope	Approved LONP Amount by Phase				be Made by Local				FY 2009-10		FY 2010-11		FY 2011-12		Beyond FY 2011-12			Total
1	Environmental																		
		\$	-	\$		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	
2	Plans,																		
	Specifications &																		
	Estimates	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
3	Right of Way																		
	Acquisition	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
4	Construction																		
		\$	-	\$	-	\$	-	\$	-	\$	-	\$	_	\$	-	\$	-	\$	-
4	Procurement																		
		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
		\$		\$	_	¢		Ŷ.	_	2	_	2		¢	_	2	_	¢	

Estimated (month/year) When LONP Reimbursement will be Requested

<u>FUTURI</u>	E TCRP ALLOCA	<u>(S)</u>		Estimated Cashflow Need														
Phase	Scope		cation(s) Not Approved by Phase	Estimated (month/year) When Allocation will be Requested	Expe	emaining enditures in ainder of FY 2007-08	FY	⁷ 2008-09	FY	Y 2009-10	FY:	2010-11	FY 2	2011-12		eyond 2011-12		Total
1	Environmental																1	
		\$	9,000	July-09	\$	-	\$	9,000	\$	-	\$	-	\$	-	\$	-	\$	9,000
2	Plans, Specifications &																	
	Estimates	\$	10,000	July-09	\$	-	\$	10,000	\$	-	\$	-	\$	-	\$	-	\$	10,000
3	Right of Way Acquisition	\$	12,000	July-10	\$	-	\$	_	\$	12,000	\$	-	\$	-	\$	-	\$	12,000
4	Construction	\$	58,000	July-10	\$	-	\$	-	\$	58,000	\$	-	\$	-	\$	-	\$	58,000
4	Procurement	\$	-		\$	-	\$	_	\$	-	\$	-	\$	-	\$	-	\$	
		\$	89.000	•	\$	_	\$	19.000	\$	70.000	\$	-	\$	-	\$	-	\$	89.000

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Туре		Phase 1	Phase 2	Phase 3	Phase 4	Total
TCRP	State	Committed	\$ 11,000	\$ -	\$ -	\$ -	\$ 11,000
		Proposed	\$ 9,000	\$ 10,000	\$ 12,000	\$ 58,000	\$ 89,000
STIP-RIP	State	Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ 10,000	\$ 5,000	\$ 12,000	\$ 27,000
5309	Federal	Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ 25,000	\$ 71,900	\$ 96,900
Prop A or Prop C	Agency	Committed	\$ -	\$ 4,000	\$ -	\$ 14,800	\$ 18,800
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ •
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$
		Proposed	\$ -	\$ -	\$ -	\$ -	\$
		Committed	\$ -	\$ -	\$ -	\$ -	\$
		Proposed	\$ -	\$ -	\$ -	\$ -	\$
	Totals	Committed	\$ 11,000	\$ 4,000	\$	\$ 14,800	\$ 29,800
	101013	Proposed	\$ 9,000	\$ 20,000	\$ 42,000	\$ 141,900	\$ 212,900

Does this information reflect a change in the currently approved project funding plan? If yes, explain the reason(s) for change in the box below:	No	