Traffic Congestion Relief Program October 2007 Progress Report Scope, Schedule, Cashflow and Funding

Project #: 47 Date: 11/1/07

				GENERAL PROJECT INFORMATION	
PROJ	ECT STATUS				
		rioto bovi			
	Check the approp		D funda anti-		
	Project work is on-going				
	Project work is on-going	Ü			
			ed and the project w	vork is on-going using non-TCRP funds	
	Project work has been su				
Please	describe below reason	Project has been s	suspended.		
	Duningt words in a second				
	Project work is complete		d/a- Dhana in annal	late on TODD (all), assessed all)	
	Close out report wa		d/or Phase is compi	ete, or TCRP fully expended)	
	Final invoice will be				
	Close out report wi	Il be submitted on			
	There was a project				
		amount of TCRP s		(indicate TCRP funds savings only, in \$1,000s)	
	Go to th	e TCRP website at:	http://www.dot.ca.g	gov/hq/transprog/ocip/tcrp/closeoutprocess/coguidance.pdf	
				PROJECT SCOPE	
		cently determined w	ho will do what work	ist Commission approved application/amendment. k efforts. The City will complete both the Project Report and the environmental review. Caltrans will review the work. lange.	
				PROJECT SCHEDULE	
				THOUSE CONEDUSE	
Phase	Scope	Start	End	_	
1	Environmental				
2	Plans,	May-00	Aug-08		
-	Specifications &				
	Estimates	Oct-08	Dec-09		
3	Right of Way				
	Acquisition	Apr-09	Jan-10		
4	Construction	Mor 10	lup 11		
4	Procurement	Mar-10	Jun-11		
•					
	If yes, explair	the reason(s) for ci	hange in the box be	y approved project schedule? Now:	##

PROJECT CASHFLOW

Indicate amount in \$1,000s

APPRO	VED TCRP ALLO	Estimated Remaining Cashflow Need																	
Phase	Scope	Current Approved Allocation(s) by Phase		Expenditures Reimbursed as of 09/17/07		Remaining Expenditures FY2007-08		FY 2008-09		FY 2009-10		FY 2010-11		FY 2011-12		Beyond FY 2011-12			Total
1	Environmental																		
		\$	726	\$	606	\$	120	\$	-	\$	-	\$	-	\$	-	\$	-	\$	726
2	Plans, Specifications &																		
	Estimates	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
3	Right of Way																		
	Acquisition	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
4	Construction																		
		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
4	Procurement				•														
		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-
	·	\$	726	\$	606	\$	120	\$	-	\$	-	\$	-	\$	-	\$	-	\$	726

<u>APPRO</u>	VED LONP(S)																		
Phase	Scope	Approve		Made Agen	nditures by Local cy as of /17/07	Exper be Mad	maining nditures to de by Local y in FY 2007 08		008-09	FY 20	009-10	FY 2	010-11	FY 20	011-12		yond 2011-12	,	「otal
1	Environmental	_				_						_				_			
	Bi	\$	-	\$		\$	-	\$	-	\$	-	\$		\$		\$		\$	
2	Plans, Specifications & Estimates	\$		\$	_	e	_	\$		\$	_	¢		\$		\$	_	\$	
3	Right of Way Acquisition	\$		\$		\$		\$		\$		\$		\$		\$		s	
4	Construction	\$	_	\$		\$		\$		\$		\$		\$		\$		\$	
4	Procurement	\$	_	\$		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	_
		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	

Estimated (month/year) When LONP Reimbursement will be Requested

FUTURE TCRP ALLOCATION(S)						Estimated Cashflow Need												
<u>Phase</u>	Scope	Allocation(s) Not Yet Approved by Phase		When Allocation Expo		Remaining Expenditures in remainder of FY 2007-08		FY 2008-09		FY 2009-10		FY 2010-11		FY 2011-12		Beyond FY 2011-12		Total
1	Environmental																	
		\$	274	November-07	\$	274	\$	-	\$	-	\$	-	\$	-	\$	-	\$	274
2	Plans, Specifications &																	
	Estimates	\$	1,000	August-08	\$	-	\$	900	\$	100	\$	-	\$	-	\$	-	\$	1,000
3	Right of Way Acquisition	\$	3,000	March-09	\$	-	\$	1,000	\$	2,000	\$	_	\$	-	\$	-	\$	3,000
4	Construction	\$	10,174	March-10	\$	-	\$	-	\$	4,000	\$	6,000	\$	-	\$	-	\$	10,000
4	Procurement	\$	-		\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	
		\$	14,448		\$	274	\$	1,900	\$	6,100	\$	6,000	\$	-	\$	-	\$	14,274

PROJECT FUNDING PLAN

Indicate amount in \$1,000s

Source	Туре		Phase 1	Phase 2	Phase 3	Phase 4	Total
TCRP	State	Committed	\$ 726	\$ -	\$ -	\$ -	\$ 726
		Proposed	\$ 274	\$ 1,000	\$ 3,000	\$ 10,000	\$ 14,274
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$
		Proposed	\$ -	\$ -	\$ -	\$ -	\$
•	Totals	Committed	\$ 726	\$	\$ -	\$	\$ 726
	ividis	Proposed	\$ 274	\$ 1,000	\$ 3,000	\$ 10,000	\$ 14,274

Does this information reflect a change in the currently approved project funding plan?	Yes	
If yes, explain the reason(s) for change in the box below:		

The City and Caltrans recently determined who will do what work efforts. The City will complete both the Project Report and the environmental review. Caltrans will review the work. Additional funding will need to be allocated to account for this change.