

DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge Program

333 Burma Rd.
Oakland, CA 94607
(510) 622-5660, (510) 286-0550 fax



CC Myers
51 Macalla Road
San Francisco, CA 94130

Attn: Mr. Bob Coupe

Ref: 215-SUB.00016-03
215-STL.00169

August 12, 2005

Contract No. 04-0120R4
04-SF-80-12.6, 13.2
South – South Detour

Letter No. 05.03.01-000529

Subject: PMC - Pipe Routing Plan

Dear Mr. Coupe,

The last pipe routing plan submitted by C.C. Myers, Inc. and Pacific Mechanical Corp., 215-SUB.00016-03, was received on December 17, 2004 and returned unapproved with comments by this Office on December 29, 2004 under cover of letter no. 05.03.01-000256. C.C. Myers notified this Office on July 20, 2005, that the submittal of the pipe routing plan was now being delayed by the deck drainage design. The previous PMC pipe routing submittal had only showed the 300 mm and 100 mm lines with no references being made to the deck drain system. Please provide a clear explanation of how these two issues are tied together and why there has been a delay in notifying this Office of their relationship.

If you have any additional questions, please contact me at (510) 286-0511.

Sincerely,

<<< ORIGINAL SIGNED >>>

Gary Lai
Structure Representative
for
Resident Engineer
Lourdes David

cc: D. Quintana
D. Adams
C. Moreno
A. Yan
A. Bata

file: 05.03.01, 58.16, 62.02.04