

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	485			
Project Work Day No.:	695			
Date	04/11/2008			
Inspectors	Start	08:10	Stop	12:30
Hours		12:00		14:10
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS and Conco**

Weather: Sunny with warm temperature - Hi 79 F Lo 53 F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Fabrication of west wall forms continues.
- Continued installing form ties in the east wall.
- Installed cooling pipes in the transverse diaphragm.
- Began to form jacking frame opening in the south west.
- Assisted RPS with placement of the #25 vertical bars in the northwest wall.

RPS

- Continued to adjust #25 and 29 vertical bars in the transverse diaphragm.
- Continued to place reinforcement for the jacking saddle in the longitudinal diaphragm and southwest jacking frame support block section, see sheets 497S6R1, 497S7R1 and 497S8R1.
- Continued to place #36 transverse bars, horizontal ties, and #25 vertical bars in the northwest wall, see sheets 493R2, 495R2, and 497S10R1. Also prepared southwest wall for rebar placement.
- Cut #36 bars in the northwest wall for access into work area.
- Placed reinforcement for access openings in the longitudinal diaphragm and south transverse diaphragm, see sheet 497S24R1 for details.

Office Work:

- Wrote todays diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)

EA	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow





File Name:	DSC01397
Date:	04-11-08
By Int:	D Chung

Description: Placement of #36 transverse bars in the northwest wall.

File Name:	DSC01399
Date:	04-11-08
By Int:	M Bruce

Description: Forms built for the jacking frame opening in the south west.



File Name:	DSC01402
Date:	04-11-08
By Int:	M Bruce

Description: Cutting of the #36 bars in the northwest wall for access into work area.

File Name:	DSC01409
Date:	04-11-08
By Int:	M Bruce

Description: Work completed to date for pour number 2.