

Job Stamp
04-0120F4
SFOBB SAS

Report No. 503
Project Work Day No. 713
Date 29-APR-2008
Shift Hours Start 06:30 Stop 17:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

Weather: Windy, 58°-65°

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	Item #8 - TOTAL HOURS									
D12-261	1	Manitowoc Crane	10									
L-270	-	D185Q Sullivan Air Compressor	IDLE									
¹⁹⁸³¹ 30-196	2	Chevy 3500 Pick Up Truck	10									Traylor Dutra
30-196	-	Power Generator	10									
7-154	-	CAT-IT28B Loader	10									
246-01-6015	1	John Deer 270 Excavator	10									
		9940 lbs Vertical Drill	IDLE									
DR-13	4	Man Basket Drill Platform	IDLE									
4G63505	2	Ford F600 Pick Up Truck	10									Drill Tech
6F78374	1	Ford F550 Pick Up Truck	10									
Traylor Dutra	1	Ron Lindsay (FOR)	10									
Traylor Dutra	1	Bill White (OE)	10									
Traylor Dutra	1	Ken White (OE)	10									
Traylor Dutra	1	Randall Lesley (PLDR)	10									
Drill Tech	1	Brad Middleton (FOR)	10									
Drill Tech	1	Luis Martinez (OE)	10									
Drill Tech	1	Nicolas Leon (OE)	10									
Drill Tech	1	Ulises Aguilar (OE)	10									
Regional Steel	1	Tim Greenlee (FOR)	10									
Regional Steel	1	Jose Manazano (IRON)	10									
Regional Steel		Victor Quiroz (IRON)	10									

Description of Operation:

- Field Visit, Arrived at Foundations A and B at 6:30am
 - Foundation B1:
 - Regional Steel began installing rebar yesterday, however the bottom bars were placed below the bottom bearing plate. Regional then fixed this error. I checked that bars were at proper spacing. See also Abdikarim Ali's diary for inspections.

REC'D '08 JUN-28 #005290

- Foundation A1:
 - Traylor Dutra layed forms to prepare for rebar installation
- Foundation B2:
 - Drill Tech continued with hand excavations. Traylor Dutra went in with John Deer excavator to break up the large rocks on the north side of the foundation.
- Worked 2 hours O.T.

Inspector:

Gina Rizzardo  Transportation Engineer/Assistant Structure Rep.