

Job Stamp 04-0120F4 SFOBB SAS
-------------------------------------

Const. Calendar:	667			
Project Work Day No.:	867			
Date	10/10/2008			
Inspectors	Start	12:40	Stop	14:30
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Subs CMC-RS**

**Weather:** Sunny with mild temperatures, NNW winds up to 20mph in the morning –  
Hi 67°F Low 49°F (per weather.com forecast)

**Description of Operations @ W2 Cap Beam:**

**ABF**

- Continued to fabricate blockout forms and dead-end sleeve pipes for CBT-1 through CBT-8 on the north end of the cap beam near W2W.
- Continued to place polystyrene shear keys, trumpets, & #19 formsaver washers at the W2W east bulkhead.
- Continued to mobilize light plants and central electrical unit for pour 4/5.

**CMC-RS**

- Continued to place grillage and spirals for continuity tendons E-30B through E-44.
- Began to place grillage for CBT-1 through CBT-8 at the south end of the cap beam near W2E.
- Began to place the #25 horizontal ties in the pour 4 area between the void forms to the north side of the W2E column cages, see photo below.
- Began to adjust the 25V08 "C" bars in the southwest corner near the deviation saddle, see photo below.

**Office work:**

- Continued to compile surveying data from yesterday into spreadsheets and began to analyze the results.
- Wrote today's diary.

**Inspector:**

Matt Bruce *Matt Bruce* Transportation Engineer (D)

REC'D \*08 OCT-29 #007368

A	04-0120F4
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)
Structure Rep.	Rick Morrow



File Name:	Oct-10-2008 W2 Cap 011
Date:	10-10-08
By Int:	M Bruce

Description: Ironworkers adjusting the 25V08 "C" bars in the southwest corner near the deviation saddle. This was done since the bars were all placed at the wrong elevation (top of concrete instead of the bottom of continuity tendon blockout).

File Name:	Oct-10-2008 W2 Cap 015
Date:	10-10-08
By Int:	M Bruce

Description: Piledrivers installing CBT-5 dead-end sleeve pipe on the north end of the cap beam near W2W.



File Name:	Oct-10-2008 W2 Cap 016
Date:	10-10-08
By Int:	M Bruce

Description: Ironworkers placing the #25 horizontal ties in the pour 4 area between the void forms to the north side of the W2E column cages.

File Name:	Oct-10-2008 W2 Cap 013
Date:	10-10-08
By Int:	M Bruce

Description: While placing the #25 horizontal ties in the pour 4 area the ironworkers damaged/displaced the polystyrene shear keys at the W2E east bulkhead.