

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 3/01/09 through 2/07/09

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 40%
Completed – 40%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

February estimate paid to contractor:

Bid Items: \$20,249,469.40
CCO's: 967,248.72
MOH: \$9,152,006.17
Net Payment: 30,001,893.79

Total Amount paid to contractor:

Bid Items: \$345,467,135.25
CCO's: \$18,901,754.39
MOH: \$64,440,666.00
Total Mobilization: \$215,000,000.00 (paid under CCO 20)

Deductions: Non-compliance for Progress Schedule (CPM)

This month: **(\$500,000)**
Total to date: **(\$1,500,000)**

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Cable System, MEP Penetrations and Contract Change Orders.
- Requests for Information (RFI): 2184 received - 2162 (99%) responded
- Working Drawing Submittals: 3079 received - 2912 (94%) responded

Field/Marine work

- Pier W2 – Continue stripping formwork and clean up from last concrete pour.
- Pier E2 – Removing falsework and clean up.
- Temporary Towers – Continue erecting trusses between TT "C" and TT "D" East Line. Continue pile driving for TT "G" foundation and erecting TT "F".
-

Steel Fabrication (ZPMC Facilities)

- OBG – Fabrication continues on Lift 1 thru Lift 10 for plates and Lift 1 thru Lift 7 for segment assemblies. Begin primer painting of completed segment assemblies.
- Tower – Fabrication for Lift 1 thru Lift 3 diaphragm, skin plates and shaft assemblies continues.
- Shearleg Barge Crane – The Shearleg Barge Crane is in transit and expected to arrive March 13th.
- Continue fabrication of trusses for use between TT "D" thru TT "G".
-

Steel Fabrication (Other Facilities)

- Conduct tests on sample cable bindings.
- Saddle fabrication for Pier W2 and Tower Saddle continues.
- Delivery date of the Driving Frame for TT "G" West Line is March 24th.

REC'D *09 MAR-16 #009052

ASSISTANT RE'S DAILY REPORTS:

Monday, March 02, 2009

- Mostly overcast and showers.
- I had multiple discussions with Woods, Schmitt, Grady and more regarding the railing and ladder issues that are open. We are preparing the agenda for the Wednesday meeting.
- I reviewed the agenda that Larry prepared for the schedule meeting to be held Wednesday.
-

Tuesday, March 3, 2009

- Mostly overcast and showers and cool.
- I emailed Walters regarding the Railing / ladder meeting scheduled for tomorrow.
- I edited the agenda for the ladder / railing meeting.
- I chaired the Elevator meeting. Notes on the agenda. Martin to send meeting minutes.
- I went to the Carquinez bridge to see the traveler.
- I returned to the office to meet with Martin, Grady, Woods to discuss tomorrow's ladder / railing meeting.

Wednesday, March 4, 2009

- Mostly clear and mild.
- I took Lucy to work with me in the morning because she stayed home from school sick.
- I attended the scheduling team pre meeting. Notes on the agenda.
- I Chaired the Ladder / railing meeting. Notes on my agenda and PowerPoint print out. Grady will work on the minutes.
- I took Lucy home at lunch.
- I attended the scheduling meeting. Notes on the agenda.
- I attended the China Call meeting from my phone at home. Notes are on the Agenda.

Thursday, March 5, 2009

- Partly cloudy.
- I attended Gary's Staff meeting. Notes are in my file.
- I met with Clive and discussed the elevator sketch. He will get a sketch to Tom in time for Tuesday's meeting.
- I discussed with Mike Sam and Sandy: 1 – Their CCO 55 meeting from Tuesday notes in my file. 2- CCO's 55 and 61. Notes in my file.
- I discussed the Schedule item letter with Larry
- I attended the East End Detailing meeting after I discussed the issue with Gary Lai, Mike and Saeed. We should be able to mark the Shop drawings with the MEP data with little impact to the duration of time for the overall review.
- I went to Chris' office and discussed the CCO 55 drawing issues and the Opportunity schedule. We will try to set up a time to meet with the subs to talk about the schedule.


Friday, March 6, 2009

- Mild and mostly sunny.
- I stayed home and took sick leave, though I worked on the phone and on emails for several hours.

Saturday and Sunday, February 28 and February 29, 2009

- No MEP work planned.

3
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 3-07-09



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER