

Job Stamp

04-0120F4

SFOBB SA\$

Const. Calendar: 56

Project Work Day No.: 1266

Date: 11/03/2009

Inspectors	Start	07:20	Stop	07:40
Hours		12:30		13:40
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV, Sub SDI

HOURS - ITEM NO.

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#37 Cable Tie -Down	HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
				Name	Contractor									
1	1	Ironworker Superintendent	8									Ralph Craig	SDI	
2	1	Ironworker Apprentice	8									Bounthaby Singharath	SDI	
3	1	Ironworker Apprentice	8									Will Hobbs	SDI	
4	1	Ironworker Apprentice	8									Samnang San	SDI	
5	1	Ironworker Foreman	8									Erin Jones	SDI	
6	1	Ironworker Journeyman	8									Randy Hill Jr.	SDI	
412-10-7088	1	Forklift	8										SDI, Hertz	
HPU-D-110-3K-02	1	Hydraulic Pushing Unit	8										SDI	
	1	A Frame (600 Ton)	8										SDI	
SPH-60-3K-04	1	Strand Pushing Guide	8										SDI	
	1	Strand Pack Spool Jig	8										SDI	
	1	Winch w/combustible motor								8			SDI	
	1	Winch w/out motor								8			SDI	
	1	Winch w/out motor								8			SDI	
	1	Connex Box								8			SDI	

Weather: Sunny with mild to warm temperatures - Hi 78°F Low 51°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued chipping the column corbel concrete on the north and south ends of the W2E column pattern.

SDI

- Pushed remaining sheathed strands from strand pack #73895-3 (total of 31 from this pack) into cable tie down tendon #4 at W2W.
- Loaded strand pack #73693-6 in the spool jig and pushed 30 sheathed strands into cable tie down tendon #4 at W2W.
- Placed the upper anchorhead and "grease box" for cable tie down tendon #5 at W2W.
- Pushed 20 sheathed strands from strand pack #73693-6 into cable tie down tendon #5 at W2W.
- Loaded strand pack #74075-3 in the spool jig and placed plastic over the strand pack and the exposed strands for cable tie down tendons #1 to #5.
- Miscellaneous clean up of strand/tools on the top of the W2 cap beam.

REC'D H32 JAN 05 #011631

46.02

dkm


- Began to modify monostrand rams 06-08-014 and 06-08-134 with a device to seat the wedges during stressing due to the surrounding strands.

Office and miscellaneous work:

- Attended weekly staff (Temp. Towers and Caps) meeting at 8:00am.
- Began to go through emails for the eye-bar repair on the existing SFOBB EA# 0G8303.
- Began to write diaries for the eye-bar repair on the existing SFOBB.
- Read through the user manual of the P3 strain indicator that is assigned to Brian Boal since the P3500 strain indicator I normally use is currently being borrowed for the eye-bar repair.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)

EA	04-0120F4		
Co-Rte-KP (PM)	SF-080-13.2/13.9 (8.2/8.7)		
Structure Rep.	Rick Morrow		
			
Date:	11-03-09	By Int:	M Bruce
Description: SDI ironworker adding modified part to the monostrand rams listed above.			
File Name:	Nov-03-2009 W2 Cap 003		
Date:	11-03-09	By Int:	M Bruce
Description: Cable tie down sheathed strand placement to date at W2W.			