

Job Stamp

04-0120F4

SFOBB SAS

Const. Calendar: 76

Project Work Day No.: 1286

Date 11/23/2009

Inspectors	Start	07:20	Stop	08:20
Hours		12:50		14:00
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV, Sub SDI

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#37 Cable Tie -Down								IDLE OR DOWN	REMARKS	
												Name	Contractor
1	1	Ironworker Superintendent	8									Ralph Craig	SDI
2	1	Ironworker Apprentice	8									Bounthaby Singharath	SDI
3	1	Ironworker Apprentice								8		Will Hobbs	SDI, laid off
4	1	Ironworker Apprentice								8		Samnang San	SDI, laid off
5	1	Ironworker Foreman	8									Erin Jones	SDI
6	1	Ironworker Journeyman	8									Randy Hill Jr.	SDI
7	1	Ironworker Journeyman	8									James Carriker	SDI
8	1	Ironworker Journeyman	8									Todd Blackwell	SDI
9	1	Ironworker Journeyman	8									Dave Hollis	SDI
412-10-7088	1	Forklift	8										SDI, Hertz
HPU-D-110-3K-02	1	Hydraulic Pushing Unit	8										SDI
	1	A Frame (600 Ton)	8										SDI
SPH-60-3K-04	1	Strand Pushing Guide	8										SDI
	1	Strand Pack Spool Jig	8										SDI
	1	Winch w/combustible motor								8			SDI
	1	Winch w/out motor								8			SDI
	1	Winch w/out motor								8			SDI
	1	Connex Box								8			SDI

Weather: Sunny with mild temperatures - Hi 62°F Low 42°F (per weather.com forecast)

Description of Operations @ W2 Cap Beam:

ABF

- Continued to chip concrete for the MEP utility opening located in the southeast retaining wall at W2W.

SDI

- Pushed the 41 sheathed strands from strand pack #74038-4 into cable tie down tendon #11 at W2W.
- Placed the upper anchorhead and "grease box" for cable tie down tendon #10 at W2W.
- Pushed 9 sheathed strands from strand pack #74038-4 into cable tie down tendon #10 at W2W.
- Loaded strand pack #73902-5 in the spool jig and pushed 50 sheathed strands into cable tie down tendon #10 at W2W, there are two strands left to be placed for this tendon.

REC'D H32 JAN 05 #011660

- Placed plastic over the exposed strands for cable tie down tendons #1 to #7, #10 to #14 and over strand pack in the spool jig.

Office work:

- Showed Lalit again how to operate the P3500 strain indicator.
- Met with Lalit and Gil to discuss various aspects of stressing the cable tie down tendons scheduled for 6:30am tomorrow morning.
- Continued to review submittals and plans related to stressing the cable tie down tendons.
- Continued to create load tracking sheets for the cable tie down tendon stressing for SDI monostrand rams 6-8-134 and 6-8-0014.
- Wrote today's diary.

Inspector:

Matt Bruce Matt Bruce Transportation Engineer (D)