

04-0120F4  
04-SF, ALA-80-  
12.2/14.3, 0.0/2.7

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 1

Assistant Resident Engineer

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

Report

Robert Kobal

Week of 2012-12-31

**SAS Bridge Travelers/Skyway cleanup**

**Mon 2012-12-31**

Vacation Day

**Tue 2013-1-1**

New Year's Holiday

**Wed 2013-1-2**

ABF has done the initial reinstallation of the bikepath hinge joint coverplates.

Moffat Nichol provided additional detail to their recommendation to align the top of the OTD handrail (see email attached). They continue to recommend leaning the railing out of plumb slightly to fix. I discussed with Bill Howe, who said that he will have Danny's Construction do the work.

Worked on the cable gate issue. The latest renderings are ready; Clive Endress reviewed and had minor detail adjustment requests for Andrew Baumberger, who said he would look into them. Andrew said that the DJV will have the gate mounting details done by next week. Dane Lobb of the CHP emailed to say that he is satisfied with the current design proposals from a security standpoint. I set up a meeting with stakeholders for Tuesday to see if the details can be finalized.

Reviewed the reinstalled Skyway bike path hinge joint cover plates that ABF installed over the break. The plate edges are flush as possible with the deck and appear to be per the contract drawings except for some paint repairs that were not properly feathered. The paint will be repaired when the nonskid paint is applied.

**Thur 2013-1-3**

Reviewed the traveler issues listed on the METS blue tag.

Reviewed the plywood control panels on the Travelers. The plywood has weathered, especially the top surface. Since we are replacing the decking with the polymer material, it makes sense to replace this as well and this will be included in CCO 272 work.

Reviewed and approved the plan sheet for signage for CCO 210S1.

**Friday 2013-1-4**

Furlough day.



Robert Kobal  
Senior TE

13 MAR-11 PM12:33 25637