

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 19-Nov-14

Time 5:57 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 077 Const Calendar Day: 286 Date: 21-Jun-2010 Monday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date: 08-Oct-10 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 60 - 70

Precipitation 0.00"

Condition Mostly sunny to partly cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

**Work description.**

- Continued to work on stressing paperwork and prepare for upcoming stressing operations.
- Reviewed pertinent documents related to grouting the E-Line continuity tendons and concrete placement of lift 1 at the W2W construction joint both scheduled for tomorrow.

☐**04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons**

SCHWAGER DAVIS INC.

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> SCHWAGER DAVIS INC.								
Ironworker	GEN	Ralph Craig	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Brian Nobile	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	James Bond	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

Dispute

**Work description.** 034 X-W2C-BCT.034

- Continued to use the grout pump on top of the W2 cap beam to test the air pressure in the continuity tendon ducts. ABF discontinued to use silicone and used epoxy to seal the leaks at the OBG bearing plate to stiffener plate joint.
- Mobilized grout pallets adjacent to the grout pump for the E-Line continuity tendon grouting operation tomorrow.

☐

The following is the list of equipment that SDI has onsite since it is not currently inputted into PMIV:

Stressing Rams: 6-8-0014, 6-8-134, 6-8-141, and CH600-8-109

Hydraulic Pumps for Monostrand Rams: 3 units with no designated numbers on the equipment

Hydraulic Pumps for Multistrand Rams: 1 unit with no designated numbers on the equipment

Hydraulic Pump for Pushing Strand: HPU-D-110-3K-02

Strand Pusher: No number designated on the equipment

Grout Pump: No number designated on the equipment

Plasma Cutter (Hypertherm Powermax 1000G3 Series): No number designated on the equipment

- Refer to other Caltrans inspectors diaries for ABF operations and equipment at the W2 cap beam.

