



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 084 Const Calendar Day: 294 Date: 29-Jun-2010 Tuesday  
 Inspector Name: Bruce, Matt Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Mathur, Lalit Approved Date: 14-Jul-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60  
 Precipitation 0.00" Condition Mostly sunny

Working Day  If no, explain:

**Diary:** Dispute  
**Work description.**   
 - Continued to work on pertinent paperwork related to the stressing the W-Line continuity tendons and strand placement.

04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons  
 SCHWAGER DAVIS INC.

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> SCHWAGER DAVIS INC.								
Ironworker	JNM	Brian Nobile	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	James Bond	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	Ralph Craig	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	Samnang San	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:** Dispute  
**Work description.**   
 034 X-W2C-BCT.034

- Pushed strand from pack numbers N2670, 8675, and 8677 into continuity tendon ducts W13A to W14A, and W17A to W26A. It should be noted that strand pack N2670 is from another Caltrans project (EA 01-290304) which came with the appropriate paperwork and the same material properties.
- Began to install live + dead end anchorheads and wedges for the W-Line A continuity tendons.

The following is the list of equipment that SDI has onsite since it is not currently inputted into PMIV:

- Stressing Rams: 6-8-0014, 6-8-134, 6-8-141, and CH600-8-109
- Hydraulic Pumps for Monostrand Rams: 3 units with no designated numbers on the equipment
- Hydraulic Pumps for Multistrand Rams: 1 unit with no designated numbers on the equipment
- Hydraulic Pump for Pushing Strand: HPU-D-110-3K-02
- Strand Pusher: No number designated on the equipment
- Grout Pump: No number designated on the equipment
- Plasma Cutter (Hyperthern Powermax 1000G3 Series): No number designated on the equipment

- Refer to other Caltrans inspectors diaries for ABF operations and equipment at the W2 cap beam.

**Attachment**

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 084

Date: 29-Jun-2010

Tuesday

---



OBG lift 6W was erected onto the W-Line temporary truss today..