



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 100 Const Calendar Day: 317 Date: 22-Jul-2010 Thursday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 03:00 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 24-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation 0.00"

Condition Overcast in the AM to Sunny in the PM

Working Day If no, explain:

Diary: Dispute

Work description.

- Continued to process and analyze the grouting operations done on the W-Line continuity tendons the last few days.
- Continued to work on pertinent paperwork related to the stressing the W-Line continuity tendons and strand placement.

04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons
 SCHWAGER DAVIS INC.

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SCHWAGER DAVIS INC.								
Ironworker	JNM	James Bond	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	Ralph Craig	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary: Dispute

Work description. 034 X-W2C-BCT.034

- Demobilized equipment listed below from the top of the W2 cap beam. It should be noted that there were 3 strand packs numbers 8165, 8704, and 8162 which were not used for the E-Line or W-Line brought onsite then shipped offsite today.
- Removed grout tubes from the grout caps of the W-Line continuity tendons.

The following is the list of equipment that SDI has onsite since it is not currently inputted into PMIV:

Stressing Rams: 6-8-0014, 6-8-134, 6-8-141, and CH600-8-109
 Hydraulic Pumps for Monostrand Rams: 3 units with no designated numbers on the equipment
 Hydraulic Pumps for Multistrand Rams: 1 unit with no designated numbers on the equipment
 Hydraulic Pump for Pushing Strand: HPU-D-110-3K-02
 Strand Pusher: No number designated on the equipment
 Grout Pump: No number designated on the equipment
 Plasma Cutter (Hyperthern Powermax 1000G3 Series): No number designated on the equipment
 Water Tank: ABF without any number designated on the equipment

- Refer to other Caltrans inspectors diaries for ABF and subcontractors (Conco and CMC-RS) operations and equipment at the W2 cap beam.