

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:34 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 056 Const Calendar Day: 512 Date: 02-Feb-2011 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 09-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Work description.**SADDLE ADJUSTMENT**

1. Eight East Saddle adjustment rods four on each side of the saddle were assembled and completed at 10:00 AM. The ABF crews moved to the West side to set up the eight West Saddle adjustment rods.

ABF Crews:

- Ross, Scotty (Crane Op.)
- Calzascia, Jonny (IWJ)
- Rios, Gabriel (IWJ)
- Kubala, Jerry (IWF)

Equipment: G-GROVE ABF # 002363 crane

2. I talked to Levi Gatos the ABF engineer regarding the short threaded rods on the West Cantilever arms set up for the West saddle adjustment. 1/3 of the nut's height was free. He explained new sets of threaded rods have been ordered to replace them.

JACKING SADDLE

3. ABF crews had difficulty to taking out the one of the top bolts connecting the saddle to the frame. After the final inspection, all the bolts connecting the frame to the saddle were replaced with the new ones except four (No pre-tensioning) . The crew still was trying to take off the last bolt at the top and 3 bolts were not in position at the bottom.

4. At 10:50 AM two ABF crew stated making modification on the Saddle frame back plate by making the bottom holes slotted in order to fit the bolts already embedded in concrete at pier W2.

ABF Crews:

- Hernandez, Roberto (IWJ)
- Ford, Mile (Bolt removal Specialist)
- Paul Fambrini (At 10:50)
- Eric Sparks (At 10:50)

SCAFOLDING AND HINGE K FRAMING

5. ABF crews continued working on the framing at Hinge K at the West side to make it ready for grouting.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 056

Date: 02-Feb-2011

Wednesday

ABF Crews
• Gary Pene
• Jasmin Goranyac

NOTE: The name of Jerry Kubala ABF crew is missing from yesterday's Diary, 02/01/2001.

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 056

Date: 02-Feb-2011

Wednesday

