



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:09 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 522 Const Calendar Day: 941 Date: 06-Apr-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 03:00 am 01:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day If no, explain:

Diary:

Dispute

Cable Hauling

Philip & I had to work on the strand measurements on the main spans . We had to measure strands # 132 , to 135 on the North main span , & we had to measure strands # 134 to 136 on the South span .

We started on the North main span at 4:20 AM. We had to stay on the site for live fine tune adjustment . ABF adjusting crews started to adjust at 4:40 AM. Crews had to adjust strands # 132 , 133 , & 134 . We were done at 5:20 AM.

After that , we had to work on the South main span . ABF crews had to adjust strands # 134 , 135 , & 136 . We were done at 6:50 AM. We had to wait in the field office until 7:20 AM. in case we were called for new measurements .

Then , I joined Bob on the South saddle on the East end . ABF crews were installing strand # 137 . Crews were done at 7:30 AM.

After that , Kevin , Anthony , Daniel M. , & Luis had to release the strand , remove the clamp on the West side of the saddle , pull the strand East on the East side . They started at 7:35 AM. Crews were done at 8:10 AM.

Then , crews had to wrap up their tools , remove their equipments , disassemble the working frames release the winches . They started at 8:10 AM. Crews were done at 10:50 AM.

Lance & Daniel H. had to work on the neoprene . Crews had to install the neoprene around the rods Crews started at 7:30 AM. All crews left at 11:00 AM.

In the afternoon , I had to attend the staff meeting for the next operations in the filed & discuss the former installations requirements & procedures . We were done at 12:30 PM.

In the office I had to work on reports for this week .

