

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 518 Const Calendar Day: 296 Date: 27-Mar-2013 Wednesday Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 06:15 PM **Break:** 00:30 **Over Time:** 02:00

Federal ID: Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

Weather

Temperature 7 AM 12 PM 4PM Precipitation Condition

Working Day 🗸 If no, explain:

Diary:

Split Collars

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Re-installation of elastomeric collar at PPs 108N & 110N
- Painting of suspender ropes & main Cable
- Minor Cable punch-list work

Today I was inspecting Mike Draper's crew on installation of split collars & elastomeric collars & other misc punch-list items.

- At 07:00, I arrived at the pier-7 office, & arrived at the bridge at 07:40. At this time, Mike's crew was working on chasing threads on suspender socket set screws at PP 64S.
- At 08:30, I received a phone call from Roman Granados informing me that they plan to start work on reinstalling elastomeric collars at PPs 108 & 110.
- From 08:30, until the end of the shift, 2 iron-workers (Thad Booker & Mario Anguiano) were working on elastomeric collars at PP 108N & PP 110N. I spent the rest of the shift inspecting this work. See below for details of the work.

Removing & re-installing elastomeric collars at PP 108N:

- They removed & re-installed one elastomeric collar (on the outboard-downhill rope) at PP 108N.
- The nuts on the rod were removed, & then the front half of the split collar was removed.
- The position of the suspender rope was shifted with the use of small jacks to get clearance for removing the elastomeric collar. Note: Softeners were used between the jacks & the suspender rope. See attached photo.
- The elastomeric collar was removed. I inspected it, & both halves were in good condition.
- A new elastomeric collar was prepped for installation. The faces between the 2 halves were primed with acid prior to placing the adhesive.
- The back half of the elastomeric collar was installed.
- Adhesive was applied to the faces between halves of the elastomeric collar.
- The front half of the elastomeric collar was installed. Note: zip ties were installed around the top of the elastomeric collar to hold them together while the adhesive sets.
- The front half of the split collar was installed.
- New nuts were installed on the rod, & the nuts were tightened slightly. They were only tightened enough to hold the halves of the elastomeric collar tighter without squeezing too hard to possibly interrupt the adhesive between the halves.
- Blocking was placed in the areas of the jacks to maintain the position of the suspender rope while the adhesive cures.

Run date 22-Nov-14

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Time 11:10 AM

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wright, Doug Diary #: 518 Date: 27-Mar-2013 Wednesday

Removing & re-installing elastomeric collars at PP 110N:

- They removed & re-installed one elastomeric collar (on the outboard-downhill rope) at PP 110N.
- The nuts on the rod were removed, & then the front half of the split collar was removed.
- The position of the suspender rope was shifted with the use of small jacks to get clearance for removing the elastomeric collar. Note: Softeners were used between the jacks & the suspender rope.
- The elastomeric collar was removed. I inspected it, & found a split in one half of it. This was in the area where the collar is compressed because the position of the suspender rope squeezed hardest against it in this area. See attached photo.
- A new elastomeric collar was prepped for installation. The faces between the 2 halves were primed with acid prior to placing the adhesive.
- The back half of the elastomeric collar was installed.
- Adhesive was applied to the faces between halves of the elastomeric collar.
- The front half of the elastomeric collar was installed. Note: zip ties were installed around the top of the elastomeric collar to hold them together while the adhesive sets.
- The front half of the split collar was installed.
- New nuts were installed on the rod, & the nuts were tightened slightly. They were only tightened enough to hold the halves of the elastomeric collar tighter without squeezing too hard to possibly interrupt the adhesive between the halves.
- Blocking was placed in the areas of the jacks to maintain the position of the suspender rope while the adhesive cures.
- At 17:00, I left the bridge.
- From 17:10 until 17:45, I spoke with Warren Collins regarding the elastomeric collar removal & installation today. I brought the old elastomeric collar from PP 110N to show him the area of the collar that split under the compression of the suspender rope pressing hard against it.
- From 17:45 until 18:15, I wrote my diary for the day & checked email.

Labor Trade Class Name RT Hrs OT Hrs DT Hrs Total Remarks Dispute	04-0120F4	Bid Item: 067	C-SUS-SCC.067	Install Suspender Clamps, Separators, Collars		
Trade Class Name RT Hrs OT Hrs DT Hrs Total Remarks Dispute Contractor: AMERICAN BRIDGE/FLUOR, A JV Ironworker JNM AARON DAVID 0.00 0.00 0.00 0.00 10.00 Incompany <	AMERICAN BRIDGE/FLUOR, A JV					
Contractor: AMERICAN BRIDGE/FLUOR, A JV Ironworker JNM AARON DAVID 0.00 0.00 0.00 0.00 Ironworker APP MARIO ANGUIANO 8.00 2.00 0.00 10.00 Ironworker THADDEUS BOOKER 8.00 2.00 0.00 10.00 Ironworker APP JAMES MIRANDA 8.00 2.00 0.00 10.00	Labor					
Ironworker JNM AARON DAVID 0.00 0.00 0.00 0.00 Ironworker APP MARIO ANGUIANO 8.00 2.00 0.00 10.00 Ironworker THADDEUS BOOKER 8.00 2.00 0.00 10.00 Ironworker APP JAMES MIRANDA 8.00 2.00 0.00 10.00	Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks Dis	pute	
Ironworker APP MARIO ANGUIANO 8.00 2.00 0.00 10.00 Ironworker THADDEUS BOOKER 8.00 2.00 0.00 10.00 Ironworker APP JAMES MIRANDA 8.00 2.00 0.00 10.00	Contractor:	AMERICAN BRIDGE/F	FLUOR, A JV			
Ironworker THADDEUS BOOKER 8.00 2.00 0.00 10.00 Ironworker APP JAMES MIRANDA 8.00 2.00 0.00 10.00	Ironworker	JNM	AARON DAVID	0.00 0.00 0.00 0.00		
Ironworker APP JAMES MIRANDA 8.00 2.00 0.00 10.00	Ironworker	APP	MARIO ANGUIANO	8.00 2.00 0.00 10.00		
	Ironworker		THADDEUS BOOKER	8.00 2.00 0.00 10.00		
Ironworker JNM MICHAEL DRAPER 8.00 2.00 0.00 10.00	Ironworker	APP	JAMES MIRANDA	8.00 2.00 0.00 10.00		
_	Ironworker	JNM	MICHAEL DRAPER	8.00 2.00 0.00 10.00		
				_		

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wright, Doug Diary #: 518 Date: 27-Mar-2013 Wednesday



Final installed elastomeric collar at PP 110N



Final installed elastomeric collar at PP 108N



Split in the old elstomeric collar at PP 110N



Jacking on suspender rope to make clearance for elastomeric collar removal & re-installation at PP 108N