



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 341 Const Calendar Day: 513 Date: 30-Oct-2013 Wednesday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 10:00 am 07:00 pm Break: 01:00 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Clear, cool

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 Track progress of FWS mechanical piping installation. Track misc. DIP painting issues. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**Mechanical Piping** 125 0-000-000.125  
 The FWS crew, including Josh Johnson, spent the shift replacing the Victaulic fittings on the 2 1/2" DW line for the expansion loop at PP 81 and 126 with welded elbows per the Contract Plans and the approved shop drawings.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM  
 F.W. SPENCER AND SON, INC

**Diary:** Dispute  
**Dehumidification System Test** 128 0-000-000.128  
 Comments on the FWS air balancing and performance testing procedures for the dehumidification system were sent to Bill O'Sullivan, ABF.   
 My review of the plan showed it left out several critical detail, i.e., that it excludes the language from the Contract Special Provisions.  
 The first exclusion is that a representative of the Department is to be present during the testing.  
 The second is that if the system fails to perform, the Contractor shall repair the system, and perform a complete retest at the Contractor's expense.

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 341

Date: 30-Oct-2013

Wednesday

Bill O. was asked for a testing schedule.

CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA

CERTIFIED COATINGS COMPANY

**Diary:**

Dispute

**DIP Painting 002 0-IPP-EFA.045**

A 12" DIP elbow was delivered to Pier 7 today. This is a section of pipe which was either lost during the site work or which was not delivered with the rest of the pipe. The elbow was taken to the CCC paint yard along with a structural WT to be used as the cross beam for several PS-5 pipe supports.

I told the CCC paint crew that the painting of the WT section was item work and had to be painted with the structural steel system.

The painting of the elbow would be extra work and is to be done using the paint system described in CCO 45S3 and S4. This extra work can be charged to CCO 45S2.