



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:10 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 648 Const Calendar Day: 886 Date: 07-Nov-2014 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: No Inspection
Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Clear, cool

Working Day [checked] If no, explain:

Diary: Dispute
General Comments
No inspection today because except for minor paperwork punchlist items, all fieldwork is finished. Process Submittal 3067R03. Update elevator punchlist. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 098 0-000-000.098 ELEVATOR
AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
Elevator 098 0-000-000.098
Bill O'Sullivan informed me that the black screen at el 38m and the bottom of the elevator car have been touched up and that he replaced the two damaged high voltage signs. He sent another email showing that the wi-fi antenna mount had been repaired. During the painting of the pit, the antenna mounting bolt was broken off.
I inspected the work on 11/10/2014 and found it to be complete. As such, I closed Elevator Punchlist Item #2.

CCO-384 Bid Item: 001 0-BAR-EFA.384 Paint Repair Behind Barrier Rail
CERTIFIED COATINGS COMPANY

Diary: Dispute
Painting Pipe 001 0-BAR-EFA.384
During the work for CCO 384, the CCC crew inadvertently began prepping the pipe east of Hinge A along the Skyway transition section of the EB bridge by sanding and grinding the 10" DIP and carbon steel piping down to bare metal.
The crew never went back and prime the pipe and the bare spots are rusting. ABF was instructed to at clean the rust spots and least prime the piping, but have failed to do so.
Bill O'Sullivan was informed that this work would be added to the punchlist.