



50 South Higuera
San Luis Obispo, CA. 93401
(805) 549-3111
Internet Web Site: www.dot.ca.gov/dist05/
E-Mail: info-d5@dot.ca.gov

CONSTRUCTION PROJECTS REPORT

❖ Updated Information

Presented To:
**Transportation Agency for
Monterey County**

**Information submitted on October 15, 2004
For the meeting of October 27, 2004**

HWY 1 – MONTEREY COUNTY

- **HWY 1 FROM CARMEL TO FORT ORD** (PM 74.9 – R80.8)
- **Project:** Install plantings and irrigation.
- **Traffic Controls:** Median shoulder closures Mondays through Fridays from 6:00 a.m. to 3:00 p.m. and occasional lane and ramp closures Sundays through Thursdays from 9:00 p.m. to 7:00 a.m. No traffic delays are anticipated.
- **Resident Engineer:** Jennifer Wilson
- **Contractor:** J S Brar, Clovis
- **Cost:** \$900,000
- **Start Date:** May 10, 2004
- **Estimated Completion:** December 2004
- **EA:** 4757V4

HWY 68 - MONTEREY COUNTY

- **NEAR MONTEREY FROM EAST OF BIT ROAD TO EAST OF EL TORO CREEK BRIDGE** (PM 10.8 –14.0)

- Project: Asphalt concrete overlay
- Resident Engineer: Tyler Lavering
- Contractor: Granite Construction Company, Watsonville
- Estimated Cost: \$460,000
- Start Date: May 24, 2004
- ✓ Project Completed: September 22, 2004
- EA: 0J6004

HWY 68 – MONTEREY COUNTY

- **EAST OF MONTEREY NEAR CORRAL DE TIERRA ROAD** (PM 12.4)

- Project: Replace Culvert
- Traffic Controls: Possible shoulder closures Mondays through Fridays from 7 a.m. to 4 p.m.
- Resident Engineer: Jennifer Wilson
- Contractor: MGE Underground, Paso Robles
- Estimated Cost: \$367,000
- Start Date: August 2, 2004
- Estimated Completion: End of November 2004
- EA: 495704

HWY 68 – MONTEREY COUNTY

- **IN AND NEAR SALINAS FROM RESERVATION ROAD TO WORK STREET (PM R16.8 – R21.9)**

- Project: Pavement Rehabilitation
- Resident Engineer: Jennifer Wilson
- ❖ Traffic Controls: Side streets will have limited access across and to Highway 68. Various ramps and signalized intersections will be closed. Traffic will need to follow posted detours around closures. The highway will be reduced to 1 lane in each direction. Up to 15 minute delays
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$9.2 Million
- ❖ Start Date: September 27, 2004
- ❖ Estimated Completion: Spring 2006
- EA: 491504

HWY 101 - MONTEREY COUNTY

**AT CHUALAR FROM 1.5 KM SOUTH TO 1.4 KM NORTH OF MAIN STREET
OVERCROSSING (PM 76.1 – 77.9)**

- Project: Construct Median Barrier
- Project Status: Two-month delay due to steel shortage. Thrie beam installation in September.
- ❖ Traffic Controls: The fast (#1) lane will be closed Mondays through Fridays 9:00 a.m. to 3:00 p.m. Up to 10-minute delays.
- Resident Engineer: Tyler Lavering
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$1.1 Million
- Start Date: May 13, 2004
- ❖ Estimated Completion: January 2005
- EA: 0A1404

HWY 101 – MONTEREY COUNTY

- **AT CHUALAR FROM 1.4 KM NORTH OF MAIN STREET OVERCROSSING TO SPENCE ROAD** (PM 77.8 -- 81.1)
- Project: Construct Median Barrier
- Traffic Controls: The fast (#1) lane will be closed Mondays through Fridays 9:00 a.m. to 3:00 p.m. Up to 10-minute delays.
- Resident Engineer: Tyler Lavering
- Contractor: Granite Construction Co., Watsonville
- Estimated Cost: \$2.5 Million
- Estimated Start Date: August 23, 2004
- Estimated Completion: January 2005
- EA: 0E3504

HWY 101 - PRUNEDALE

- **HWY 101/156 INTERCHANGE IMPROVEMENT PROJECT** (PM 95.4)
- Project: Modify existing interchange and ramps for safety and operational improvements.
- Resident Engineer: Abdalla Naas
- Contractor: R. M. Harris Company, Inc., Martinez
- Cost: \$7.4 Million
- Start Date: February 5, 2002
- ♦ Estimated Completion: Most of the road construction is complete. Landscaping will begin at the end of the winter season.
- EA: 0161U4