

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

Special Notes:

- 1) The purpose of this list is to show which projects have met the eligibility requirements of State and Federal statutes and policies and have been approved by Caltrans for funding under the HBRR Program. This list also represents a commitment on the part of the Applicant (Local Agency) to deliver the listed projects in a timely manner according to the HBRR Program Guidelines and the Local Programs Procedure Manual.
- 2) Reserved Fed \$ are funds reserved for the project. However, these funds are not guaranteed amounts. The reserved funds are based on rough estimates provided by local agencies. Guaranteed funding levels are determined at time of authorization for given phase of work.
- 3) Federal \$ Obligated represents actual authorized funds to proceed with work on a given phase of work.
- 4) Corrections to this report should be addressed to the District Local Assistance Engineer who will forward info to HQ-Sacramento.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 01

Bridge No.:
 Facility Carried:
 Feature Intersected:
 Location: Program (Fed match):

County: Humboldt
 Applicant: Humboldt County

			Target Dates:		Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
04C0007	Painting (On EBL - HBRR) 80%	Programmed: 9/16/92	07/20/2001	PE	\$73,000	58,400	10,400	04/19/1993
Bald Hills Rd		Drop Dt:		RW	\$0	0	0	
Klamath River		EA: 01-277434		CE			0	
Intersection Sr 169		Proj #: BRLS-5904(006)	04/01/2003	CON	\$1,500,000	1,200,000	0	
		Awrd Dt:		Total:	\$1,573,000	\$1,258,400	\$10,400	

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

7/7/99 ERIC BOST: AGENCY MUST AWARD CONTRACT BY 4/2003 TO AVOID FEDERAL 10 YEAR RULE LIMIT. IF PROJECT FAILS TO AWARD BY THAT DATE, LOCAL AGENCY CANNOT BE REIMBURSED FOR ANY COSTS.

HQ/District (SLIMS) Notes:

04C0089	Painting (On EBL - HBRR) 80%	Programmed: 9/16/92	07/31/2000	PE	\$10,000	8,000	8,000	04/19/1993
Maple Hills		Drop Dt:		RW		0	0	
South Fork Eel River		EA: 01-277444		CE			0	
Maple Hills		Proj #: BRLO-5904(007)	03/15/2002	CON	\$61,000	48,800	0	
		Awrd Dt:		Total:	\$71,000	\$56,800	\$8,000	

Program Managment Notes:

Sys Flags: Off NHS Off Fed Sys

7/7/99 ERIC BOST: HUMBOLDT CO HAS REQUESTED \$880 K FOR PAINTING. SEEMS LIKE THIS COST ESTIMATE MAY BE FOR SEISMIC RETROFIT. REVIEW COSTS PRIOR TO AUTHORIZING FUNDS. PAINTING PROJECT ON HOLD PENDING SEISMIC RETROFIT. COUNTY TO BE ADVISED OF TEN YEAR RULE ESTABLISHED BY SEC 102 C (TEA21). SEE FILE.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 01

County: Mendocino

Bridge No.:

Applicant: Mendocino County

Facility Carried:

Feature Intersected:

Location:

Program (Fed match):

Target
Dates:

Local Mtch
+ Fed \$

Reserved
Fed \$

Fed \$
Oblig.

Last Auth
Dates

10C0070 Painting (On EBL - HBRR) 80% Hearst-willits Rd Eel River 5.4 Mi N Jct Tomki Rd	Programmed: 11/30/89	07/01/2000	PE	\$35,000	28,000
	Drop Dt:	01/01/2001	RW	\$6,000	4,800
	EA:		CE		
	Proj #:	06/01/2001	CON	\$220,000	176,000
	Awrd Dt:		Total:	\$261,000	\$208,800

Program Managment Notes:

Sys Flags: Off NHS Off Fed Sys

10/5/99 ERIC BOST: REQUIRES RESOLUTION OF NEED FOR ADT<200.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 02

County: Plumas

Bridge No.:

Applicant: Plumas County

Facility Carried:

Feature Intersected:

Location:

Program (Fed match):

Target
Dates:

Local Mtch
+ Fed \$

Reserved
Fed \$

Fed \$
Oblig.

Last Auth
Dates

09C0057 Painting (On EBL - HBRR) 80% Cli0-state 40a Rd Middle Fork Feather Riv 0.1 Mile North Of Sr 89	Programmed: 10/29/98	02/01/1999	PE	\$10,000	8,000	
	Drop Dt:		RW		0	
	EA: 02-918156		CE			
	Proj #: BHLPO-5909(028)	08/01/1999	CON	\$160,000	128,000	
	Awrd Dt:		Total:	\$170,000	\$136,000	

Program Managment Notes:

Sys Flags: Off NHS Off Fed Sys

3/22/99 ERIC BOST: BRIDGE IS NOT ON THE FEDERAL EBL REJECTION LIST. BRIDGE IS FO AND SR= 44.9. OKAY TO USE FEDERAL HBRR FUNDS.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 03

County: Butte

Bridge No.:

Applicant: Butte County

Facility Carried:

Feature Intersected:

Location:	Program (Fed match):		Dates:		+ Fed \$	Fed \$	Oblig.	Dates
12C0380 Afton Rd <hr/> Cherokee Canal <hr/> 0.4 Mi E/o Wickman Rd <hr/>	Painting (Off EBL - STP) 80%	Programmed: 9/20/93	01/07/1994	PE	\$18,000	14,400	15,935	
		Drop Dt:		RW		0	0	
		EA: 03-450884		CE			0	
		Proj #: STPLP-5912(004)	10/01/2000	CON	\$105,000	84,000	0	
		Awrd Dt:		Total:	\$123,000	\$98,400	\$15,935	
		Sys Flags: Off NHS	Off Fed Sys					
Program Managment Notes:								
HQ/District (SLIMS) Notes:								

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 03

Bridge No.: County: Placer

Facility Carried: Applicant: Placer County

Feature Intersected:

Location:	Program (Fed match):		Target Dates:		Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
19C0060	Painting (Off EBL - STP) 80%	Programmed: 10/29/98	01/01/1996	PE	\$300,000	240,000	44,265	11/19/1996
Auburn-frsthill Rd		Drop Dt:		RW	\$0	0	0	
N Fk American River		EA: 03-924771		CE			0	
East Of I-80		Proj #: STPLP-5919(021)	02/01/2004	CON	\$3,050,000	2,440,000	0	
		Awrd Dt:		Total:	\$3,350,000	\$2,680,000	\$44,265	

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

TOTAL FEDERAL FUNDS NOT TO EXCEED \$4 M. BRIDGE IS NOT ON EBL. SEE FILE FOR FUNDING LETTER.

HQ/District (SLIMS) Notes:

PREV. PROJ. # & EA ISSUED & NOT USED-REFERENCE STPLP-5919(009), EA#03-924771L

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 03

Bridge No.:
County: Sacramento
Facility Carried:
Applicant: Sacramento County

Feature Intersected:

Location: Program (Fed match): Target Dates: Local Mtch + Fed \$ Reserved Fed \$ Fed \$ Oblig. Last Auth Dates

24C0001	Painting (On EBL - HBRR) 80%	Programmed: 9/22/94	02/02/1998	PE	\$60,000	48,000	38,067	02/10/1998
Freeport		Drop Dt:		RW		0	0	
Sacramento River		EA: 03-924915		CE			0	
Concts Frprt Bl S Riv Rd		Proj #: STPLP-5924(051)	08/01/2000	CON	\$450,000	360,000	0	
		Awrd Dt:		Total:	\$510,000	\$408,000	\$38,067	

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

2/25/99 ERIC BOST: BEFORE OBLIGATION OF FEDERAL FUNDS, CONTACT ERIC_BOST@DOT.CA.GOV TO ENSURE THAT THIS BRIDGE WILL APPEAR ON THE 99/2000 FHWA EBL.

3/22/99 ERIC BOST: BRIDGE IS NOT ON THE FEDERAL EBL REJECTION LIST. BRIDGE IS SD AND SR= 26.6. OKAY TO USE FEDERAL HBRR FUNDS.

HQ/District (SLIMS) Notes:

APPROPRIATION CODE 33D/BPT TO BE CHARGED TO HBRRP FUNDS FOR 88.53% REIMBURSEMENT. 1997/98 HBRRP PAINTING PROJECT REQUESTED 10/28/97

24C0053	Painting (On EBL - HBRR) 80%	Programmed: 10/29/98	12/05/1996	PE	\$44,000	35,200	36,297	01/07/1997
Twin Cities Road		Drop Dt:		RW		0	0	
Snodgrass Slough		EA: 03-924770		CE			0	
2.0 Mi East Of River Rd		Proj #: STPLP-5924(041)	10/19/1999	CON	\$120,000	96,000	0	
		Awrd Dt:		Total:	\$164,000	\$131,200	\$36,297	

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 04

Bridge No.:
 Facility Carried:
 Feature Intersected:
 Location: County: Alameda
 Applicant: Alameda County

Location:	Program (Fed match):	Target Dates:	Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
33C0025	Painting (Off EBL - STP) 80%	Programmed: 9/30/93	03/01/1998 PE	\$77,500	62,000	68,610
Castlewood Drive	Drop Dt:		RW	0	0	
Arroyo De La Laguna	EA: 04-928217		CE			0
0.1 Mi E Foothill Rd	Proj #: STPLZ-5933(031)	07/01/1999 CON	\$262,000	209,600		0
	Awrd Dt:	Total:	\$339,500	\$271,600	\$68,610	

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

STATUS:CT FIELD REVIEW 8-6-97. WAITING FOR AUTH OF PE.FR COMPLETED ON 8-7-97. WITH NO COSTS LISTED IN SLA MEMO. PAINTING DONE W SEISMIC RETROFIT. CCMB WORKING W/ CONSULTANT.AE WILL DETERMINE EXTENT OF BR COSTS.

6/30/99 ERIC BOST: EVEN THOUGH BRIDGE IS ON THE EBL, USE STP FUNDS FOR SIMPLICITY OF FUNDING.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 04

County: Alameda

Bridge No.:

Applicant: Pleasanton

Facility Carried:

Feature Intersected:

Location:

Program (Fed match):

Target
Dates:

Local Mtch
+ Fed \$

Reserved
Fed \$

Fed \$
Oblig.

Last Auth
Dates

33C0132 Bernal Ave Arroyo De La Laguna 0.15 Mi E/o Foothill Rd	Painting (Off EBL - STP) 80%	Programmed: 4/26/94	05/01/1994	PE	\$7,000	5,600	0
		Drop Dt:		RW		0	0
		EA: 04-070244		CE			0
		Proj #: STPLP-5101(006)	07/01/1999	CON	\$385,000	308,000	0
		Awrd Dt:		Total:	\$392,000	\$313,600	\$50,462

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

7/30/99 ERIC BOST: COST INCREASE DUE TO LEAD PAINT REMOVAL.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 04

Bridge No.:
 Facility Carried:
 Feature Intersected:
 Location: Program (Fed match):

County: Contra Costa
 Applicant: Contra Costa County

Target Dates:	Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
09/01/1996	PE	\$54,000	43,200	47,806
	RW		0	0
	CE			0
10/01/1999	CON	\$500,000	400,000	0
	Total:	\$554,000	\$443,200	\$47,806

28C0323 Painting (Off EBL - STP) 80%
 Church Lane
 San Pablo Creek
 0.1 Mi S El Portal

Programmed: 10/29/98
 Drop Dt:
 EA: 04-928206
 Proj #: STPLZP-5303(006)
 Awrd Dt:

Program Managment Notes: Sys Flags: Off NHS On Fed Sys
 PROJECT CONSISTS OF 2 BRIDGES: 28C0057 SEISMIC AND 28C0323 SEISMIC AND PAINTING.

HQ/District (SLIMS) Notes:
 SAN PABLO AVE. BR. (#28C-0057;SEISMIC) & CHURCH LN. BR. (#28C-0323;SEISMIC & PAINTING) @ SAN PABLO CRK.

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 04

Bridge No.: County: Sonoma

Facility Carried: Applicant: Sonoma County

Feature Intersected:

Location: Program (Fed match): Target Dates: Local Mtch + Fed \$ Reserved Fed \$ Fed \$ Oblig. Last Auth Dates

20C0002	Painting (On EBL - HBRR) 80%	Programmed: 5/10/99	05/01/1999	PE	\$27,000	21,600	26,132	
Crocker Rd		Drop Dt:	12/01/2001	RW	\$3,000	2,400	0	
Russian River		EA: 04-928189		CE			0	
0.6 Mi N/e Of S.r. 101		Proj #: STPLZ-5920(027)	03/01/2002	CON	\$550,000	440,000	0	
		Awrd Dt:		Total:	\$580,000	\$464,000	\$26,132	

Program Managment Notes: Sys Flags: Off NHS Off Fed Sys
7/28/99 ERIC BOST: INCLUDED AS PART OF SEISMIC RETROFIT PROJECT.

HQ/District (SLIMS) Notes:

20C0213	Painting (On EBL - HBRR) 80%	Programmed: 5/10/99	09/01/1999	PE	\$30,000	24,000	24,000	08/01/1999
Arnold Dr		Drop Dt:	09/01/1999	RW	\$5,000	4,000	0	
Sonoma Creek		EA: 04-923165		CE			0	
7.6 Mi N Of Sr 116		Proj #: BHLPS-5920(058)	03/01/2001	CON	\$275,000	220,000	0	
		Awrd Dt:		Total:	\$310,000	\$248,000	\$24,000	

Program Managment Notes: Sys Flags: Off NHS On Fed Sys
7/28/99 ERIC BOST: BRIDGE IS NOT ON THE FEDERAL EBL REJECTION LIST. BRIDGE IS SD AND SR= 42.9. OKAY TO USE FEDERAL HBRR FUNDS.

HQ/District (SLIMS) Notes:

APPN CODE=Q10/BPA

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 06

Bridge No.: County: Fresno

Facility Carried: Applicant: Fresno

Feature Intersected:

Location:	Program (Fed match):		Target Dates:		Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
42C0072	Painting (Off EBL - STP) 80%	Programmed: 10/12/95	11/01/1995	PE	\$10,000	8,000	8,853	
Sp/up Rr		Drop Dt:		RW		0	0	
Belmont Ave		EA: 06-929603		CE			0	
W/o Thorne Ave		Proj #: STPLP-5060(020)	05/01/2001	CON	\$118,000	94,400	0	
		Awrd Dt:		Total:	\$128,000	\$102,400	\$8,853	

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

10/12/99 ERIC BOST: DOES THIS BRIDGE CARRY A RAILROAD OR AUTOMOBILE TRAFFIC? IF THIS BRIDGE IS OWNED BY A RAILROAD THEN IT IS "NOT PUBLICALLY OWNED" AND HBRR/STP FUNDS CANNOT BE USED ON THIS PROJECT.

OUR ACCOUNTING RECORDS INDICATE THAT \$8,853 HAS BEEN OBLIGATED TO DATE FOR PE. NO PROGRAM SUPPLEMENTS HAVE BEEN WRITTEN.

PLEASE SEE THE ATTACHED STATUS REPORT. THE CITY HAS NOT COMMITTED TO DELIVERY OF THIS PROJECT DUE TO "LACK OF CITY FUNDS." BY ITSELF THIS IS NOT A VALID REASON TO REQUEST A TIME EXTENSION. THE CITY NEEDS TO IDENTIFY FUNDS FOR THIS PROJECT AND COMMIT TO A SCHEDULE IN WRITING. IF THE CITY CAN'T DO THIS, THEN WE NEED TO CANCEL THE PROJECT AND THE CITY WILL NOT BE REIMBURSED FOR THEIR PE ACTIVITIES TO DATE.

THE CITY HAS UNTIL 12/1/99 TO RESOLVE THESE ISSUES OR THE PROJECT WILL BE CANCELLED.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 06

Bridge No.: County: Fresno

Facility Carried: Applicant: Fresno

Feature Intersected:

Location:	Program (Fed match):		Target Dates:		Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
42C0209	Painting (Off EBL - STP) 80%	Programmed: 10/12/95	10/01/1995	PE	\$10,000	8,000	8,853	
At&sf/bn Rr		Drop Dt:		RW		0	0	
Wishon Ave		EA: 06-929612		CE			0	
South Of Shields Ave		Proj #: STPLP-5060(023)	02/28/1999	CON	\$115,000	92,000	0	
		Awrd Dt:		Total:	\$125,000	\$100,000	\$8,853	

Program Management Notes:

Sys Flags: Off NHS On Fed Sys

10/14/99 ERIC BOST: DOES THIS BRIDGE CARRY A RAILROAD OR AUTOMOBILE TRAFFIC? IF THIS BRIDGE IS OWNED BY A RAILROAD THEN IT IS "NOT PUBLICALLY OWNED" AND HBRR/STP FUNDS CANNOT BE USED ON THIS PROJECT.

OUR ACCOUNTING RECORDS INDICATE THAT \$8,853 HAS BEEN OBLIGATED TO DATE FOR PE. NO PROGRAM SUPPLEMENTS HAVE BEEN WRITTEN.

PLEASE SEE THE ATTACHED STATUS REPORT. THE CITY HAS NOT COMMITTED TO DELIVERY OF THIS PROJECT DUE TO "LACK OF CITY FUNDS." BY ITSELF THIS IS NOT A VALID REASON TO REQUEST A TIME EXTENSION. THE CITY NEEDS TO IDENTIFY FUNDS FOR THIS PROJECT AND COMMIT TO A SCHEDULE IN WRITING. IF THE CITY CAN'T DO THIS, THEN WE NEED TO CANCEL THE PROJECT AND THE CITY WILL NOT BE REIMBURSED FOR THEIR PE ACTIVITIES TO DATE.

THE CITY HAS UNTIL 12/1/99 TO RESOLVE THESE ISSUES OR THE PROJECT WILL BE CANCELLED.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 06

Bridge No.: County: Fresno

Facility Carried: Applicant: Fresno

Feature Intersected:

Location: Program (Fed match): Target Dates: Local Mtch + Fed \$ Reserved Fed \$ Fed \$ Oblig. Last Auth Dates

42C0592	Painting (On EBL - HBRR) 80%	Programmed: 9/28/92	06/01/1993	PE	\$5,000	4,000	4,426
Stanislaus St		Drop Dt:		RW		0	0
Sp/up Rr, G St & H St		EA: 06-272774		CE			0
West Of Broadway		Proj #: STPLNP-5060(005)	05/01/2001	CON	\$505,000	404,000	0
		Awrd Dt:		Total:	\$510,000	\$408,000	\$4,426

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

10/14/99 ERIC BOST: \$4,426 OF PE WAS OBLIGATED 6/3/93. THE CITY OF FRESNO HAS INDICATED THAT DELAYS ARE DUE TO "LACK OF CITY FUNDS." THIS INFORMATION BY ITSELF DOES NOT JUSTIFY A TIME EXTENSION. IF THEY DON'T HAVE THE FUNDS, THE PROJECT SHOULD BE CANCELLED.

IF THE CITY DOES INDEED WANT TO KEEP THIS PROJECT, THEY MUST COMMIT TO FUNDING IN A SPECIFIC FISCAL YEAR. GUESSING WHEN FUNDS MIGHT BE AVAILABLE IS NOT ACCEPTABLE.

IF THE PROJECT IS CANCELLED, THE CITY WILL NOT BE REIMBURSED FOR PE COSTS TO-DATE. DO NOT PROCESS A PROGRAM SUPPLEMENT UNTIL THIS ISSUE IS RESOLVED.

IF THE CITY FAILS TO COMMIT TO A FUNDING SCHEDULE FOR THIS PROJECT BY 12/1/99, I WILL ASK DAVID TO CANCEL THE PROJECT.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 06

Bridge No.: County: Fresno

Facility Carried: Applicant: Fresno

Feature Intersected:

Location: Program (Fed match): Target Dates: Local Mtch + Fed \$ Reserved Fed \$ Fed \$ Oblig. Last Auth Dates

42C0593	Painting (On EBL - HBRR) 80%	Programmed: 9/28/92	06/01/1993	PE	\$5,000	4,000	4,426
Tuolumne St		Drop Dt:		RW		0	0
Sp/up Rr, G St & H St		EA: 06-272764		CE			0
West Of Broadway		Proj #: STPLNP-5060(004)	05/01/2001	CON	\$505,000	404,000	0
		Awrd Dt:		Total:	\$510,000	\$408,000	\$4,426

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

10/14/99 ERIC BOST: \$4,426 OF PE WAS OBLIGATED 6/3/93. THE CITY OF FRESNO HAS INDICATED THAT DELAYS ARE DUE TO "LACK OF CITY FUNDS." THIS INFORMATION BY ITSELF DOES NOT JUSTIFY A TIME EXTENSION. IF THEY DON'T HAVE THE FUNDS, THE PROJECT SHOULD BE CANCELLED.

IF THE CITY DOES INDEED WANT TO KEEP THIS PROJECT, THEY MUST COMMIT TO FUNDING IN A SPECIFIC FISCAL YEAR. GUESSING WHEN FUNDS MIGHT BE AVAILABLE IS NOT ACCEPTABLE.

IF THE PROJECT IS CANCELLED, THE CITY WILL NOT BE REIMBURSED FOR PE COSTS TO-DATE. DO NOT PROCESS A PROGRAM SUPPLEMENT UNTIL THIS ISSUE IS RESOLVED.

PLEASE CONVEY THIS INFORMATION TO THE CITY. IF THE CITY FAILS TO COMMIT TO A FUNDING SCHEDULE FOR THIS PROJECT BY 12/1/99, I WILL ASK DAVID TO CANCEL THE PROJECT.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 07

Bridge No.: County: Los Angeles

Facility Carried: Applicant: Long Beach

Feature Intersected:

Location: Program (Fed match): Target Dates: Local Mtch + Fed \$ Reserved Fed \$ Fed \$ Oblig. Last Auth Dates

53C0209	Painting (On EBL - HBRR) 80%	Programmed: 9/30/93	03/13/1995	PE	\$120,000	96,000	106,236
2nd St		Drop Dt:		RW		0	0
Marine Stadium & Appian		EA: 07-927657		CE			0
1/2 Mi W Pacific Coast Hy		Proj #: STPLNP-5108(012)	10/01/1999	CON	\$925,000	740,000	0
		Awrd Dt:		Total:	\$1,045,000	\$836,000	\$106,236

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

2/25/99 ERIC BOST: BEFORE OBLIGATION OF FEDERAL FUNDS, CONTACT ERIC_BOST@DOT.CA.GOV TO ENSURE THAT THIS BRIDGE WILL APPEAR ON THE 99/2000 FHWA EBL.

3/22/99 ERIC BOST: BRIDGE IS NOT ON THE FEDERAL EBL REJECTION LIST. BRIDGE IS SD AND SR= 63. OKAY TO USE FEDERAL HBRR FUNDS.

HQ/District (SLIMS) Notes:

CT ENGR.: FRED BRAL (213) 897-1610

53C0647	Painting (Off EBL - STP) 80%	Programmed: 8/8/94	03/13/1995	PE	\$120,000	96,000	106,236
Del Amo Blvd		Drop Dt:		RW		0	0
Los Angeles River		EA: 07-927670		CE			0
0.1 Mi E Long Beach Fwy		Proj #: STPLNP-5108(021)	10/01/1999	CON	\$930,000	744,000	0
		Awrd Dt:		Total:	\$1,050,000	\$840,000	\$106,236

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

HQ/District (SLIMS) Notes:

FIELD REVIEW: 7/13/94

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 07

Bridge No.: County: Los Angeles

Facility Carried: Applicant: Long Beach

Feature Intersected:

Location: Program (Fed match): Target Dates: Local Mtch + Fed \$ Reserved Fed \$ Fed \$ Oblig. Last Auth Dates

53C1589	Painting (Off EBL - STP) 80%	Programmed: 2/26/96	07/01/1999	PE	\$40,000	32,000
				RW		0
				CE		
			07/01/2000	CON	\$490,000	392,000
						Total:

Appian Way	Drop Dt:
Alamitos Bay	EA: 07-927295
0.2 Mi N Second St	Proj #: STPLP-5108(044)
	AwrD Dt:

Program Managment Notes: Sys Flags: Off NHS On Fed Sys
1996/97 HBRR MISC PROGRAM CANDIDATE #2, APPROVED 2/26/96.
2/19/99 ERIC BOST: NO FUNDS OBLIGATED TO DATE.

HQ/District (SLIMS) Notes:

APPROPRIATION CODE 33D/BPT 1996/97 HBRR MISC PROGRAM CANDIDATE #2, APPROVED 2/26/96

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 07

Bridge No.:
 Facility Carried:
 Feature Intersected:
 Location: County: Los Angeles
 Applicant: Los Angeles County

Location:	Program (Fed match):	Target Dates:	Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
53C0007	Painting (Off EBL - STP) 80%	Programmed: 10/29/98	01/01/1999 PE	\$30,000	24,000	26,559
East Fork Road	Drop Dt:		RW	0	0	
East Fork San Gabriel Ri	EA: 07-931304		CE		0	
3.7 Mi E San Gabrl Cyn Rd	Proj #: STPLP-5953(272)	05/01/2000 CON	\$170,000	136,000	0	
	Awrd Dt:	Total:	\$200,000	\$160,000	\$26,559	

Program Managment Notes:

Sys Flags: Off NHS Off Fed Sys

7/29/99 ERIC BOST: AGENCY DID NOT COMMIT TO AWARD TARGET DATE IN STATUS REPORT. IF STILL NO COMMIT IN NEXT CYCLE (7/2000), PROJECT MAY NEED TO BE DROPPED AND AGENCY WILL NOT BE REIMBURSED FOR PE.

HQ/District (SLIMS) Notes:

53C0440	Painting (Off EBL - STP) 80%	Programmed: 2/1/97	09/01/1997 PE	\$15,000	12,000	13,279
Arrow Highway	Drop Dt:		RW	0	0	
Little Dalton Wash	EA: 07-927420		CE		0	
1/2 Mi W Azusa Ave	Proj #: STPLP-5953(208)	01/01/2001 CON	\$110,000	88,000	0	
	Awrd Dt:	Total:	\$125,000	\$100,000	\$13,279	

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

3/22/99 ERIC BOST: BRIDGE IS NOT ON THE FEDERAL EBL REJECTION LIST. BRIDGE IS FO AND SR= 73.9. OKAY TO USE FEDERAL HBRR FUNDS. OKAY TO USE 88.53% SINCE PE ALREADY OBLIGATED.

HQ/District (SLIMS) Notes:

APPN 33D/BPT

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 07

Bridge No.:
 Facility Carried:
 Feature Intersected:
 Location: Program (Fed match):

County: Los Angeles
 Applicant: Los Angeles County

Location:	Program (Fed match):	Target Dates:	Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
53C0447	Painting (Off EBL - STP) 80%	Programmed: 3/1/99	01/01/1999 PE	\$30,000	24,000	26,559
East Fork Road	Drop Dt:		RW	0	0	
Susanna Canyon Creek	EA: 07-931302		CE		0	
2.2 Mi E San G Canyon Rd	Proj #: STPLP-5953(270)	05/01/2000 CON	\$145,000	116,000	0	
	Awrd Dt:		Total:	\$175,000	\$140,000	\$26,559

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

7/29/99 ERIC BOST: AGENCY DID NOT COMMIT TO AWARD TARGET DATE IN STATUS REPORT. IF STILL NO COMMIT IN NEXT CYCLE (7/2000), PROJECT MAY NEED TO BE DROPPED AND AGENCY WILL NOT BE REIMBURSED FOR PE.

HQ/District (SLIMS) Notes:

53C0600	Painting (On EBL - HBRR) 80%	Programmed: 3/1/99	01/01/1999 PE	\$30,000	24,000	24,000
Angeles Forest Hwy	Drop Dt:		RW	0	0	
Mill Creek	EA: 07-931301		CE		0	
17 Mi S Sierra Hwy	Proj #: STPLP-5953(269)	05/01/2000 CON	\$240,000	192,000	0	
	Awrd Dt:		Total:	\$270,000	\$216,000	\$24,000

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

3/22/99 ERIC BOST: BRIDGE IS NOT ON THE FED EBL REJECT LIST. PROCEED USING HBRR FUNDS. BRIDGE IS SD AND SR=48.4

7/29/99 ERIC BOST: AGENCY DID NOT COMMIT TO AWARD TARGET DATE IN STATUS REPORT. IF STILL NO COMMIT IN NEXT CYCLE (7/2000), PROJECT MAY NEED TO BE DROPPED AND AGENCY WILL NOT BE REIMBURSED FOR PE.

HQ/District (SLIMS) Notes:

7/29/99 ERIC BOST: FEDERAL SHARE IS 80% PER LPP97-02.

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 07

County: Los Angeles
 Bridge No.:
 Facility Carried: Applicant: Los Angeles County

Feature Intersected:

Location:	Program (Fed match):		Target Dates:		Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
53C0697	Painting (Off EBL - STP) 80%	Programmed: 10/29/98	01/01/1999	PE	\$30,000	24,000	26,559	
Vineland Ave		Drop Dt:		RW		0	0	
Walnut Creek		EA: 07-931303		CE			0	
0.3 Mi S Sbd Fwy		Proj #: STPLP-5953(271)	05/01/1999	CON	\$350,000	280,000	0	
		Awrd Dt:		Total:	\$380,000	\$304,000	\$26,559	

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

7/29/99 ERIC BOST: AGENCY DID NOT COMMIT TO AWARD TARGET DATE IN STATUS REPORT. IF STILL NO COMMIT IN NEXT CYCLE (7/2000), PROJECT MAY NEED TO BE DROPPED AND AGENCY WILL NOT BE REIMBURSED FOR PE.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 07

County: Los Angeles
 Bridge No.:
 Facility Carried: Applicant: Port Of Long Beach

Feature Intersected:

Location:	Program (Fed match):	Target Dates:	Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
53C0018	Painting (Off EBL - STP) 80%	Programmed: 10/29/98	06/01/1997 PE	\$120,000	96,000	106,236
Anaheim St		Drop Dt:	RW	0	0	
L A River & Deforest Ave		EA: 07-927294	CE		0	
0.1 Mi E Long Beach Fry		Proj #: STPLP-5108(043)	03/01/2001 CON	\$3,556,000	2,844,800	0
		Awrd Dt:	Total:	\$3,676,000	\$2,940,800	\$106,236

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

HQ/District (SLIMS) Notes:

APPROPRIATION CODE 33D/BPT 1996/97 HBRR MISC PROGRAM APPROVED 2/26/97

53C0065	Painting (On EBL - HBRR) 80%	Programmed: 8/9/94	PE		0	
Ocean Blvd		Drop Dt:	RW		0	
Entrance Channel, Sptco		EA:	CE			
1.0 Mi E State Route 47		Proj #:	06/01/2000 CON	\$5,000,000	4,000,000	
		Awrd Dt:	Total:	\$5,000,000	\$4,000,000	

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

\$13 M PROJECT. FEDERAL FUNDS LIMITED TO \$4 M. 6/14/94.

10/18/99 ERIC BOST: BRIDGE IS SD AND SR= 54.3. OKAY TO USE FEDERAL HBRR FUNDS.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 07

County: Los Angeles
 Bridge No.:
 Facility Carried: Applicant: Port Of Long Beach

Feature Intersected:

Location: Program (Fed match): Target Dates: Local Mtch + Fed \$ Reserved Fed \$ Fed \$ Oblig. Last Auth Dates

53C0885	Painting (On EBL - HBRR) 80%	Programmed: 9/14/98	10/01/1998	PE	\$70,000	56,000	61,971
Anaheim St		Drop Dt:		RW		0	0
Anaheim St		EA: 07-931171		CE			0
0.1 Mi W Los Angeles Riv		Proj #: STPLP-5108(047)	02/01/1999	CON	\$807,000	645,600	0
		Awrd Dt:		Total:	\$877,000	\$701,600	\$61,971

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

TOM HARRINGTON IN E-MAIL DATED 9/14/98 INDICATED THAT THE PAINT CODE SHOULD HAVE BEEN A 4. SEE FILE. USE HBRR FOR CONSTRUCTION.

2/25/99 ERIC BOST: BEFORE OBLIGATION OF FEDERAL FUNDS, CONTACT ERIC_BOST@DOT.CA.GOV TO ENSURE THAT THIS BRIDGE WILL APPEAR ON THE 99/2000 FHWA EBL.

3/22/99 ERIC BOST: BRIDGE IS NOT ON THE FEDERAL EBL REJECTION LIST. BRIDGE IS SD AND SR= 66.7. OKAY TO USE FEDERAL HBRR FUNDS.

HQ/District (SLIMS) Notes:

53C0930	Painting (Off EBL - STP) 80%	Programmed: 3/1/99	10/01/1999	PE	\$109,000	87,200	
9th St		Drop Dt:		RW		0	
Harbor Scenic Dr S Sep		EA:		CE			
0.5 Mi E Santa Fe Ave		Proj #:	02/01/1999	CON	\$1,258,000	1,006,400	
		Awrd Dt:		Total:	\$1,367,000	\$1,093,600	

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

NOT ON EBL SO USE STP FUNDS.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 07

Bridge No.:
 Facility Carried:
 Feature Intersected:
 Location: Program (Fed match):

County: Los Angeles
 Applicant: Port Of Long Beach

Location:	Program (Fed match):	Target Dates:	Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
53C0931	Painting (On EBL - HBRR) 80%	Programmed: 3/1/99	10/01/1998 PE	\$186,000	148,800	
10th St	Drop Dt:		RW		0	
10th St Off Ramp	EA:		CE			
1/4 Mi S Anaheim St	Proj #:	02/01/1999 CON	\$2,136,000	1,708,800		
	Awrd Dt:	Total:	\$2,322,000	\$1,857,600		

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

2/25/99 ERIC BOST: BEFORE OBLIGATION OF FEDERAL FUNDS, CONTACT ERIC_BOST@DOT.CA.GOV TO ENSURE THAT THIS BRIDGE WILL APPEAR ON THE 99/2000 FHWA EBL. IF THE PROJECT WILL NOT APPEAR ON THE EBL, USE STP FUNDS.

3/22/99 ERIC BOST: BRIDGE IS NOT ON THE FEDERAL EBL REJECTION LIST. BRIDGE IS SD AND SR= 69.3. OKAY TO USE FEDERAL HBRR FUNDS.

HQ/District (SLIMS) Notes:

53C0932	Painting (On EBL - HBRR) 80%	Programmed: 3/1/99	12/01/1998 PE	\$669,000	535,200	
Long Beach Freeway	Drop Dt:		RW		0	
L A Riv,up,harbor Scenic	EA:		CE			
1/4 Mi S Anaheim St	Proj #:	02/01/1999 CON	\$7,694,000	6,155,200		
	Awrd Dt:	Total:	\$8,363,000	\$6,690,400		

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

2/25/99 ERIC BOST: BEFORE OBLIGATION OF FEDERAL FUNDS, CONTACT ERIC_BOST@DOT.CA.GOV TO ENSURE THAT THIS BRIDGE WILL APPEAR ON THE 99/2000 FHWA EBL. IF THE PROJECT WILL NOT APPEAR ON THE EBL, USE STP FUNDS.

3/22/99 ERIC BOST: BRIDGE IS NOT ON THE FEDERAL EBL REJECTION LIST. BRIDGE IS SD AND SR= 74.4. OKAY TO USE FEDERAL HBRR FUNDS.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 07

Bridge No.:
Facility Carried:
Feature Intersected:
Location:

County: Los Angeles

Applicant: Port Of Long Beach

Program (Fed match):

Target
Dates:

Local Mtch
+ Fed \$

Reserved
Fed \$

Fed \$
Oblig.

Last Auth
Dates

53C0933	Painting (On EBL - HBRR) 80%	Programmed: 3/1/99	12/01/1998	PE	\$36,000	28,800
7th St		Drop Dt:		RW		0
Rtd Parking Lot Uc		EA:		CE		
0.4 Mi W Magnolia Ave		Proj #:	02/01/1999	CON	\$409,000	327,200
		Awrd Dt:		Total:	\$445,000	\$356,000

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

2/25/99 ERIC BOST: BEFORE OBLIGATION OF FEDERAL FUNDS, CONTACT ERIC_BOST@DOT.CA.GOV TO ENSURE THAT THIS BRIDGE WILL APPEAR ON THE 99/2000 FHWA EBL. IF THE PROJECT WILL NOT APPEAR ON THE EBL, USE STP FUNDS.

3/22/99 ERIC BOST: BRIDGE IS NOT ON THE FEDERAL EBL REJECTION LIST. BRIDGE IS SD AND SR= 72.7. OKAY TO USE FEDERAL HBRR FUNDS.

HQ/District (SLIMS) Notes:

53C0934	Painting (On EBL - HBRR) 80%	Programmed: 3/1/99	12/01/1998	PE	\$79,000	63,200
6th St		Drop Dt:		RW		0
Golden Av & San Francisc		EA:		CE		
0.4 Mi W Magnolia Ave		Proj #:	02/01/1999	CON	\$910,000	728,000
		Awrd Dt:		Total:	\$989,000	\$791,200

Program Managment Notes:

Sys Flags: Off NHS Off Fed Sys

2/25/99 ERIC BOST: BEFORE OBLIGATION OF FEDERAL FUNDS, CONTACT ERIC_BOST@DOT.CA.GOV TO ENSURE THAT THIS BRIDGE WILL APPEAR ON THE 99/2000 FHWA EBL. IF THE PROJECT WILL NOT APPEAR ON THE EBL, USE STP FUNDS.

3/22/99 ERIC BOST: BRIDGE IS NOT ON THE FEDERAL EBL REJECTION LIST. BRIDGE IS SD AND SR= 67.7. OKAY TO USE FEDERAL HBRR FUNDS.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 08

Bridge No.:
 Facility Carried:
 Feature Intersected:
 Location: Program (Fed match):

County: Riverside
 Applicant: Riverside County

Location:	Program (Fed match):	Target Dates:	Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
56C0062	Painting (Off EBL - STP) 80%	Programmed: 3/15/90	03/01/1999 PE	\$1,000	800	
University Avenue	Drop Dt:		RW		0	
Riverside Up West	EA:		CE			
0.18 Mi E Of Sh 91	Proj #:	08/01/1999 CON	\$16,500	13,200		
	Awrd Dt:	Total:	\$17,500	\$14,000		

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

SEE FIELD REVIEW NOT DATED BUT ATTACHED TO 8-20-97 MEMO. NEED OKAY FROM STRUCTURES MAINT. SUPPLEMENTARY BRIDGE REPORT DATED 10-24-95 STATES "CONDITION OF PAINT IS POOR" .

HQ/District (SLIMS) Notes:

56C0064	Painting (Off EBL - STP) 80%	Programmed: 3/15/90	03/01/1999 PE	\$1,000	800	
University Avenue	Drop Dt:		RW		0	
Riverside Up East	EA:		CE			
0.2 Mi E Sh 91	Proj #:	08/01/1999 CON	\$16,500	13,200		
	Awrd Dt:	Total:	\$17,500	\$14,000		

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

R: SEE FIELD REVIEW NOT DATED BUT ATTACHED TO 8-20-97 MEMO. NEED OKAY FROM STRUCTURES MAINT. SUPPLEMENTARY BRIDGE REPORT DATED 10-24-95 STATES "CONDITION OF PAINT IS POOR" .

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 08

Bridge No.:
 Facility Carried:
 Feature Intersected:
 Location: Program (Fed match):

County: Riverside
 Applicant: Riverside County

Target Dates:	Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
03/01/1999	PE	\$600,000	480,000	
	RW		0	
	CE			
08/20/1999	CON	\$5,400,000	4,320,000	
	Total:	\$6,000,000	\$4,800,000	

56C0373 Painting (Off EBL - STP) 80%
 Central Ave
 Central Avenue Up
 0.1 Mi East Of Sr 91

Programmed: 3/15/90
 Drop Dt:
 EA:
 Proj #:
 Awrd Dt:

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

R: SEE FIELD REVIEW NOT DATED BUT ATTACHED TO 8-20-97 MEMO. NEED OKAY FROM STRUCTURES MAINT.AE WILL DETERMINE EXTENT OF BR COSTS. BR SUPP REPORT 10-31-95 SAYS SIDES OF STEEL GIRDERS NEWLY PAINTED BUT UNDERSIDE WAS NOT.

HQ/District (SLIMS) Notes:

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.

1999/2000 HBRR Program

Approved Painting Projects not yet authorized for Construction

District: 10

County: San Joaquin
Bridge No.:
Facility Carried: Applicant: San Joaquin County

Feature Intersected:

Location:	Program (Fed match):		Target Dates:		Local Mtch + Fed \$	Reserved Fed \$	Fed \$ Oblig.	Last Auth Dates
29C0219	Painting (On EBL - HBRR) 80%	Programmed: 9/29/94	05/01/1996	PE	\$27,000	21,600	23,903	06/12/1996
Eight Mile Rd		Drop Dt:		RW		0	0	
White Slu(honker Canal)		EA: 10-955711		CE			0	
5 Mi West Of I-5		Proj #: STPLP-5929(049)	05/01/1999	CON	\$313,000	250,400	0	
		Awrd Dt:		Total:	\$340,000	\$272,000	\$23,903	

Program Managment Notes:

Sys Flags: Off NHS On Fed Sys

FINAL PS&E TO BE STARTED AFTER ENVIRONMENTAL DOCUMENT APPROVAL BY CALTRANS/FHWA. USE HBRR FUNDS FOR CONST.
2/25/99 ERIC BOST: BEFORE OBLIGATION OF FEDERAL FUNDS, CONTACT ERIC_BOST@DOT.CA.GOV TO ENSURE THAT THIS BRIDGE WILL APPEAR ON THE 99/2000 FHWA EBL.
3/22/99 ERIC BOST: BRIDGE IS NOT ON THE FEDERAL EBL REJECTION LIST. BRIDGE IS FO AND SR= 40.2. OKAY TO USE FEDERAL HBRR FUNDS.

HQ/District (SLIMS) Notes:

APPROVED BY STRUCTURES IN 1994 PROGRAM YEAR.

Note: An "Appvd" date of 10/29/98 is a default date used when the original approved programming date is unknown.