

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 1
07/05/05

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-DN-101-39.6/46.5 01-442004		IN DEL NORTE COUNTY AT SMITH RIVER FROM ROWDY CREEK BRIDGE TO OREGON STATE LINE RESURFACE ASPHALT CONCRETE	TIDEWATER CONTRACTORS INC P O BOX 1956 BROOKINGS OR 97415 (541)469-5341	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA 95531 (707)465-3246	\$891,728 \$16,204 \$16,204	02/24/05 03/10/05 08/05/05	20% 2%
HM1	WPCP						
01-DN-169-2.3/2.9 01-311714 ACBR-S169-(004) STP-S169-(004)		IN DEL NORTE COUNTY NEAR KLAMATH GLEN FROM 3.7 KM EAST OF ROUTE 101 AND 169 P O BOX 491539 SEPARATION TO 0.5 KM EAST OF TERWER CREEK BRIDGE REPLACE BRIDGE	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	MARTIN, MIKE 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)825-4897	\$3,554,998 \$365,015 \$45,868	09/28/04 10/07/04 06/23/06	3% 10%
HA21	SWPPP						
01-DN-199-7.6/0 01-410004 ACST-P199-(029) PH-P199-(029)		IN DEL NORTE COUNTY NEAR HIOUCHI AT 0.3 KM NORTH OF MYRTLE CREEK SIDEHILL VIADUCT CURVE IMPROVEMENT	SHASTA CONSTRUCTORS INC P O BOX 491539 REDDING CA 960491539 (530)365-3930	BROWN, KARL 700 PARK PLACE CRESCENT CITY, CA (707)485-3246	\$969,205 \$945,108 \$185,676	06/23/04 07/09/04 06/30/05	93% 97%
HB1	WPCP						
01-DN-199-/0 01-457404		IN DEL NORTE COUNTY AT VARIOUS LOCATIONS REPLACE METAL BEAM GUARD RAIL	APEX FENCE CO INC P O BOX 545 ANDERSON CA 96007 (530)365-3316	WRIGHT, GEOFFREY 700 PARK PLACE CRESCENT CITY, CA 95531 (707)464-4618	\$236,258 \$53,630 \$52,880	04/15/05 04/28/05 07/12/05	25% 23%
HM4	WPCP						
01-HUM-36-.3/13.5 01-452504		IN HUMBOLDT COUNTY NEAR ALTON FROM 0.2 KM EAST OF OLD STATE HIGHWAY TO VAN DUZEN RIVER BRIDGE SEAL COAT	WESTERN STATES SURFACING INC P O BOX 4770 MODESTO CA 953524770 (209)525-9065	RODRIGUEZ, JOAQUIN 5601 S. BROADWAY EUREKA, CA 95503 (707)441-5766	\$888,582 \$0 \$0	02/01/05 02/10/05 04/08/05	0% 0%
HM1	WPCP						SUSPENDED
01-HUM-36-1.8/39.3 01-422704		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS FROM 2.9 KM EAST OF ROUTE 101 TO 10.3 KM WEST OF THE TRINITY COUNTY LINE REPLACE CULVERTS	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	WEIERMANN, KURT P.O. BOX 760 WILLOW CREEK, CA 95573 (707)445-6640	\$246,061 \$0 \$0	09/30/04 10/13/04 12/10/04	0% 0%
HA22	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 2
07/05/05

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-101-35.9/39.2 01-363104 ACNH-Q101-(082)		IN HUMBOLDT COUNTY NEAR REDCREST FROM SOUTH FORK EEL RIVER BRIDGE TO ENGLEWOOD PARK OVERCROSSING ROADWAY REHABILITATION	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	MC GEE, JIM P.O. BOX 160 HYDESVILLE, CA 95547 (707)768-9510	\$3,543,085 \$1,500 \$1,500	04/27/05 05/10/05 01/31/06	8% 0%
HA22	WPCP						
01-HUM-101-78.9/79.4 01-330454 ACNH-Q101-(073)		IN HUMBOLDT COUNTRY IN EUREKA ON NORTHBOUND ROUTE 101 FIFTH STREET FROM O STREET TO U STREET AND ON ROUTE 255 R STREET FROM FIFTH REALIGNMENT AND SIGNALIZATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	WEIERMANN, KURT P.O. BOX 760 WILLOW CREEK, CA 95573 (707)445-6640	\$2,884,837 \$666,478 \$219,549	09/27/04 10/07/04 12/15/06	22% 23%
HB4N	SWPPP						
01-HUM-101-86.5/87.8 01-452704		IN HUMBOLDT COUNTY IN ARCATA FROM 14TH STREET OVERCROSSING TO ARCATA OVERHEAD RESURFACE ASPHALT CONCRETE	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	EITEL, CHARLY 930 3RD STREET EUREKA, CA 95501 (707)445-6663	\$626,270 \$417,975 \$410,475	12/02/04 12/05/04 07/08/05	57% 66%
HM1	WPCP						
01-HUM-101-99.0/0 01-421904		IN HUMBOLDT COUNTY NEAR TRINIDAD AT 1.6 KM NORTH OF SIXTH STREET OVERCROSSING PAVE INVERT	ROBERT J FRANK CONSTRUCTION INC 2806 TARMAC ROAD REDDING CA 96003 (530)222-1408	EITEL, CHARLY 930 3RD STREET EUREKA, CA 95501 (707)445-6663	\$175,630 \$0 \$0	06/10/05 06/22/05 09/16/05	0% 0%
HM2	WPCP						
01-HUM-255-.2/1.9 01-296704		IN HUMBOND T COUNTY IN AND NEAR EUREKA FROM 0.2 KM SOUTH OF EUREKA CHANNEL BRIDGE TO 0.2 KM NORTH OF SAMOA CHANNEL BRIDGE SEISMIC RETROFIT - PHASE 2	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	FITZGERALD, TOM 930 THRID & K STREETS EUREKA, CA 95502 (707)441-3949	\$23,710,045 \$19,856,745 \$531,570	02/06/03 02/11/03 04/10/06	83% 83%
HA4S2	SWPPP						
01-HUM-299-21.8/42.6 01-395914		IN HUMBOLDT COUNTY AT VARIOUS LOCATIONS REHABILITATE CULVERTS	R BROWN CONSTRUCTION COMPANY INC P O BOX 406 WILLOW CREEK CA 95573 (530)629-3702	WEIERMANN, KURT 5601 SOUTH BROADWAY EUREKA, CA 95503 (707)445-6640	\$388,697 \$750 \$0	12/09/04 12/17/04 10/31/05	0% 0%
HA22	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 3
07/05/05

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-HUM-299-33.1/35.7 01-310504 ACNH-P299-(131) ACBH-P299-(131) NH-P299-(131) HA21	SWPPP	IN HUMBOLDT COUNTY NEAR WILLOW CREEK AT VARIOUS LOCATIONS FROM 0.1 KM WEST OF EAST FORK WILLOW CREEK BRIDGE #4- 015 TO 0.2 KM EAST UPGRADE BRIDGE RAIL AND WIDEN	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	LEO, GENE 5065 BOYD STREET, STE B ARCATA, CA 95521 (707)825-4892	\$5,352,067 \$4,600,213 \$125,963	03/07/03 03/20/03 06/30/05	0% 0% PLANT EST SATIS
01-LAK-20-17.2/17.8 01-429704 ACST-P020-(134) PH-P020-(134) HB1	WPCP	IN LAKE COUNTY IN LUCERNE AT CREEK AND DEER CREEK MODIFY GUARD RAILING AND CULVERT	LUCERNE J R ALTMAN GENERAL ENGINEERINGCONTRACTOR 1557 EUGENE COURT YUBA CITY CA 95993 (530)671-1155	BUTLER, CHARLES P.O. BOX 457 CLEARLAKE, CA 95457 (707)994-4578	\$258,116 \$0 \$0	05/11/05 05/24/05 08/10/05	0% 0%
01-LAK-20-31.1/31.8 01-451104 ACST-X033-(062) PH-X033-(062) HB1	WPCP	IN LAKE COUNTY NEAR CLEAR LAKE OAKS ON ROUTE 20 FROM 0.9 KM WEST OF ROUTE 53 TO 0.3 KM EAST OF ROUTE 53 AND ON ROUTE 53 AT ROUTE MODIFY INTERSECTION	BALDWIN CONTRACTING COMPANY, INC. P.O. BOX 311 MARYSVILLE, CA 95901	KRAFT, DAN 1401 WILL S. GREENE - SUITE A COLUSA, CA 95932 (530)458-3080	\$835,183 \$575,659 \$6,225	03/07/05 03/15/05 06/20/05	100% 100%
01-LAK-20-45.8/46.5 01-412104 ACST-P020-(131) PH-P020-(131) HB1	SWPPP	IN LAKE COUNTY ABOUT 25 KM EAST OF CLEARLAKE OAKS FROM 1.0 KM WEST OF THE COLUSA COUNTY LINE TO THE COLUSA COUNTY LINE (KP 73.7/74 CURVE REALIGNMENT	BALDWIN CONTRACTING COMPANY INC 4509 SKYWAY DRIVE MARYSVILLE CA 95901 (530)742-5141	KRAFT, DAN (707)994-5074	\$2,257,346 \$633,904 \$0	07/27/04 08/03/04 10/01/05	44% 34% SUSPENDED
01-LAK-29-27.4/28 01-410204 ACST-P029-(096) PH-P029-(096) HB1	SWPPP	IN LAKE COUNTY ABOUT 12 KM NORTH OF LOWER LAKE FROM 0.8 KM SOUTH OF ROUTE 281 TO 0.2 KM NORTH OF ROUTE 281 REALIGN VERTICAL CURVE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	KOHLER, WES P.O. BOX 457 LOWERLAKE, CA 95457 (707)994-1381	\$1,685,835 \$566,833 \$554,133	08/17/04 09/01/04 09/28/05	17% 34%
01-MEN-1-60.0/60.7 01-378014 STP-P001-(476) ACBR-P001-(476) HA4S2 HA21	SWPPP	IN MENDOCINO COUNTY IN FORT BRAGG FROM 0.4 KM SOUTH TO 0.7 KM NORTH OF NOYO RIVER BRIDGE SIESMIC RETROFIT	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	PRESTON, GUY 510 S. MAIN STREET FORT BRAGG, CA 95437 (707)961-5403	\$34,069,441 \$32,116,745 \$467,440	03/25/02 03/28/02 06/23/06	98% 94%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 4
07/05/05

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-1-74.1/0 01-425604		IN MENDOCINO COUNTY NEAR WESTPORT AT 1.4 KM SOUTH OF BLUE SLIDE GULCH BRIDGE HIGHWAY PLANTING AND IRRIGATION	K M F CONSTRUCTION P O BOX 5486 SHASTA LAKE CA 96089 (530)275-1685	ROSE, LAURA 510 S MAIN STREET FORT BRAGG, CA 95437 (707)964-2278	\$294,982 \$288,273 \$3,200	06/17/04 06/28/04 09/29/05	0% 0%
HA23	WPCP						PLANT EST SATIS
01-MEN-20-.5/4.4 01-452804		IN MENDOCINO COUNTY NEAR FORT BRAGG FROM 0.3 KM EAST OF SOUTH HARBOR DRIVE TO 3.4 KM EAST OF GRAVEL PIT ROAD RESURFACE ASPHALT CONCRETE	ARGONAUT CONSTRUCTORS P O BOX 639 SANTA ROSA CA 95402 (707)542-4862	STILES, DAN P.O. BOX 1245 FORT BRAGG, CA 95437 (707)961-5413	\$628,056 \$419,563 \$411,688	12/13/04 12/29/04 07/18/05	53% 67%
HM1	WPCP						
01-MEN-20-37.9/43 01-316104 ACNH-P020-(132)		IN MENDOCINO COUNTY NEAR CALPELLA FROM COLD CREEK BRIDGE TO 1.8 KM WEST OF LAKE COUNTY LINE ROADWAY REHABILITATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	BSAIBESS, HIKMAT 20 WEST SCHOOL WAY REDWOOD VALLEY, CA 95470 (707)485-5479	\$4,171,286 \$1,245,422 \$389,529	08/25/04 09/07/04 08/31/05	50% 30%
HA22	SWPPP						
01-MEN-101-10.7/0 01-293014 ACNH-Q101-(066)		IN MENDOCINO COUNTY NEAR HOPLAND AT FELIZ CREEK BRIDGE WIDEN BRIDGE AND UPGRADE RAIL	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	ABU-MARKHIEH, OSAMA 20 WEST SCHOOL WAY REDWOOD VALLEY, CA 95470 (707)485-5913	\$4,061,209 \$104,328 \$91,439	06/21/04 07/06/04 08/22/06	17% 3%
HA21	SWPPP						
01-MEN-101-21.8/25.7 01-440204		IN MENDOCINO COUNTY NEAR UKIAH AT VARIOUS LOCATIONS REHABILITATE BRIDGE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC 3529 E WOOD STREET PHOENIX AZ 85040 (602)437-1711	MCKEON, MATT P.O. BOX 950 REDWOOD VALLEY, CA 95470 (707)485-0876	\$355,757 \$0 \$0	06/02/05 06/20/05 10/05/05	0% 0%
HA21	WPCP						
01-MEN-101-26.1/31.9 01-440104		IN MENDOCINO COUNTY NEAR UKIAH FROM NORTH STATE STREET UNDERCROSSING TO FORSYTHE CREEK BRIDGE REHABILITATE BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)982-0950	MCKEON, MATT P.O. BOX 131 REDWOOD VALLEY, C A 95470 (707)485-0887	\$353,807 \$51,698 \$51,698	04/21/05 05/06/05 09/29/05	22% 15%
HA21	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 5
07/05/05

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-101-34.6/35.2 01-449204 ACST-Q101-(087) PHG-Q101-(087)		IN MENDOCINO COUNTY NEAR REDWOOD VALLEY FROM 0.1 KM NORTH OF REEVES CANYON ROAD TO 1.0 KM NORTH OF REEVES CANYON ROAD INSTALL METAL BEAM GUARD RAILING	M BUMGARNER INC 1175 GREENVILLE ROAD LIVERMORE CA 94561 (925)373-1986	SCHULTZ, KELLEY 21340 BACHTEL ROAD, P.O. BOX 1450 WILLITS, CA 95490 (707)459-6234	\$241,326 \$108,133 \$108,133	10/07/04 10/20/04 07/20/05	51% 45%
HB1	WPCP						
01-MEN-101-37.4/38.8 01-410704 ACST-Q101-(062) PH-Q101-(062)		IN MENDOCINO COUNTY NEAR WILLITS FROM 7.5 KM TO 5.1 KM SOUTH OF SOUTH WILLITS OVERHEAD REALIGN AND WIDEN CURVE	JOHN N PETERSEN INC P O BOX 3549 EUREKA CA 95502 (707)443-5661	SCHULTZ, KELLEY 21340 BACHTEL RD WILLITS, CA 95490 (707)459-6234	\$4,273,409 \$3,143,825 \$109,323	03/09/04 03/25/04 07/22/05	82% 73%
HB1	SWPPP						
01-MEN-101-39.4/40.9 01-413004 ACST-Q101-(080) PH-Q101-(080)		IN MENDOCINO COUNTY NEAR WILLITS FROM 1.9 KM TO 4.3 KM SOUTH OF SOUTH WILLITS OVERHEAD ASPHALT CONCRETE AND TRAFFIC SYSTEM	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 95502 (707)443-6371	SCHULTZ, KELLEY 21340 BACHTEL RD WILLITS, CA 95490 (707)459-6234	\$864,270 \$96,333 \$96,333	08/11/04 08/27/04 08/17/05	47% 11%
HB1	WPCP						SUSPENDED
01-MEN-101-84.0/0 01-412204		IN MENDOCINO COUNTY ABOUT 11.4 KM SOUTH OF LEGGETT AT RATTLESNAKE CREEK REPAIR CULVERT	SONOMA ENGINEERING INC 110 DRY CREEK ROAD HEALDSBURG CA 95448 (707)433-1110	SCHULTZ, KELLEY P.O. BOX 1450 WILLITS, CA 95490 (707)459-6234	\$485,811 \$81,355 \$0	06/24/04 07/07/04 12/29/04	56% 17%
HA21	WPCP						
01-MEN-101-96.6/96.9 01-410504 ACST-Q101-(061) PH-Q101-(061)		IN MENDOCINO COUNTY ABOUT 7.0 KM NORTH OF LEGGETT FROM 0.1 KM TO 0.6 KM NORTH OF DORA CREEK BRIDGE REALIGN CURVE	MERCER FRASER COMPANY P O BOX 1006 EUREKA CA 955021006 (707)443-6371	LEO, GENE 5065 BOYD ROAD, SUITE B ARCATA, CA 95521 (707)923-4591	\$1,243,331 \$1,095,923 \$0	03/22/04 04/06/04 07/01/05	96% 86%
HB1	WPCP						
01-MEN-101-C999.0/0 01-447304		IN MENDOCINO COUNTY AT VARIOUS LOCATIONS REPAIR FREEWAY FENCE	ARROW FENCING P O BOX 385 CALPELLA CA 95418 (707)485-1128	MENDOZA, SERGIO P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5495	\$96,955 \$0 \$0	04/19/05 04/28/05 06/17/05	0% 0%
HM2	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 6
07/05/05

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-128-10.3/17.9 01-457904		IN MENDOCINO COUNTY NEAR NAVARRO FROM WESTERN STATES SURFACING INC 2.1 KM WEST OF FLYNN CREEK BRIDGE TO P O BOX 4770 MILL CREEK BRIDGE RUBBERIZED SEAL COAT	MODESTO CA 953524770 (209)525-9065	STILES, DAN P.O. BOX 1245 FORT BRAGG, CA 95437 (707)961-5413	\$562,378 \$0 \$0	05/12/05 05/26/05 07/15/05	0% 0% 0%
HM1	WPCP						SUSPENDED
01-MEN-128-11.3/11.5 01-448104 ACST-P128-(043) PH-P128-(043)		IN MENDOCINO COUNTY NEAR NAVARRO FROM GRANITE CONSTRUCTION COMPANY 0.5 KM TO 0.2 KM WEST OF FLYNN CREEK P O BOX 50085 BRIDGE CURVE IMPROVEMENT	WATSONVILLE CA 95077 (831)724-1011	STILES, DAN P.O. BOX 1245 FORT BRAGG, CA 95437 (707)961-5413	\$414,231 \$0 \$0	05/16/05 05/31/05 08/24/05	0% 0% 0%
HB1	WPCP						
01-MEN-128-28.1/28.3 01-365004 ACST-P128-(041) P-P128-(041)		IN MENDOCINO COUNTY AT BOONVILLE FROM M C M CONSTRUCTION INC 0.2 KM SOUTH OF ANDERSON VALLEY ROAD P O BOX 620 TO MOUNTAIN VIEW ROAD BRIDGE REPLACEMENT (SCOUR)	NORTH HIGHLANDS CA 95660 (916)334-1221	BSAIBESS, HIKMAT 13550 ANDERSON VALLEY BOONVILLE, CA (707)485-5479	\$1,832,308 \$1,663,246 \$35,331	04/13/04 04/29/04 07/15/05	52% 90%
HA21	SWPPP						
01-MEN-128-36.2/50.9 01-457804		IN MENDOCINO COUNTY NEAR YORKVILLE FROM MAPLE CREEK BRIDGE TO MENDOCINO AND SONOMA COUNTY LINE SEAL COAT	CALIFORNIA PAVEMENT MAINTENANCE COMPANY INC 9390 ELDER CREEK ROAD SACRAMENTO CA 95829 (916)381-8033	STILES, DAN P.O. BOX 1245 FORT BRAGG, CA 95437 (707)961-5413	\$959,098 \$0 \$0	04/25/05 05/09/05	0% 0%
HM1	WPCP						
01-MEN-128-43.3/43.6 01-362404 ACST-P128-(042) P-P128-(042)		IN MENDOCINO COUNTY NEAR YORKVILLE FROM 0.2 KM WEST TO 0.2 KM EAST OF DRY CREEK BRIDGE REPLACE BRIDGE (SCOUR)	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	BSAIBESS, HIKMAT 13550 ANDERSON VALLEY BOONVILLE, CA 95415 (707)485-5479	\$1,748,945 \$1,756,105 \$87,884	03/29/04 04/15/04 08/15/05	0% 0%
HA21	SWPPP						PLANT EST SATIS
01-MEN-175-2.0/2.3 01-431504 ACST-P175-(007) PH-P175-(007)		IN MENDOCINO COUNTY NEAR HOPLAND FROM MENDOCINO CONSTRUCTION 1.4 KM TO 1.9 KM EAST OF EAST SIDE ROAD REALIGN CURVE AND WIDENING	SERVICES INC P O BOX 1517 WILLITS CA 95490 (707)459-2377	ABU-MARKHIEH, OSAMA P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5913	\$493,001 \$172,256 \$166,939	01/27/05 02/04/05 08/18/05	34% 35%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 7
07/05/05

District 01

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
01-MEN-222-.4/2 01-456804		IN MENDOCINO COUNTY NEAR UKIAH FROM AIRPORT PARK BOULEVARD TO WEST STREET RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	MENDOZA, SERGIO P.O. BOX 959 REDWOOD VALLEY, CA 95470 (707)485-5495	\$507,507 \$0 \$0	06/13/05 06/23/05	0% 0%
HM1	WPCP						
01-VAR--/0 01-436204		IN HUMBOLDT AND MENDOCINO COUNTIES AT VARIOUS LOCATIONS SEAL BRIDGE DECKS	DEBRUIN CONSTRUCTION INC P O BOX 1355 FRENCH CAMP CA 95231 (209)982-0950	MCGEE, JAMES K. P.O. BOX 160 HYDESVILLE, CA 95547 (707)768-9510	\$418,828 \$397,773 \$372,151	02/22/05 03/08/05 08/11/05	33% 90%
HM3	WPCP						

Totals:	Authorized Final Amt:	<u>\$106,579,878</u>	Completed to Date:	<u>\$71,440,989</u>	Work This Month:	<u>\$4,541,130</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-DN-101-39.6/46.5	01-442004	1
01-DN-169-2.3/2.9	01-311714	1
01-DN-199-7.6/0	01-410004	1
01-DN-199-/0	01-457404	1
01-HUM-36-.3/13.5	01-452504	1
01-HUM-36-1.8/39.3	01-422704	1
01-HUM-101-35.9/39.2	01-363104	2
01-HUM-101-78.9/79.4	01-330454	2
01-HUM-101-86.5/87.8	01-452704	2
01-HUM-101-99.0/0	01-421904	2
01-HUM-255-.2/1.9	01-296704	2
01-HUM-299-33.1/35.7	01-310504	2
01-HUM-299-21.8/42.6	01-395914	3
01-LAK-20-17.2/17.8	01-429704	3
01-LAK-20-31.1/31.8	01-451104	3
01-LAK-20-45.8/46.5	01-412104	3
01-LAK-29-27.4/28	01-410204	3
01-MEN-1-60.0/60.7	01-378014	3
01-MEN-1-74.1/0	01-425604	4
01-MEN-20-.5/4.4	01-452804	4
01-MEN-20-37.9/43	01-316104	4
01-MEN-101-10.7/0	01-293014	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
01-MEN-101-37.4/38.8	01-410704	4
01-MEN-101-39.4/40.9	01-413004	4
01-MEN-101-96.6/96.9	01-410504	5
01-MEN-101-C999.0/0	01-447304	5
01-MEN-101-21.8/25.7	01-440204	5
01-MEN-101-26.1/31.9	01-440104	5
01-MEN-101-34.6/35.2	01-449204	5
01-MEN-101-84.0/0	01-412204	5
01-MEN-128-10.3/17.9	01-457904	6
01-MEN-128-11.3/11.5	01-448104	6
01-MEN-128-36.2/50.9	01-457804	6
01-MEN-128-43.3/43.6	01-362404	6
01-MEN-128-28.1/28.3	01-365004	6
01-MEN-175-2.0/2.3	01-431504	6
01-MEN-222-.4/2	01-456804	7
01-VAR--/0	01-436204	7

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp

Statement of Ongoing Contracts - Federal Aid

District	01		
Federal Aid	Category	Bid + CCO	Work Comp
-F-	FEDERAL AID (PRIMARY)	\$20,012,483	\$6,617,939
-S-	FEDERAL AID (SECONDARY)	\$51,185,947	\$42,874,070
-SH-	STATE HIGHWAY	\$31,826,450	\$21,583,965
		\$3,554,998	\$365,015
District Total:		<u>\$106,579,878</u>	<u>\$71,440,989</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
Work completed this Period:	