

State of California Department of Transportation
Statement of Ongoing Contracts as of

04/20/05

Page 1
05/03/05

District 03

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-BUT-32-6.2/6.6 03-1C3704 ACST-P032-(036) PH-P032-(036)		IN BUTTE COUNTY NEAR CHICO FROM 0.1 KM EAST AVENUE AND NORTH LINDO AVENUE P O BOX 493416 TO 0.1 KM EAST OF ARBOR DRIVE CONSTRUCT LEFT TURN LANE	TULLIS INC REDDING CA 96049 (530)241-5105		\$365,920 \$0 \$0	04/19/05 04/27/05	0% 0%
HB1	SWPPP						
03-COL-20-30.6/ 03-1M4404		RECONSTRUCT PORTIONS OF CONCRETE SIDEWALK IN THE CITY OF COLUSA ALONG ROUTE 20 FROM FREMONT STREET TO BRIDGE STREET CONCRETE SIDEWALK	OLSEN CONST CO PO BOX 2441 REDDING CA 96001	KRAFT DAN (530) 458-3080	\$63,810 \$0 \$0	05/11/00 05/22/00	0% 0%
03-ED-50-31.3/0 03-2M2704		IN EL DORADO COUNTY ON ROUTE 50 AT SLY PARK UNDERCROSSING RESURFACE ASPHALT CONCRETE	DON GARCIA EXCAVATING AND PAVING INC P O BOX 7176 SOUTH LAKE TAHOE CA 96158 (530)577-0558	TRAN, N. NELSON 10190 SYSTEMS PARKWAY, SUITE 100 SACRAMENTO, CA 95827 (916)255-2111	\$122,480 \$0 \$0	03/09/05 03/16/05 05/26/05	0% 0%
HM3H	SWPPP						
03-ED-89-/8.5 03-2M0304		IN EL DORADO COUNTY IN AND NEAR MEYERS FROM THE ALPINE COUNTY LINE TO THE SOUTH ROUTE 89 AND 50 JUNCTION MICROSURFACING	VALLEY SLURRY SEAL COMPANY P O BOX 981330 WEST SACRAMENTO CA 95798 (916)373-1500	RIVAS, LUIS P.O. BOX 2424 PLACERVILLE, CA 95667 (530)621-0985	\$506,755 \$0 \$0	02/08/05 03/01/05 06/23/05	0% 0%
HM1A	SWPPP						
03-GLE-32-4.8/5.9 03-402304 ACST-P032-(034) P-P032-(034)		IN GLENN COUNTY FROM 6.0 KM EAST OF ORLAND TO 5.0 KM WEST OF HAMILTON CITY BRIDGE REPLACEMENT	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660 (916)334-1221	ALLEN, JODY 849 N. HUMBOLDT AVENUE WILLOWS, CA 95988 (530)934-3520	\$9,692,553 \$8,965,844 \$22,596	08/29/02 09/12/02 08/08/05	77% 93%
HA21	SWPPP						
03-NEV-20-17.4/46.1 03-2M0204		IN NEVADA AND PLACER COUNTIES FROM 0.1 KM EAST OF THE NORTHERN JUNCTION OF ROUTES 20 AND 49 TO THE ROUTE 80 AND 20 SEPARATION WARRANTY CHIP SEAL	NORTHWEST PAVING 8115 SECLUDED VALLEY DRIVE REDDING CA 96001 (530)246-4388	DEMARTINI, MARK 124 CLYDESDALE COURT, UNIT A GRASS VALLEY, CA 95945 (530)271-6173	\$1,097,015 \$5,400 \$0	12/21/04 01/03/05 10/01/05	11% 0%
HM1A	SWPPP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of

04/20/05

Page 2
05/03/05

District 03

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-NEV-80-18.8/0 03-4C8804		IN NEVADA COUNTY NEAR TRUCKEE AT THE DONNER PASS TRUCK INSPECTION FACILITY CONSTRUCT OVERHEAD STRUCTURE	CLAYBORN CONTRACTING GROUP 10556 COMBIE ROAD AUBURN CA 956028908 (530)268-9512	INCMCKEHNIE, KEVIN 10960 WEST RIVER STREET, SUITE 101A TRUCKEE, CA 96160 (530)587-1680	\$149,776 \$0 \$0	04/14/05 04/21/05 10/05/05	0% 0%
HA42	SWPPP						
03-PLA-80-1.4/2.6 03-375604 ACIM-080 -(230)		IN PLACER COUNTY IN ROSEVILLE FROM 2.4 KM EAST OF SOUTH ROSEVILLE OVERCROSSING TO 0.6 KM WEST OF ATLANTIC STREET OVERCROSSING WIDEN EXISTING INTERCHANGE	R AND L BROSAMER INC P O BOX 238 ALAMO CA 94507 (925)837-5600	CLARK, MARTIN 2520 WARREN DRIVE, SUITE B ROCKLIN, 95667 (916)624-2852	\$23,194,060 \$15,368,528 \$1,336,906	11/14/03 12/03/03 10/20/05	65% 66%
HE11	SWPPP						
03-PLA-80-14.3/33.3 03-0A6004 ACIM-080 -(231) ACIM-080 -(231) ACBH-080 -(231) HA22	SWPPP	IN PLACER COUNTY IN AND NEAR AUBURN AT VARIOUS LOCATIONS ROADWAY REHABILITATION	TEICHERT CONSTRUCTION P O BOX 276830 SACRAMENTO CA 958276830 (916)386-5900	SPECTOR, PETE 14300 MUSSO RD AUBURN, CA 95603-9300 (530)878-1786	\$41,138,281 \$6,666,332 \$688,108	06/10/04 06/24/04 10/15/07	24% 16%
03-PLA-80-39.0/55.7 03-1A8014 ACIM-080 -(175) ACIM-080 -(175) HA22	SWPPP	IN PLACER COUNTY FROM MAGRA OVERHEAD TO 0.5 KM WEST OF CARPENTER FLAT UNDERCROSSING PAVEMENT REHABILITATION	BROSAMER GRANITE A JOINT VENTURE P O BOX 238 ALAMO CA 94507 (925)837-5600	ZINK, PHIL 33 DEPOT STREET COLFAX, CA 95713 (530)346-7996	\$34,013,642 \$7,086,952 \$756,708	06/04/04 06/17/04 07/18/06	34% 21%
03-SAC-5-16.1/26.8 03-0A9104 ACIM-005 -(314) STPL-6200-(016) HB4N	SWPPP	IN SACRAMENTO COUNTY IN SACRAMENTO AT VARIOUS LOCATIONS WIDEN RAMPS AND TRAFFIC OPERATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	CHOHAN, MOHAN 3855 NORTH FREEWAY BLVD, STE. 120 SACRAMENTO, CA 95834 (916)263-4922	\$4,354,595 \$0 \$0	01/20/05 02/02/05 03/07/06	0% 0%
03-SAC-5-21.8/23.8 03-1A1814 ACIM-3067-(016) HA25		IN SACRAMENTO COUNTY IN SACRAMENTO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	TERRA CAL CONSTRUCTION INC 401 C RAILROAD AVE SUISUN CITY CA 94585 (707)438-7300	SAGER, JANET 3855 NORTH FREEWAY BLVD., STE. 120 SACRAMENTO, CA 95834 (916)263-4912	\$1,165,452 \$1,112,047 \$7,307	10/18/01 11/07/01 11/18/05	85% 95%

04/20/05

District 03

[illegible]

State of California Department of Transportation
Statement of Ongoing Contracts as of

04/20/05

Page 4
05/03/05

District 03

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-SUT-99-22.6/28.6 03-1A46U4 ACST-P099-(444) TP-P099-(444) HP21-5918-(048) HE13 HA22		IN SUTTER COUNTY NEAR YUBA CITY 0.1 KM NORTH OF OBANION ROAD TO LINCOLN ROAD WIDEN EXISTING ROADWAY	FROM BALDWIN CONTRACTING COMPANY INC 4509 SKYWAY DR MARYSVILLE CA 95901 (530)742-5141	RIVERA, FERNANDO 555A W. ONSTOTT RD YUBA CITY, CA 95993 (530)822-4332	\$11,942,433 \$13,075,424 \$13,647	02/18/03 02/26/03 10/12/05	0% 0% PLANT EST SATIS
03-YOL-16-19.0/28 03-2M0504		IN YOLO COUNTY NEAR BROOKS FROM 0.2 KM WEST OF WINTUN ROAD TO COUNTY ROAD P 21A DIGOUTS AND CHIP SEAL	WESTERN STATES SURFACING INC P O BOX 4770 MODESTO CA 953524770 (209)525-9065	GHASSEMI, MOHSSEN 3951 PERFORMANCE DR., STE E SACRAMENTO, CA 95838 (916)263-5648	\$871,936 \$0 \$0	02/23/05 03/03/05 05/27/05	0% 0% SUSPENDED
HM1A	SWPPP						
03-YOL-80-2.6/2.7 03-368414 ACIM-080 -(337) CML-5238-(032) HE11	SWPPP	IN YOLO COUNTY IN AND NEAR DAVIS AT MACE BOULEVARD OVERCROSSING CONSTRUCT PARK AND RIDE	VINTAGE PAVING CO INC P O BOX 461 WINTERS CA 95694 (530)795-0132	SAGER, JANET 3855 NORTH FREEWAY BLVD, STE 120 SACRAMENTO, CA 95834 (916)263-4912	\$1,189,961 \$1,204,640 \$2,320	03/28/02 04/08/02 10/21/05	85% 98%
03-YOL-80-6.4/11.3 03-1A9304 ACIM-080 -(344) HA22	SWPPP	IN YOLO COUNTY IN AND NEAR WEST SACRAMENTO AT VARIOUS LOCATIONS GRIND AND ASPHALT CONCRETE OVERLAY	DE SILVA GATES CONSTRUCTION P O BOX 2909 DUBLIN CA 94568 (925)829-9220	KIBUNGUCHY, H. 3380 INDUSTRIAL BLVD., #102 WEST SACRAMENTO, CA 95691 (916)373-3328	\$7,779,720 \$0 \$0	11/01/04 11/17/04 05/31/05	0% 0%
03-YOL-80-11.3/11.4 03-395904 ACBH-080 -(229) HA21	SWPPP	IN YOLO AND SACRAMENTO COUNTY IN AND NEAR WEST SACRAMENTO FROM 0.3 KM WEST OF SACRAMENTO RIVER BRIDGE AND OVERHEAD TO 0.5 KM EAST BRIDGE REHABILITATION	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	FEUSI, ROBERT 10190 SYSTEMS PARKWAY, STE, 100 SACRAMENTO, CA 95827 (916)225-1615	\$6,202,339 \$6,197,722 \$241,498	07/09/03 07/17/03 05/20/05	100% 97% OVER RUN
03-YOL-80-/ .4 03-1A8904 ACIM-X113-(027) HA22	SWPPP	IN YOLO COUNTY AT VARIOUS LOCATIONS REHABILITATION EXISTING HIGHWAY	BAUMAN LANDSCAPE INC 115 BROOKSIDE DRIVE RICHMOND CA 94801 (510)236-1212	DONGO, JOSEPH 3951 PERFORMANCE DRIVE, SUITE E SACRAMENTO, CA 95838 (916)263-5645	\$3,171,586 \$2,630,880 \$0	12/05/02 12/23/02 04/21/05	81% 82%

State of California Department of Transportation
Statement of Ongoing Contracts as of

04/20/05

Page 5
05/03/05

District 03

Location Contract Fed Aid Pgm Code	SWPPP	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
03-YUB-70-9.4/13.6 03-4C1304 ACST-P070-(086) PH-P070-(086)		IN YUBA COUNTY IN OLIVEHURST AND LINDA FROM 0.3 KM NORTH OF OLIVEHURST AVENUE OVERCROSSING TO YUBA RIVER BRIDGE WIDEN SHOULDERS	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831)724-1011	GEESEY, DUANE 555A WEST ONSTOTT ROAD YUBA CITY, CA 95993 (530)682-6700	\$983,546 \$0 \$0	08/17/04 08/30/04 02/04/05	0% 0% SUSPENDED
HB1	SWPPP						
03-YUB-5715-/0 03-0A29U4		IN YUBA COUNTY NEAR LINDA AT VARIOUS LOCATIONS REMODEL MAINTENANCE STATIONS	ALLEN L BENDER INC 2798 INDUSTRIAL BLVD WEST SACRAMENTO CA 95691 (916)372-2190	BROOK, BILL 5555 WEST ONSTOTT ROAD YUBA CITY, CA 95993 (530)822-4332	\$11,549,884 \$502,811 \$177,041	10/27/04 11/08/04 12/08/06	4% 4%
HA12	SWPPP						

Totals:	Authorized Final Amt:	<u>\$232,068,117</u>	Completed to Date:	<u>\$130,638,443</u>	Work This Month:	<u>\$3,292,127</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-BUT-32-6.2/6.6	03-1C3704	1
03-COL-20-30.6/	03-1M4404	1
03-ED-50-31.3/0	03-2M2704	1
03-ED-89-/8.5	03-2M0304	1
03-GLE-32-4.8/5.9	03-402304	1
03-NEV-20-17.4/46.1	03-2M0204	1
03-NEV-80-18.8/0	03-4C8804	2
03-PLA-80-1.4/2.6	03-375604	2
03-PLA-80-14.3/33.3	03-0A6004	2
03-PLA-80-39.0/55.7	03-1A8014	2
03-SAC-5-16.1/26.8	03-0A9104	2
03-SAC-5-21.8/23.8	03-1A1814	2
03-SAC-5-23.8/24.2	03-4A0404	3
03-SAC-5-32.8/0	03-2C9104	3
03-SAC-50-12.2/23.1	03-4416U4	3
03-SAC-80-9.1/17.9	03-3546U4	3
03-SAC-80-.4/11.1	03-2A8304	3
03-SAC-99-20.6/21.3	03-397404	3
03-SUT-99-22.6/28.6	03-1A46U4	4
03-YOL-16-19.0/28	03-2M0504	4
03-YOL-80-2.6/2.7	03-368414	4
03-YOL-80-6.4/11.3	03-1A9304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
03-YOL-80-11.3/11.4	03-395904	4
03-YOL-80-/.4	03-1A8904	4
03-YUB-70-9.4/13.6	03-4C1304	5
03-YUB-5715-/0	03-0A29U4	5

Statement of Ongoing Contracts - Federal Aid

District	03		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$119,865,125	\$34,994,203
-F-	FEDERAL AID (PRIMARY)	\$74,220,166	\$72,509,749
-S-	FEDERAL AID (SECONDARY)	\$22,984,452	\$22,041,268
-SH-	STATE HIGHWAY	\$14,998,374	\$1,093,223
District Total:		<u>\$232,068,117</u>	<u>\$130,638,443</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
Work completed this Period:	