

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 1  
08/03/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-0-/0 06-0C9004		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS MULCHING	J S BRAR COMPANY 2779 BULLARD  CLOVIS CA 93611 (559)299-1033	WOODS, JOHN A 505 N STREET FRESNO, CA 93721 (559)455-6308	\$470,450 \$1,128 \$1,128	05/26/05 06/16/05 11/09/05	4% 0%
	WPCP						
06-FRE-5-48.6/65.8 06-486004 ACIM-005 -(130) ACIM-005 -(130)		IN FRESNO COUNTY ABOUT 11.2 KM WEST OF FIREBAUGH FROM 0.4 KM SOUTH OF PANOCH ROAD OVERCROSSING TO NESS AVENUE OVERCROSSING ASPHALT CONCRETE OVERLAY	W. JAXON BAKER, INC. P.O. BOX 994248  REDDING, CA 96099-4248	MENGONI, MARK 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5595	\$11,025,299 \$10,761,228 \$634,594	04/12/04 04/26/04 08/05/05	93% 98%
HA22	SWPPP						
06-FRE-33-16.2/16.5 06-0C2604		IN FRESNO COUNTY IN COALINGA FROM BAKER STREET TO CAMBRIDGE AVENUE COLD PLANE ASPHALT CONCRETE	GRANITE CONSTRUCTION P.O. BOX 50085  WATSONVILLE, CA 95077	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559)445-6720	\$144,563 \$170,875 \$0	04/14/05 04/28/05 06/21/05 06/21/05	100% 100%
						COMPLETED	
HM1	WPCP						
06-FRE-33-61.2/62.3 06-0C3004		IN FRESNO COUNTY NEAR MENDOTA AND KERNAN AT VARIOUS LOCATIONS SLURRY SEAL	VALLEY SLURRY SEAL CO P.O.BOX 981330  WEST SACRAMENTO	MENGONI, MARK 505 "N" STREET FRESNO, CA 93721 (559)445-5595	\$630,468 \$544,230 \$0	04/21/05 05/05/05 07/08/05 07/11/05	100% 100%
						OVER RUN	
HM1	WPCP						
06-FRE-33-62.5/69.5 06-343534 ACST-P033-(058) P-P033-(058)		IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE WIDEN EXISTING HIGHWAY	LEE'S PAVING INC. 1212 N. PLAZA DR.  VISALIA, CA 93291	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8314	\$5,890,437 \$5,899,047 \$0	10/04/02 10/18/02 10/29/08	100% 98%
HA22	SWPPP					OVER RUN	
06-FRE-41-21.6/31.2 06-475404		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J.S. BRAR 7202 E. BULLARD AVE.  CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$126,525 \$112,265 \$0	04/16/02 04/30/02 03/27/06	0% 0%
						PLANT EST SATIS	
HB32							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 2  
08/03/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-41-31.1/31.7 06-419604 ACNH-P041-(097)		IN FRESNO COUNTY IN FRESNO FROM 0.2 KM NORTH OF ALLUVIAL AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING WIDEN EXISTING HIGHWAY	YEAGER SKANSKA, INC. P.O. BOX 87  RIVERSIDE, CA 92502-0087	MENGONI, MARK 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5595	\$6,199,938 \$4,112,666 \$174,334	06/28/04 07/12/04 03/06/06	57% 66%
HB4N	SWPPP						
06-FRE-99-7.4/0 06-492004		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS RESURFACE BRIDGE DECKS	CONTRACTO'S CHEMICAL, INC. 3130 DEPOT ROAD  HAYWARD, CA 94545	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559)445-6720	\$151,156 \$171,078 \$0	10/06/04 10/19/04 07/01/05 07/05/05	100% 100%  COMPLETED
HM3	WPCP						
06-FRE-99-10.7/15.9 06-420304 ACNH-P099-(464)		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.1 KM NORTH OF CENTRAL AVENUE OVERCROSSIN ASPHALT CONCRETE OVERLAY	F C I CONSTRUCTORS, INC.   (707)742-6000	SHAEFFER, MARGARET 505 N STREET FRESNO, CA 93721 (559)445-5907	\$15,496,966 \$3,294,465 \$763,316	01/04/05 01/13/05 10/11/05	43% 21%
HA22	SWPPP						
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482) PE-P099-(482) STPL-6206-(005) HB4	SWPPP	IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE  CLOVIS, CA 93611	JOHNSON, T. CHRIS 505 N. STREET FRESNO, CA 93721 (559)445-6727	\$461,025 \$18,749 \$0	01/31/05 02/14/05 07/18/08	2% 4%
06-FRE-99-19.8/24.2 06-404104 ACNH-P099-(418)		IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR ST.  SAN RAFAEL, CA. 94901	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$1,394,170 \$1,201,696 \$0	05/21/01 06/05/01 05/11/07	47% 84%
HA25	SWPPP						
06-FRE-99-20.2/31.6 06-0A4404 ACNH-P099-(473)		IN FRESNO COUNTY IN FRESNO FROM VENTURA STREET OVERCROSSING TO BIOLA JUNCTION OVERHEAD AND FROM HERNDON CANAL BRIDGE TO 1.1 KM NOR REHABILITATE ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON CT STE 100  SAN RAMON CA 94583 (925)552-8250	ALLRED, LARRY   (559)445-5004	\$1,596,164 \$881,387 \$42,393	02/01/05 02/17/05 08/22/05	22% 54%
HA22	WPCP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 3  
08/03/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-24.2/26.7 06-453204		IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270  BUENA PARK, CA 90622	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$882,547 \$763,451 \$0	06/17/03 06/27/03 01/25/07	52% 86%
HB32	SWPPP						
06-FRE-168-45.1/0 06-442004		IN FRESNO COUNTY AT SHAVER LAKE MAINTENANCE STATION REMODEL ROOFS	ELAM WOODS CONSTRUCTION CO INC P O BOX 2219  ATASCADERO CA 93423 (805)466-2807	MENCONI 505 N STREET FRESNO CA 93721 (559)445-5595	\$245,323 \$0 \$0	06/09/05 06/23/05	0% 0%
HM5							
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN INC 2559 SOUTH EAST AVE  FRESNO CA 93706 (559)233-3345	ALLRED, LARRY 505 N STREET FRESNO, CA 93723 (559)445-5004	\$96,384 \$84,774 \$1,331	12/19/02 12/27/02 03/29/06	74% 99%
HA22	WPCP						
06-FRE-180-54.3/54.8 06-303704 ACST-P180-(050) PH-P180-(050)		IN FRESNO COUNTY IN FRESNO FROM 0.5 KM EAST OF MARKS AVENUE TO 0.5 KM WEST OF MARKS AVENUE WIDEN SHOULDERS AND SIGNAL LIGHTS	AGEE CONSTRUCTION CORPORATION P O BOX 629  CLOVIS CA 93613 (559)299-3290	ALLRED, LARRY 505 N STREET FRESNO, CA. 93721 (559)445-5004	\$910,025 \$754,950 \$112,935	12/01/04 12/17/04 08/15/05	73% 83%
HB1	SWPPP						
06-FRE-180-56.4/60.1 06-488004 ACST-P180-(051) PHG-P180-(051)		IN FRESNO COUNTY IN FRESNO FROM ROUTE 99 AND 180 SEPARATION TO ROUTE 180 AND 168 SEPARATION INSTALL MEDIAN BARRIER	LEES PAVING INC 1212 N PLAZA DRIVE  VISALIA CA 93291 (559)651-1337	JOHN WOODS   (559)445-6308	\$1,760,881 \$1,676,455 \$33,036	10/06/04 10/19/04 08/01/05 08/03/05	0% 0%
HB1	SWPPP						PLANT EST SATIS
06-FRE-180-56.5/60.2 06-0C3204		IN FRESNO COUNTY IN FRESNO FROM ROUTE 99 AND 180 SEPARATION TO ROUTE 180 AND 168 SEPARATION JOINT AND CRACK SEAL	GLOBAL ROAD SEALING 6341 KLAMATH DRIVE  WESTMINSTER, CA 92683	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559)445-6720	\$219,445 \$0 \$0	06/17/05 07/06/05	0% 0%
HM1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 4  
08/03/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-180-58.7/61 06-478604		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	J. S. BRAR 2779 BULLARD AVE  CLOVIS, CA 93611	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$830,507 \$618,003 \$4,363	03/19/03 04/03/03 04/25/06	73% 74%
HM2E	SWPPP						
06-FRE-180-60.3/64 06-342424 ACNH-P180-(044)		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO FOWLER AVENUE CONSTRUCT FREEWAY	E L YEAGER CONSTRUCTION COMPANY INC P O BOX 87  RIVERSIDE CA 925020087 (909)684-5360	SHERRILL, OSCAR 505 N STREET FRESNO, CA 93721 (559)445-6726	\$53,770,391 \$52,011,739 \$783,882	07/24/02 08/05/02 08/05/05	97% 96%
HE14	SWPPP						
06-FRE-180-63.2/63.6 06-490604		IN FRESNO COUNTY IN FRESNO FROM 0.2 KM WEST OF CLOVIS AVENUE TO 0.2 KM EAST OF CLOVIS AVENUE CONSTRUCT LEFT TURN LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	WOODS, JOHN 505 N STREET  (559)445-6308	\$476,637 \$98,220 \$98,220	11/10/04 11/23/04 09/14/05	37% 21%
HB4N	WPCP						
06-KER-5-13.5/71.6 06-0A2404		IN KERN COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA 3529 EAST WOOD STREET  PHOENIX, AZ.85040	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$304,384 \$0 \$0	06/02/05 06/20/05	0% 0%
HM3H	WPCP						
06-KER-14-35.8/40.2 06-0C3504		IN KERN COUNTY AT VARIOUS LOCATIONS SEAL COAT	GRAHAM CONTRACTORS INC. P.O. BOX 26770  SAN JOSE, CA 95159	PETER MULLALY 805 SOUTH LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,030,462 \$880,384 \$0	04/29/05 05/09/05 07/12/05	100% 100%
HM1	WPCP						
06-KER-33-/7.1 06-0C4604		IN KERN, TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS RECESSED MARKERS	LINEAR OPTIONS, INC ONE KELLY COURT  MENLO PARK, CA 94025	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$98,500 \$76,300 \$0	02/03/05 02/14/05 06/17/05 06/22/05	100% 100%
HM4	WPCP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 5  
08/03/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-43-33.5/34.6 06-410304 ACST-P043-(031) PH-P043-(031)		IN KERN COUNTY NEAR WASCO AT POND ROAD AND AT SCHUSTER ROAD MODIFY INTERSECTIONS	GRIFFITH COMPANY P.O. BOX 70157  BAKERSFIELD, CA 93387	PETER MULLALY 805 SOUTH LEXINGTON STREET DELANO, CA 93215 (661)720-0971	\$194,517 \$0 \$0	05/23/05 06/01/05	0% 0%
HB1	WPCP						
06-KER-58-46.1/51.6 06-0C2004		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM ALLEN ROAD TO CAMINO DEL RIO COURT ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P.O. BOX 70157  BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O. BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$1,241,621 \$0 \$0	02/18/05 02/28/05	0% 0%
HM1A	WPCP						SUSPENDED
06-KER-58-59.6/66.2 06-0C2804		IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS REPLACE PORTLAND CEMENT CONCRETE	R.E. SERRANO, INC 1573 OAK PARK BLVD.  PLEASANT HILL, CA. 94523	HISHAM, ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$546,228 \$0 \$0	05/19/05 05/31/05	0% 0%
HM1	WPCP						
06-KER-58-77.0/82.6 06-480804		IN KERN COUNTY NEAR KEENE FROM 0.1 KM WEST OF CALIENTE AND BEALVILLE ROAD TO TEHACHAPI CREEK BRIDGE OVERHEAD CHIP SEAL	MANHOLE ADJUSTING CONTRACTORS INC 9500 BEVERLY ROAD  PICO RIVERA CA 906602135 (323)558-8000	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)589-2421	\$664,750 \$542,622 \$1,360	03/08/04 03/17/04 10/30/05	85% 81%
HM1A	WPCP						
06-KER-58-82.7/90.7 06-487904 ACST-P058-(099) PHG-P058-(099)		IN KERN COUNTY NEAR TEHACHAPI FROM TEHACHAPI BRIDGE OVERHEAD TO 2.5 KM WEST OF TEHACHAPI CREEK BRIDGE AND FROM 1.6 KM WEST OF ROUT CONCRETE BARRIER AND ASPHALT	GRIFFITH COMPANY P O BOX 70157  BAKERSFIELD CA 93387 (661)831-7331	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661)332-4208	\$3,920,762 \$70,884 \$70,884	02/25/05 03/10/05 10/25/05	21% 2%
HB1	SWPPP						
06-KER-58-136.4/143.8 06-480004		IN KERN COUNTY NEAR BORON FROM WEST BORON ROAD OVERCROSSING TO KERN AND SAN BERNARDINO COUNTY LINE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661)332-4208	\$697,498 \$0 \$0	05/23/05 06/06/05	0% 0%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 6  
08/03/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-139.0/143.8 06-0C4304		IN KERN COUNTY NEAR BORON AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	ASPHALT CONSTRUCTION CO INC P O BOX 1187  LANCASTER CA 93584 (661)533-2121	BURFORD, JAMES D. P.O.BX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$869,880 \$0 \$0	03/28/05 04/05/05	0% 0%
HM1	WPCP						
06-KER-65-6.1/25.2 06-493604		IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS CHIP SEAL AND DIGOUTS	WESTERN STATES SURFACING, INC. P.O.BOX 4770  MODESTO, CA. 95352	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$1,005,560 \$0 \$0	06/03/05 06/16/05	0% 0%
HM1A	WPCP						
06-KER-99-13.4/16.7 06-464804 ACST-P099-(490) PHG-P099-(490)		IN KERN COUNTY NEAR BAKERSFIELD FROM ROUTE 223 AND 99 SEPARATION TO 2.0 KM NORTH OF HOUGHTON ROAD OVERCROSSING CONSTRUCT THRIE BEAM MEDIAN BARRIER	MODERN ALLOYS 11172 WESTERN AVENUE  STANTON , CA. 90680	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$889,178 \$868,443 \$0	04/12/05 04/22/05 07/08/05 07/11/05	100% 100%  COMPLETED
HB1	WPCP						
06-KER-99-20.5/29.6 06-464104 ACNH-P099-(470)		IN KERN COUNTY IN BAKERSFIELD FROM 0.1 KM SOUTH OF PACHECHO ROAD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 65 NORTHBOUND EXIT RAMP REPLACE SLAB AND GRIND	AMERICAN CIVIL CONSTRUCTORS WEST COAST , INC. 3701 MALLARD DRIVE  BENECIA, CA. 94510	HISHAM ALNATOUR P.O. BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$4,686,715 \$4,407,180 \$222,476	06/22/04 07/06/04 07/28/05	84% 94%
HA22	SWPPP						
06-KER-99-21.5/24.7 06-463204 ACNH-P099-(430)		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 KM NORTH OF CALIFORNIA AVENUE OVERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET  SAN RAFAEL CA 949014886 (415)453-4691	PETER MULLALY   (661)720-0971	\$1,269,368 \$1,226,331 \$10,874	12/14/01 12/26/01 10/19/05	93% 96%
HA25	SWPPP						
06-KER-99-48.7/57.1 06-0C1204		IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY	WINDSOR FUEL COMPANY PO BOX 38  WINDSOR CA 95492-0038	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)588-4548	\$2,259,467 \$0 \$0	04/06/05 04/14/05	0% 0%
HM1A	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 7  
08/03/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-99-49.1/57.6 06-431504 ACNH-P099-(449)		IN KERN AND TULARE COUNTIES NEAR MC FARLAND AND DELANO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET  SAN RAFAEL, CA. 94901	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,819,345 \$1,723,102 \$10,500	03/14/03 03/28/03 12/09/05	85% 98%
HA25	SWPPP						
06-KER-119-29.3/0 06-0A4104 ACST-P119-(011) PHG-P119-(011)		IN KERN COUNTY NEAR PANAMA AT STINE ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127  BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$247,192 \$0 \$0	05/27/05 06/09/05	0% 0%
HB1	WPCP						
06-KER-178-1.7/6.7 06-404004 STP-P178-(054)		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM M STREET TO 0.4 KM WEST OF FAIR FAX ROAD IRRIGATION AND PLANTING UPGRADE	REYCO EROSION CONTROL 206 N SMITH AVE  CORONA, CA 92880	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$1,346,035 \$1,282,540 \$11,540	05/23/02 06/14/02 09/01/05	92% 95%
HA25	SWPPP						
06-KER-178-4.5/4.6 06-388804 ACST-P178-(057) PH-P178-(057)		IN KERN COUNTY IN BAKERSFIELD AT MOUNT VERNON OVERCROSSING WIDEN EASTBOUND OFF RAMP	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127  BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$571,115 \$14,937 \$8,813	02/25/05 03/07/05 03/23/06	4% 3%
HB1	SWPPP						
06-KER-204-3.7/5.1 06-0C3904		IN KERN COUNTY IN BAKERSFIELD FROM 20TH STREET TO F STREET SLAB REPLACEMENT AND GRIND	PROFESSIONAL CONSTRUCTION SERVICES 164 BELLE AVENUE  PLEASANT HILL CA. 94523	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$585,059 \$0 \$0	05/05/05 05/18/05	0% 0%
HM1	WPCP						
06-KER-223-20.5/20.7 06-476904 ACST-P223-(009) PHG-P223-(009)		IN KERN COUNTY IN ARVIN AT CAMPUS DRIVE INSTALL SIGNAL AND WHEELCHAIR RAMP	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$319,975 \$316,010 \$0	03/15/04 03/25/04 06/20/05 06/22/05	100% 100%
HB1	WPCP						COMPLETED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 8  
08/03/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-223-21.1/31.9 06-0C3604		IN KERN COUNTY IN AND NEAR ARVIN FROM DERBY STREET TO ROUTE 58 JUNCTION RUBBERIZED ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331	BURFORD, JAMES D POBX 81197 BAKERSFIELD, CA 93380 (661)332-4208	\$875,583 \$785,300 \$600,284	04/01/05 04/11/05 08/16/05	51% 89%
HM1	WPCP						
06-KIN-5-/L10 06-0C3304		IN KINGS COUNTY NEAR KETTLEMAN CITY FROM KERN COUNTY LINE TO 0.2 KM NORTH OF EQUIPMENT UNDERCROSSING RESURFACE ASPHALT CONCRETE	MJMEFEE CONSTRUCTION, INC. MICHAEL MENEFEE P.O. BOX 700 FOWLER, CA 93625	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93294 (559)651-8313	\$1,864,888 \$32,558 \$32,558	06/01/05 06/17/05 09/13/05	9% 2%
HM1	WPCP						
06-KIN-41-39.8/42.1 06-467904		IN KINGS COUNTY IN AND NEAR LEMOORE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	J.S. BRAR COMPANY 2779 BULLARD AVENUE CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$416,267 \$381,151 \$3,612	06/30/03 07/11/03 12/12/05	78% 91%
HB32	WPCP						
06-KIN-43-/1.5 06-0C4204		IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS SEAL COAT	GRAHAM CONTRACTORS, INC. DON MILLER-PROJECT MANAGER P.O. BOX 26770 SAN JOSE, CA 95159	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$1,148,740 \$0 \$0	05/26/05 06/06/05 09/16/05	0% 0%
HM1	WPCP						
06-KIN-269-/1.3 06-0C4404		IN KINGS AND FRESNO COUNTIES AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE	LEE'S PAVING, INC. 1212 N. PLAZA DRIVE VISALIA, CA 93291	RAUL LOPEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$977,546 \$0 \$0	06/09/05 06/24/05 09/02/05	0% 0%
HM1	WPCP						
06-KIN-5727-/0 06-449904		IN KINGS COUNTY IN KETTLEMAN CITY AT KETTLEMAN MAINTENANCE STATION CONSTRUCT NEW SAND HOUSE	ELAM WOODS CONSTRUCTION CO.INC P.O. BOX 2219 ATASCADERO, CA 93423	VIERRA, GENE 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8328	\$298,480 \$16,715 \$16,715	06/09/05 06/23/05 11/09/05	9% 6%
HA12							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 9  
08/03/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-MAD-41-20.9/35.3 06-449004 ACNH-P041-(100)		IN MADERA COUNTY IN AND NEAR COARSEGOLD FROM 0.9 KM NORTH OF YOSEMITE SPRINGS PARKWAY TO FRESNO RIVER BRIDGE ASPHALT CONCRETE OVERLAY	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	MARK MENGONI 505 N STREET FRESNO CA 93721 (559)445-5595	\$8,338,605 \$0 \$0	06/22/05 07/07/05	0% 0%
HA22	WPCP						
06-MAD-41-35.3/37.9 06-470104		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS SLURRY SEAL	VALLEY SLURRY SEAL INC. P.O. BOX 981330 WEST SACRAMENTO, CA 95798	HADDADIN, HAIDAR HADDADIN, HAIDAR (559)445-6720	\$448,242 \$0 \$0	06/03/05 06/21/05 08/26/05	0% 0%
HM1A	WPCP						
06-MAD-99-20.2/29.2 06-461904 ACST-P099-(480) PHG-P099-(480)		IN MADERA COUNTY NEAR FIARMEAD AND CHOWCHILLA AT VARIOUS LOCATIONS CONSTRUCT MEDIAN BARRIER	GRANITE CONSTRUCTION P.O. BOX 50085 WATSONVILLE, CA 95077-5085	ABOUZEDAN, RAAID 505 N STREET FRESNO, CA 93721 (559)445-6322	\$1,157,997 \$1,060,068 \$0	03/03/05 03/11/05 06/30/05 07/06/05	100% 100%
HB1	SWPPP						COMPLETED
06-MAD-99-/0 06-0A5604		IN FRESNO AND MADERA COUNTIES NEAR FRESNO AT SAN JOAQUIN RIVER BRIDGE RESURFACE BRIDGE DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	ALLRED, LARRY 505 N STREET FRESNO CA 93721 (559)445-5004	\$703,680 \$274,964 \$199,649	04/07/05 04/15/05 09/07/05	51% 40%
HA21	WPCP						
06-MAD-145-/0 06-402904 ACST-P145-(022) P-P145-(022) ACBR-P145-(022) HA21	SWPPP	IN FRESNO AND MADERA COUNTIES ABOUT 9 KM NORTH OF Kerman FROM 0.1 KM NORTH OF BARSTOW AVENUE TO 0.7 KM NORTH OF AVENUE 5 REPLACE BRIDGE SCOUR	W. JAXON BAKER & SHASTA INC. P.O. BOX 94248 REDDING, CA 96099-4248	SHAEFFER, M.A. 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5907	\$5,646,187 \$5,488,585 \$0	06/12/02 06/21/02 11/21/05	0% 0%
06-TUL-63-19.8/30.1 06-448004 ACST-P063-(019) P-P063-(019)		IN TULARE COUNTY IN AND NEAR OROSI AND CUTLER FROM 2.8 KM SOUTH OF NORTH JUNCTION ROUTE 201 TO THE FRESNO AND TULARE COUNTY LINE RESURFACE ASPHALT CONCRETE	LEE'S PAVING, INC. 1212 N. PLAZA DRIVE VISALIA, CA 93291	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$3,560,318 \$302,375 \$302,375	05/19/05 06/08/05 11/02/05	4% 8%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 10  
08/03/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-65-15.0/17 06-0C3104		IN TULARE COUNTY NEAR PORTERVILLE FROM 1.0 KM SOUTH OF AVENUE 124 TO 0.2 KM SOUTH OF AVENUE 136 COLD PLANE ASPHALT CONCRETE	MD HENDERSON CONST CO 4942 EAST YALE ST SUITE 101  FRESNO CA 93727	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$142,301 \$143,907 \$0	05/03/05 05/17/05 07/08/05 07/12/05	100% 100%  COMPLETED
HM1	WPCP						
06-TUL-65-/14.1 06-0C4504		IN TULARE COUNTY AT DECOR AND TERRA BELLA FROM TULARE COUNTY LINE TO AVENUE 12 SLURRY SEAL	VALLEY SLURRY SEAL CO P O BOX 981330  WEST SACRAMENTO CA 95691	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$589,097 \$578,153 \$497,438	04/12/05 04/21/05 07/19/06	47% 99%
HM1	WPCP						
06-TUL-99-9.7/0 06-0A2704		IN TULARE AND KINGS COUNTIES AT VARIOUS LOCATIONS REPAIR BRIDGE DECKS	THE TRUESDELL CORPORATION OF CALIFORNIA, INC. 3529 E. WOOD ST.  PHOENIX, AZ 85040	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$718,632 \$0 \$0	06/21/05 07/08/05 10/04/05	0% 0%
HA21	WPCP						
06-TUL-99-30.6/33.9 06-474604 ACST-P099-(488) PHG-P099-(488)		IN TULARE COUNTY IN AND NEAR TULARE FROM PROSPERITY AVENUE OVERCROSSING TO TAGUS AVENUE OVERCROSSING CONSTRUCT MEDIAN BARRIER	MODERN ALLOYS, INC 11172 WESTERN AVE  STANTON, CA 90680	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,245,523 \$971,052 \$663,199	04/11/05 04/22/05 08/09/05	77% 78%
HB1	SWPPP						
06-TUL-99-40.4/0 06-455504 ACST-P099-(461) PE-P099-(461) STPL-5946-(046) HB1	SWPPP	IN TULARE COUNTY IN GOSHEN AT 0.64 KM SOUTH OF GOSHEN OVERCROSSING CONSTRUCT PEDESTRIAN OVERCROSSING	AGEE CONSTRUCTION PO BOX 629  CLOVIS CA 93613	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$2,825,356 \$2,375,830 \$173,072	06/23/04 07/06/04 09/13/05	85% 83%
06-TUL-99-43.6/0 06-0A2604		IN KERN, TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK TREATMENT	TRUESDELL CORP OF CA, INC. 3529 E. WOOD STREET  PHOENIX, AZ 85040	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$113,710 \$102,031 \$0	04/26/05 05/09/05 07/01/05 07/01/05	100% 100%  COMPLETED
HM3H	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 11  
08/03/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-99-52.6/53.4 06-0C2704		IN TULARE COUNTY NEAR KINGSBURG FROM KINGS RIVER BRIDGE TO 0.7 KM SOUTH OF P O BOX 994248 MENDOCINO AVENUE OVERCROSSING COLD PLANE ASPHALT CONCRETE	W. J. BAKER P O BOX 994248 REDDING CA 96099-4248	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$313,057 \$178,509 \$178,509	04/28/05 05/11/05 08/02/05	64% 92%
HM1	WPCP						
06-TUL-137-21.9/0 06-416804 ACST-P137-(009) PHG-P137-(009)		IN TULARE COUNTY NEAR TULARE AT 152 INSTALL SIGNALS	ROAD GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$556,966 \$0 \$0	07/01/05 07/20/05	0% 0%
HB1	WPCP						
06-TUL-198-4.8/8.8 06-278634 ACNH-P099-(416)		IN TULARE COUNTY IN AND NEAR VISILIA FROM 0.4 KM EAST OF PLAZA DRIVE TO ROUTE 198 AND 63 SEPARATION PLANTING AND IRRIGATION	JS BRAR CO 7202 E. BULLARD CLOVIS, CA 93611-9202	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,388,929 \$2,287,693 \$12,088	04/06/01 05/01/01 02/02/06	0% 0%
HE14	SWPPP						PLANT EST SATIS
06-TUL-198-8.8/11.9 06-403504 NH-P198-(038)		IN TULARE COUNTY IN AND NEAR VISALIA FROM MOONEY BOULEVARD OVERCROSSING TO 77 LARKSPUR ST 0.3 KM EAST OF LOVERS LANE UNDERCROSSING IRRIGATION AND PLANTING UPGRADE	WATKIN & BORTOLUSSI INC 77 LARKSPUR ST SAN RAFAEL, CA 94901-4886	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,554,892 \$1,486,502 \$7,165	02/15/02 03/05/02 02/08/06	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-TUL-198-21.5/26.7 06-339304 ACNH-P198-(043)		IN TULARE COUNTY NEAR LEMON COVE FROM 0.4 KM WEST OF ROAD 220 TO 0.4 KM EAST OF AVENUE 324 ASPHALT CONCRETE OVERLAY	LEE'S PAVING INC 1212 N. PLAZA DRIVE VISALIA CA 93291	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,276,844 \$1,754,417 \$912,852	03/04/05 03/16/05 10/07/05	50% 53%
HA22	SWPPP						
06-TUL-198-36.6/44.1 06-493504		IN TULARE COUNTY NEAR TRAVER AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	W. JAXON BAKER PO BOX 994248 REDDING, CA 96099-4248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$769,903 \$254,336 \$254,336	02/14/05 02/25/05 08/19/05	27% 33%
HM1A	WPCP						

State of California Department of Transportation  
Statement of Ongoing Contracts as of 07/20/05

District 06

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-245-16.0/16.7 06-361404		IN TULARE COUNTY ABOUT 13 KM NORTH OF AGEE CONSTRUCTION	CHRIS HICKEYMEJIA, HUGO		\$1,173,131	08/10/04	100%
ACST-P245-(026)		WOODLAKE AT COTTONWOOD CREEK BRIDGE P.O. BOX 629		8530 W. ROOSEVELT	\$1,056,083	08/20/04	90%
P-P245-(026)		REPLACE BRIDGE		AVE.	\$54,039	11/07/05	
ACBR-P245-(026)			CLOVIS, CA 93613	VISALIA, CA 93291			
HA21	SWPPP			(559)651-8313			

Totals: Authorized Final Amt: \$168,451,781 Completed to Date: \$114,115,365 Work This Month: \$6,893,867

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-0-/0	06-0C9004	1
06-FRE-5-48.6/65.8	06-486004	1
06-FRE-33-16.2/16.5	06-0C2604	1
06-FRE-33-61.2/62.3	06-0C3004	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-21.6/31.2	06-475404	1
06-FRE-41-31.1/31.7	06-419604	2
06-FRE-99-7.4/0	06-492004	2
06-FRE-99-10.7/15.9	06-420304	2
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-19.8/24.2	06-404104	2
06-FRE-99-20.2/31.6	06-0A4404	2
06-FRE-99-24.2/26.7	06-453204	3
06-FRE-168-45.1/0	06-442004	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-54.3/54.8	06-303704	3
06-FRE-180-56.5/60.2	06-0C3204	3
06-FRE-180-63.2/63.6	06-490604	3
06-FRE-180-56.4/60.1	06-488004	4
06-FRE-180-58.7/61	06-478604	4
06-FRE-180-60.3/64	06-342424	4
06-KER-5-13.5/71.6	06-0A2404	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-14-35.8/40.2	06-0C3504	4
06-KER-33-/7.1	06-0C4604	4
06-KER-43-33.5/34.6	06-410304	5
06-KER-58-46.1/51.6	06-0C2004	5
06-KER-58-59.6/66.2	06-0C2804	5
06-KER-58-77.0/82.6	06-480804	5
06-KER-58-82.7/90.7	06-487904	5
06-KER-58-136.4/143.8	06-480004	5
06-KER-58-139.0/143.8	06-0C4304	6
06-KER-65-6.1/25.2	06-493604	6
06-KER-99-13.4/16.7	06-464804	6
06-KER-99-20.5/29.6	06-464104	6
06-KER-99-21.5/24.7	06-463204	6
06-KER-99-48.7/57.1	06-0C1204	6
06-KER-99-49.1/57.6	06-431504	7
06-KER-119-29.3/0	06-0A4104	7
06-KER-178-1.7/6.7	06-404004	7
06-KER-178-4.5/4.6	06-388804	7
06-KER-204-3.7/5.1	06-0C3904	7
06-KER-223-20.5/20.7	06-476904	7
06-KER-223-21.1/31.9	06-0C3604	8
06-KIN-5-/L10	06-0C3304	8

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-41-39.8/42.1	06-467904	8
06-KIN-43-/1.5	06-0C4204	8
06-KIN-269-/1.3	06-0C4404	8
06-KIN-5727-/0	06-449904	8
06-MAD-41-20.9/35.3	06-449004	9
06-MAD-41-35.3/37.9	06-470104	9
06-MAD-99-20.2/29.2	06-461904	9
06-MAD-99-/0	06-0A5604	9
06-MAD-145-/0	06-402904	9
06-TUL-63-19.8/30.1	06-448004	9
06-TUL-65-15.0/17	06-0C3104	10
06-TUL-65-/14.1	06-0C4504	10
06-TUL-99-9.7/0	06-0A2704	10
06-TUL-99-30.6/33.9	06-474604	10
06-TUL-99-40.4/0	06-455504	10
06-TUL-99-52.6/53.4	06-0C2704	10
06-TUL-99-43.6/0	06-0A2604	11
06-TUL-137-21.9/0	06-416804	11
06-TUL-198-21.5/26.7	06-339304	11
06-TUL-198-36.6/44.1	06-493504	11
06-TUL-198-4.8/8.8	06-278634	11
06-TUL-198-8.8/11.9	06-403504	11

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
06-TUL-245-16.0/16.7	06-361404	12

#### Statement of Ongoing Contracts - Federal Aid

District 06			
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID ( INTERSTATE )	\$11,025,299	\$10,761,228
-F-	FEDERAL AID ( PRIMARY )	\$101,792,326	\$74,387,178
-S-	FEDERAL AID ( SECONDARY )	\$32,676,617	\$22,156,008
-SH-	STATE HIGHWAY	\$22,957,539	\$6,810,951
<b>District Total:</b>		<b><u>\$168,451,781</u></b>	<b><u>\$114,115,365</u></b>

#### Statement of Ongoing Contracts -Summary

District	Work Completed This Period
06	\$3,647,848
<b>Work completed this Period:</b>	<b>\$3,647,848</b>