

Page 1  
07/05/05

[illegible]

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 2  
07/05/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-41-31.1/31.7 06-419604 ACNH-P041-(097)		IN FRESNO COUNTY IN FRESNO FROM 0.2 KM NORTH OF ALLUVIAL AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING WIDEN EXISTING HIGHWAY	YEAGER SKANSKA, INC. P.O. BOX 87  RIVERSIDE, CA 92502-0087	MENGONI, MARK 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5595	\$6,199,938 \$3,938,332 \$237,036	06/28/04 07/12/04 03/06/06	52% 63%
HB4N	SWPPP						
06-FRE-99-7.4/0 06-492004		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS RESURFACE BRIDGE DECKS	CONTRACTO'S CHEMICAL, INC. 3130 DEPOT ROAD  HAYWARD, CA 94545	HADDADIN, HAIDAR 505 N STREET FRESNO, CA 93721 (559)445-6720	\$151,156 \$86,227 \$86,227	10/06/04 10/19/04 08/08/05	15% 57%
HM3	WPCP						
06-FRE-99-10.7/15.9 06-420304 ACNH-P099-(464)		IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.1 KM NORTH OF CENTRAL AVENUE OVERCROSSIN ASPHALT CONCRETE OVERLAY	F C I CONSTRUCTORS, INC.   (707)742-6000	SHAEFFER, MARGARET 505 N STREET FRESNO, CA 93721 (559)445-5907	\$15,496,966 \$2,531,148 \$746,417	01/04/05 01/13/05 10/11/05	31% 16%
HA22	SWPPP						
06-FRE-99-12.2/14.5 06-458604 ACST-P099-(482) PE-P099-(482) STPL-6206-(005) HB4	SWPPP	IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR 2779 BULLARD AVENUE  CLOVIS, CA 93611	JOHNSON, T. CHRIS 505 N. STREET FRESNO, CA 93721 (559)445-6727	\$461,025 \$18,749 \$0	01/31/05 02/14/05 07/18/08	2% 4%
06-FRE-99-19.8/24.2 06-404104 ACNH-P099-(418)		IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI 77 LARKSPUR ST.  SAN RAFAEL, CA. 94901	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$1,394,170 \$1,201,696 \$3,600	05/21/01 06/05/01 05/11/07	47% 84%
HA25	SWPPP						
06-FRE-99-20.2/31.6 06-0A4404 ACNH-P099-(473)		IN FRESNO COUNTY IN FRESNO FROM VENTURA STREET OVERCROSSING TO BIOLA JUNCTION OVERHEAD AND FROM HERNDON CANAL BRIDGE TO 1.1 KM NOR REHABILITATE ROADWAY	DIABLO CONTRACTORS INC 7 CROW CANYON CT STE 100  SAN RAMON CA 94583 (925)552-8250	ALLRED, LARRY   (559)445-5004	\$1,551,311 \$838,995 \$195,298	02/01/05 02/17/05 07/13/05	47% 58%
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 3  
07/05/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-99-24.2/26.7 06-453204		IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING PLANTING AND IRRIGATION	BELAIRE WEST LANDSCAPE, INC. P.O. BOX 6270  BUENA PARK, CA 90622	JOHNSON, T. CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$882,547 \$763,451 \$6,080	06/17/03 06/27/03 01/25/07	52% 86%
HB32	SWPPP						
06-FRE-168-45.1/0 06-442004		IN FRESNO COUNTY AT SHAVER LAKE MAINTENANCE STATION REMODEL ROOFS	ELAM WOODS CONSTRUCTION CO INC P O BOX 2219  ATASCADERO CA 93423 (805)466-2807		\$245,323 \$0 \$0	06/09/05 06/23/05	0% 0%
HM5							
06-FRE-180-31.3/0 06-478904		IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE MITIGATION PLANTING AND IRRIGATION	DAYLEN INC 2559 SOUTH EAST AVE  FRESNO CA 93706 (559)233-3345	WOODS, JOHN A.   (559)445-6308	\$96,384 \$83,444 \$1,331	12/19/02 12/27/02 03/29/06	72% 99%
HA22	WPCP						
06-FRE-180-54.3/54.8 06-303704 ACST-P180-(050) PH-P180-(050)		IN FRESNO COUNTY IN FRESNO FROM 0.5 KM EAST OF MARKS AVENUE TO 0.5 KM WEST OF MARKS AVENUE WIDEN SHOULDERS AND SIGNAL LIGHTS	AGEE CONSTRUCTION CORPORATION P O BOX 629  CLOVIS CA 93613 (559)299-3290	ALLRED, LARRY 505 N STREET FRESNO, CA. 93721 (559)445-5004	\$910,025 \$642,015 \$337,343	12/01/04 12/17/04 08/15/05	46% 70%
HB1	SWPPP						
06-FRE-180-56.4/60.1 06-488004 ACST-P180-(051) PHG-P180-(051)		IN FRESNO COUNTY IN FRESNO FROM ROUTE 99 AND 180 SEPARATION TO ROUTE 180 AND 168 SEPARATION INSTALL MEDIAN BARRIER	LEES PAVING INC 1212 N PLAZA DRIVE  VISALIA CA 93291 (559)651-1337	JOHN WOODS   (559)445-6308	\$1,750,199 \$1,643,419 \$24,292	10/06/04 10/19/04 07/25/05	0% 0%
HB1	SWPPP						PLANT EST SATIS
06-FRE-180-58.7/61 06-478604		IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS ESTABLISH EXISTING PLANTING	J. S. BRAR 2779 BULLARD AVE  CLOVIS, CA 93611	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$830,507 \$613,639 \$30,938	03/19/03 04/03/03 04/25/06	72% 74%
HM2E	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 4  
07/05/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-FRE-180-60.3/64 06-342424 ACNH-P180-(044)		IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO FOWLER AVENUE CONSTRUCT FREEWAY	E L YEAGER CONSTRUCTION COMPANY INC P O BOX 87  RIVERSIDE CA 925020087 (909)684-5360	SHERRILL, OSCAR 505 N STREET FRESNO, CA 93721 (559)445-6726	\$53,504,837 \$51,227,857 \$747,678	07/24/02 08/05/02 08/05/05	94% 96%
HE14	SWPPP						
06-FRE-180-63.2/63.6 06-490604		IN FRESNO COUNTY IN FRESNO FROM 0.2 KM WEST OF CLOVIS AVENUE TO 0.2 KM EAST OF CLOVIS AVENUE CONSTRUCT LEFT TURN LANES	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011		\$476,637 \$0 \$0	11/10/04 11/23/04 09/14/05	0% 0%
HB4N	WPCP						
06-KER-5-13.5/71.6 06-0A2404		IN KERN COUNTY AT VARIOUS LOCATIONS CLEAN AND TREAT BRIDGE DECK	TRUESDELL CORPORATION OF CALIFORNIA INC 3529 E WOOD STREET  PHOENIX AZ 85040 (602)437-1711		\$304,384 \$0 \$0	06/02/05 06/20/05	0% 0%
HM3H	WPCP						
06-KER-14-35.8/40.2 06-0C3504		IN KERN COUNTY AT VARIOUS LOCATIONS SEAL COAT	GRAHAM CONTRACTORS INC. P.O. BOX 26770  SAN JOSE, CA 95159	PETER MULLALY 805 SOUTH LEXINGTON ST. DELANO, CA 93215 (661)720-0971	\$1,030,462 \$595,453 \$595,453	04/29/05 05/09/05 07/05/05	50% 57%
HM1	WPCP						
06-KER-33-/7.1 06-0C4604		IN KERN, TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS RECESSED MARKERS	LINEAR OPTIONS, INC ONE KELLY COURT  MENLO PARK, CA 94025	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$98,500 \$73,222 \$0	02/03/05 02/14/05 06/17/05 06/22/05	100% 100%
HM4	WPCP						SUSPENDED
06-KER-43-33.5/34.6 06-410304 ACST-P043-(031) PH-P043-(031)		IN KERN COUNTY NEAR WASCO AT POND ROAD AND AT SCHUSTER ROAD MODIFY INTERSECTIONS	GRIFFITH COMPANY P.O. BOX 70157  BAKERSFIELD, CA 93387	PETER MULLALY 805 SOUTH LEXINGTON STREET DELANO, CA 93215 (661)720-0971	\$194,517 \$0 \$0	05/23/05 06/01/05	0% 0%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 5  
07/05/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-46.1/51.6 06-0C2004		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM ALLEN ROAD TO CAMINO DEL RIO COURT ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P.O. BOX 70157 BAKERSFIELD, CA. 93387	HISHAM ALNATOUR P.O. BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$1,241,621 \$0 \$0	02/18/05 02/28/05	0% 0%
HM1A	WPCP						SUSPENDED
06-KER-58-59.6/66.2 06-0C2804		IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS REPLACE PORTLAND CEMENT CONCRETE	R.E. SERRANO, INC 1573 OAK PARK BLVD. PLEASANT HILL, CA. 94523	HISHAM, ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$546,228 \$0 \$0	05/19/05 05/31/05	0% 0%
HM1	WPCP						
06-KER-58-77.0/82.6 06-480804		IN KERN COUNTY NEAR KEENE FROM 0.1 KM WEST OF CALIENTE AND BEALVILLE ROAD TO TEHACHAPI CREEK BRIDGE OVERHEAD CHIP SEAL	MANHOLE ADJUSTING CONTRACTORS INC 9500 BEVERLY ROAD PICO RIVERA CA 906602135 (323)558-8000	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)589-2421	\$664,750 \$541,262 \$0	03/08/04 03/17/04 08/24/04	90% 81%
HM1A	WPCP						
06-KER-58-82.7/90.7 06-487904 ACST-P058-(099) PHG-P058-(099)		IN KERN COUNTY NEAR TEHACHAPI FROM TEHACHAPI BRIDGE OVERHEAD TO 2.5 KM WEST OF TEHACHAPI CREEK BRIDGE AND FROM 1.6 KM WEST OF ROUT CONCRETE BARRIER AND ASPHALT	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331	COLLINS, JACK P.O.BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$3,920,762 \$0 \$0	02/25/05 03/10/05	0% 0%
HB1	SWPPP						SUSPENDED
06-KER-58-136.4/143.8 06-480004		IN KERN COUNTY NEAR BORON FROM WEST BORON ROAD OVERCROSSING TO KERN AND SAN BERNARDINO COUNTY LINE RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011		\$682,498 \$0 \$0	05/23/05 06/06/05	0% 0%
HA22	WPCP						
06-KER-58-139.0/143.8 06-0C4304		IN KERN COUNTY NEAR BORON AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE OVERLAY	ASPHALT CONSTRUCTION CO INC P O BOX 1187 LANCASTER CA 93584 (661)533-2121	COLLINS, JACK P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$869,880 \$0 \$0	03/28/05 04/05/05	0% 0%
HM1	WPCP						SUSPENDED

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 6  
07/05/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-58-/15.4 06-493804		IN KERN COUNTY AT VARIOUS LOCATIONS SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL INC. P.O. BOX 50085  WATSONVILLE, CA95077-5085	PETER MULLALY  (661)720-0971	\$811,630 \$692,165 \$0	02/15/05 03/04/05 05/23/05 05/24/05	100% 100%  COMPLETED
HM1A	WPCP						
06-KER-65-6.1/25.2 06-493604		IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS CHIP SEAL AND DIGOUTS	WESTERN STATES SURFACING INC P O BOX 4770  MODESTO CA 95352 (209)525-9065		\$985,560 \$0 \$0	06/03/05 06/16/05	0% 0%
HM1A	WPCP						
06-KER-99-13.4/16.7 06-464804 ACST-P099-(490) PHG-P099-(490)		IN KERN COUNTY NEAR BAKERSFIELD FROM MODERN ALLOYS ROUTE 223 AND 99 SEPARATION TO 2.0 KM 11172 WESTERN AVENUE NORTH OF HOUGHTON ROAD OVERCROSSING CONSTRUCT THRIE BEAM MEDIAN BARRIER	STANTON , CA. 90680	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$889,178 \$519,537 \$455,629	04/12/05 04/22/05 07/27/05	53% 58%
HB1	WPCP						
06-KER-99-20.5/29.6 06-464104 ACNH-P099-(470)		IN KERN COUNTY IN BAKERSFIELD FROM 0.1 KM SOUTH OF PACHECHO ROAD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 65 NORTHBOUND EXIT RAMP REPLACE SLAB AND GRIND	AMERICAN CIVIL CONSTRUCTORS WEST COAST , INC. 3701 MALLARD DRIVE  BENECIA, CA. 94510	HISHAM ALNATOUR P.O. BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$4,686,715 \$4,184,704 \$142,189	06/22/04 07/06/04 07/05/05	84% 89%
HA22	SWPPP						
06-KER-99-21.5/24.7 06-463204 ACNH-P099-(430)		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 KM NORTH OF CALIFORNIA AVENUE OVERCROSSING HIGHWAY PLANTING RESTORATION	WATKIN AND BORTOLUSSI INC 77 LARKSPUR STREET  SAN RAFAEL CA 949014886 (415)453-4691	PETER MULLALY  (661)720-0971	\$1,269,368 \$1,215,458 \$5,400	12/14/01 12/26/01 10/19/05	91% 96%
HA25	SWPPP						
06-KER-99-48.7/57.1 06-0C1204		IN KERN COUNTY IN AND NEAR DELANO FROM 1.0 KM SOUTH OF SHERWOOD AVENUE OVERCROSSING TO 0.8 KM SOUTH OF TULARE COUNTY LINE HIGHWAY OVERLAY	WINDSOR FUEL COMPANY PO BOX 38  WINDSOR CA 95492-0038	PETER MULLALY 805 S. LEXINGTON ST. DELANO CA 93215 (661)588-4548	\$2,259,467 \$0 \$0	04/06/05 04/14/05	0% 0%
HM1A	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 7  
07/05/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-99-49.1/57.6 06-431504 ACNH-P099-(449)		IN KERN AND TULARE COUNTIES NEAR MC FARLAND AND DELANO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET  SAN RAFAEL, CA. 94901	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,819,345 \$1,712,602 \$10,500	03/14/03 03/28/03 12/09/05	82% 97%
HA25	SWPPP						
06-KER-119-29.3/0 06-0A4104 ACST-P119-(011) PHG-P119-(011)		IN KERN COUNTY NEAR PANAMA AT STINE ROAD INSTALL SIGNALS	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 95077 (831)724-1011		\$247,192 \$0 \$0	05/27/05 06/09/05	0% 0%
HB1	WPCP						
06-KER-178-1.7/6.7 06-404004 STP-P178-(054)		IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM M STREET TO 0.4 KM WEST OF FAIR FAX ROAD IRRIGATION AND PLANTING UPGRADE	REYCO EROSION CONTROL 206 N SMITH AVE  CORONA, CA 92880	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$1,346,035 \$1,271,000 \$10,368	05/23/02 06/14/02 09/01/05	86% 94%
HA25	SWPPP						
06-KER-178-4.5/4.6 06-388804 ACST-P178-(057) PH-P178-(057)		IN KERN COUNTY IN BAKERSFIELD AT MOUNT VERNON OVERCROSSING WIDEN EASTBOUND OFF RAMP	GRANITE CONSTRUCTION COMPANY P.O.BOX 5127  BAKERSFIELD, CA. 93388	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$571,115 \$6,123 \$6,123	02/25/05 03/07/05 02/24/06	0% 1%
HB1	SWPPP						
06-KER-204-3.7/5.1 06-0C3904		IN KERN COUNTY IN BAKERSFIELD FROM 20TH STREET TO F STREET SLAB REPLACEMENT AND GRIND	PROFESSIONAL CONSTRUCTION SERVICES 164 BELLE AVENUE  PLEASANT HILL CA. 94523	HISHAM ALNATOUR P.O.BOX 81197 BAKERSFIELD, CA. 93380 (661)859-2428	\$585,059 \$0 \$0	05/05/05 05/18/05	0% 0%
HM1	WPCP						
06-KER-223-20.5/20.7 06-476904 ACST-P223-(009) PHG-P223-(009)		IN KERN COUNTY IN ARVIN AT CAMPUS DRIVE INSTALL SIGNAL AND WHEELCHAIR RAMP	GRANITE CONSTRUCTION COMPANY P O BOX 50085  WATSONVILLE CA 950775085 (831)724-1011	JACK COLLINS P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$319,975 \$316,010 \$29,373	03/15/04 03/25/04 06/20/05 06/22/05	100% 100%
HB1	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 8  
07/05/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KER-223-21.1/31.9 06-0C3604		IN KERN COUNTY IN AND NEAR ARVIN FROM DERBY STREET TO ROUTE 58 JUNCTION RUBBERIZED ASPHALT CONCRETE OVERLAY	GRIFFITH COMPANY P O BOX 70157 BAKERSFIELD CA 93387 (661)831-7331	COLLINS, JACK P.O. BOX 81197 BAKERSFIELD, CA 93380 (661)859-2421	\$875,583 \$185,016 \$185,016	04/01/05 04/11/05 08/04/05	9% 21%
HM1	WPCP						
06-KIN-5-/L10 06-0C3304		IN KINGS COUNTY NEAR KETTLEMAN CITY FROM KERN COUNTY LINE TO 0.2 KM NORTH OF EQUIPMENT UNDERCROSSING RESURFACE ASPHALT CONCRETE	M J MENEFEE CONST INC P O BOX 700 FOWLER CA 93625 (559)896-1100		\$1,864,888 \$0 \$0	06/01/05 06/17/05	0% 0%
HM1	WPCP						
06-KIN-41-39.8/42.1 06-467904		IN KINGS COUNTY IN AND NEAR LEMOORE AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	J.S. BRAR COMPANY 2779 BULLARD AVENUE CLOVIS, CA 93611-9202	JOHNSON, T CHRIS 505 N STREET FRESNO, CA 93721 (559)445-6727	\$416,267 \$377,539 \$2,408	06/30/03 07/11/03 12/12/05	74% 91%
HB32	WPCP						
06-KIN-43-/1.5 06-0C4204		IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS SEAL COAT	GRAHAM CONTRACTORS,INC. DON MILLER-PROJECT MANAGER P.O. BOX 26770 SAN JOSE, CA 95159	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$1,128,740 \$0 \$0	05/26/05 06/06/05 09/16/05	0% 0%
HM1	WPCP						
06-KIN-198-10.8/0 06-474104 ACST-P198-(044) PH-P198-(044)		IN KINGS COUNTY IN LEMOORE AT 18TH AVENUE OVERCROSSING LEFT TURN LANE SIGNAL	GRANITE CONSTRUCTION CO. PROJECT MANAGER-RAMON MEDINA 2716 GRANITE COURT FRESNO, CA 93706	BAINS, DEL 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8314	\$843,484 \$878,333 \$0	05/21/04 06/07/04 06/08/05 06/08/05	100% 100%
HB1	SWPPP						PLANT EST SATIS
06-KIN-198-17.7/18.5 06-495404 ACST-P198-(046) PHG-0198-(046)		IN KINGS COUNTY IN HANFORD FROM 0.1 KM WEST OF 11TH AVENUE UNDERCROSSING TO DOUTY STREET OVERCROSSING CONSTRUCT MEDIAN BARRIER	GRANITE CONSTRUCTION CO. 2716 GRANITE CT. FRESNO, CA 93706	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$448,232 \$394,163 \$0	03/03/05 03/11/05 05/25/05 05/27/05	100% 100%
HB1	SWPPP						COMPLETED



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 9  
07/05/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-KIN-269-/1.3 06-0C4404		IN KINGS AND FRESNO COUNTIES AT VARIOUS LOCATIONS RUBBERIZED ASPHALT CONCRETE	LEES PAVING INC 1212 N PLAZA DRIVE  VISALIA CA 93291 (559)651-1337		\$967,546 \$0 \$0	06/09/05 06/24/05	0% 0%
HM1	WPCP						
06-KIN-5727-/0 06-449904		IN KINGS COUNTY IN KETTLEMAN CITY AT KETTLEMAN MAINTENANCE STATION CONSTRUCT NEW SAND HOUSE	ELAM WOODS CONSTRUCTION CO INC P O BOX 2219  ATASCADERO CA 93423 (805)466-2807		\$298,480 \$0 \$0	06/09/05 06/23/05	0% 0%
HA12							
06-MAD-41-35.3/37.9 06-470104		IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS SLURRY SEAL	VALLEY SLURRY SEAL CO PO BOX 981330  WEST SACRAMENTO, CA 95798	MENGONI, MARK 505 N STREET FRESNO, CA 93721 (559)445-5595	\$489,355 \$0 \$0	06/03/05 06/21/05	0% 0%
HM1A	WPCP						
06-MAD-99-20.2/29.2 06-461904 ACST-P099-(480) PHG-P099-(480)		IN MADERA COUNTY NEAR FIARMEAD AND CHOWCHILLA AT VARIOUS LOCATIONS CONSTRUCT MEDIAN BARRIER	GRANITE CONSTRUCTION P.O. BOX 50085  WATSONVILLE, CA 95077-5085	ABOUZEDAN, RAAID 505 N STREET FRESNO, CA 93721 (559)445-6322	\$1,157,997 \$737,847 \$206,546	03/03/05 03/11/05 06/28/05	82% 64%
HB1	SWPPP						
06-MAD-99-/0 06-0A5604		IN FRESNO AND MADERA COUNTIES NEAR FRESNO AT SAN JOAQUIN RIVER BRIDGE RESURFACE BRIDGE DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE  BENICIA CA 94510 (707)746-8028	ALLRED, LARRY 505 N STREET FRESNO CA 93721 (559)445-5004	\$703,680 \$75,315 \$75,315	04/07/05 04/15/05 09/07/05	21% 12%
HA21	WPCP						
06-MAD-145-/0 06-402904 ACST-P145-(022) P-P145-(022) ACBR-P145-(022) HA21		IN FRESNO AND MADERA COUNTIES ABOUT 9 KM NORTH OF KERMAN FROM 0.1 KM NORTH OF BARSTOW AVENUE TO 0.7 KM NORTH OF AVENUE 5 REPLACE BRIDGE SCOUR	W. JAXON BAKER & SHASTA INC. P.O. BOX 94248  REDDING, CA 96099-4248	SHAEFFER, M.A. 2510 S. EAST AVE. #400 FRESNO, CA 93706 (559)445-5907	\$5,646,187 \$5,488,585 \$0	06/12/02 06/21/02 11/21/05	0% 0%
	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 10  
07/05/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-63-19.8/30.1 06-448004 ACST-P063-(019) P-P063-(019)	HA22 WPCP	IN TULARE COUNTY IN AND NEAR OROSI AND CUTLER FROM 2.8 KM SOUTH OF NORTH JUNCTION ROUTE 201 TO THE FRESNO AND TULARE COUNTY LINE RESURFACE ASPHALT CONCRETE	LEE'S PAVING 1212 N PLAZA DRIVE  VISALIA CA 93291	RAUL LOPEZ 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,520,318 \$0 \$0	05/19/05 06/08/05	0% 0%
06-TUL-65-15.0/17 06-0C3104		IN TULARE COUNTY NEAR PORTERVILLE FROM 1.0 KM SOUTH OF AVENUE 124 TO 0.2 KM SOUTH OF AVENUE 136 COLD PLANE ASPHALT CONCRETE	MD HENDERSON CONST CO 4942 EAST YALE ST SUITE 101  FRESNO CA 93727	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$132,301 \$0 \$0	05/03/05 05/17/05	0% 0%
HM1 WPCP							
06-TUL-65-/14.1 06-0C4504		IN TULARE COUNTY AT DECOR AND TERRA BELLA FROM TULARE COUNTY LINE TO AVENUE 12 SLURRY SEAL	VALLEY SLURRY SEAL CO P O BOX 981330  WEST SACRAMENTO CA 95691	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$594,705 \$80,715 \$80,715	04/12/05 04/21/05 09/15/05	11% 14%
HM1 WPCP							
06-TUL-99-30.6/33.9 06-474604 ACST-P099-(488) PHG-P099-(488)		IN TULARE COUNTY IN AND NEAR TULARE FROM PROSPERITY AVENUE OVERCROSSING TO TAGUS AVENUE OVERCROSSING CONSTRUCT MEDIAN BARRIER	MODERN ALLOYS, INC 11172 WESTERN AVE  STANTON, CA 90680	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,245,523 \$307,853 \$307,853	04/11/05 04/22/05 08/08/05	43% 25%
HB1 SWPPP							
06-TUL-99-40.4/0 06-455504 ACST-P099-(461) PE-P099-(461) STPL-5946-(046) HB1 SWPPP		IN TULARE COUNTY IN GOSHEN AT 0.64 KM SOUTH OF GOSHEN OVERCROSSING CONSTRUCT PEDESTRIAN OVERCROSSING	AGEE CONSTRUCTION PO BOX 629  CLOVIS CA 93613	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$2,818,762 \$2,202,759 \$196,096	06/23/04 07/06/04 07/19/05	76% 78%
06-TUL-99-43.6/0 06-0A2604		IN KERN, TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK TREATMENT	TRUESDELL CORP OF CA, INC. 3529 E. WOOD STREET  PHOENIX, AZ 85040	MEJIA, HUGO 8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$106,210 \$101,531 \$101,531	04/26/05 05/09/05 06/29/05 07/01/05	60% 95%
HM3H WPCP							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 06/20/05**

Page 11  
07/05/05

**District 06**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
06-TUL-99-52.6/53.4 06-0C2704		IN TULARE COUNTY NEAR KINGSBURG FROM KINGS RIVER BRIDGE TO 0.7 KM SOUTH OF P O BOX 994248 MENDOCINO AVENUE OVERCROSSING COLD PLANE ASPHALT CONCRETE	W. J. BAKER 7202 E. BULLARD CLOVIS, CA 93611-9202	SHELLEY MAGGARD 8530 W ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$313,057 \$0 \$0	04/28/05 05/11/05	0% 0%
HM1	WPCP						SUSPENDED
06-TUL-198-4.8/8.8 06-278634 ACNH-P099-(416)		IN TULARE COUNTY IN AND NEAR VISILIA FROM 0.4 KM EAST OF PLAZA DRIVE TO ROUTE 198 AND 63 SEPARATION PLANTING AND IRRIGATION	JS BRAR CO 7202 E. BULLARD CLOVIS, CA 93611-9202	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$2,388,929 \$2,275,605 \$2,564	04/06/01 05/01/01 02/02/06	0% 0%
HE14	SWPPP						PLANT EST SATIS
06-TUL-198-8.8/11.9 06-403504 NH-P198-(038)		IN TULARE COUNTY IN AND NEAR VISALIA FROM MOONEY BOULEVARD OVERCROSSING TO 77 LARKSPUR ST 0.3 KM EAST OF LOVERS LANE UNDERCROSSING IRRIGATION AND PLANTING UPGRADE	WATKIN & BORTOLUSSI INC 77 LARKSPUR ST SAN RAFAEL, CA 94901-4886	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$1,554,892 \$1,479,336 \$5,524	02/15/02 03/05/02 02/08/06	0% 0%
HA25	SWPPP						PLANT EST SATIS
06-TUL-198-21.5/26.7 06-339304 ACNH-P198-(043)		IN TULARE COUNTY NEAR LEMON COVE FROM 0.4 KM WEST OF ROAD 220 TO 0.4 KM EAST OF AVENUE 324 ASPHALT CONCRETE OVERLAY	LEE'S PAVING INC 1212 N. PLAZA DRIVE VISALIA CA 93291	RAUL LOPEZ 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8321	\$3,276,844 \$841,565 \$299,104	03/04/05 03/16/05 09/06/05	32% 26%
HA22	SWPPP						
06-TUL-198-36.6/44.1 06-493504		IN TULARE COUNTY NEAR TRAVER AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	W. JAXON BAKER PO BOX 994248 REDDING, CA 96099-4248	SHELLEY MAGGARD 8530 W. ROOSEVELT AVE VISALIA CA 93291 (559)651-8319	\$769,903 \$0 \$0	02/14/05 02/25/05	0% 0%
HM1A	WPCP						SUSPENDED
06-TUL-245-16.0/16.7 06-361404 ACST-P245-(026) P-P245-(026) ACBR-P245-(026) HA21	SWPPP	IN TULARE COUNTY ABOUT 13 KM NORTH OF AGEE CONSTRUCTION WOODLAKE AT COTTONWOOD CREEK BRIDGE REPLACE BRIDGE	CHRIS HICKEYMEJIA, HUGO P.O. BOX 629 CLOVIS, CA 93613	8530 W. ROOSEVELT AVE. VISALIA, CA 93291 (559)651-8313	\$1,173,131 \$1,002,043 \$220,599	08/10/04 08/20/04 11/07/05	95% 85%

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$160,319,218</u>	<b>Completed to Date:</b>	<u>\$107,967,997</u>	<b>Work This Month:</b>	<u>\$6,832,007</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	--------------------

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-FRE-0-/0	06-0C9004	1
06-FRE-5-48.6/65.8	06-486004	1
06-FRE-33-16.2/16.5	06-0C2604	1
06-FRE-33-61.2/62.3	06-0C3004	1
06-FRE-33-62.5/69.5	06-343534	1
06-FRE-41-21.6/31.2	06-475404	1
06-FRE-41-31.1/31.7	06-419604	2
06-FRE-99-7.4/0	06-492004	2
06-FRE-99-10.7/15.9	06-420304	2
06-FRE-99-12.2/14.5	06-458604	2
06-FRE-99-19.8/24.2	06-404104	2
06-FRE-99-20.2/31.6	06-0A4404	2
06-FRE-99-24.2/26.7	06-453204	3
06-FRE-168-45.1/0	06-442004	3
06-FRE-180-31.3/0	06-478904	3
06-FRE-180-54.3/54.8	06-303704	3
06-FRE-180-63.2/63.6	06-490604	3
06-FRE-180-56.4/60.1	06-488004	3
06-FRE-180-58.7/61	06-478604	4
06-FRE-180-60.3/64	06-342424	4
06-KER-5-13.5/71.6	06-0A2404	4
06-KER-14-35.8/40.2	06-0C3504	4

**Statement of Ongoing Contracts - Index**

<b>Cnty Rt Pm</b>	<b>Contract</b>	<b>Page</b>
06-KER-33-/7.1	06-0C4604	4
06-KER-43-33.5/34.6	06-410304	4
06-KER-58-46.1/51.6	06-0C2004	5
06-KER-58-59.6/66.2	06-0C2804	5
06-KER-58-77.0/82.6	06-480804	5
06-KER-58-82.7/90.7	06-487904	5
06-KER-58-136.4/143.8	06-480004	5
06-KER-58-139.0/143.8	06-0C4304	5
06-KER-58-/15.4	06-493804	6
06-KER-65-6.1/25.2	06-493604	6
06-KER-99-13.4/16.7	06-464804	6
06-KER-99-20.5/29.6	06-464104	6
06-KER-99-21.5/24.7	06-463204	6
06-KER-99-48.7/57.1	06-0C1204	6
06-KER-99-49.1/57.6	06-431504	7
06-KER-119-29.3/0	06-0A4104	7
06-KER-178-1.7/6.7	06-404004	7
06-KER-178-4.5/4.6	06-388804	7
06-KER-204-3.7/5.1	06-0C3904	7
06-KER-223-20.5/20.7	06-476904	7
06-KER-223-21.1/31.9	06-0C3604	8
06-KIN-5-/L10	06-0C3304	8

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
06-KIN-41-39.8/42.1	06-467904	8
06-KIN-43-/1.5	06-0C4204	8
06-KIN-198-10.8/0	06-474104	8
06-KIN-198-17.7/18.5	06-495404	8
06-KIN-269-/1.3	06-0C4404	9
06-KIN-5727-/0	06-449904	9
06-MAD-41-35.3/37.9	06-470104	9
06-MAD-99-20.2/29.2	06-461904	9
06-MAD-99-/0	06-0A5604	9
06-MAD-145-/0	06-402904	9
06-TUL-63-19.8/30.1	06-448004	10
06-TUL-65-15.0/17	06-0C3104	10
06-TUL-65-/14.1	06-0C4504	10
06-TUL-99-30.6/33.9	06-474604	10
06-TUL-99-40.4/0	06-455504	10
06-TUL-99-52.6/53.4	06-0C2704	10
06-TUL-99-43.6/0	06-0A2604	11
06-TUL-198-21.5/26.7	06-339304	11
06-TUL-198-36.6/44.1	06-493504	11
06-TUL-198-4.8/8.8	06-278634	11
06-TUL-198-8.8/11.9	06-403504	11
06-TUL-245-16.0/16.7	06-361404	11

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	06			
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>	<b>Work Comp</b>
-I-		FEDERAL AID ( INTERSTATE )	\$11,025,299	\$10,126,634
-F-		FEDERAL AID ( PRIMARY )	\$93,143,314	\$71,447,299
-S-		FEDERAL AID ( SECONDARY )	\$33,354,092	\$21,327,484
-SH-		STATE HIGHWAY	\$22,796,513	\$5,066,580
<b>District Total:</b>			<b><u>\$160,319,218</u></b>	<b><u>\$107,967,997</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Period</b>
06	\$2,103,346
<b>Work completed this Period:</b>	\$2,103,346