

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 1
07/05/05

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-ALP-4-12.5/26.5 10-1A2104 STP- - ()		IN ALPINE COUNTY AT ROUTE 4 FROM LAKE ALPINE TO EBBETTS PASS STORM DAMAGE REPAIR	H M BYARS CONSTRUCTION CO P O BOX 10047 RENO NV 89510		\$2,000,000 \$0 \$0	04/14/97 04/14/97	0% 0%
HA23							
10-ALP-88-.4/2.5 10-0M4504		IN ALPINE COUNTY NEAR CAPLES LAKE FROM CAPLES LAKE SPILLWAY BRIDGE TO 0.5 KM EAST OF SCHNEIDER ROAD ASPHALT CONCRETE OVERLAY	MARTIN GENERAL ENGINEERING INC 133 CANYON RIM DRIVE FOLSOM, CA 95630	INCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$244,702 \$0 \$0	05/11/05 05/20/05 12/30/05	0% 0%
HM1	WPCP						
10-AMA-16-/9.4 10-1A4904 ACST-P016-(028) P-P016-(028)		IN AMADOR COUNTY NEAR DRYTOWN FROM SACRAMENTO AND AMADOR COUNTY LINE TO ROUTE 49 AND 16 INTERSECTION RESURFACE ROADWAY	GEORGE REED, INC. P. O. BOX 1630 LODI, 95241 (209)334-0790	JOHN YANGUBA 603 SAN JUAN AVENUE STOCKTON, CA 95203 (209)948-7222	\$2,134,971 \$730,968 \$730,968	11/16/04 12/06/04 08/22/05	25% 33%
HA22	WPCP						
10-AMA-49-3.4/0 10-0H2704 ACST-P049-(134) PHG-P049-(134)		IN AMADOR COUNTY NEAR JACKSON AT CLINTON ROAD SIGNAL AND LIGHTING	RICHARD A HEAPS ELECTRICAL CONTRACTOR INC 8909 FLORIN ROAD SACRAMENTO CA 95829 (916)386-8857	MIKE HONMA 260 HANFORD STREET SUTTER CREEK, CA 95685 (209)267-9068	\$214,001 \$1,000 \$1,000	02/28/05 03/09/05 08/15/05	13% 0%
HB1	WPCP						
10-AMA-49-7.0/11 10-049944 ACST-P049-(129) P-P049-(129)		IN AMADOR COUNTY IN AND NEAR SUTTER CREEK AND AMADOR CITY FROM JUNCTION ROUTE 104 TO 0.3 KM SOUTH OF RANCHERIA CREEK BRIDGE CONSTRUCT EXPRESSWAY	VIKING STIMPEL A JOINT VENTURE P O BOX 492335 REDDING CA 960492335 (530)223-6605	MIKE HONMA 260 HANFORD ST SUTTER CREEK, CA 95685 (209)267-9068	\$23,479,835 \$11,638,950 \$686,568	03/22/04 03/26/04 06/27/06	37% 50%
HE14	SWPPP						
10-AMA-88-14.3/15 10-0L2504		IN AMADOR COUNTY IN JACKSON AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	MARTIN GENERAL ENGINEERING INC 133 CANYON RIM DRIVE FOLSOM, CA 95630	INCOSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$321,980 \$11,449 \$0	04/21/05 05/02/05 07/01/05	0% 4%
HM1	WPCP						SUSPENDED

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 2
07/05/05

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-AMA-88-24.3/24.4 10-2A4104 ER- ()		IN AMADOR COUNTY EMERGENCY WORK SLIDE CORRECTION	GEORGE REED INC P O BOX 1630 LODI CA 95241		\$500,000 \$0 \$0	03/11/98 03/16/98	0% 0%
HA23							
10-AMA-104-3.6/0 10-2A2704 ACST-S104-(003)		IN AMADOR COUNTY NEAR IONE FROM 0.2 KM WEST OF DRY CREEK BRIDGE TO 0.2 KM POST OFFICE BOX 1508 EAST OF DRY CREEK BRIDGE BRIDGE REPLACEMENT	VIKING CONSTRUCTION COMPANY RANCHO CORDOVA, CA 95741	STANLEY T. OSHITA 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,983,435 \$949,851 \$25,485	06/10/04 06/26/04 12/31/05	30% 48% SUSPENDED
HA21 SWPPP							
10-AMA-124-8.5/0 10-0A8504 ACST-P124-(001) P-P124-(001)		IN AMADOR COUNTY NEAR DRYTOWN AT DRY CREEK BRIDGE WIDEN EXISTING BRIDGE	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028		\$2,724,213 \$0 \$0	04/06/05 04/13/05	0% 0%
HA21 WPCP							
10-CAL-4-49.6/53.8 10-0K4804		IN CALAVERAS COUNTY AT AND NEAR COTTAGE SPRINGS FROM MEKO DRIVE TO 4.8 KM EAST OF BLACK SPRINGS ROAD THERMOPLASTIC TRAFFIC STRIPING	CENTRAL STRIPING SERVICE INC. 3489 LUYUNG DRIVE RANCHO CORDOVA, CA 95742	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$206,260 \$0 \$0	04/08/05 04/22/05 12/30/05	0% 0%
HM4 WPCP							
10-CAL-4-/18.8 10-0M4604		IN STANISLAUS AND CALAVERAS COUNTIES NEAR ANGELS CAMP FROM 0.9 KM EAST OF HOODS CREEK BRIDGE TO 2.8 KM WEST OF ANGEL OAKS DRIVE SEAL COAT	GRAHAM CONTRACTORS, INC. POST OFFICE BOX 26770 SAN JOSE, CA 95159	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$464,100 \$0 \$0	05/05/05 05/13/05 12/30/05	0% 0%
HM1 WPCP							
10-MER-5-16.7/18.4 10-0J8204 ACIM-005 -(132) G-005 -(132) ACIM-005 -(132) HB1		IN MERCED COUNTY NEAR LOS BANOS FROM BILLY WRIGHT ROAD TO 0.1 KM SOUTH OF CALIFORNIA AQUEDUCT CONSTRUCT THRIE BEAM MEDIAN BARRIER	M BUMGARNER INC 1175 GREENVILLE RD LIVERMORE CA 94550 (925)373-1986	KEWAL VIRK CHOWCHILLA CONSTRUCTION P.O. BOX 878 CHOWCHILLA CA. 93610 (559)665-9083	\$431,862 \$434,990 \$0	04/01/05 04/14/05 06/10/05 06/13/05	100% 100% COMPLETED

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 3
07/05/05

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-5-24.9/30.3 10-0F3104 ACIM-005 -(131) G-005 -(131)		IN MERCED COUNTY NEAR SANTA NELLA FROM WEST BANK ROAD UNDERCROSSING TO TAGLIO ROAD OVERCROSSING CONSTRUCT MEDIAN BARRIER	PC&N CONSTRUCTION, INC 5301-F BYRON HOT SPRINGS RD. BYRON, CA 94514	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 94514 (559)665-9083	\$1,508,466 \$1,429,242 \$311,557	11/23/04 12/15/04 08/15/05	60% 95%
HB1	SWPPP						
10-MER-59-17.5/23 10-0L2604		IN MERCED COUNTY NEAR MERCED FROM 0.2 KM SOUTH OF BELCHER AVENUE TO 1.6 KM WEST OF OAKDALE ROAD ASPHALT CONCRETE OVERLAY	TOM MAYO CONSTRUCTION INC 4735 E FREMONT STREET STOCKTON CA 95215 (209)943-6248	DEOL, HARMINDER P.O. BOX 1863 TURLOCK, CA 95381 (209)667-1147	\$308,335 \$328,019 \$0	04/25/05 05/03/05 06/10/05 06/10/05	100% 100% COMPLETED
HM1	WPCP						
10-MER-99-12.8/17.6 10-0C4604 ACNH-P099-(486)		IN MERCED COUNTY IN AND NEAR MERCED FROM 0.8 KM SOUTH OF CHILDS AVENUE OVERCROSSING TO 0.4 KM NORTH OF BLACK RASCAL CANAL REPLACE SLABS AND BRIDGE APPROACHES	J MC LOUGHLIN ENGINEERING CO INC 10722 ARROW ROUTE STE 716 RANCHO CUCAMONGA CA 91730 (909)944-1037		\$3,557,275 \$0 \$0	05/10/05 05/24/05	0% 0%
HA22	WPCP						
10-MER-99-23.8/26.5 10-0A5204 ACST-P099-(475) PH-P099-(475)		IN MERCED COUNTY IN AND NEAR ATWATER AND LIVINGSTON FROM 0.5 KM SOUTH OF GROVE AVENUE TO INDUSTRIAL DRIVE CONSTRUCT ROAD AND MODIFY MEDIAN	TEICHERT CONSTRUCTIONS P. O. BOX 3367 TURLOCK CA 95381-3367	VIRK KEWAL P.O.BOX 878 CHOWCHILLA CA 93610 (559)665-9083	\$2,455,523 \$1,846,701 \$64,546	07/14/04 07/30/04 09/19/05	61% 75%
HB1	SWPPP						
10-MER-99-28.2/36.4 10-2A50U4 ACNH-P099-(436)		IN MERCED COUNTY IN AND NEAR LIVINTSTON AND DELHI AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	J. S. BRAR COMPANY 7202 EAST BULLARD AVENUE CLOVIS, CA 93611-9202	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240	\$2,537,235 \$2,293,423 \$11,144	04/24/02 05/14/02 10/06/06	66% 90%
HE12	SWPPP						
10-MER-99-36.3/36.7 10-0K4204 ACST-P099-(481) PHG-P099-(481)		IN MERCED COUNTY IN TURLOCK FROM SOUTH TURLOCK OVERCROSSING TO GRIFFITH AVENUE OVERCROSSING CONSTRUCT MEDIAN BARRIER	W JAXON BAKER INC P O BOX 994248 REDDING CA 960994248 (530)241-1086	DEOL, HARMINDER P.O. BOX 1863 TURLOCK, CA 95381 (209)667-1147	\$333,522 \$270,358 \$202,275	12/21/04 01/03/05 07/13/05	60% 81%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 4
07/05/05

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-MER-140-27.0/30.2 10-0A5804 ACST-P140-(027) P-P140-(027)		IN MERCED COUNTY NEAR MERCED FROM MC SWAIN ROAD TO 1.2 KM EAST OF APPLEGATE ROAD ASPHALT CONCRETE OVERLAY	W. JAXON BAKER P.O. BOX 994248 REDDING, CA 96099-4248	VIRK, KEWAL P.O. BOX 878 CHOWCHILLA, CA 93610 (559)665-9083	\$2,547,392 \$2,521,373 \$0	02/13/03 02/25/03 10/14/08	99% 98%
HA22	SWPPP						SUSPENDED
10-MER-165-30.6/36.4 10-0J9704		IN MERCED COUNTY IN AND NEAR HILMAR FROM MERCED RIVER BRIDGE TO BRADBURY ROAD RESURFACE ASPHALT CONCRETE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 95077 (831)724-1011	DEOL HARMINDER PO BOX 1863 TURLOCK CA 95381 (209)667-1147	\$482,292 \$45,750 \$45,750	05/06/05 05/18/05 08/12/05	20% 9%
HM3	WPCP						
10-MPA-140-34.0/51 10-0A8204 ER-3117-(001)		ABOUT 5 MILES EAST OF MIDPINES IN THE F AND H CONSTRUCTION MERCED RIVER CANYON FROM BRICE BURG TO YOSEMITE NATIONAL PARK (KP 54.4/82.9) STORM DAMAGE REPAIR	P O BOX 55245 STOCKTON CA 95205		\$2,000,000 \$0 \$0	01/21/97 01/21/97	0% 0%
HA23							
10-SJ-4-17.6/19.5 10-3A9304 ACNH-X077-(012)		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ECOLOGY SPRINKLER COMPANY 6636 2ND STREET RIO LINDA, CA 95673	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$1,547,850 \$1,282,896 \$9,045	03/07/03 03/18/03 12/31/07	51% 82%
HA25	SWPPP						
10-SJ-4-19.8/0 10-0H6004 ACST-S004-(128) PH-S004-(128)		IN SAN JOAQUIN COUNTY NEAR STOCTION FROM ROUTE 4 AND 99 SEPARATION TO EAST STOCKTON RAILROAD CROSSING LEFT TURN CHANNELIZATION	BAY CITIES PAVING & GRADING P.O. BOX 6227 CONCORD CA94524-6227	BAL BAHADUR PAUL 1110 W.KETTLEMAN LANE SUITE 35 LODI CA95240 (209)333-6923	\$275,813 \$0 \$0	01/21/05 02/04/05 05/18/05	0% 0%
HB1	WPCP						SUSPENDED
10-SJ-4-20.1/25 10-0M3004		IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM 0.6 KM EAST OF ROUTE 4 AND 99 SEPARATION TO 0.2 KM EAST OF JACK TONE ROAD RUBBERIZED ASPHALT CONCRETE OVERLAY	GEORGE REED INC P O BOX 1630 LODI CA 95241 (209)334-0790		\$408,788 \$0 \$0	05/10/05 05/26/05	0% 0%
HM1	WPCP						

Page 5
07/05/05

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-5-.3/13.8 10-0M2704		IN SAN JOAQUIN COUNTY IN AND NEAR BANTA FROM GAFFERY ROAD UNDERCROSSING TO PARADISE CUT OVERFLOW BRIDGE ASPHALT CONCRETE OVERLAY	WINDSOR FUEL COMPANY P.O. BOX 38-9600 WINDSOR ROAD WINDSOR, CA-95492	SHIVINDER SINGH 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA-95240 (209)333-6972	\$1,790,730 \$0 \$0	05/10/05 05/19/05 09/02/05	0% 0%
HM1	WPCP						
10-SJ-5-14.4/14.6 10-0H2104 ACIM-005 -(321) ACIM-005 -(321)		IN SAN JOAQUIN COUNTY NEAR MOSSDALE AT SAN JOAQUIN RIVER BRIDGE REHABILITATE BRIDGE DECK	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC. 3701 MALLARD DRIVE BENICIA, CA-94510	SHIVINDER SINGH 1110 W KETTLEMAN LANE, SUITE 35 LODI, CA-95240 (209)333-6972	\$919,900 \$613,206 \$613,206	03/15/05 03/23/05 08/31/05	25% 67%
HA21	WPCP						
10-SJ-5-24.5/25.5 10-0A6724		IN SAN JOAQUIN COUNTY IN STOCKTON AT EIGHTH STREET UNDERCROSSING AND AT CHARTER WAY UNDERCROSSING REHABILITATE RAMPS	GRANITE CONSTRUCTION COMPANY	SAYED HASHEMYAN (209)941-1911	\$519,985 \$288,225 \$288,225	10/05/04 10/14/04 07/19/05	37% 55%
HA22	WPCP						
10-SJ-5-26.3/29.4 10-0K0004		IN SAN JOAQUIN COUNTY IN STOCKTON FROM ROUTE 5 AND 4 SEPARATION TO 0.2 KM SOUTH OF CALAVERAS RIVER BRIDGE REPLACE PAVEMENT SLABS	CALIFORNIA ENGINEERING CONTRACTORS INC 20 HAPPY VALLEY ROAD PLEASANTON CA 94566 (925)461-1500		\$295,110 \$0 \$0	05/03/05 05/18/05	0% 0%
HM1B	WPCP						
10-SJ-5-27.0/27.9 10-263414 ACIM-005 -(317) ACIM-005 -(317)		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.5 KM NORTH OF STOCKTON CHANNEL VIADUCT TO MONTE DIABLO AVENUE UNDERCROSSING CONSTRUCT RETROFIT SOUNDWALL	VIKING CONSRUCTION P.O.BOX 1508 RANCHO CORDOVA CA 95741- 1508	BAL BAHADUR PAUL 1110 W KETTLEMAN LANE #35 LODI CA 95240 (209)333-6923	\$4,616,296 \$4,433,809 \$0	12/30/03 01/16/04 05/31/05	69% 95%
HB311	SWPPP						
10-SJ-5-35.3/41.6 10-0K4304 ACIM-005 -(322) G-005 -(322) ACIM-005 -(322) HB1		IN SAN JOAQUIN COUNTY NEAR STOCKTON FROM EIGHT MILE ROAD UNDERCROSSING TO TURNER ROAD UNDERCROSSING INSTALL MEDIAN BARRIER	M BUMGARNER INC 1175 GREENVILLE ROAD LIVERMORE, CA 94550	HASHEMYAN SAYED (209)941-1911	\$1,556,841 \$0 \$0	04/22/05 05/06/05 09/29/05	0% 0%
	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 6
07/05/05

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-88-11.9/12.5 10-2A9104 ACST-X077-(013) PHG-X077-(013)		IN SAN JOAQUIN COUNTY NEAR LODI AND LOCKEFORD AT VARIOUS LOCATIONS INSTALL TRAFFIC SIGNALS	GEORGE REED, INC. P. O. BOX 1630 LODI, CA 95241 P. O. BOX 1630 LODI, CA 95241	JOHN YANGUBA 1110 KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6922	\$1,619,730 \$1,573,998 \$0	03/22/04 04/07/04 05/03/05	94% 89%
HB1	SWPPP						
10-SJ-99-14.1/15 10-1A7004 ACNH-P099-(429) STPL-6210-(001)		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.9 KM SOUTH TO 1.1 KM NORTH OF ARCH ROAD OVERCROSSING CONSTRUCT INTERCHANGE	VIKING DSS A JOINT VENTURE 11315 SUNRISE GOLD CIR. STE A RANCHO CORDOVA CA 95742- 6534	CASTILLO, MARIO D 445 W.WEBER AVE. STOCKTON, CA 95203 (209)941-1926	\$24,244,301 \$21,586,172 \$867,948	05/13/02 05/28/02 07/13/05	97% 89%
HE11 HE11	SWPPP						
10-SJ-99-28.2/29 10-0J6104		IN SAN JOAQUIN COUNTY IN AND NEAR LODI FROM 0.3 KM SOUTH OF HARNEY LANE TO 0.3 KM NORTH OF SOUTH LODI OVERCROSSING REPLACEMENT HIGHWAY PLANTING	WATKIN & BORTOLUSSI, INC. 77 LARKSPUR STREET SAN RAFAEL, CA 94901-4886	OSHITA, STANLEY T. 1110 WEST KETTLEMAN LANE, SUITE 35 LODI, CA 95240 (209)333-6928	\$449,829 \$417,056 \$0	06/17/03 06/27/03 12/29/06	57% 91%
HB32	SWPPP						
10-SJ-120-.4/5.8 10-0L2404		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS ASPHALT CONCRETE SURFACING	VINTAGE PAVING COMPANY INC P.O.BOX 461 WINTERS, CA 95694	HASHEMYAN SAYED (209)941-1911	\$513,865 \$0 \$0	05/03/05 05/13/05 07/27/05	0% 0%
HM1A	WPCP						
10-SJ-120-3.3/6.1 10-0J7904 ACST-P120-(046) PHG-P120-(046)		IN SAN JOAQUIN COUNTY IN MANTECA FROM AIRPORT WAY OVERCROSSING TO 0.1 KM WEST OF SPRECKLES ROAD UNDERCROSSING TRAFFIC MONITORING STATION	RICHARD A. HEAPS ELECTRIC CONTRACTOR, INC. 8908 FLORIN ROAD SACRAMENTO CA 95829	SAYED HASHEMYAN 911 SAN JUAN AVE STOCKTON CA 95203 (209)941-1911	\$540,919 \$524,042 \$40,107	06/07/04 06/17/04 06/21/05	94% 95%
HB1	WPCP						
10-SJ-120-6.7/7 10-0A7504 ACST-P120-(045) PHG-P120-(045)		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.3 KM WEST TO 0.3 KM EAST OF AUSTIN ROAD INSTALL TRAFFIC SIGNALS	GEORGE REED PO BOX 4760 MODESTO, CA 95352	NOMER GUTIERREZ WATEFRONT CONSTRUCTION OFFICE 611 SAN JUAN AVENUE, STOCKTON CA 95203 (209)942-6160	\$1,093,962 \$197,105 \$183,055	08/09/04 08/25/04 10/24/05	101% 18%
HB1	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 7
07/05/05

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-SJ-120-9.4/16.6 10-0A7404 ACNH-P120-(044)		IN SAN JOAQUIN COUNTY IN AND NEAR ESCALON FROM 0.9 KM EAST OF JACK TONE ROAD TO 0.1 KM EAST OF IRWIN AVENUE WIDEN EXISTING HIGHWAY	TEICHERT CONSTRUCTION PO BOX 1118 STOCKTON, CA 95201-1118 P O BX 1118 STOCKTON, CA 95201-1118	NOMER GUTIERREZ WATERFRONT CONSTRUCTION OFFICE 611 SAN JUAN AVENUE, STOCKTON, CA 95203 (209)942-6160	\$5,545,635 \$1,355,757 \$443,912	06/29/04 07/15/04 11/28/05	23% 24%
HA22	SWPPP						
10-STA-99-6.8/17.9 10-0G8404		IN STANISLUAS COUNTY IN AND NEAR TURLOCK AND MODESTO AT VARIOUS LOCATIONS APPROACH SLABS AND JOINT SEALS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028		\$389,250 \$0 \$0	04/27/05 05/11/05	0% 0%
HA22	WPCP						
10-STA-99-11.2/12 10-0L4104 ACST-P099-(491) PH-P099-(491)		IN STANISLAUS COUNTY IN CERES FROM 0.2 KM SOUTH OF PINE STREET OVERCROSSING TO 0.2 KM NORTH OF WHITMORE AVENUE OVERCROSSING SEAL RANDOM CRACKS	PENHALL COMPANY 8416 SPECIALTY CIRCLE SACRAMENTO CA 95828 (916)386-1589	MARQUEZ, PAMELA J. P.O. BOX 1863 TURLOCK, CA 95381 (209)667-1147	\$147,009 \$1,700 \$1,700	05/19/05 06/01/05 06/29/05 07/05/05	10% 1%
HB1	WPCP						
10-STA-120-4.2/6.1 10-281204 ACNH-X099-(468)		IN STANISLAUS COUNTY IN OAKDALE AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	GEORGE REED INC P O BOX 4760 MODESTO CA 95352 (209)523-0734	SUTTI, RENEE' M. P.O. BOX 1863 TURLOCK, CA. 95381-1863 (209)667-1147	\$4,948,822 \$1,062,591 \$442,652	10/14/04 11/01/04 09/30/05	0% 21%
HA22	SWPPP						SUSPENDED
10-STA-120-11.2/T18.1 10-0J9104 ACST-P120-(047) PHG-P120-(047)		IN STANISLAUS COUNTY AT KNIGHTS FERRY FROM 1.6 KM WEST OF BLITZ CREEK BRIDGE TO TUOLUMNE COUNTY LINE CONSTRUCT RUMBLE STRIPS	CENTRAL STRIPING SERVICE INC 3489 LUYUNG DRIVE RANCHO CORDOVA CA 95742 (916)635-5175		\$182,131 \$0 \$0	05/26/05 06/10/05	0% 0%
HB1	WPCP						
10-STA-132-8.3/0 10-0J5704 ACST-P132-(045) PHG-P132-(045)		IN STANISLAUS COUNTY NEAR MODESTO AT HART ROAD INSTALL TRAFFIC SIGNALS	RICHARD A HEAPS ELECTRICAL CONTRACTOR INC 8909 FLORIN ROAD SACRAMENTO CA 95829 (916)386-8857	DEOL HARMINDER PO BOX 1863 TURLOCK, CA 95381 (209)667-1147	\$316,812 \$0 \$0	03/10/05 03/18/05 08/24/05	0% 0%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/05

Page 8
07/05/05

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
10-TUO-49-14.7/0 10-0E5104 ACST-P049-(133) PHG-P049-(133)		IN TUOLUMNE COUNTY AT JAMESTOWN AT INTERSECTION OF ROUTE 49 AND RAWHIDE ROAD AND HUMBUG STREET INSTALL SIGNALS	CLAYBORN CONTRACTING (530)268-9512	BLUM, ALFRED WATERFRONT II CONSTRUCTION 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7216	\$218,621 \$193,559 \$0	12/16/04 12/23/04 06/28/05 06/29/05	96% 86%
HB1	WPCP						
10-TUO-108-1.8/4.6 10-3404U4 ACST-P108-(037) P-P108-(037)		IN TUOLUMNE COUNTY NEAR SONORA FROM 0.3 KM WEST OF SANGUINETTI OVERHEAD TO 0.5 KM EAST OF STANDARD ROAD WIDEN EXISTING HIGHWAY	GOODFELLOW HARRIS JOINT VENTURE P O BOX 598 WENATCHEE WA 98807 (509)662-7111	BLUM, ALFRED (209)536-2646	\$42,243,057 \$41,258,647 \$0	06/21/01 07/07/01 08/23/07	0% 0%
HE14	SWPPP						PLANT EST SATIS
10-TUO-108-51.6/57.8 10-0J9904		IN TUOLUMNE COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	GEORGE REED INC P.O. BOX 548 SONORA CA 95371	ECHEVESTE, VICTOR P.O. BOX 311 MERCED CA 95341 (209)726-5485	\$838,703 \$0 \$0	04/08/05 04/21/05	0% 0%
HM1	WPCP		(209)984-5202				SUSPENDED

Totals:	Authorized Final Amt:	<u>\$145,659,355</u>	Completed to Date:	<u>\$97,290,837</u>	Work This Month:	<u>\$4,969,143</u>
----------------	------------------------------	----------------------	---------------------------	---------------------	-------------------------	--------------------

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-4-12.5/26.5	10-1A2104	1
10-ALP-88-.4/2.5	10-0M4504	1
10-AMA-16-/9.4	10-1A4904	1
10-AMA-49-3.4/0	10-0H2704	1
10-AMA-49-7.0/11	10-049944	1
10-AMA-88-14.3/15	10-0L2504	1
10-AMA-88-24.3/24.4	10-2A4104	2
10-AMA-104-3.6/0	10-2A2704	2
10-AMA-124-8.5/0	10-0A8504	2
10-CAL-4-49.6/53.8	10-0K4804	2
10-CAL-4-/18.8	10-0M4604	2
10-MER-5-16.7/18.4	10-0J8204	2
10-MER-5-24.9/30.3	10-0F3104	3
10-MER-59-17.5/23	10-0L2604	3
10-MER-99-12.8/17.6	10-0C4604	3
10-MER-99-23.8/26.5	10-0A5204	3
10-MER-99-28.2/36.4	10-2A50U4	3
10-MER-99-36.3/36.7	10-0K4204	3
10-MER-140-27.0/30.2	10-0A5804	4
10-MER-165-30.6/36.4	10-0J9704	4
10-MPA-140-34.0/51	10-0A8204	4
10-SJ-4-19.8/0	10-0H6004	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-4-20.1/25	10-0M3004	4
10-SJ-4-17.6/19.5	10-3A9304	4
10-SJ-5-.3/13.8	10-0M2704	5
10-SJ-5-24.5/25.5	10-0A6724	5
10-SJ-5-26.3/29.4	10-0K0004	5
10-SJ-5-27.0/27.9	10-263414	5
10-SJ-5-35.3/41.6	10-0K4304	5
10-SJ-5-14.4/14.6	10-0H2104	5
10-SJ-88-11.9/12.5	10-2A9104	6
10-SJ-99-14.1/15	10-1A7004	6
10-SJ-99-28.2/29	10-0J6104	6
10-SJ-120-6.7/7	10-0A7504	6
10-SJ-120-9.4/16.6	10-0A7404	6
10-SJ-120-.4/5.8	10-0L2404	6
10-SJ-120-3.3/6.1	10-0J7904	7
10-STA-99-6.8/17.9	10-0G8404	7
10-STA-99-11.2/12	10-0L4104	7
10-STA-120-4.2/6.1	10-281204	7
10-STA-120-11.2/T18.1	10-0J9104	7
10-STA-132-8.3/0	10-0J5704	7
10-TUO-49-14.7/0	10-0E5104	8
10-TUO-108-51.6/57.8	10-0J9904	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
10-TUO-108-1.8/4.6	10-3404U4	8

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$9,033,365	\$6,911,247
-F-	FEDERAL AID (PRIMARY)	\$42,381,118	\$27,580,839
-S-	FEDERAL AID (SECONDARY)	\$84,510,944	\$61,708,251
-SH-	STATE HIGHWAY	\$7,233,929	\$1,090,499
-ER-	STORM DAMAGE REPAIR	\$2,500,000	\$0
District Total:		<u>\$145,659,355</u>	<u>\$97,290,837</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Period
10	\$740,197
Work completed this Period:	\$740,197