HA22

SWPPP

04/20/05

Page 1 05/03/05

| District | 11 | | | | | | |
|---|------------------|--|--|--|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code | SWPPP | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | bproved | %Time % Work Message |
| 11-IMP-7-1 11-068004 ACIM-008 - ACIM-008 - ACST-X025- HE14 HE14 | (099) (099) | IN IMPERIAL COUNTY NEAR CALEXICO AT VARIOUS LOCATIONS CONSTRUCT 4 LANE HIGHWAY | COFFMAN SPECIALTIES, INC. GEOMETRIC CONTRACTORS 4375 JUTLAND DR., #260 SAN DIEGO, CA 92117-3632 | EN.GOYAL, JITENDRA 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-1348 | \$31,570,014 \$31,371,797 \$1,039,459 | 02/17/04 | 100% 96% |
| 11-IMP-78-1 11-167874 ACNH-X025- | | IN IMPERIAL COUNTY NEAR BRAWLEY AT VARIOUS LOCATIONS CONSTRUCT FOUR LANE EXPRESSWAY | GRANITE CONSTRUCTION 9095 HIGHWAY 111 EL CENTRO, CA 92243 | MCCLENDON, GREG 722 E. BARIONI BLVD IMPERIAL,CA 92251 (760)355-8666 | \$10,531,026 \$10,436,476 \$1,219 | | 99% 99% |
| HE14 HE14 11-IMP-86-9 11-256304 | SWPPP 5.9/6.1 | IN IMPERIAL COUNTY IN EL CENTRO AT ROUTE 8 AND 86 SEPARATION TRAFFIC SIGNAL AND LIGHTING | GRANITE CONSTRUCTION CO. P.O. BOX 50085 WATSONVILLE, CA 95077-5085 | MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666 | \$858,010 \$877,763 \$86,179 | 06/01/04 05/01/05 | 0% 0% .ANT EST |
| HB4N | SWPPP | | | | | SA | ATIS |
| 11-IMP-86-9 11-261104 | 9.8/19.5 | IN IMPERIAL COUNTY IN IMPERIAL AND BRAWLEY FROM 0.1 KM SOUTH OF AIRPORT ROAD TO 0.5 KM SOUTH OF LEGION ROAD CHIP SEAL | GRAHAM CONTRACTORS, INC. P.O. BOX 26770 SAN JOSE,CA 95159 | MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666 | \$981,108 \$0 \$0 | 04/11/05 04/20/05 | 0% 0% |
| HM1 | SWPPP | | | | | | |
| 11-IMP-86-1 11-241104 | 19.5/20.6 | IN IMPERIAL COUNTY IN BRAWLEY AND NEAR WESTMORLAND FROM 0.5 KM NORTH OF LEGION ROAD TO SOUTH JUNCTION ROUTE 78 AND FROM LONE TREE RUBBER ASPHALT CHIP SEAL | AGGEGATE PRODUCTS, INC. 9500 BEVERLY RD. PICO RIVERA, CA 90660-2135 | GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)350-1348 | \$1,011,496 \$1,012,209 \$0 | 05/02/03 05/12/03 06/30/05 | 100% 100% |
| HM1A | | | | | | | |
| 11-IMP-86-3 11-262304 | 33.4/33.7 | IN IMPERIAL COUNTY NEAR WESTMORLAND FROM 1.4 KM NORTH OF VENDEL ROAD TO BANNISTER ROAD ASPHALT CONCRETE OVERLAY | STANDARD ENGINEERING 373 BREA HILLS AVE. BREA, CA 92823 | NAPIER, MARK 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666 | \$265,165 \$246,833 \$0 | 03/02/04 03/12/04 05/24/04 | 100% 94% |

11

District

04/20/05

Page 2 05/03/05

| District | 11 | | | | | | |
|--|-------|--|--|--|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code | | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | pproved ccepted | %Time % Work Message |
| 11-IMP-111- 11-259904 ACST-P111-(PHG-P111-(0 | (068) | IN IMPERIAL COUNTY IN CALEXICO FROM 0.1 KM NORTH OF SECOND STREET TO SEVENTH STREET INSTALL NEW SIGNAL | HMS CONSTRUCTION, INC. 1225 LINDA VISTA DRIVE SAN MARCOS,CA 92069 | MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8725 | \$340,926 \$330,277 \$126,938 | 05/01/05 04/18/05 | 100% 97% /ER RUN |
| HB1 | SWPPP | | | | | 01 | ER KUN |
| 11-IMP-111- 11-236204 ACNH-P111-(| , | IN IMPERIAL COUNTY ABOUT 9.0 KM NORTH OF CALEXICO FROM 0.5 KM SOUTH OF GILLETT RD TO 0.3 KM NORTH OF HUSTON ROAD | GRANITE CONSTRUCTION CO. P. O. BOX 50085 WATSONVILLE, CA 95077-5085 | MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666 | \$750,047 \$677,033 \$0 | 10/28/03 03/21/05 | 100% 91% |
| HA22 | SWPPP | PAVEMENT REHABILITATION | | | | 70 | /ER RUN |
| 11-IMP-111- 11-199364 ACNH-P111-(| | IN IMPERIAL COUNTY IN AND NEAR BRAWLEY FROM 0.1 KM SOUTH OF WORTHINGTON ROAD TO 0.4 KM NORTH OF ROUTE 78 CONSTRUCT 4 LANE EXPRESSWAY | GRANITE CONSTRUCTION COMPANY 2095 HWY 111 EL CENTRO, CA 92243 | MCCLENDON, GREG 722 E. BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666 | \$13,289,639 \$13,244,913 \$4,857 | 05/19/03 06/05/03 04/26/05 | 99% 100% |
| HE14 | SWPPP | | | | | | |
| 11-SD-51/ 11-079404 ACST-005 -(PE-005 -(59 | (590) | IN SAN DIEGO COUNTY IN SAN DIEGO FROM UNITED STATES AND MEXICO BORDER TO CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT PLAZA | 13-D ENTERPRISES, INC. 2180 GARNET AVE, SUITE 2C SAN DIEGO, CA 92109 | NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4081 | 1 - 7 | 01/06/05 01/13/05 11/22/06 | 18% |
| HA25 | SWPPP | | | | | | |
| 11-SD-5-12. 11-228704 ACIM-005 -(ACNH-S015-(| (598) | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PAVEMENT REHABILITATION | PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE | | \$1,375,247 \$0 \$0 | 04/01/05 04/12/05 | 0% 0% |
| HA22 | SWPPP | | IRVINE CA 926145706 (949)252-0441 | | | | |
| 11-SD-5-14. 11-228904 ACIM-005 -(| | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS REHABILITATE EXISTING FREEWAY RAMPS | DALEY CCAC 5370 EASTGATE MALL SAN DIEGO,CA 92025 | SAWAGED, HASSAN 2827 CAM DEL RIO SOUTH, #410 SAN DIEGO, CA 92108 | \$1,614,538 \$1,672,953 \$22,809 | 06/29/04 07/20/04 07/30/05 | 0% 0% |
| HA22 | SWPPP | | | (858)688-1480 | | | LANT EST ATIS |

04/20/05

Page 3 05/03/05

| District | 11 | | | | | | |
|--|--------------------|---|--|---|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code | e SWPPP | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | Neproved | %Time % Work Message |
| 11-SD-5-1 11-207914 ACIM-005 ACST-S163 P-S163-(0 | - (595) - (024) | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY | HANSON SJH CONSTRUCTION P O BOX 639069 SAN DIEGO CA 921639069 (858)874-5011 | | | 11/15/04 12/02/04 08/23/05 | 12% 4% |
| 1-SD-5-1 1-069104 ACNH-X073 | | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS REPLACE PLANTING AND IRRIGATION | MARINA LANDSCAPE 1100 E. KATELLA AVE ANAHEIM, CA 92805 | HURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4086 | \$2,783,781 \$2,792,786 \$3,456 | 10/23/01 12/09/05 | 0% 0% LANT EST |
| HA25 | SWPPP | | | | | SI | ATIS |
| 1-SD-5-2 11-0301U4 ACIM-X073 STPL-6066 | B-(059) | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES | E.L. YEAGER CONSTRUCTION CINC. 3063 E.CARMEL VALLEY RD. | O. KHAN, MOHAMMED 11803 SORRENTO VALLEY RD, B SAN DIEGO, CA 92121 | \$117,410,639 \$75,976,007 \$4,816,463 | 03/12/02 | 0% 0% |
| HE13 | SWPPP | | SAN DIEGO,CA 92130 | (858)720-2111 | | | LANT EST ATIS |
| 1-SD-5-3 1-068704 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM THE DEL MAR HEIGHTS OVERCROSSING TO 1.1 KM SOUTH OF THE SAN DIEGUITO BRIDGE | PACIFIC RESTORATION GROUP P.O. BOX 77038 CORONA, CA 92877 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084 | | 04/12/00 04/21/00 08/31/05 | 0% 0% |
| HA25 | SWPPP | SLOPE REPAIR/EROSION CONTROL | | | | | LANT EST ATIS |
| 1 <mark>1-SD-5-3</mark> 11-065104 STPL-6211 | <u> </u> | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION | • | INCHURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4086 | \$700,592 \$415,650 \$3,834 | 08/04/04 08/20/04 02/10/10 | 10% 59% |
| HB4C | SWPPP | | | | | | |
| 11-SD-5-5 11-073704 ACIM-005 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY | HANSON SJH CONSTRUCTION P.O. BOX 639069 SAN DIEGO,CA 92163-9069 | NAVA, ROBERT 1780 W. MISSION ROAD ESCONDIDO,CA 92025 (760)738-6021 | \$3,076,999 \$2,837,311 \$38,335 | | 0% 0% |
| HA22 | SWPPP | | 2.2. 2.200,0.1 3.2203 3003 | (.55),55 5521 | | | LANT EST ATIS |

HA23

04/20/05

Page 4 05/03/05

| District | 11 | | | | | | |
|---|----------|---|---|---|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code | SWPPP | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month | Approved | %Time % Work Message |
| 11-SD-8-6 11-081204 | | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPAIR AND UPGRADE LOOP DETECTORS | TDS ENGINEERING 2899 AGOURA RD, #171 WESTLAKE VILLAGE, CA 91361- | PEREZ, AL 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4093 | \$292,726 | 10/19/04 10/27/04 05/12/05 | 64% 85% |
| HB4N | SWPPP | | | | | St | USPENDED |
| 11-SD-15- 11-235904 | .6/2.4 | IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION | SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. SAN DIEGO, CA 92106 | HURTZIG, JOHN This is a second state of the second | \$719,249 \$656,134 \$0 | | 54% 92% |
| HA25 | SWPPP | | | | | | |
| 11-SD-15-6 11-064904 ACNH-015 - I-015 -(18 | -(189) | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF ROUTE 15 AND 8 SEPARATION TO 1.1 KM NORTH OF FRIARS ROAD OVERCROSSING WIDEN EXISTING FREEWAY | TISCHER, PROJECT MANAGER | MORALES, ANGEL 2878 CAMINO DEL RIO, SO, #410 SAN DIEGO, CA 92108-3847 (619)688-6995 | \$6,076,781 \$6,049,827 \$155,266 | 09/04/03 | 100% 94% |
| HB1 | SWPPP | | , | (| | | |
| 11-SD-15-6 11-070804 ACIM-015 - | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM SOUTH OF FRIARS ROAD OVERCROSSING TO 0.2 KM NORTH OF CLAIREMONT MESA BLVD OVERCROSSI | MIDIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. SINCHESTER, CA 92596 | HURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4086 | \$2,178,114 \$2,017,550 \$4,682 | | 0% 0% |
| на25 | SWPPP | PLANTING AND IRRIGATION | | (111) | | | LANT EST ATIS |
| 11-SD-15-7 11-257604 ACIM-015 - G-015 -(19 | 7.8/11.4 | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.9 KM SOUTH OF AERO DRIVE OVERCROSSING TO 0.5 KM SOUTH OF H AVENUE OVERCROSSING CONSTRUCT MEDIAN BARRIER | APEX FENCE CO., INC P.O. BOX 545 ANDERSON, CA 96007-0545 | MORALES, ANGEL 2878 CAM DEL RIO SOUTH, #410 SAN DIEGO, CA 92118-3847 (619)688-6955 | \$710,867 \$733,813 \$611,607 | 01/13/05 01/25/05 | 70% 98% |
| HB1 | SWPPP | | | | | | |
| 11-SD-15-8 11-233204 ER(| , | IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK | ERRECAS INC P O BOX 1161 | | \$1,000,000 \$0 \$0 | 03/01/98 03/01/98 | 0% 0% |
| | | | SPRING VALLEY CA 91979 | | | | |

HB4N

HB4C

SWPPP

04/20/05

Page 5 05/03/05

| District 11 | | | | | | |
|--|---|---|---|--|----------------------|----------------------------|
| Location Contract Fed Aid Pgm Code SWPF | Description P Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | Approved | %Time % Work Message |
| 11-SD-15-10.1/M1 | | DIVERSIFIED LANDSCAPE CO | HURTZIG, JOHN | | 09/27/04 | 0% |
| 11-262474 ACIM-3903-(004) ACST-3904-(004) | REPLACE PLANTING AND IRRIGATION | 33801 WASHINGTON ST. WINCHESTER, CA 92596 | 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4086 | | 10/14/04 07/20/05 | 0% |
| P-3904-(004) HA23 SWPPI | | | | | | LANT EST ATIS |
| 1 1-SD-15-11.2/M 1 | | | INCNABIZADEH, MEHRDAD | \$128,748 | | 53% |
| 11-254004 | NORTH OF H AVENUE OVERCROSSING | P.O. BOX 77038 CORONA, CA 92877 | 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4081 | | 06/04/04 04/13/05 | 92% |
| HA23 SWPPI | | | | | | |
| 1 1-SD-15-13.0/5 0 | | HANSON SJH CONSTRUCTION | SAWAGED, HASSAN | \$4,303,021 | | 12% |
| 11-077304 ACIM-015 -(197) | RESURFACE ASPHALT CONCRETE | P.O. BOX 639060 SAN DIEGO,CA 92163-9069 | 2878-410 CAMINO DEL RIO SOUTH SAN DIEGO,CA 92108 (858)688-1480 | | 10/13/04 06/30/05 | 1% |
| HA22 SWPPI | | | | | | |
| 11-SD-15-13.1/MI 11-232604 ACNH-015 -(188) I-015 -(188) | 0.2 KM SOUTH OF MIRAMAR WAY OVERCROSSING TO 1.4 KM NORTH OF MIRA MESA BOULEVARD UNDERCROSSI | GENERAL & ENGR CONTRACTORS | HSU, PAUL 11803 SORRENTO VALLEY RD., C SAN DIEGO,CA 92121 (858)720-2104 | \$17,063,887 \$15,985,071 \$179,563 | | 80% 91% |
| HB4C SWPPI HB4N | | | | | | |
| 11-SD-15-17.3/M1 11-2326U4 ACNH-015 -(194) I-015 -(194) | MERCY ROAD UNDERCROSSING TO 0.6 KM SOUTH OF THE ROUTE 56 AND 15 SEPARATION | FCI CONSTRUCTORS, INC. SOUTHERN DIVISION 2585 BUSINESS PARK DRIVE VISTA, CA 92081 | BREYER, RICHARD 13553 RANCHO SANTA FE FARMS RD. SAN DIEGO, CA 92130 (858)720-2137 | \$14,831,646 \$6,988,879 \$1,146,887 | 06/10/04 | 23% 44% |
| HB4N SWPPI HB4C | | | , . | | | |
| I-015 -(187) | VARIOUS LOCATIONS CONSTRUCT INTERCHANGE IMPROVEMENTS | FCI CONSTRUCTORS INC 585 BUSINESS PARK DRIVE VISTA, CA 92083-8831 | JUAREZ, DANIEL 1780 W. MISSION RD. ESCONDIDO,CA 92025 (760)796-4656 | \$16,599,685 \$15,646,649 \$371,043 | | 100% 92% |
| 11-2348U4 ACNH-015 -(187) I-015 -(187) ACST-P056-(001) | CONSTRUCT INTERCHANGE IMPROVEMENTS | | ESCONDIDO, CA 92025 | | | |

04/20/05

Page 6 05/03/05

| District | 11 | | | | | | |
|--|----------------|--|---|---|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code Si | WPPP | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | pproved | %Time % Work Message |
| 11-SD-15-18. 11-080934 ACIM-015 -(2 ACST-P056-(0 P-P056-(002) HB4C SHB4C | 200) | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT MANAGED LANES | F C I CONSTRUCTORS INC 2585 BUSINESS PARK DRIVE VISTA CA 920818831 (760)727-9767 | | \$32,228,492 \$0 \$0 | 04/14/05 04/26/05 | 0% 0% |
| 11-SD-15-19. 11-080904 ACIM-015 -(1 CMST-6211-(0 PL-6211-(032 | .91) 032) | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT BRIDGES AND MANAGED LANES | COFFMAN SPECIALTIES, INC. DAN JORDAN, AREA MANAGER 4375 JUTLAND DRIVE, SUITE 260 SAN DIEGO,CA 92117-3632 | 13220 EVENING CREEK | \$51,817,117 \$25,908,767 \$2,133,388 | 11/13/03 | 40% 49% |
| 11-SD-15-22. 11-080914 ACIM-015 -(1 CMST-6211-(0 PL-6211-(034 | .92) | IN SAN DIEGO COUNTY IN SAN DIEGO FROM CAMINO DEL NORTE UNDERCROSSING TO 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES | | HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO,CA 92121 (858)720-2104 | \$67,992,529 \$12,340,587 \$4,022,410 | 08/11/04 08/26/04 10/25/07 | 16% 18% |
| 11-SD-15-24. 11-080924 ACIM-015 -(1 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES | BEATTY, A JV DALE NELSON | BINNS, CORY 13588 SABRE SPRINGS PKWY SAN DIEGO, CA 92128 (858)679-5567 | \$82,735,128 \$9,101,759 \$342,853 | 09/09/04 09/22/04 08/27/08 | 11% 11% |
| HB4C 11-SD-52-6.6 11-262464 ACIM-3901-(0 ACST-3902-(004) HA23 | 004) | IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPLACE PLANTING AND IRRIGATION | A. B. HASHMI, INC. 4347 MEADOW SPRING WAY OCEANSIDE, CA 92057 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084 | \$139,698 | | 0% 0% ANT EST |
| 11-SD-52-8.5 11-247704 | 5/9.1 SWPPP | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 KM WEST TO 0.7 KM EAST OF SANTO ROAD OVERCROSSING HIGHWAY PLANTING RESTORATION | • | HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086 | \$473,986 \$463,233 \$3,249 | 06/07/05 PI | 0% 0% ANT EST |

HM1A

SWPPP

04/20/05

Page 7 05/03/05

| District | 11 | | | | | | |
|---|----------|--|--|--|--|----------------------|----------------------------|
| Location Contract Fed Aid Ogm Code | | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | approved accepted | %Time % Work Message |
| 11-SD-54-2 | 2.3/3.6 | | PACIFIC RESTORATION GROUP | ARINDUQUE, RAY | | 11/16/99 | |
| 11-074904 | | AND SAN DIEGO FROM SWEETWATER ROAD OVERCROSSING TO 1.0 KM EAST OF REO DRIVE OVERCROSSING | P.O. BOX 77038 CORONA,CA 92877 | 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084 | | 11/29/99 06/03/05 | |
| HA25 | SWPPP | IRRIGATION AND REPLACE PLANTING | | | | | LANT EST ATIS |
| 1 1-SD-54-5 | 5.0/0 | IN SAN DIEGO COUNTY NEAR SAN DIEGO AT | r natures image inc | ARINDUQUE, RAY | \$1,122,516 | 10/22/02 | 0% |
| 11-249804 | | 0.8 KM SOUTHEAST OF BRIARWOOD ROAD OVERCROSSING MITIGATION PLANTING AND IRRIGATION | 20381 LAKE FOREST DR STE B19 LAKE FOREST CA 92630 | 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4088 | | 10/30/02 04/23/08 | |
| HE14 | SWPPP | | (949)454-1225 | | | | LANT EST ATIS |
| 1 1-SD-56- . | .6/ | DUMMY EA IN CAS - PER DISTRICT | E. L. YEAGER CONSTRUCTION CO. | | \$1,122,915 | 12/07/99 | 0% |
| 11-172834 XSD(() | ()M | REQUEST CONSTRUCTION OF STATE ROUTE 56 FROM 0.6 KM WEST OF CARMEL MT. ROAD TO 0.6 KM EST OF BLACK M CONST 4-LANE FWY & INTERCHANGE | P. O. BOX 87 RIVERSIDE, CA 92502 | | \$0 \$0 | 01/01/00 | 0% |
| 1 1-SD-56- 1 | 1.8/6.6 | IN SAN DIEGO COUNTY IN SAN DIEGO FROM | 4 FCI CONSTRUCTORS INC | WILLIAMSON, JOHN | \$49,499,800 | 08/01/02 | 0% |
| 11-172824 | | CARMEL COUNTRY ROAD OVERCROSSING TO CARMEL MOUNTAIN ROAD OVERCROSSING CONSTRUCT NEW 4 LANE FREEWAY | 2585 BUSINESS PARK DRIVE VISTA, CA 92083 | 13553 RANCHO SANTA FE FARMS RD. SAN DIEGO, CA 92126 (858)720-2148 | \$47,866,425 \$298,007 | 08/08/02 04/25/05 | 0% |
| HE14 HE14 | SWPPP | | | (050)/20-2140 | | | LANT EST ATIS |
| 1 1-SD-56- 2 | 2.2/6.2 | IN SAN DIEGO COUNTY IN SAN DIEGO FROM | | HURTZIG, JOHN | \$3,669,303 | 04/06/05 | 0% |
| 11-172894 | | 0.6 KM EAST OF CARMEL COUNTRY ROAD OVERCROSSING TO 0.3 KM EAST OF CAMINO DEL SUR UNDERCROSSI PLANTING AND IRRIGATION | DEVELOPMENT, INC. 0 8450 MIRAMAR PLACE SAN DIEGO, CA 92121 | 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086 | \$0 \$0 | 04/22/05 07/27/09 | 0% |
| HE14 HE14 | SWPPP | | · | | | | |
| 11-SD-67-3 | 3.9/18.5 | IN SAN DIEGO COUNTY IN SANTEE AND | DALEY-CCAC | FIGUEROA, RENE | \$2,542,886 | 12/28/04 | |
| 11-241184 | | POWAY FROM RIVERFORD ROAD UNDERCROSSING TO 0.1 KM SOUTH OF ARCHIE MOORE ROAD RESURFACE ASPHALT CONCRETE | 5370 EASTGATE MALL SAN DIEGO, CA 92121 | 1463 BROADWAY EL CAJON, CA 92021 (619)588-9069 | \$0 \$0 | 01/13/05 SI | 0% USPENDED |
| TTN41 7 | GMDDD | | | | | 51 | |

11

District

04/20/05

Page 8 05/03/05

| Location Contract Fed Aid | Description | | Resident Engineer | Bid + CCOs E: Comp To date A | pproved | %Time % Work |
|---------------------------------|---------------------------------------|----------------------------------|-----------------------|---------------------------------|----------|-----------------|
| Pgm Code SWPPP | Type Of Work | Contractor | Engineer | This Month A | | Message |
| 11-SD-76-11.8/12.1 | IN SAN DIEGO COUNTY IN BONSALL FROM | HAZARD CONSTRUCTION COMPANY | NAVA, ROBERT | \$1,763,568 | | 28% |
| 11-257104 | 0.3 KM WEST TO 0.2 KM EAST OF OLIVE | P.O. BOX 229000 | 1780 W. MISSION ROAD | \$166,003 | | 9% |
| HP21-6211-(003) | HILL ROAD | | ESCONDIDO, CA 92025 | \$100,452 | 09/14/05 | J 6 |
| L-6211-(003) | WIDENED INTERSECTION | SAN DIEGO,CA 92192-9000 | (760)738-6021 | | | |
| HB4C SWPPP | | | | | | |
| 11-SD-78-10.5/11.6 | IN SAN DIEGO COUNTY IN SAN MARCOS | ORTIZ ENTERPRISES INCORPORATE | DNAVA, ROBERT | \$9,547,539 | 09/09/04 | 28% |
| 11-183644 | FROM 1.1 KM WEST TO 0.6 KM EAST OF | 6 CUSHING STE 200 | 1780 W. MISSION RD. | \$2,770,574 | 09/16/04 | 29% |
| STPL-5381-(018) | LAS POSAS UNDERCROSSING | | ESCONDIDO, CA 92025 | \$717,285 | 06/04/07 | 296 |
| | CONSTRUCT NEW INTERCHANGE | IRVINE CA 92618 (949)753-1414 | (760)738-6021 | | | |
| HE11 SWPPP | | | | | | |
| 11-SD-78-20.7/21.3 | IN SAN DIEGO COUNTY NEAR ESCONDIDO | R.J. BULLARD CONSTRUCTION, IN | ICNAVA, ROBERT | \$2,515,968 | 08/20/04 | 24% |
| 11-241904 | FROM CITRUS AVENUE TO FLORA VISTA | P.O. BOX 1577 | 1780 W. MISSION ROAD | \$266,754 | 09/08/04 | 110 |
| ACST-P078-(102) | DRIVE | | ESCONDIDO, CA 92025 | \$0 | 07/30/06 | 11% |
| PH-P078-(102) | REVISE INTERSECTION WIDEN SHOULDERS | BONSALL, CA 92003-1577 | (760)738-6021 | | | |
| | | | | | | |
| HB1 SWPPP | | | | | | |
| 11-SD-79-20.3/53 | IN SAN DIEGO COUNTY FROM SANTA YSABEI | GRANITE CONSTRUCTION COMPANY | | \$236,315 | 04/12/00 | 0% |
| 11-238804 | TO THE RIVERSIDE COUNTY LINE | P O BOX 50085 | | \$0 | 04/24/00 | 0% |
| | PAVEMENT REJUVENATOR | | | \$0 | | 06 |
| | | WATSONVILLE CA 950775085 | | | | |
| | | (831)724-1011 | | | | |
| HM1A | | | | | | |
| 11-SD-94-3.7/4.6 | IN SAN DIEGO COUNTY IN SAN DIEGO AT | TERRA-CAL CONSTRUCTION | HURTZIG, JOHN | \$2,857,389 | 05/03/01 | 0% |
| 11-070204 | VARIOUS LOCATIONS | 14530 JOANBRIDGE STREET | 7177 OPPORTUNITY ROAD | \$2,773,926 | 05/16/01 | 0% |
| ACIM-805 -(581) | PLANTING AND IRRIGATION | | SAN DIEGO, CA 92111 | \$0 | 07/22/05 | 0% |
| ACNH-S094-(051) | | BALDWIN PARK, CA 91706 | (858)467-4086 | | | |
| | | | | | | LANT EST |
| HA25 SWPPP | | | | | SI | ATIS |
| 11-SD-94-17.0/19.7 | IN SAN DIEGO COUNTY NEAR JAMUL AT | NATIVE LANDSCAPE, INC. | ARINDUQUE, RAY | \$241,048 | 04/03/02 | 0% |
| 11-176414 | VARIOUS LOCATIONS | 9746 TAMARACK LANE | 7177 OPPORTUNITY RD. | \$221,210 | 04/23/02 | 0% |
| ACNH-P094-(054) | REPLACE PLANTING AND IRRIGATION | | SAN DIEGO,CA 92111 | \$1,423 | 07/15/05 | Uf |
| | | ESCONDIDO,CA 92029 | (858)467-4084 | | | |
| | | | | | | LANT EST |
| на25 | | | | | SI | ATIS |

HE11

HE11

SWPPP

04/20/05

Page 9 05/03/05

| District | 11 | | | | | | |
|---|-----------------|--|--|--|--|----------------------------------|----------------------------|
| Location Contract Fed Aid Pgm Code | SWPPP | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs E Comp To date A This Month A | pproved | %Time % Work Message |
| 11-SD-94-1 11-176424 | L7.5/17.7 | IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION | DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084 | \$217,579 | 05/05/04 05/19/04 08/05/09 | 0% 0% |
| HA25 | SWPPP | | | (030) 107 1001 | | | LANT EST ATIS |
| 11-SD-125- 11-253504 ACNH-P125- HE14 | | IN SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM 1.0 KM SOUTH OF TROY STREET TO TROY STREET CONSTRUCT RETAINING WALL | PETERSON CHASE GENERAL YENGINEERING CONSTRUCTION INC 1702 KAISER AVENUE IRVINE CA 926145706 (949)252-0441 | FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (619)588-9073 | \$2,586,293 \$2,249,666 \$65,946 | 11/21/03 12/03/03 05/10/05 | 100% 86% |
| 11-SD-163- 11-258024 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5 AND 163 SEPARATOR TO PASCOE STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION | <u> </u> | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084 | | 02/28/05 03/15/05 07/29/08 | 0% 12% |
| HB1 11-SD-163- 11-258014 | | IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF ROUTE 5 AND 163 SEPARATION TO 0.2 KM SOUTH OF ROBINSON AVENUE OVERCROSSING INSTALL NEW MEDIAN GUARD RAIL | MMODERN ALLOYS, INC. 11172 WESTERN AVENUE STANTON,CA 90680 | MORALES, ANGEL 2878 CAM. DEL RIO SOUTH, #410 SAN DIEGO,CA 92108-3847 (619)688-6955 | \$1,109,190 \$992,061 \$46,731 | 07/21/04 08/03/04 05/27/05 | 65% 93% |
| HB1 11-SD-805- 11-065704 ACIM-805 - AC-S054-(0 | -(571))04) | IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY ON RTE 805 FROM SWEETWATER RIVER BR TO 22ND ST PED OC AND ON RTE 54 FROM EDGE | PACIFIC RESTORATION GROUP P.O. BOX 77038 CORONA, CA 92877 | ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084 | \$1,365,397 \$1,348,304 \$2,610 | | 0% 0% |
| STP-S054-(HA25 | (004) SWPPP | REPLCE PLANTNG AND IRRIGATION | | | | | LANT EST ATIS |
| 11-SD-905- 11-091804 ACNH-A905- HPD-A905-(ACIM-805 - | -(012) (013) | IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT INTERCHANGE | FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92083-8831 | CARDENAS, VICTOR 8862 AIRWAY ROAD SAN DIEGO,CA 92154-6223 (619)661-9275 | \$14,314,570 \$11,688,831 \$312,630 | - , - , - | 92% 80% |

04/20/05

Page 10 05/03/05

| Location Contract Fed Aid Pgm Code SWPPP | Description Type Of Work | Contractor | Resident Engineer | Bid + CCOs Est | proved | %Time % Work Message |
|---|--|--|---|----------------|----------------------|----------------------------|
| 11-SD-905-11.9/0 | IN SAN DIEGO COUNTY IN SAN DIEGO AT | HAZARD CONSTRUCTION | CARDENAS, VICTOR | \$647,820 0 | 06/15/04 | 100% |
| HPD-A905-(014) | THE OTAY MESA NORTHBOUND CARGO BORDER CROSSING MODIFY AND WIDEN CONNECTOR ROAD | 6465 MARINDUSTRY PLACE SAN DIEGO,CA 92192-9000 | 8863 AIRWAY ROAD SAN DIEGO, CA 92154-6223 (619)661-9275 | · · | 06/29/04 04/01/05 | 100% |
| HB4N SWPPP | | | | | | |
| | | | | | | |

Totals:

District

11

Authorized Final Amt:

\$590,724,452

Completed to Date:

\$311,934,886

Work This Month:

\$17,177,196

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|----------------------|-----------|------|
| 11-IMP-7-1.1/7 | 11-068004 | 1 |
| 11-IMP-78-15.3/15.8 | 11-167874 | 1 |
| 11-IMP-86-5.9/6.1 | 11-256304 | 1 |
| 11-IMP-86-9.8/19.5 | 11-261104 | 1 |
| 11-IMP-86-19.5/20.6 | 11-241104 | 1 |
| 11-IMP-86-33.4/33.7 | 11-262304 | 1 |
| 11-IMP-111-8.8/12.6 | 11-236204 | 2 |
| 11-IMP-111-13.0/22.1 | 11-199364 | 2 |
| 11-IMP-1113/.7 | 11-259904 | 2 |
| 11-SD-51/.3 | 11-079404 | 2 |
| 11-SD-5-12.6/13.4 | 11-228704 | 2 |
| 11-SD-5-14.5/15.3 | 11-228904 | 2 |
| 11-SD-5-16.0/16.6 | 11-207914 | 3 |
| 11-SD-5-19.4/20.1 | 11-069104 | 3 |
| 11-SD-5-28.3/37 | 11-0301U4 | 3 |
| 11-SD-5-34.1/35 | 11-068704 | 3 |
| 11-SD-5-34.7/35.7 | 11-065104 | 3 |
| 11-SD-5-51.1/72.4 | 11-073704 | 3 |
| 11-SD-8-6.7/21.3 | 11-081204 | 4 |
| 11-SD-15-13.0/50.9 | 11-077304 | 4 |
| 11-SD-15-13.1/M16.8 | 11-232604 | 4 |
| 11-SD-15-17.3/M19.1 | 11-2326U4 | 4 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------|------|
| 11-SD-15-18.5/M20.5 | 11-2348U4 | 4 |
| 11-SD-15-18.9/M19.5 | 11-080934 | 4 |
| 11-SD-15-19.0/M22 | 11-080904 | 5 |
| 11-SD-15-22.0/M24.1 | 11-080914 | 5 |
| 11-SD-15-24.0/M26.5 | 11-080924 | 5 |
| 11-SD-156/2.4 | 11-235904 | 5 |
| 11-SD-15-6.4/7.5 | 11-064904 | 5 |
| 11-SD-15-6.5/10.1 | 11-070804 | 5 |
| 11-SD-15-7.8/11.4 | 11-257604 | 6 |
| 11-SD-15-8.9/9.7 | 11-233204 | 6 |
| 11-SD-15-10.1/M11.2 | 11-262474 | 6 |
| 11-SD-15-11.2/M11.6 | 11-254004 | 6 |
| 11-SD-52-6.6/0 | 11-262464 | 6 |
| 11-SD-52-8.5/9.1 | 11-247704 | 6 |
| 11-SD-54-2.3/3.6 | 11-074904 | 7 |
| 11-SD-54-5.0/0 | 11-249804 | 7 |
| 11-SD-566/ | 11-172834 | 7 |
| 11-SD-56-1.8/6.6 | 11-172824 | 7 |
| 11-SD-56-2.2/6.2 | 11-172894 | 7 |
| 11-SD-67-3.9/18.5 | 11-241184 | 7 |
| 11-SD-76-11.8/12.1 | 11-257104 | 8 |
| 11-SD-78-10.5/11.6 | 11-183644 | 8 |

Statement of Ongoing Contracts - Index

| Cnty Rt Pm | Contract | Page |
|---------------------|-----------|------|
| 11-SD-78-20.7/21.3 | 11-241904 | 8 |
| 11-SD-79-20.3/53 | 11-238804 | 8 |
| 11-SD-94-3.7/4.6 | 11-070204 | 8 |
| 11-SD-94-17.0/19.7 | 11-176414 | 8 |
| 11-SD-94-17.5/17.7 | 11-176424 | 9 |
| 11-SD-125-11.5/12.2 | 11-253504 | 9 |
| 11-SD-1639/2.8 | 11-258024 | 9 |
| 11-SD-163-1.2/2.4 | 11-258014 | 9 |
| 11-SD-805-8.7/9.7 | 11-065704 | 9 |
| 11-SD-905-11.9/0 | 11-260904 | 9 |
| 11-SD-905-10.9/11.7 | 11-091804 | 10 |

Statement of Ongoing Contracts - Federal Aid

District 11

| Federal Aid | Category | Bid + CCO | Work Comp |
|-------------|--------------------------|---------------|---------------|
| -I- | FEDERAL AID (INTERSTATE) | \$407,941,122 | \$166,783,573 |
| -F- | FEDERAL AID (PRIMARY) | \$99,068,404 | \$85,981,338 |
| -S- | FEDERAL AID (SECONDARY) | \$14,416,244 | \$3,931,330 |
| -SH- | STATE HIGHWAY | \$64,764,379 | \$54,450,116 |
| -ER- | STORM DAMAGE REPAIR | \$1,000,000 | \$0 |

Statement of Ongoing Contracts - Federal Aid

District 11

Federal Aid Category Bid + CCO Work Comp

\$3,534,304 \$788,528

District Total: \$590,724,452 \$311,934,886

Statement of Ongoing Contracts -Summary

District Work Completed This Period

11 \$340,926

Work completed this Period: \$340,926