

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 1  
08/03/05

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-7-1.1/7 11-068004 ACIM-008 -(099) ACIM-008 -(099) ACST-X025-(026) HE14 HE14 HE14		IN IMPERIAL COUNTY NEAR CALEXICO AT VARIOUS LOCATIONS CONSTRUCT 4 LANE HIGHWAY	COFFMAN SPECIALTIES, INC. GEN. & ENGINEERING CONTRACTORS 4375 JUTLAND DR., #260  SAN DIEGO,CA 92117-3632	GOYAL, JITENDRA 722 E. BARIONI BLVD IMPERIAL, CA 92251 (760)355-1348	\$32,346,565 \$32,493,207 \$242,575	02/11/04 02/17/04 07/27/05	100% 98%    OVER RUN
11-IMP-86-5.9/6.1 11-256304		IN IMPERIAL COUNTY IN EL CENTRO AT ROUTE 8 AND 86 SEPARATION TRAFFIC SIGNAL AND LIGHTING	GRANITE CONSTRUCTION CO. P.O. BOX 50085  WATSONVILLE,CA 95077-5085	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$888,516 \$930,117 \$7,434	05/18/04 06/01/04 04/04/06	0% 0%   PLANT EST SATIS
HB4N	WPCP						
11-IMP-86-9.8/19.5 11-261104		IN IMPERIAL COUNTY IN IMPERIAL AND BRAWLEY FROM 0.1 KM SOUTH OF AIRPORT ROAD TO 0.5 KM SOUTH OF LEGION ROAD CHIP SEAL	GRAHAM CONTRACTORS, INC. P.O. BOX 26770  SAN JOSE,CA 95159	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	\$994,108 \$317,112 \$2,326	04/11/05 04/20/05 09/14/05	24% 32%   SUSPENDED
HM1	WPCP						
11-IMP-86-19.5/20.6 11-241104		IN IMPERIAL COUNTY IN BRAWLEY AND NEAR WESTMORLAND FROM 0.5 KM NORTH OF LEGION ROAD TO SOUTH JUNCTION ROUTE 78 AND FROM LONE TREE RUBBER ASPHALT CHIP SEAL	AGGEGATE PRODUCTS, INC. 9500 BEVERLY RD.  PICO RIVERA, CA 90660-2135	GOYAL, JITENDRA 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)350-1348	\$1,288,895 \$1,285,222 \$100,811	05/02/03 05/12/03 06/08/07	79% 100%   SUSPENDED
HM1A							
11-IMP-86-33.4/33.7 11-262304		IN IMPERIAL COUNTY NEAR WESTMORLAND FROM 1.4 KM NORTH OF VENDEL ROAD TO BANNISTER ROAD ASPHALT CONCRETE OVERLAY	STANDARD ENGINEERING 373 BREA HILLS AVE.  BREA, CA 92823	NAPIER, MARK 722 E. BARIONI BLVD. IMPERIAL,CA 92251 (760)355-8666	\$265,165 \$246,833 \$0	03/02/04 03/12/04 05/24/04	100% 94%   SUSPENDED
HA22	WPCP						
11-IMP-111-8.8/12.6 11-236204 ACNH-P111-(007)		IN IMPERIAL COUNTY ABOUT 9.0 KM NORTH OF CALEXICO FROM 0.5 KM SOUTH OF GILLET RD TO 0.3 KM NORTH OF HUSTON ROAD PAVEMENT REHABILITATION	GRANITE CONSTRUCTION CO. P. O. BOX 50085  WATSONVILLE,CA 95077-5085	MCCLENDON, GREG 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$755,647 \$713,848 \$36,816	10/20/03 10/28/03 08/01/05	77% 96%   SUSPENDED
HA22	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 2  
08/03/05

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-IMP-111-13.0/22.1 11-199364 ACNH-P111-(065)		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY FROM 0.1 KM SOUTH OF WORTHINGTON ROAD TO 0.4 KM NORTH OF ROUTE 78 CONSTRUCT 4 LANE EXPRESSWAY	GRANITE CONSTRUCTION COMPANY 2095 HWY 111  EL CENTRO, CA 92243	MCCLENDON, GREG 722 E. BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$13,287,339 \$13,248,798 \$1,079	05/19/03 06/05/03 08/01/05	99% 100%
HE14	SWPPP						
11-IMP-111-40.5/65.4 11-266604		IN IMPERIAL COUNTY NEAR NILAND FROM MAIN STREET TO IMPERIAL COUNTY LINE CHIP SEAL	WINDSOR FUEL CO P O BOX 38  WINDSOR CA 954920038 (707)838-9751		\$974,421 \$0 \$0	06/17/05 06/28/05	0% 0%
HM1	WPCP						
11-SD-5-.1/.3 11-079404 ACST-005 -(590) PE-005 -(590)		IN SAN DIEGO COUNTY IN SAN DIEGO FROM UNITED STATES AND MEXICO BORDER TO CAMINO DE LA PLAZA OVERCROSSING CONSTRUCT PLAZA	3-D ENTERPRISES, INC. 2180 GARNET AVE, SUITE 2C  SAN DIEGO, CA 92109	NABIZADEH, MEHRDAD 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4081	\$1,318,541 \$878,668 \$189,387	01/06/05 01/13/05 11/24/06	53% 67%
HA25	SWPPP						
11-SD-5-12.6/13.4 11-228704 ACIM-005 -(598) ACNH-S015-(014)		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PAVEMENT REHABILITATION	PETERSON-CHASE GENERAL ENG. 1792 KAISER AVE.  IRVINE, CA 92614-5706	SAWAGED, HASSAN 2878 CAMINO DEL RIO SOUTH, #410 SAN DIEGO, CA (619)220-7333	\$1,375,247 \$0 \$0	04/01/05 04/12/05	0% 0%
HA22	WPCP						
11-SD-5-14.5/15.3 11-228904 ACIM-005 -(597)		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS REHABILITATE EXISTING FREEWAY RAMPS	DALEY CCAC 5370 EASTGATE MALL  SAN DIEGO, CA 92025	SAWAGED, HASSAN 2827 CAM DEL RIO SOUTH, #410 SAN DIEGO, CA 92108 (858)688-1480	\$1,614,538 \$1,693,132 \$3,868	06/29/04 07/20/04 07/30/05	0% 0%
HA22	WPCP						PLANT EST SATIS
11-SD-5-16.0/16.6 11-207914 ACIM-005 -(595) ACST-S163-(024) P-S163-(024) HA22		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY	HANSON SJH CONSTRUCTION P O BOX 639069  SAN DIEGO CA 921639069 (858)874-5011	NAPIER, MARK 2878 CAMINO DEL RIO SOUTH, #410 SAN DIEGO, CA (619)248-1495	\$6,129,593 \$3,025,020 \$788,453	11/15/04 12/02/04 09/01/05	65% 50%

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 3  
08/03/05

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-5-19.4/20.1 11-069104 ACNH-X073-(058)		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS REPLACE PLANTING AND IRRIGATION	MARINA LANDSCAPE 1100 E. KATELLA AVE  ANAHEIM, CA 92805	HURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4086	\$2,783,781 \$2,802,365 \$9,431	10/01/01 10/23/01 12/09/05	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-5-28.3/37 11-0301U4 ACIM-X073-(059) STPL-6066-(039)		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS WIDEN FREEWAY AND BRIDGES	E.L. YEAGER CONSTRUCTION CO. INC. 3063 E.CARMEL VALLEY RD.  SAN DIEGO,CA 92130	KHAN, MOHAMMED 11803 SORRENTO VALLEY RD, B SAN DIEGO, CA 92121 (858)720-2111	\$117,617,040 \$81,727,035 \$2,121,815	02/27/02 03/12/02 11/27/07	0% 0%
HE13	SWPPP						PLANT EST SATIS
11-SD-5-34.1/35 11-068704		IN SAN DIEGO COUNTY IN SAN DIEGO FROM THE DEL MAR HEIGHTS OVERCROSSING TO 1.1 KM SOUTH OF THE SAN DIEGUITO BRIDGE SLOPE REPAIR/EROSION CONTROL	PACIFIC RESTORATION GROUP P.O. BOX 77038  CORONA, CA 92877	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO,CA 92111 (858)467-4084	\$322,508 \$309,958 \$1,014	04/12/00 04/21/00 08/31/05	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-5-34.7/35.7 11-065104 STPL-6211-(037)		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 1.0 KM NORTH OF DEL MAR HEIGHTS ROAD OVERCROSSING TO 1.0 KM SOUTH OF VIA DE LA VALLE UNDERC PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP, INCH P.O. BOX 77038  CORONA, CA 92877	HURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4086	\$700,592 \$439,186 \$3,658	08/04/04 08/20/04 02/10/10	0% 0%
HB4C	SWPPP						PLANT EST SATIS
11-SD-5-51.1/72.4 11-073704 ACIM-005 -(593)		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESURFACE EXISTING HIGHWAY	HANSON SJH CONSTRUCTION P.O. BOX 639069  SAN DIEGO,CA 92163-9069	LEVINE, GARY 1780 W MISSION ROAD ESCONDIDO,CA 92025 (760)796-4666	\$3,157,842 \$2,890,822 \$29,896	05/13/04 05/24/04 07/20/05	0% 0%
HA22	WPCP						PLANT EST SATIS
11-SD-8-6.7/21.3 11-081204		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPAIR AND UPGRADE LOOP DETECTORS	TDS ENGINEERING 2899 AGOURA RD, #171 WESTLAKE VILLAGE, CA 91361-	PEREZ, AL 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4093	\$344,873 \$294,226 \$0	10/19/04 10/27/04 08/22/05	64% 85%
HB4N	WPCP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 4  
08/03/05

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-8-48.4/49.3 11-237074		IN SAN DIEGO COUNTY AT BUCKMAN SPRINGS FROM 0.8 KM WEST OF BUCKMAN SPRINGS ROAD UNDERCROSSING TO 0.7 KM EAST OF BUCKMAN SPRINGS RO ASPHALT CONCRETE OVERLAY	HAZARD CONSTRUCTION COMPANY P O BOX 229000  SAN DIEGO CA 921929000 (858)587-3600		\$816,670 \$0 \$0	05/02/05 05/13/05	0% 0%
HA22	WPCP						
11-SD-15-.6/2.4 11-235904		IN SAN DIEGO COUNTY IN SAN DIEGO ON ROUTE 15 FROM OCEANVIEW BLVD OVERCROSSING TO 0.3 KM NORTH OF ROUTE 94 AND ON 94 FROM 0.6 KM HIGHWAY PLANTING AND IRRIGATION	SHIVA CONSTRUCTION 1360 ROSECRANS STREET, STE. E  SAN DIEGO, CA 92106	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$719,249 \$656,134 \$0	07/25/01 08/01/01 05/09/05	54% 92%
HA25	SWPPP						
11-SD-15-5.4/5.6 11-234714 ACNH-P015-(013)		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF MONROE AVENUE TO ADAMS AVENUE OVERCROSSING PLANTING AND IRRIGATION	TERRA-CAL CONSTRUCTION 3907 ADAMS AVENUE  SAN DIEGO,CA 92116	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO,CA 92111 (858)467-4084	\$1,964,451 \$1,929,819 \$0	10/16/01 10/31/01 04/30/03 07/29/05	100% 100%
HE14	SWPPP						
11-SD-15-6.4/7.5 11-064904 ACNH-015 -(189) I-015 -(189)		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF ROUTE 15 AND 8 SEPARATION TO 1.1 KM NORTH OF FRIARS ROAD OVERCROSSING WIDEN EXISTING FREEWAY	FCI CONSTRUCTORS, INC. TOM TISCHER, PROJECT MANAGER 2585 BUSINESS PARK DRIVE  VISTA, CA 92081-8831	MORALES, ANGEL 2878 CAMINO DEL RIO, SO, #410 SAN DIEGO, CA 92108-3847 (619)688-6995	\$6,285,329 \$6,340,828 \$63,561	08/12/03 09/04/03 07/29/05	100% 96%
HB1	SWPPP						
11-SD-15-6.5/10.1 11-070804 ACIM-015 -(190)		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM SOUTH OF FRIARS ROAD OVERCROSSING TO 0.2 KM NORTH OF CLAIREMONT MESA BLVD OVERCROSSI PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST.  SINCHESTER, CA 92596	HURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4086	\$2,234,637 \$2,073,644 \$27,163	12/06/02 12/17/02 01/30/07	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-15-8.9/9.7 11-233204 ER- ( )		IN SAN DIEGO COUNTY (SINK HOLE) EMERGENCY EARTHWORK	ERRECA INC P O BOX 1161  SPRING VALLEY CA 91979		\$1,000,000 \$0 \$0	03/01/98 03/01/98	0% 0%
HA23							

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 5  
08/03/05

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-10.1/M11.2 11-262474 ACIM-3903-(004) ACST-3904-(004) P-3904-(004) HA23	WPCP	IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS REPLACE PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO 33801 WASHINGTON ST.  WINCHESTER, CA 92596	HURTZIG, JOHN 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858)467-4086	\$438,205 \$331,465 \$6,181	09/27/04 10/14/04 07/22/05 07/26/05	0% 0%  PLANT EST SATIS
11-SD-15-13.0/50.9 11-077304 ACIM-015 -(197)		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS RESURFACE ASPHALT CONCRETE	HANSON SJH CONSTRUCTION P.O. BOX 639060  SAN DIEGO,CA 92163-9069	SAWAGED, HASSAN 2878-410 CAMINO DEL RIO SOUTH SAN DIEGO,CA 92108 (858)688-1480	\$4,304,521 \$547,565 \$269,797	09/23/04 10/13/04 11/30/05	12% 13%
HA22	WPCP						
11-SD-15-13.1/M16.8 11-232604 ACNH-015 -(188) I-015 -(188)		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM SOUTH OF MIRAMAR WAY OVERCROSSING TO 1.4 KM NORTH OF MIRA MESA BOULEVARD UNDERCROSSI WIDEN EXISTING HIGHWAY AND BRIDGE	COFFMAN SPECIALTIES, INC. GENERAL & ENGR CONTRACTORS 4375 JUTLAND DRIVE, 260 SAN DIEGO,CA 92117-3610	HSU, PAUL 11803 SORRENTO VALLEY RD., C SAN DIEGO,CA 92121 (858)720-2104	\$17,153,887 \$16,330,395 \$148,230	02/20/03 02/27/03 10/21/05	90% 93%
HB4C HB4N	SWPPP						
11-SD-15-17.3/M19.1 11-2326U4 ACNH-015 -(194) I-015 -(194)		IN SAN DIEGO COUNTY IN SAN DIEGO FROM MERCY ROAD UNDERCROSSING TO 0.6 KM SOUTH OF THE ROUTE 56 AND 15 SEPARATION WIDENING RAMP AND BRIDGE	FCI CONSTRUCTORS, INC. SOUTHERN DIVISION 2585 BUSINESS PARK DRIVE VISTA,CA 92081	BREYER, RICHARD 13553 RANCHO SANTA FE FARMS RD. SAN DIEGO, CA 92130 (858)720-2137	\$14,803,285 \$9,465,987 \$428,707	05/25/04 06/10/04 01/18/06	35% 63%
HB4N HB4C	SWPPP						
11-SD-15-18.5/M20.5 11-2348U4 ACNH-015 -(187) I-015 -(187) ACST-P056-(001)		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT INTERCHANGE IMPROVEMENTS	FCI CONSTRUCTORS INC 585 BUSINESS PARK DRIVE VISTA, CA 92083-8831	JUAREZ, DANIEL 1780 W. MISSION RD. ESCONDIDO,CA 92025 (760)796-4656	\$16,600,682 \$16,161,485 \$0	01/03/03 01/23/03 06/02/06	100% 95%
HB4N HB4C	SWPPP						
11-SD-15-18.9/M19.5 11-080934 ACIM-015 -(200) ACST-P056-(002) P-P056-(002)		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT MANAGED LANES	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE VISTA, CA 92081-881	BOBOTIS, MARK 13560 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1508	\$32,419,742 \$931,635 \$426,417	04/14/05 04/26/05 08/15/07	10% 3%
HB4C HB4C	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 6  
08/03/05

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-15-19.0/M22 11-080904 ACIM-015 -(191) CMST-6211-(032) PL-6211-(032) HB4C HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT BRIDGES AND MANAGED LANES	COFFMAN SPECIALTIES, INC. DAN JORDAN, AREA MANAGER 4375 JUTLAND DRIVE, SUITE 260 SAN DIEGO, CA 92117-3632	AL-JAFRI, ABU-BAKR 13220 EVENING CREEK DRIVE, #112 SAN DIEGO, CA 92128 (858)679-5568	\$52,096,768 \$31,547,193 \$1,772,150	10/29/03 11/13/03 03/13/07	48% 60%
11-SD-15-22.0/M24.1 11-080914 ACIM-015 -(192) CMST-6211-(034) PL-6211-(034) HB4C HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI/BBCI, JV ATTENTION RICK CAMINO DEL NORTE UNDERCROSSING TO 0.5 FINKEN KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING CONSTRUCT MANAGED LANES	2585 BUSINESS PARK VISTA, CA 92081	HSU, PAUL 11803-C SORRENTO VALLEY ROAD SAN DIEGO, CA 92121 (858)720-2104	\$68,059,562 \$16,300,814 \$1,170,170	08/11/04 08/26/04 10/29/07	24% 24%
11-SD-15-24.0/M26.5 11-080924 ACIM-015 -(196) HB4C HB4C	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM FCI CONSTRUCTORS/ BALFOUR 0.5 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO 0.7 KM SOUTH OF VIA RANCHO PARKWAY OVE CONSTRUCT MANAGED LANES	BEATTY, A JV DALE NELSON 2585 BUSINESS PARK WAY VISTA, CA 92081	BINNS, CORY 13588 SABRE SPRINGS PKWY SAN DIEGO, CA 92128 (858)679-5567	\$82,755,589 \$14,283,014 \$1,213,063	09/09/04 09/22/04 09/06/07	18% 17%
11-SD-52-6.6/0 11-262464 ACIM-3901-(004) ACST-3902-(004) P-3902-(004) HA23	WPCP	IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REPLACE PLANTING AND IRRIGATION	A. B. HASHMI, INC. 4347 MEADOW SPRING WAY OCEANSIDE, CA 92057	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$153,334 \$149,465 \$0	09/13/04 09/24/04 06/14/05 06/21/05	100% 100% PLANT EST SATIS
11-SD-52-8.5/9.1 11-247704 HA25	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO FROM BELAIRE-WEST LANDSCAPE, INC. 0.3 KM WEST TO 0.7 KM EAST OF SANTO ROAD OVERCROSSING HIGHWAY PLANTING RESTORATION	P.O. BOX 6270 BUENA PARK, CA 90622	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$473,986 \$470,461 \$1,977	12/20/01 01/09/02 09/01/05	0% 0% PLANT EST SATIS
11-SD-54-2.3/3.6 11-074904 HA25	SWPPP	IN SAN DIEGO COUNTY IN NATIONAL CITY AND SAN DIEGO FROM SWEETWATER ROAD OVERCROSSING TO 1.0 KM EAST OF REO DRIVE OVERCROSSING IRRIGATION AND REPLACE PLANTING	PACIFIC RESTORATION GROUP P.O. BOX 77038 CORONA, CA 92877	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$544,929 \$528,704 \$0	11/16/99 11/29/99 06/15/05 07/12/05	100% 100% PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 7  
08/03/05

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-54-3.6/5.6 11-079204		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO FROM 1.0 KM EAST OF REO DRIVE OVERCROSSING TO 1.0 KM EAST OF BRIARWOOD ROAD OVERCROSSIN REPLACE PLANTING AND IRRIGATION	REYCO EROSION CONTROL 206 N. SMITH ST.  CORONA, CA 91720	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$526,765 \$519,483 \$0	05/22/00 06/06/00 01/14/05 07/22/05	100% 100%
HA25	SWPPP						PLANT EST SATIS
11-SD-54-5.0/0 11-249804		IN SAN DIEGO COUNTY NEAR SAN DIEGO AT 0.8 KM SOUTHEAST OF BRIARWOOD ROAD OVERCROSSING MITIGATION PLANTING AND IRRIGATION	NATURES IMAGE INC 20381 LAKE FOREST DR STE B19  LAKE FOREST CA 92630 (949) 454-1225	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858) 467-4088	\$1,122,516 \$843,387 \$6,274	10/22/02 10/30/02 04/23/08	0% 0%
HE14	SWPPP						PLANT EST SATIS
11-SD-54-12.2/T14.2 11-236304 ACST-S054-(006) P-S054-(006)		IN SAN DIEGO COUNTY NEAR EL CAJON FROM 0.2 KM WEST OF BRABHAM STREET TO P O BOX 639069 0.1 KM WEST OF KENDRICK WAY RESURFACE ASPHALT CONCRETE	HANSON SJH CONSTRUCTION   SAN DIEGO CA 921639069 (858) 874-5011		\$1,299,358 \$0 \$0	07/05/05 07/20/05	0% 0%
HA22	WPCP						
11-SD-56-.6/ 11-172834 XSD- - ( )M - - ( )		DUMMY EA IN CAS - PER DISTRICT REQUEST CONSTRUCTION OF STATE ROUTE 56 FROM 0.6 KM WEST OF CARMEL MT. ROAD TO 0.6 KM EST OF BLACK M CONST 4-LANE FWY & INTERCHANGE	E. L. YEAGER CONSTRUCTION CO. P. O. BOX 87  RIVERSIDE, CA 92502		\$1,122,915 \$0 \$0	12/07/99 01/01/00	0% 0%
11-SD-56-1.8/6.6 11-172824		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARMEL COUNTRY ROAD OVERCROSSING TO CARMEL MOUNTAIN ROAD OVERCROSSING CONSTRUCT NEW 4 LANE FREEWAY	FCI CONSTRUCTORS INC 2585 BUSINESS PARK DRIVE  VISTA, CA 92083	WILLIAMSON, JOHN 13553 RANCHO SANTA FE FARMS RD. SAN DIEGO, CA 92126 (858) 720-2148	\$49,558,915 \$48,002,915 \$0	08/01/02 08/08/02 06/21/05 06/22/05	100% 100%
HE14 HE14	SWPPP						PLANT EST SATIS
11-SD-56-2.2/6.2 11-172894		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.6 KM EAST OF CARMEL COUNTRY ROAD OVERCROSSING TO 0.3 KM EAST OF CAMINO 8450 MIRAMAR PLACE DEL SUR UNDERCROSSI PLANTING AND IRRIGATION	VALLEY CREST LANDSCAPE DEVELOPMENT, INC. 8450 MIRAMAR PLACE  SAN DIEGO, CA 92121	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$3,751,303 \$408,045 \$258,419	04/06/05 04/22/05 07/27/09	17% 11%
HE14 HE14	SWPPP						

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 8  
08/03/05

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-67-1.9/5.2 11-257504 ACST-P067-(067) PPH-P067-(067)		IN SAN DIEGO COUNTY IN AND NEAR SANTEE AT VARIOUS LOCATIONS INSTALL CENTERLINE RUMBLE STRIP	MODERN ALLOYS INC 11172 WESTERN AVENUE  STANTON CA 90680 (714)893-0551		\$1,049,124 \$0 \$0	05/16/05 05/31/05	0% 0%
HB1	WPCP						
11-SD-67-3.9/18.5 11-241184		IN SAN DIEGO COUNTY IN SANTEE AND POWAY FROM RIVERFORD ROAD UNDERCROSSING TO 0.1 KM SOUTH OF ARCHIE MOORE ROAD RESURFACE ASPHALT CONCRETE	DALEY-CCAC 5370 EASTGATE MALL  SAN DIEGO, CA 92121	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (619)588-9069	\$2,672,886 \$2,602,776 \$1,130,027	12/28/04 01/13/05 07/30/05	100% 94%
HM1A	WPCP						OVER RUN
11-SD-67-6.7/9.3 11-241804 ACST-P067-(068) PH-P067-(068)		IN SAN DIEGO COUNTY NEAR LAKESIDE FROM WILLOW ROAD TO VIGILANTE ROAD CONSTRUCT MEDIAN BUFFER	ERRECA'S INC. 12570 SLAUGHTERHOUSE CYN RD.  LAKESIDE, CA 92040	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92020 (619)588-9069	\$2,477,366 \$306,315 \$306,315	06/03/05 06/16/05 12/29/05	7% 12%
HB1	SWPPP						
11-SD-76-11.8/12.1 11-257104 HP21-6211-(003) L-6211-(003)		IN SAN DIEGO COUNTY IN BONSALE FROM 0.3 KM WEST TO 0.2 KM EAST OF OLIVE HILL ROAD WIDENED INTERSECTION	HAZARD CONSTRUCTION COMPANY P.O. BOX 229000  SAN DIEGO, CA 92192-9000	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760)796-4666	\$1,764,058 \$751,236 \$214,841	01/13/05 01/26/05 09/20/05	70% 43%
HB4C	SWPPP						
11-SD-78-10.5/11.6 11-183644 STPL-5381-(018)		IN SAN DIEGO COUNTY IN SAN MARCOS FROM 1.1 KM WEST TO 0.6 KM EAST OF LAS POSAS UNDERCROSSING CONSTRUCT NEW INTERCHANGE	ORTIZ ENTERPRISES INCORPORATED 6 CUSHING STE 200  IRVINE CA 92618 (949)753-1414	LEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760)796-4666	\$9,593,137 \$4,532,839 \$919,865	09/09/04 09/16/04 06/08/07	43% 47%
HE11	SWPPP						
11-SD-78-17.2/0 11-260004 ACST-X073-(071) PHG-X073-(071)		IN SAN DIEGO COUNTY IN ESCONDIDO AT VARIOUS LOCATIONS INSTALL NEW MEDIAN BARRIER	CORAL CONSTRUCTION COMPANY P O BOX 347  WILSONVILLE OR 97070 (503)682-2252		\$291,192 \$0 \$0	05/04/05 05/13/05	0% 0%
HB1	WPCP						



**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 9  
08/03/05

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-78-20.7/21.3 11-241904 ACST-P078-(102) PH-P078-(102)		IN SAN DIEGO COUNTY NEAR ESCONDIDO FROM CITRUS AVENUE TO FLORA VISTA DRIVE REVISE INTERSECTION WIDEN SHOULDERS	R.J. BULLARD CONSTRUCTION, INC P.O. BOX 1577 BONSALL, CA 92003-1577	INCLEVINE, GARY 1780 W. MISSION ROAD ESCONDIDO, CA 92025 (760) 796-4666	\$2,653,814 \$532,248 \$226,219	08/20/04 09/08/04 09/06/06	73% 20%
HB1	SWPPP						
11-SD-79-20.3/53 11-238804		IN SAN DIEGO COUNTY FROM SANTA YSABEL TO THE RIVERSIDE COUNTY LINE PAVEMENT REJUVENATOR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085 (831) 724-1011		\$236,315 \$0 \$0	04/12/00 04/24/00	0% 0%
HM1A							
11-SD-94-3.7/4.6 11-070204 ACIM-805 -(581) ACNH-S094-(051)		IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS PLANTING AND IRRIGATION	TERRA-CAL CONSTRUCTION 14530 JOANBRIDGE STREET BALDWIN PARK, CA 91706	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4086	\$2,857,389 \$2,803,628 \$9,432	05/03/01 05/16/01 07/22/05	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-94-17.0/19.7 11-176414 ACNH-P094-(054)		IN SAN DIEGO COUNTY NEAR JAMUL AT VARIOUS LOCATIONS REPLACE PLANTING AND IRRIGATION	NATIVE LANDSCAPE, INC. 9746 TAMARACK LANE ESCONDIDO, CA 92029	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92111 (858) 467-4084	\$244,048 \$230,663 \$0	04/03/02 04/23/02 07/15/05 07/20/05	100% 100%
HA25							PLANT EST SATIS
11-SD-94-17.5/17.7 11-176424		IN SAN DIEGO COUNTY NEAR JAMUL FROM RANCHO MIGUEL ROAD TO 0.3 KM EAST OF RANCHO MIGUEL ROAD PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE 33801 WASHINGTON ST. WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858) 467-4084	\$354,670 \$224,440 \$2,288	05/05/04 05/19/04 08/05/09	0% 0%
HA25	SWPPP						PLANT EST SATIS
11-SD-125-11.5/12.2 11-253504 ACNH-P125-(016)		IN SAN DIEGO COUNTY IN AND NEAR LEMON GROVE FROM 1.0 KM SOUTH OF TROY STREET TO TROY STREET CONSTRUCT RETAINING WALL	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1702 KAISER AVENUE IRVINE CA 926145706 (949) 252-0441	FIGUEROA, RENE 1463 BROADWAY EL CAJON, CA 92021 (619) 588-9073	\$2,612,493 \$2,593,034 \$135,797	11/21/03 12/03/03 07/22/05	0% 0%
HE14	SWPPP						PLANT EST SATIS

**State of California Department of Transportation**  
**Statement of Ongoing Contracts as of 07/20/05**

Page 10  
08/03/05

**District 11**

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Est Comp Approved Accepted	%Time % Work Message
11-SD-125-22.3/0 11-260524 STPL-6211-(040)		IN SAN DIEGO COUNTY IN SANTEE AT THE NORTH TERMINUS PLANTING AND IRRIGATION	3-D ENTERPRISES, INC. 2180-2C GARNET AVENUE  SAN DIEGO, CA 92109	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,958,226 \$0 \$0	05/24/05 06/02/05 03/13/07	0% 0% 0%
HB4C	SWPPP						
11-SD-163-.9/2.8 11-258024		IN SAN DIEGO COUNTY IN SAN DIEGO FROM ROUTE 5 AND 163 SEPARATOR TO PASCOE STREET OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE CO. 33801 WASHINGTON ST.  WINCHESTER, CA 92596	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$595,339 \$421,769 \$99,658	02/28/05 03/15/05 08/05/08	9% 71% 71%
HB1	WPCP						
11-SD-163-1.2/2.4 11-258014		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.5 KM NORTH OF ROUTE 5 AND 163 SEPARATION TO 0.2 KM SOUTH OF ROBINSON AVENUE OVERCROSSING INSTALL NEW MEDIAN GUARD RAIL	MODERN ALLOYS, INC. 11172 WESTERN AVENUE  STANTON, CA 90680	NAPIER, MARK 2878-410 CAM DEL RIO SOUTH SAN DIEGO, CA 92108-3847 (619)688-6955	\$1,173,095 \$1,039,894 \$3,738	07/21/04 08/03/04 07/29/05	0% 0% 0%
HB1	SWPPP						PLANT EST SATIS
11-SD-805-8.7/9.7 11-065704 ACIM-805 -(571) AC-S054-(004) STP-S054-(004) HA25	SWPPP	IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY ON RTE 805 FROM SWEETWATER RIVER BR TO 22ND ST PED OC AND ON RTE 54 FROM EDGE REPLCE PLANTNG AND IRRIGATION	PACIFIC RESTORATION GROUP P.O. BOX 77038  CORONA, CA 92877	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$1,365,397 \$1,352,670 \$4,365	04/15/99 04/28/99 08/01/05 08/02/05	0% 0% 0% 0%
11-SD-905-10.9/11.7 11-091804 ACNH-A905-(012) HPD-A905-(013) ACIM-805 -(587) HE11 HE11	SWPPP	IN SAN DIEGO COUNTY IN SAN DIEGO AT VARIOUS LOCATIONS CONSTRUCT INTERCHANGE	FCI CONSTRUCTORS, INC. 2585 BUSINESS PARK DRIVE  VISTA, CA 92083-8831	CARDENAS, VICTOR 8862 AIRWAY ROAD SAN DIEGO, CA 92154-6223 (619)661-9275	\$14,419,570 \$12,744,654 \$380,729	10/18/02 10/29/02 06/21/06	100% 86% 86%

<b>Totals:</b>	<b>Authorized Final Amt:</b>	<u>\$592,689,929</u>	<b>Completed to Date:</b>	<u>\$341,254,153</u>	<b>Work This Month:</b>	<u>\$12,763,944</u>
----------------	------------------------------	----------------------	---------------------------	----------------------	-------------------------	---------------------

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-1.1/7	11-068004	1
11-IMP-86-5.9/6.1	11-256304	1
11-IMP-86-9.8/19.5	11-261104	1
11-IMP-86-19.5/20.6	11-241104	1
11-IMP-86-33.4/33.7	11-262304	1
11-IMP-111-8.8/12.6	11-236204	1
11-IMP-111-13.0/22.1	11-199364	2
11-IMP-111-40.5/65.4	11-266604	2
11-SD-5-.1/.3	11-079404	2
11-SD-5-12.6/13.4	11-228704	2
11-SD-5-14.5/15.3	11-228904	2
11-SD-5-16.0/16.6	11-207914	2
11-SD-5-19.4/20.1	11-069104	3
11-SD-5-28.3/37	11-0301U4	3
11-SD-5-34.1/35	11-068704	3
11-SD-5-34.7/35.7	11-065104	3
11-SD-5-51.1/72.4	11-073704	3
11-SD-8-6.7/21.3	11-081204	3
11-SD-8-48.4/49.3	11-237074	4
11-SD-15-5.4/5.6	11-234714	4
11-SD-15-13.0/50.9	11-077304	4
11-SD-15-13.1/M16.8	11-232604	4

# Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-17.3/M19.1	11-2326U4	4
11-SD-15-18.5/M20.5	11-2348U4	4
11-SD-15-18.9/M19.5	11-080934	5
11-SD-15-19.0/M22	11-080904	5
11-SD-15-22.0/M24.1	11-080914	5
11-SD-15-24.0/M26.5	11-080924	5
11-SD-15-.6/2.4	11-235904	5
11-SD-15-6.4/7.5	11-064904	5
11-SD-15-6.5/10.1	11-070804	6
11-SD-15-8.9/9.7	11-233204	6
11-SD-15-10.1/M11.2	11-262474	6
11-SD-52-6.6/0	11-262464	6
11-SD-52-8.5/9.1	11-247704	6
11-SD-54-2.3/3.6	11-074904	6
11-SD-54-3.6/5.6	11-079204	7
11-SD-54-5.0/0	11-249804	7
11-SD-54-12.2/T14.2	11-236304	7
11-SD-56-.6/	11-172834	7
11-SD-56-1.8/6.6	11-172824	7
11-SD-56-2.2/6.2	11-172894	7
11-SD-67-6.7/9.3	11-241804	8
11-SD-67-1.9/5.2	11-257504	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
11-SD-67-3.9/18.5	11-241184	8
11-SD-76-11.8/12.1	11-257104	8
11-SD-78-10.5/11.6	11-183644	8
11-SD-78-20.7/21.3	11-241904	8
11-SD-78-17.2/0	11-260004	9
11-SD-79-20.3/53	11-238804	9
11-SD-94-3.7/4.6	11-070204	9
11-SD-94-17.0/19.7	11-176414	9
11-SD-94-17.5/17.7	11-176424	9
11-SD-125-11.5/12.2	11-253504	9
11-SD-125-22.3/0	11-260524	10
11-SD-163-.9/2.8	11-258024	10
11-SD-163-1.2/2.4	11-258014	10
11-SD-805-8.7/9.7	11-065704	10
11-SD-905-10.9/11.7	11-091804	10

#### Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$408,925,968	\$192,150,310

### Statement of Ongoing Contracts - Federal Aid

<b>District</b>	11		
<b>Federal Aid</b>		<b>Category</b>	<b>Bid + CCO</b>
-F-		FEDERAL AID (PRIMARY)	\$90,910,513
-S-		FEDERAL AID (SECONDARY)	\$21,341,350
-SH-		STATE HIGHWAY	\$67,625,124
-ER-		STORM DAMAGE REPAIR	\$1,000,000
			\$2,886,973
<b>District Total:</b>			<b><u>\$592,689,929</u></b>
			<b><u>\$341,254,153</u></b>

### Statement of Ongoing Contracts -Summary

<b>District</b>	<b>Work Completed This Period</b>
11	\$50,501,226
<b>Work completed this Period:</b>	<b>\$50,501,226</b>