



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MAY 19, 2016 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

CONSTRUCTION PROJECTS								
Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
<b>U.S. 101</b> Goleta Drainage Upgrades (05-0G070)	In Goleta from 0.2 mile east to 0.7 west of Fairview Ave. Overcrossing (PM 22.3 to 23.0)	Upgrade Drainage Culverts	2014-2017	\$16.6 Million	SHOPP	Steve DiGrazia	Flat Iron West of San Marcos, CA	Project completion expected May 2016.
<b>U.S. 101</b> Union Valley Parkway Interchange Planting (463814)	In Santa Maria at Union Valley Parkway (PM 83.1-83.9)	Irrigation, Planting, Erosion Control	2013-Summer 2017	\$600,000	STIP	David Beard	Empire Landscaping Inc. of Davis, CA	Plant Establishment began in January 2014.
<b>U.S 101</b> Pavement Preservation (1A7204)	In Santa Barbara County in and Near Goleta From Maria Ygnacio creek bridge to North of Cathedral Oaks Overcrossing (PM 21.0-27.1)	Pavement Preservation	Fall 2016	\$1.3 Million	SHOPP	Kathy DiGrazia (JK)	Granite Construction of Santa Barbara, CA.	Construction has resumed in May 2016 with construction of curb ramps
<b>Hwy. 101/154</b> (05-0G280)	In Santa Barbara County at the Rancho Cielo Vista and Arroyo Hondo Vista Points	Vista Rehabilitation and Install Interpretive Displays	Late Summer 2015/ Late Winter 2016	\$699,000	Federal Transportation Enhancement Funding	Corby Kilmer (AN)	RSB Group, Inc.	This project was completed in April 2016.
<b>Hwy. 101/154</b> (05-A1888)	In Santa Barbara County on Hwy. 101 near Gaviota Tunnel and Hwy. 154 near Los Olivos	Resurface Highway	Spring 2016	\$700,000	Emergency Funding	Kelly McClain (ADA)	CalPortland	This project will include most roadwork overnight and traffic control during the daytime hours.
<b>Hwy. 246</b> Route 246 Passing Lanes (0C640)	In Santa Barbara County near Lompoc, from Cebada Canyon Road to Hapgood Road (PM 12.3-R16.7)	Passing Lanes and Operational Improvements	2015-2017	\$21 Million	STIP and Measure A	Paul Martinez (KM)	Papich Construction of Pismo Beach, CA.	Construction resumed in March with one-way reversing traffic control during the daytime.



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MAY 19, 2016 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
<b>U.S. 101</b> Gaviota Curve Realignment (0T6301)	In Gaviota from north of the Beckstead Overcrossing to south of the Gaviota Tunnel (PM 45.6-46.4)	Realign curve on Northbound Hwy. 101	Fall/2016	\$6.9 Million	SHOPP	Rochelle Vierra	Souza Construction of San Luis Obispo	Construction began in April 2016.



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MAY 19, 2016 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager	Phase	Comments
<b>U.S. 101</b> South Coast 101 HOV Lanes (0N700)	Between Bailard Avenue in Carpinteria and Sycamore Creek in the city of Santa Barbara (PM 1.4-12.3)	Construct one High occupancy Vehicle (HOV) lane in each direction. Project length is 10.9 miles	Begin 2018 (first phase) funding dependent	\$350 Million	STIP and Measure A	Scott Eades	PA&ED	Small portion of EIR to be re-circulated as a result of recent court hearing.
<b>U.S. 101</b> Linden and Casitas Pass Interchanges (4482U1)	In Carpinteria from south of Carpinteria Creek Bridge to north of Linden Avenue Overcrossing (PM 2.2-3.3)	Reconstruct Linden Avenue and Casitas Pass Road Interchanges as well as extend Via Real to Linden Avenue.	2016-2020	\$61 Million	STIP	David Beard	PS&E/R/W	Security Paving of Sylmar is the low bidder awaiting contract award. Construction to begin late summer 2016.
<b>Hwy. 154</b> Cachuma Pass (1C830)	Near Santa Barbara from 0.4 mi west of Edison Street to Cold Springs Canyon (PM R5.5-22.9)	Pavement Preservation	2016-2017	\$9.9 Million	SHOPP	Paul Martinez	PAED	Anticipate bid to open at the end of May 2016.
<b>Former Hwy. 225</b> Las Positas Retaining Wall (1C190)	In the City of Santa Barbara 1.5 miles south of US 101 along Arroyo Burro Creek (PM 1.5)	Repair Retaining Wall	2017-2018	\$1 Million	SHOPP	Paul Martinez	PAED	Environmental document and preliminary design being prepared. Anticipate ready to list in Spring 2018



# PROJECT UPDATE – SANTA BARBARA COUNTY

PREPARED FOR MAY 19, 2016 SANTA BARBARA COUNTY ASSOCIATION OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT (CONTINUED)

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
<b>Hwy. 154/246</b> Roundabout Planting (0T001)	In Santa Barbara County near Santa Ynez at and near Route 246 intersection (PM 8.1)	Landscaping	2015-2018	\$140,000	SHOPP	Caltrans	Paul Martinez	PS&E	Current advertisement date is March 2017. Project could be delayed further by drought.
<b>Hwy. 246</b> Route 246 Drainage Repair (1A170)	In Santa Ynez at Cuesta Street (PM 32.5-32.8)	Drainage and slope repair	2018-2019	\$1 Million	SHOPP	Caltrans	Paul Martinez	PS&E	Project is in PS&E phase. Anticipate ready to list in winter 2018.
<b>Hwy. 135</b> Pavement Preservation Los Alamos CAPM (1G560)	In Los Alamos from JCT 101/135 undercrossing to 0.1 mile north of Den Street	Pavement Preservation	2018	\$1 Million	Minor A	Caltrans	Kathy DiGrazia	PA&ED	PA&ED phase expected to be complete Fall 2016.