



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR THE FEBRUARY 2, 2017 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

CONSTRUCTION PROJECTS									
	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>State Route (SR) 17 Storm Water Mitigation (0Q600)</b>	From 0.74 miles north of the fishhook to Sims Road (Rd) (Post Mile (PM) 0.7-1.4).	Construct multiple storm water mitigation improvements.	Fall 2016-Spring 2017	\$7.4 Million	State Highway Operations and Protection Program (SHOPP)	Doug Hessing (SG)	Graniterock, Watsonville, CA	Project in winter suspension due to weather. Periodic closures expected in the right southbound lane will be confined to the following times and on weekdays only:  Labor Day – Memorial Day 8 pm to 7 am / 9 am to 1 pm  Memorial Day – Labor Day 8 pm to 7 am
2.	<b>SR 17 Shoulder Widening and Concrete Guardrail (0T980)</b>	Near Scotts Valley from 0.4 miles south of Sugarloaf Rd to 0.1 miles south of Laurel Rd (PM 8.3-9.4).	Widen shoulder and install concrete guardrail.	Spring 2016-Summer 2017	\$6.2 Million	SHOPP	Doug Hessing (DP)	Granite Construction, Watsonville, CA	Construction began on May 11, 2016 and work consists of shoulder widening and drainage improvements.
3.	<b>SR 129 Curve Realignment (0T540)</b>	East of Watsonville between 0.4 miles west of Old Chittenden Rd and 0.1 miles east of Chittenden underpass (PM 9.5-10.0).	Realign curve.	Spring 2016-Spring 2017	\$5 Million	SHOPP	Doug Hessing (KB)	Graniterock, Watsonville, CA	Work on the westbound side of the highway is complete. Work on the eastbound side of the highway is nearing completion. A 5-day full closure is scheduled for January 15 at 10 pm through January 20 at 11 pm (weather permitting). Construction is scheduled for completion in February, 2017.
4.	<b>SR 152 Centerline Rumble Strip (1G400)</b>	From the Casserly Rd/Carlton Rd intersection to the SCR/Santa Clara County line (PM 3.7-8.3).	Install centerline rumble strip.	Fall 2016-Spring 2017	\$9.6 Million	SHOPP	Doug Hessing (SG)	Chrisp Company, Fremont, CA	Project acceptance date has been extended due to temperature requirements for striping. Construction is scheduled for completion in April, 2017.
5.	<b>SR 236 Resurfacing (1F340)</b>	From Boulder Creek to Waterman Gap (PM 0.0-16.0).	Resurface the existing roadway.	Fall 2016-Spring 2017	\$3.5 Million	SHOPP	Kelly McClain (KB)	Graniterock, Watsonville, CA	Project near completion but in winter suspension through April, 2017. In April, miscellaneous paving will be completed.



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR THE FEBRUARY 2, 2017 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

PROJECTS IN DEVELOPMENT									
	Project	Location	Description	Construction Timeline	Estimated Construction Cost	Funding Source	Project Manager	Phase	Comments
6.	<b>SR 129/Carlton Rd Intersection Improvements (1F350)</b>	Near Watsonville from 0.1 miles west to 0.2 miles east of Carlton Rd (PM 3.2-3.5).	Realign Carlton Rd and construct a new intersection with left-turn channelization.	2018	\$2 Million	SHOPP	Doug Hessing	Design	On schedule.
7.	<b>SR 152 Americans with Disabilities Act (ADA) (1E020)</b>	Near Watsonville from Wagner Ave to south of Holohan Rd (PM 1.3-R2.0).	Install sidewalks for ADA compliance.	2018	\$1.9 Million	SHOPP	Kathy DiGrazia	Design	On schedule.