



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR AUGUST 28, 2013 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

CONSTRUCTION PROJECTS										
	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	Hwy. 1 Rocky Creek Viaduct (1A6904)	In Monterey County about 15 miles south of Carmel at 0.1 mile south of Rocky Creek Bridge and at 1.1 mile south of Bixby Creek Bridge (PM 58.3)	Rocky Creek Viaduct	September 4, 2012-Fall 2013 with 1 year plant establishment	\$11 million	SHOPP	Caltrans	Ken Dostalek (TL)	Golden State Bridge Inc, Martinez	Project began Sept. 4. Roadwork takes place 7 days a week. Occasional night closures scheduled as needed Sundays through Thursdays.
2.	Hwy. 1 Salinas Road Interchange (315924)	North of Moss Landing at Salinas Road (PM 99.9-101.5)	Construct new interchange	Spring 2010-May 2013 with 1 year plant establishment	\$12 Million	STIP/ CMIA	Caltrans	Richard Rosales (PD)	Desilva Gates Construction LP, Dublin	Work completed May 2013. In one year plant establishment.
3.	Hwy. 101 Install Median Barrier (0Q5704)	On Hwy. 101 in Soledad and Gonzales between Salinas River Bridge and So. Gonzales O/C	Install Concrete Median Barrier	July 8, 2013-Spring 2014	\$6.3 million	SHOPP	Caltrans	John Luchetta (FK)	Granite Construction Company, Watsonville	Project began July 8. Daytime/nighttime closures as needed in both directions.
4.	US 101 Airport Blvd. IC East Landscaping Project (349514)	Near Salinas just south to just north of Airport Boulevard Overcrossing (PM 85.0-85.8)	Highway Planting and Irrigation	June 11, 2012-Oct. 4, 2012 (plant establishment until June 2014)	\$687,000	STIP	Caltrans	David Silberberger (AN)	Bortolussi & Watkin, Inc., San Rafael	The project is in plant establishment where plants are monitored for successful growth.



PROJECT UPDATE – MONTEREY COUNTY

PREPARED FOR AUGUST 28, 2013 TRANSPORTATION AGENCY FOR MONTEREY COUNTY'S MEETING

CONSTRUCTION PROJECTS (Continued)

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
5.	US 101 Prunedale Improvement Project (0161E4)	In and near Prunedale at various locations from just north of Little Bear Creek U.C. to just north of Echo Valley Rd. (PM 91.2-100.4)	Construct interchanges and operational improvements	Spring 2011-Fall 2014	\$72 million	STIP	Caltrans	David Silberberger (PM)	GCC/MCM, A JV, Watsonville	At location 1 (Russell/Espinosa), work continues on the earthwork and structures for the southbound lanes on 101. At Location 4 (Crazy Horse), work has progressed far enough that Granite anticipates that Crazy Horse/Echo Valley Interchange should be fully functional by the end of Sept. 2013.
6.	Hwy. 101/San Juan Road Interchange (31580_)	On Route 101 near Prunedale, 4 mile south of Dumbarton Road in Mon. Co. (PM 100.0-101.3)	Construct new interchange at San Juan Road and US 101	Dec. 3, 2012-Winter 2014	\$46.2 Million	STIP/CMI A/ARRA	Caltrans	David Silberberger (JW)	GCC/MCM A JV, Watsonville	Earth moving operations have considerably changed the landscape in the project area. Work continues on the bridge structure as well as the new retaining walls.

PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Contractor	Comments
7.	Hwy. 156 West Corridor (316000)	On SR 156 btwn Castroville and Prunedale (PM R1.6-T5.2)	Widen to 4-lane divided freeway and build an interchange	Winter 2017-Fall 2022	Phase 1 \$110 Million	STIP / Federal DEMO	Caltrans	David Silberberger	N/A	The project team is currently exploring the idea of holding a public scoping meeting regarding toll funding of the project. This is the beginning process for a supplemental environmental document to address tolling.