



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR JANUARY 16, 2014 COUNCIL OF SAN BENITO COUNTY GOVERNMENTS MEETING

CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	Hwy. 101/San Juan Road Interchange (31580_)	On Route 101 near Prunedale.4 mile south of Dumbarton Road in Mon. Co. (PM 10.0-101.3)	Construct new interchange at San Juan Road and US 101	December 3, 2012 to Winter 2014	\$46.2 Million	STIP/ CMIA/ ARRA	Caltrans	David Silberberger (JW)	Granite Construction /MCM	The Contractor is working on preparing exposed earth slopes for Winter rains. During the Winter months, work will continue on the bridge structure as well as the new retaining walls.

PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
2.	Hwy. 156 Improvement Project (34490_)	On SR 156 in and near San Juan Bautista from The Alameda to 0.2 mi east of 4th St. near Hollister (PM 3.0/R8.2)	Widen 2 to 4 Lanes	Summer 2017 to Summer 2019	\$47.2 Million	STIP, IIP, RIP, Local	Caltrans	Richard Rosales	PS&E	Project design on-going. Right of Way appraisal mapping in progress.