



PROJECT UPDATE – SAN BENITO COUNTY

PREPARED FOR JULY 18, 2013 COUNCIL OF SAN BENITO COUNTY GOVERNMENTS MEETING

COMPLETED PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	ADA Curb Ramp Project (0R8404)	On Route 25 & 156 in San Benito and Rtes 68, 101, 183 in Mon Co. (Various)	ADA curb ramps and minor concrete	Winter 2012 to June 19, 2013	\$569,615	SHOPP	Caltrans	Richard Rosales (FK)	Brough Construction Inc., Arroyo Grande	Construction completed and contract accepted on June 19, 2013

CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
2.	Hwy. 101/San Juan Road Interchange (31580_)	On Route 101 near Prunedale.4 mile south of Dumbarton Road in Mon. Co. (PM 10.0-101.3)	Construct new interchange at San Juan Road and US 101	December 3, 2012 to Winter 2014	\$46.2 Million	STIP/ CMIA/ ARRA	Caltrans	David Silberberger (JW)	Granite Construction /MCM	Construction is well underway on the abutments for the bridge structure that will cross US 101. Work is also progressing on the large retaining wall along the new alignment of San Juan Rd.

PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
3.	Hwy. 156 Improvement Project (34490_)	On SR 156 in and near San Juan Bautista from The Alameda to 0.2 mi east of 4th St. near Hollister (PM 3.0/R8.2)	Widen 2 to 4 Lanes	Fall 2015 to Fall 2017	\$47.2 Million	STIP, IIP, RIP, Demo, Local	Caltrans	Richard Rosales	PS&E	Sept. 29, 2011- Approval of Supplemental Project Report and Final Supplemental Env. Document. Nov 4 - Court dismissed first lawsuit. Currently Pending 2nd lawsuit filed Sept 14, 2011. Settlement discussions ongoing June 2013.