



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 7, 2011 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS MEETING

## CONSTRUCTION PROJECTS

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager (Resident Engineer)	Contractor	Comments
<b>Hwy. 41</b> Resurfacing the roadway (0T3804)	Near Atascadero from east of El Camino Real to Creston Eureka Road	Micro-resurfacing, designed to prolong highway life	Aug. 2011-October 2011	\$293,000	Maintenance	Caltrans	Kelly McClain	Valley Slurry Seal Inc., West Sacramento	Project completed in October 2011.
<b>US 101</b> Santa Maria River Bridges (445904)	Near Santa Maria from just north of Santa Maria connector to US 101/166 (PM 0.0-0.8)	Widen Santa Maria River Bridges and construct bike/ped path across bridge	Construction to begin in September 2011 and be completed in winter 2014.	\$27 million	STIP, CMIA, Local	Caltrans	Lisa Lowerison	Flatiron West Inc. of Benicia	Caltrans hosted a groundbreaking event at the bridge site on Sept. 30, 2011.
<b>US 101</b> Willow Road Interchange (474500)	On US 101 near Willow Road in Nipomo (PM 5.9/6.9)	Extend Willow Road to Thompson Ave.	3/2011-summer 2013	\$29.6 million	ARRA/STIP /LOCAL/ Proposition 1B	County of San Luis Obispo	Doug Heumann (oversight)	Granite Construction	Project is 30% complete. NB bridge over Willow Rd is completed. Work is under way on southbound bridge.
<b>Hwy. 46</b> Corridor Improvement (Whitley 1) (330724)	Near Paso Robles from west of Geneseo Road to east of Almond Drive (PM 36.6-41.2)	Widen highway to four lanes	1/3/2011-1/2013	\$47 Million	STIP	Caltrans	John Luchetta (RH)	Papich Construction Co., Pismo Beach	Eastbound bridge is poured. Work is now under way on westbound bridge.
<b>US 101</b> Arroyo Grande Overlay (0N0604)	In and near Arroyo Grande and Pismo Beach from Los Berros undercrossing to Pismo Creek Bridge (PM 7.6-16.5)	Place hot mix asphalt on existing pavement	3/28/2011-fall 2011	\$7 million	SHOPP	Caltrans	John Luchetta (BB)	Cal Portland Construction, Santa Maria	Work is under way during the overnight hours with ramp closures from 8 p.m. to 6 a.m.
<b>US 101</b> Atascadero Rehabilitation (0G0304)	Near Atascadero from north of Cuesta Grade to Traffic Way (PM 35.6-46.3)	Crack seal & overlay mainline, widen bridges, rehabilitate ramps	3/22/2010-winter 2012	\$34.3 Million	SHOPP/ Recovery Act	Caltrans	Lisa Lowerison (RS)	Papich Construction Co. Inc., Pismo Beach	Alternating lane/ramp closures in both directions from 9 p.m. to 6 a.m. Sundays and from 7 p.m. to 6 a.m. daily Monday through Thursday.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 7, 2011 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS MEETING

## CONSTRUCTION PROJECTS (CONTINUED)

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager	Phase	Comments
<b>Highway 46</b> Union Landscape Mitigation (330744)	In and near Paso Robles from Airport Road to west of Geneseo Road (PM 32.1-36.7)	Highway planting and install irrigation system	September 2011-January 2012 with 3-year plant establishment	\$385,000	STIP	Caltrans	John Luchetta (TR)	Elite Landscaping Inc., Clovis	Planting work is under way.
<b>US 101</b> Cuesta Grade Retaining Wall (0N8904)	Cuesta Grade (34.2/34.5)	Construct retaining wall	Spring 2011	\$3.5 million	SHOPP	Caltrans	Ken Dostalek	Condon Johnson and Associates Inc., Oakland	Work starts in March 2012.

## PROJECTS IN DEVELOPMENT

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager	Phase	Comments
<b>US 101</b> Los Berros to Traffic Way (AG) Median Barrier (0Q620)	From Los Berros Road undercrossing to Bridge Street undercrossing (PM 7.8-12.5)	Construct median barrier	Scheduled to start in summer 2013	\$5 million	SHOPP	Caltrans	Amy Donatello	PS&E/RW	Project on schedule. All crossovers to remain open except the one just south of El Campo Road due to sight distance issues.
<b>US 101</b> Tassajara Median Barrier (0Q630)	On US 101 in San Luis Obispo County, near Santa Margarita (PM 36-37.5)	Construct median barrier	Scheduled to start in 2013	\$4 million	SHOPP	Caltrans	Amy Donatello	PA&ED	Separate Project: Construction is under way and nearing completion on an 8-foot-tall wildlife fencing project (\$500k) addressing safety for both motorists and animals at this location.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 7, 2011 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT (CONTINUED)

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager	Phase	Comments
<b>US 101/Highway 41 Interchange Landscaping</b> (40282)	US 101/ Highway 41 interchange in Atascadero (PM 45.3/45.7)	Plant about 230 trees and 3,000 shrubs, all native in interchange area	Scheduled to start in winter 2011 and be completed in spring 2012, followed by 3-year plant establishment.	\$600,000	STIP	Caltrans	David Rasmussen	Construction	Contract awarded to Clean Cut Landscape. Work to begin in late 2011.
<b>Highway 1 Piedras Blancas Realignment</b> (49280)	On Highway 1 from Point Piedras Blancas to Arroyo De La Cruz Bridge near San Simeon (PM 64.0/R67.2)	Realign highway	Spring 2014 – fall 2016 followed by 3 years plant establishment	\$43.6 million	SHOPP	Caltrans	Paul Martinez	PS&E/RW	Will begin permit processing soon.
<b>Highway 46 Estrella River Bridge Replacement</b> (33075)	On Highway 46 near Paso Robles at Estrella River Bridge (PM 39.9/40.1)	Bridge Replacement	Spring 2013- fall 2014	\$4.3 million	STIP	Caltrans	John Luchetta	PS&E/RW	Continue working on PS&E. Will begin applying for environmental permits soon.
<b>US 101 North Paso Rehab</b> (0G040)	On US 101 from the San Marcos Creek Bridge in SLO County to just south of the East Garrison overcrossing in Monterey County (PM 63.2/R69.3)	Rehabilitate US 101	Fall 2015- spring 2018	\$33 million	SHOPP	Caltrans	Amy Donatello	PA&ED	Working on environmental document (Negative Declarations).
<b>Highway 46 Whitley 2A</b> (33077)	On Highway 46 near Paso Robles from just east of Almond Drive to just east of McMillan Canyon Road (PM 41.0/46.3)	Convert to four-lane expressway	Summer 2012-fall 2015	\$40 million	CMIA	Caltrans	John Luchetta	PS&E/RW	Finalizing construction bid package, and acquiring environmental permits.



# PROJECT UPDATE – SAN LUIS OBISPO COUNTY

PREPARED FOR THE DECEMBER 7, 2011 SAN LUIS OBISPO COUNCIL OF GOVERNMENTS MEETING

## PROJECTS IN DEVELOPMENT (CONTINUED)

Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager	Phase	Comments
<b>Highway 46</b> Whitley 2B (33078)	On Highway 46 near Shandon from just east of McMillan Canyon Road to just east of the Shandon Rest Area (PM 46.0/50.2)	Convert to four-lane expressway	Scheduled to start in fall 2015	\$47 million	STIP	Caltrans	John Luchetta	PS&E/RW to begin December 2011	Project is to compete state wide for 2012 STIP funding.