



PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR FEBRUARY 2, 2012 SANTA CRUZ REGIONAL TRANSPORTATION COMMISSION MEETING

CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	HWY. 1 Salinas Road Interchange (315924)	Highway 1, Mon. County, North of Moss Landing at Salinas Road (PM 99.9-101.5)	Construct new interchange	4/15/2010-Fall 2012	\$12 Million	STIP/CMIA	Caltrans	Richard Rosales (JW)	Desilva Gates Construction LP, Dublin	Salinas Rd Detour still in place—Salinas Rd Bridge deck pour scheduled for late February.
2.	HWY. 1 Guardrail Upgrades (0P2504)	Highway 1, Mon and Santa Cruz Co., Trafton Rd to .4Mi N. of 41st Ave (Various locations: Mon. 101.50 – SCr 13.62)	Metal Beam Guard Rail and Concrete Barrier Improvements	Nov. 15, 2011 to mid-March 2012, weather permitting	\$ 578,000	SHOPP	Caltrans	Luis Duazo (BR)	Frank Medina, Oroville	Alternating nighttime lane closures M-F 9 pm to 6 am
3.	Hwy. 1 Watsonville (CAPM) Rehab. (0M7504)	Hwy 1 (PM 0.0-10.2) In Santa Cruz County in Watsonville and Aptos from Pajaro River Bridge to North Aptos Underpass	Pavement Rehabilitation (hot mix asphalt on existing pavement)	February 2012-Summer 2012	\$12M	SHOPP	D5	Luis Duazo (BR)	Pavesx Construction Division, San Jose	Project awarded 1/5/12
4.	Santa Cruz Highway 1 Median Barrier (0S3104)	Highway 1 in Santa Cruz (17,5-18,2)	Construct colored and textured Median Barrier	Spring-Summer 2012	\$1.6 M	SHOPP	D5	Luis Duazo (PD)	TBD	Bids Opened Jan. 4, 2012.Pending Award and Approval
5.	HWY. 9 Grind and Replace (0S0804)	In Santa Cruz from so. of the Rte 01/09 junction to just no. of Vernon St. (PM 0.0-PM 0.6)	Cold plane and hot mix asphalt and repaving	Early-Spring 2012--Mid-Spring of 2012	\$350,000	Highway Maintenance	Caltrans	Kelly McClain (PD)	Pavex Construction Div., San Jose	SCr City working on water line. Nighttime One-way traffic control with flagging.



PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR FEBRUARY 2, 2012 SANTA CRUZ REGIONAL TRANSPORTATION COMMISSION MEETING

CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager (Resident Engineer)	Contractor	Comments
6.	HWY. 17 Santa's Village Road Guardrail (0G4004)	Near Scott's Valley from just north of Santa's Village to Crescent Drive (PM 6.1-6.6)	Construct concrete guardrail	1/31/2011-Spring 2012	\$3 Million	SHOPP	Caltrans	Doug Hessing (PD)	Gordon N. Ball Inc., Alamo	In winter suspension; work scheduled to resume next spring
7.	HWY. 17 Vinehill Wet Weather Improvements (0P8104)	Near Scotts Valley from south of West Vinehill Rd. to south of Vinehill Rd.(PM 7.0-7.3)	Construct soldier pile wall	6/20/2009-Spring 2012	\$1.5 Million	SHOPP	Caltrans	Luis Duazo (PD)	TBD	90% complete, contractor default, Bonding company sub-contracted Pavex to complete remaining work

PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Lead Agency	Project Manager	Phase	Comments
8.	Hwy 1 Guardrail Upgrade, Concrete Barrier, Retaining Wall (05-0R9101)	Highway 1 from S of South Aptos Underpass to .1 Mi N. of Rt 9 (PM 9.0-17.6)	Upgrade Metal Beam Guard Rail, other improvements	Early 2013 to Summer 2013	\$ 2.3 M	SHOPP	D5	Luis Duazo	PS&E/RW	Scheduled to be advertised early 2013
9.	Hwy 1 Guardrail/Crash Cushions (0M9701)	Highway 1, various locations from San Lorenzo R. Bridge to Waddell Creek (PM 17.4-36.3)	Upgrade guard rail, end treatments	Fall 2012	Two Projects Total \$5.2 M	SHOPP	D5	Luis Duazo	PS&E	Schedule to begin construction Fall 2012
10.	Hwy 9 Holiday Lane Improvements (0K2301)	Highway 9 between Ben Lomond and the Highland Co. Park; S. of Holiday Lane (PM 8.4-8.6)	Construct Viaduct, Upgrade guard rail	Summer 2012	\$1.3 M	SHOPP	D5	Steve DiGrazia	End of PS&E	HQ Advertising May 2012 and Award July 2012