



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR APRIL 3, 2014 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

## CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>Hwy. 1 Guardrail Upgrade, Concrete Barrier, and improvements (05-0R9104)</b>	Highway 1 from S of South Aptos Underpass to .1 Mi N. of Rt 9 (PM 9.0-17.6)	Upgrade Metal Beam Guard Rail, other improvements	Winter 2013/Winter 2014	\$ 2.3 M	SHOPP	Caltrans	Doug Hessing (KB)	RGW Construction Inc., Livermore	Project awarded 11/22/13 and approved on 12/12/13. Construction suspended until April 15, 2014.
2.	<b>Hwy. 1 Salinas Road Interchange (315924)</b>	Highway 1, Mon. County, North of Moss Landing at Salinas Road (PM 99.9-101.5)	Construct new interchange	Spring 2010-May 2013 with 1 year plant establishment	\$12 Million	STIP/CMIA	Caltrans	Richard Rosales (BR)	Desilva Gates Construction LP, Dublin	Work completed May 2013. In one year plant establishment.
3.	<b>Hwy. 9 Holiday Lane Improvements (0K2304)</b>	Highway 9 between Ben Lomond and the Highland Co. Park; S. of Holiday Lane (PM 8.4-8.6)	Construct Viaduct, Upgrade guard rail	Summer 2012 – June 14 2013 with 1 year plant establishment	\$1.3 M	SHOPP	Caltrans	Steve DiGrazia (AN)	Pavex Construction Div., Watsonville	Project completed June 14, 2013. One-year plant establishment will complete June 11, 2014.
4.	<b>Hwy. 17 Guardrail Upgrade (0L7014)</b>	In Santa Cruz County near Scots Valley at various locations from Santa's Village Road to the Santa Clara County Line (PM 6.0-12.6)	Upgrade guardrail	Summer 2013-Fall 2014	\$10 Million	SHOPP	Caltrans	Steve DiGrazia (PD)	Pavex Construction	Work began on June 14, 2013. Primarily night work. Occasional daytime work.
5.	<b>Hwy. 17 Summit Slide Repair (1A7104)</b>	In Santa Cruz County near Scotts Valley at 0.2 mile north of Glenwood Dr. (PM 11.0)	Construct retaining wall with concrete slab & barrier, HMA pave	Spring 2013-Winter 2014	\$2 Million	SHOPP	Caltrans	Steve DiGrazia (BR)	Condon-Johnson & Associates Inc., Oakland	Project completed and accepted February 28, 2014. One year of plant establishment (already started) will end in December 2014.