



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR MAY 2, 2013 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

CONSTRUCTION PROJECTS										
	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>Hwy. 1 Salinas Road Interchange (315924)</b>	Highway 1, Mon. County, North of Moss Landing at Salinas Road (PM 99.9-101.5)	Construct new interchange	April 2010- Winter 2013	\$12 Million	STIP/ CMIA	Caltrans	Richard Rosales (PD)	Desilva Gates Construction LP, Dublin	Entire interchange open Feb 15, 2013 Work near completion. One year plant establishment. Ribbon Cutting Ceremony April 26, 2013.
2.	<b>Hwy. 1 Watsonville (CAPM) Rehab. (0M7504)</b>	Hwy 1 (PM 0.0-10.2) In Santa Cruz County in Watsonville and Aptos from Pajaro River Bridge to North Aptos Underpass	Pavement Rehabilitation (hot mix asphalt on existing pavement)	April 15, 2012- Spring 2013	\$12M	SHOPP	Caltrans	Luis Duazo (BR)	Pavex Construction Division, Watsonville	Night work with alternating lane and ramp closures. Work expected to complete end of April, weather permitting
3.	<b>Hwy. 1 Guardrail/Crash Cushions (0M9704)</b>	Highway 1, various locations from San Lorenzo R. Bridge to Waddell Creek (PM 17.4-26.0)	Upgrade guard rail, end treatments	Summer 2013/Fall 2013	Total \$2.8M	SHOPP	Caltrans	Doug Hessing (BR)	Coral Construction Company, Wilsonville, Oregon	Project Awarded on 2/14/13; Project approved on March 1.
4.	<b>Hwy. 1 Laguna Road Guardrail Upgrade (0M9804)</b>	Hwy. 1. at various locations from 0.9 mile N. of Laguna Rd. to Wadell Creek Br.(PM 26.8-36.3)	Install MBGR and upgrade drainage systems	Summer 2013/Fall 2013	\$1.6M	SHOPP	Caltrans	Steve DiGrazia (BR)	Dreambuilder, Placentia CA	Project awarded on 3/27/13; pending approval
5.	<b>Hwy. 9 Holiday Lane Improvements (0K2304)</b>	Highway 9 between Ben Lomond and the Highland Co. Park; S. of Holiday Lane (PM 8.4-8.6)	Construct Viaduct, Upgrade guard rail	Summer 2012 – Summer 2013	\$1.3 M	SHOPP	Caltrans	Steve DiGrazia (AN)	Pavex Construction Div., Watsonville	Work began in September. Traffic control consists of one-way traffic control with a temporary signal 24/7. One year plant establishment once project completes.



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR MAY 2, 2013 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

## CONSTRUCTION PROJECTS (CONTINUED)

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
6.	Hwy. 17 Santa's Village Road Guardrail (0G4004)	Near Scott's Valley from just north of Santa's Village to Crescent Drive (PM 6.1-6.6)	Construct concrete guardrail	January 2011-Summer 2013	\$3 Million	SHOPP	Caltrans	Doug Hessing (PD)	Gordon N. Ball Inc., Alamo	All work complete except for some culvert repair. Project scheduled for completion Summer 2013.
7.	Hwy. 17 Summit Slide Repair (1A7104)	In Santa Cruz County near Scotts Valley at 0.2 mile north of Glenwood Dr.	Construct retaining wall with concrete slab & barrier, HMA pave	Spring 2013-Fall 2014	\$2 Million	SHOPP	Caltrans	Steve DiGrazia (PD)	Condon-Johnson & Associates Inc., Oakland	Work began April 15. Minimal traffic control.

## PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
8.	Hwy. 1 Guardrail Upgrade, Concrete Barrier, Retaining Wall (05-0R9101)	Highway 1 from S of South Aptos Underpass to .1 Mi N. of Rt 9 (PM 9.0-17.6)	Upgrade Metal Beam Guard Rail, other improvements	Fall/ Winter 2013	\$ 2.3 M	SHOPP	Caltrans	Doug Hessing	PS&E/RW	Scheduled to be advertise summer 2013.