



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR AUGUST 1, 2013 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

## COMPLETED PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
1.	<b>Hwy. 1 Watsonville (CAPM) Rehab. (0M7504)</b>	Hwy 1 (PM 0.0-10.2) In Santa Cruz County in Watsonville and Aptos from Pajaro River Bridge to North Aptos Underpass	Pavement Rehabilitation (hot mix asphalt on existing pavement)	April 15, 2012- June 13, 2013	\$12M	SHOPP	Caltrans	Luis Duazo (BR)	Pavex Construction Division, Watsonville	Work was completed and accepted on June 13, 2013.
2.	<b>Hwy. 17 Santa's Village Road Guardrail (0G4004)</b>	Near Scott's Valley from just north of Santa's Village to Crescent Drive (PM 6.1-6.6)	Construct concrete guardrail	January 2011- June 13, 2013	\$3 Million	SHOPP	Caltrans	Doug Hessing (PD)	Gordon N. Ball Inc., Alamo	Project completed on June 6 and accepted on June 13.

## CONSTRUCTION PROJECTS

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
3.	<b>Hwy. 1 Salinas Road Interchange (315924)</b>	Highway 1, Mon. County, North of Moss Landing at Salinas Road (PM 99.9-101.5)	Construct new interchange	April 2010- Winter 2013	\$12 Million	STIP/ CMIA	Caltrans	Richard Rosales (PD)	Desilva Gates Construction LP, Dublin	Entire interchange opened Feb 15, 2013 Work near completion. Punch list items pending. One year plant establishment.
4.	<b>Hwy. 1 Guardrail/Crash Cushions (0M9704)</b>	Highway 1, various locations from San Lorenzo R. Bridge to Waddell Creek (PM 17.4-26.0)	Upgrade guard rail, end treatments	Summer 2013/Fall 2013	Total \$2.8M	SHOPP	Caltrans	Doug Hessing (BR)	Coral Construction Company, Wilsonville, Oregon	Project Awarded on 2/14/13; Project approved on March 1. Project schedule to begin late June



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR AUGUST 1, 2013 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

## CONSTRUCTION PROJECTS (CONTINUED)

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager (Resident Engineer)	Contractor	Comments
5.	<b>Hwy. 1 Laguna Road Guardrail Upgrade (OM9804)</b>	Hwy. 1. at various locations from 0.9 mile N. of Laguna Rd. to Wadell Creek Br.(PM 26.8-36.3)	Install MBGR and upgrade drainage systems	May 9 -- Fall 2013	\$1.6M	SHOPP	Caltrans	Steve DiGrazia (BR)	Dreambuilder , Placentia CA	The project began May 9, 2013.
6.	<b>Hwy. 9 Holiday Lane Improvements (0K2304)</b>	Highway 9 between Ben Lomond and the Highland Co. Park; S. of Holiday Lane (PM 8.4-8.6)	Construct Viaduct, Upgrade guard rail	Summer 2012 – Summer 2013	\$1.3 M	SHOPP	Caltrans	Steve DiGrazia (AN)	Pavex Construction Div., Watsonville	Project near completion; scheduled to complete mid-June. One year plant establishment once project completes.
7.	<b>Hwy. 17 Summit Slide Repair (1A7104)</b>	In Santa Cruz County near Scotts Valley at 0.2 mile north of Glenwood Dr. (PM 11.0)	Construct retaining wall with concrete slab & barrier, HMA pave	Spring 2013-Fall 2014	\$2 Million	SHOPP	Caltrans	Steve DiGrazia (PD)	Condon-Johnson & Associates Inc., Oakland	Work began April 15. Minimal traffic control.
8.	<b>Hwy. 17 Guardrail Upgrade (0L7014)</b>	In Santa Cruz County near Scots Valley at various locations from Santa's Village Road to the Santa Clara County Line (PM 6.0-12.6)	Upgrade guardrail	Summer 2013-Fall 2014	\$10 Million	SHOPP	Caltrans	Steve DiGrazia (PD)	Pavex Construction	Project awarded on May 1. Work scheduled to begin by end of June.



# PROJECT UPDATE – SANTA CRUZ COUNTY

PREPARED FOR AUGUST 1, 2013 SANTA CRUZ COUNTY REGIONAL TRANSPORTATION COMMISSION MEETING

## PROJECTS IN DEVELOPMENT

	Project	Location	Description	Construction Timeline	Construction Cost	Funding Source	Implementing Agency	Project Manager	Phase	Comments
9.	Hwy. 1 Guardrail Upgrade, Concrete Barrier, Retaining Wall (05-0R9101)	Highway 1 from S of South Aptos Underpass to .1 Mi N. of Rt 9 (PM 9.0-17.6)	Upgrade Metal Beam Guard Rail, other improvements	Fall/ Winter 2013	\$ 2.3 M	SHOPP	Caltrans	Doug Hessing	PS&E/RW	Scheduled to be advertised summer 2013.