

## San Pedro Creek Bridge Replacement Project Status: Pacifica CA

- Caltrans began preparation for construction on the State Route 1, San Pedro Creek Bridge Replacement Project. On May 27, 2014, fences were installed around the creek within the project site to protect habitat species.
- June 4, 2014, Contractor began building detour for San Pedro Avenue by digging out the center median on Route 1 at San Pedro Avenue. **(No lane closures required)**
- June 10, 11, & 12, 2014, Tuesday, Wednesday & Thursday, Route 1 will have one-way traffic control between the hours of 7:00pm to 6:00am. **(Night Work)**
- Within the next 2 weeks, the Contractor will prepare and pave the detour.
- Traffic is scheduled to be switched onto the detour (San Pedro Avenue) the week of June 17, 2014. Advance warning signs will be placed on Route 1 prior to the actual detour taking place.

Please follow the webpage for this project at

<http://www.dot.ca.gov/dist4/projects/creek/>

For real-time traffic, click-on Caltrans Quick Maps at:

<http://quickmap.dot.ca.gov/>

Or follow Caltrans on Twitter at:

<https://twitter.com/CaltransD4>