			Post Miles	Location	Type of Work	Fiscal Year	Contr. Type	Proposed Estimated Cost	PS&E to DPAC	Contract No.	CALTRANS Comments	Bid Opening	Small Business Comments	Bid Amount	Most Qualified Bidder	Small Business	Bid Amount	2nd Bidder	Small Business	Bid Amount	3rd Bidder	Small Business
Dina El- Tawansy	SCL	101		IN SANTA CLARA COUNTY IN SAN JOSE AT TAYLOR STREET OVERCROSSING	RECONSTRUCT SLOPE WITH GEOGRID	12/13	201.131	\$250,000	5/29/2012 (A)		o (RTL)/ (PS&E to DPAC): 5/29/12 (A) o CTC: 5/7/13 (A) Awarded to RSC General and Engineering on 10/31/13 o received a schedule from the contractor via the RE and they start work January 6, 2014.	8/29/13 (A)			RSC General and Engineering	Yes	F \$229,500 E	Redwood Engineering	Yes		CCFG Construction	Yes
Dina El- Tawansy	SCL	101	(SB 101 OFF-RAMP TO MONTEREY	12/13	201.131	\$270,000	11/7/2012 (A)		o (RTL)/ (PS&E to DPAC): 11/7/12 (A) o CTC: 5/7/13 (A) o 7 Prospective Contractors o The contract got approved on December 18, 2013 through DPAC.	8/6/13	o Bid Protest, was resolved October 11, 2013. o The Contract is to be awarded to second lowest bidder, Robert Frank due to successful bid protest.		Kitchell Construction	Yes	\$231,919 F	Robert Frank	Yes		Redwood Engineering	Yes
Lilian Acorda	SON]	FROM ROHNERT PARK EXPRESSWAY OC IN ROHNERT PARK TO 0.4 MILE NORTH OF ARATA LANE UC IN WINDSOR	REPAIR EXISTING RAMP METERS	13/14	400.24	\$270,000	8/16/2013 (A)	04A4433	o Project is funded through Metropolitan Transportation Commission, 9 Prospective Contractors, Cooperative Agreement executed on 11/21/ 2013. E-76 approved on 1/2/14. Project submitted to DPAC 1/7/14.	2/11/2014 (A)	7 Bidders		Mike Brown Electric	No	\$247,096		Yes		Steiny and Co.	Yes

design2.xlsxile