

Major Work Winter 2010

Wilfred Avenue Interchange

JANUARY 21, 2010
NEWSLETTER
VOLUME NO. 01
ISSUE NO. 01

Road Improvements Mainline Route 101

- Complete Stage 1 Phase 2 (ongoing) median paving for traffic shift
- Traffic shift* southbound projected for mid February
- Traffic shift* northbound projected for late February
- Start embankment construction for new bridges

* Shift will move current northbound bridge traffic onto current southbound bridge allowing for demolition of existing northbound Commerce Blvd Viaduct

Bridge Improvements Mainline Route 101

- Continue to construct new Wilfred Ave. Off-Ramp Viaduct
- Install temporary falsework over Commerce Blvd
- Bridge demolition existing northbound Commerce Blvd Viaduct
- Start embankment fill for new Commerce Blvd Viaduct and Wilfred Ave UC

California Department of Transportation

Public Information Officer – Sonoma County

111 Grand Avenue
Oakland, CA 94162
(510) 286-5576

www.dot.ca.gov/dist4/projects.htm

Hotline

1-866-322-0614



Southbound Ramp Improvements

- Continue retaining wall construction along Redwood Drive south of Wilfred Ave off-ramp
- Continue retaining wall construction behind commercial buildings between Commerce Blvd and Wilfred Ave off-ramp

Local Street Improvements

- Continue Redwood Drive realignment and access upgrades
- Continue Commerce Blvd realignment and access upgrades
- Continue Golf Course Drive upgrades

Winter Lane Closures

- Intermittent mainline 101 and ramp lane closures
- Intermittent local street lane closures at Commerce Blvd, Redwood Drive and Golf Course Drive
- Intermittent full closures of Commerce Blvd

Funding Sources

- CMIA - Proposition 1B
- SCTA - Measure M
- State - STIP/RIP



Major Work Milestones on Wilfred Project

Upcoming mainline 101 north and southbound traffic shift
North approach embankment completed for new off-ramp

New Wilfred Ave off-ramp bridge construction ongoing
Embankment construction for new elevated mainline 101

Road Improvements Mainline Route 101

- Final paving suspended for rainy season
- Continued ramp work at Bicentennial Ave, Mendocino Ave, River Road, Fulton Road, Airport Blvd, Shilo Road and Central Windsor
- Miscellaneous electrical work and facility maintenance



Bridge Improvements

- Final finishing work in spring

Funding Sources

- CMIA - Proposition 1B
- SCTA - Measure M
- State - STIP/RIP

Winter Lane Closures

- Intermittent mainline 101 and ramp lane closures



Major Work Milestones on Windsor Project

*HOV lane opened to traffic in Fall 2009
Project acceptance late 2010*

Final overlay paving Spring 2010

Major Work Winter 2010 (Central Project)

Pepper Road in Petaluma to Rohnert Park Expressway

- Project awarded on December 23, 2009
- Approved for construction January 6, 2010
- Major road and bridge work anticipated to start in spring 2010
- Complete major tree removal prior to February 15



Funding Sources

- CMIA - Proposition 1B
- SCTA - Measure M
- State - STIP/RIP